

Driscoll School - Gantt Project Report

Plans: Multiple Plans Selected

Start Date: Monday July 25 2022

Roles: Multiple Roles Selected

End Date: Sunday August 14 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08						
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	
Ready for Steel ⇅	460		2021-06-12	2022-09-14				[Gantt bar spanning from July 25 to August 14]																				
Bldg A ⇅	29		2022-07-22	2022-08-19				[Gantt bar spanning from July 22 to August 19]																				
install pour stops , Rebar and place A 1	6	6	2022-07-25	2022-08-01			Concrete-Marguerite	[Gantt bar spanning from July 25 to August 1]																				
Load 3A,4A,ROOF A	1	4	2022-07-27	2022-07-27	2022-07-27	2022-07-27	Concrete-Marguerite	[Gantt bar on July 27]																				
Place A footing repair/ C skylight	1	2	2022-07-29	2022-07-29			Concrete-Marguerite	[Gantt bar on July 29]																				
install pour stops, rebar and place A2	6	6	2022-08-01	2022-08-08			Concrete-Marguerite	[Gantt bar spanning from August 1 to August 8]																				
install pour stops, rebar and place A r oof	5	6	2022-08-08	2022-08-12			Concrete-Marguerite	[Gantt bar spanning from August 8 to August 12]																				
Under Slab - Branch Power Mechanical Room Conduit Layout and Install	10	2	2022-08-08	2022-08-19			Electrical-Griffin	[Gantt bar spanning from August 8 to August 19]																				
Under slab - Branch Power and Lighting Conduit Layout and Install	10	2	2022-08-08	2022-08-19			Electrical-Griffin	[Gantt bar spanning from August 8 to August 19]																				
Stair 1 Delivery			2022-08-03	2022-08-03			Misc Metal-United	[Gantt bar on August 3]																				
Install Stair 1	5	3	2022-08-03	2022-08-09			Misc Metal-United	[Gantt bar spanning from August 3 to August 9]																				
Install Stair 1	5	3	2022-08-10	2022-08-16			Misc Metal-United	[Gantt bar spanning from August 10 to August 16]																				
UG Plumbing - Storm A17 to A4 (West)	5	3	2022-08-08	2022-08-12			Plumbing-PJ Kennedy	[Gantt bar spanning from August 8 to August 12]																				
Deck & Detail A4	6	3	2022-07-22	2022-07-29			Steel- GP East	[Gantt bar spanning from July 22 to July 29]																				
Deliver seq. 216	1	0	2022-07-25	2022-07-25	2022-07-25	2022-07-25	Steel- GP East	[Gantt bar on July 25]																				
Deliver Deck 216, 218, 220	1	0	2022-07-25	2022-07-25	2022-07-25	2022-07-25	Steel- GP East	[Gantt bar on July 25]																				
Deliver seq. 218, 220	1	0	2022-07-26	2022-07-26	2022-07-26	2022-07-26	Steel- GP East	[Gantt bar on July 26]																				

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08																		
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13													
Erect Sequence 216 (R)	1	5	2022-07-28	2022-07-28			Steel- GP East																																	
Erect Sequence 220 (R)	1	5	2022-07-29	2022-07-29			Steel- GP East																																	
Nelson Studs- 3rd fl	1	2	2022-07-29	2022-07-29			Steel- GP East																																	
Deck & Detail A Roof	5	3	2022-08-01	2022-08-05			Steel- GP East																																	
Remove wall braces	4	2	2022-08-02	2022-08-05			Steel- GP East																																	
Erect Sequence 218 (R)	1	5	2022-08-02	2022-08-02			Steel- GP East																																	
Bldg B	19		2022-07-25	2022-08-12																																				
Walls 4: Southwest Corner BJ.4 to B2 3	3	2	2022-07-25	2022-07-27	2022-07-25	2022-07-27	Concrete-Marguerite																																	
Steel Start- B			2022-07-27	2022-07-27			GC - Gilbane																																	
Deliver Sequence 100's	1	0	2022-07-25	2022-07-25	2022-07-25	2022-07-25	Steel- GP East																																	
Deliver Balance of bldg C sequences	1	0	2022-07-26	2022-07-26	2022-07-26	2022-07-26	Steel- GP East																																	
Erect Balance of 100 series- C2 line	1	5	2022-07-27	2022-07-27	2022-07-27	2022-07-27	Steel- GP East																																	
Deliver Seq. 204	1	0	2022-07-27	2022-07-27			Steel- GP East																																	
Deliver seq. 204,206	1	0	2022-07-28	2022-07-28			Steel- GP East																																	
Deliver seq. 208, 210	1	0	2022-08-03	2022-08-03			Steel- GP East																																	
Deliver seq. 213	1	0	2022-08-05	2022-08-05			Steel- GP East																																	
Deliver seq. 217	1	0	2022-08-09	2022-08-09			Steel- GP East																																	
Deliver seq. 219	1	0	2022-08-10	2022-08-10			Steel- GP East																																	
Deliver main stair- seq. 31, 32, 33	1	0	2022-08-10	2022-08-10			Steel- GP East																																	
Deliver seq. 301, 302, 303	1	0	2022-08-12	2022-08-12			Steel- GP East																																	
Bldg C	6		2022-07-21	2022-07-26																																				
C- Core - Brick Relieving Angle/ Canopy	4	2	2022-07-21	2022-07-26	2022-07-21	2022-07-26	Steel- GP East																																	
Offsite Improvements	22		2022-07-22	2022-08-12																																				
Electrical Inspection - Transformer pad layout stub ups Eversource conduit inspector and town	2	1	2022-07-27	2022-07-28			Electrical-Griffin																																	

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08					
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13
Primaries, Grounding @ xfmr pad	2	2	2022-07-29	2022-08-01			Electrical-Griffin																				
Eversource Power Connection	5	0	2022-08-08	2022-08-12			GC - Gilbane																				
Road Closure	5	0	2022-08-08	2022-08-12			GC - Gilbane																				
Bac-T testing - not critical to be done during road closure.	2	3	2022-07-26	2022-07-28	2022-07-22	2022-07-25	Sitework-Derenzo																				
Excavate duct bank	1	4	2022-07-26	2022-07-26			Sitework-Derenzo																				
Backfill duct bank/ Prep pad	1	4	2022-08-02	2022-08-02			Sitework-Derenzo																				
Set transformer pad	1	3	2022-08-03	2022-08-03			Sitework-Derenzo																				
Exterior/ Int. Rough ⚡	100		2022-06-13	2022-09-20																							
								22	27	25	22	22															
Bldg A ⚡	16		2022-08-01	2022-08-16																							
layout- A1 all elevations	5	2	2022-08-03	2022-08-09			Carpentry-Central Ceilings																				
shooting ext. clips- A1 before fireproofing- all elevations	5	2	2022-08-10	2022-08-16			Carpentry-Central Ceilings																				
layout- A2 all elevations	5	2	2022-08-10	2022-08-16			Carpentry-Central Ceilings																				
<i>Start A1 Exterior</i>			2022-08-01	2022-08-01			GC - Gilbane																				
Survey Control A1	1	2	2022-08-02	2022-08-02			GC - Gilbane																				
Survey Control A1	1	2	2022-08-09	2022-08-09			GC - Gilbane																				
Bldg C ⚡	60		2022-06-20	2022-08-18																							
								22	27	25	22	22															
Set Roof Curbs- C	1	2	2022-07-26	2022-07-26	2022-07-26	2022-07-26	APEX - HVAC																				
C3 Duct Hangers and Layout	3	2	2022-08-01	2022-08-03			APEX - HVAC																				
C2 Duct Hangers and Layout	3	2	2022-08-03	2022-08-05			APEX - HVAC																				
C4 Duct Hangers and Layout	3	2	2022-08-10	2022-08-12			APEX - HVAC																				
Layout- C2	2	2	2022-07-22	2022-07-26	2022-06-20	2022-06-21	Carpentry-Central Ceilings																				
C2 installing top track	3	1	2022-07-27	2022-07-29	2022-07-15	2022-07-19	Carpentry-Central Ceilings																				
Layout- C3	2	2	2022-08-03	2022-08-05	2022-07-15	2022-07-18	Carpentry-Central Ceilings																				

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08																											
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13																						
Layout- C4	3	2	2022-08-10	2022-08-12	2022-07-15	2022-07-19	Carpentry-Central Ceilings																																										
Exterior LGMF Framing NE Side	7	2	2022-07-19	2022-07-27	2022-07-19	2022-07-27	Carpentry-Central Ceilings																																										
Exterior LGMF Framing N Side	5	2	2022-07-19	2022-07-25	2022-07-19	2022-07-25	Carpentry-Central Ceilings																																										
Exterior Sheathing NW Side	6	2	2022-07-20	2022-07-25	2022-07-20	2022-07-27	Carpentry-Central Ceilings																																										
Exterior Blocking & Angle Around Windows NW Side	3	2	2022-07-22	2022-07-26	2022-07-22	2022-07-26	Carpentry-Central Ceilings																																										
C1 installing top track	2	1	2022-07-26	2022-07-27			Carpentry-Central Ceilings																																										
Exterior Sheathing N Side	3	2	2022-07-27	2022-07-29			Carpentry-Central Ceilings																																										
Exterior Sheathing NE Side	5	2	2022-08-01	2022-08-05			Carpentry-Central Ceilings																																										
Blocking For Sloped Skylight & N Side	4	1	2022-08-01	2022-08-04			Carpentry-Central Ceilings																																										
C1 frame walls	3	2	2022-08-01	2022-08-03			Carpentry-Central Ceilings																																										
C2 frame walls	5	2	2022-08-01	2022-08-05			Carpentry-Central Ceilings																																										
C1 shaftswall	4	2	2022-08-02	2022-08-05			Carpentry-Central Ceilings																																										
Exterior Blocking & Angle Around Windows NE Side	3	2	2022-08-08	2022-08-10			Carpentry-Central Ceilings																																										
C1 top off priority walls	5	2	2022-08-08	2022-08-12			Carpentry-Central Ceilings																																										
C1- Sound ceiling insulate/ drywall	5	2	2022-08-08	2022-08-12			Carpentry-Central Ceilings																																										
C2 frame walls	3	2	2022-08-08	2022-08-10			Carpentry-Central Ceilings																																										
C3 installing top track	3	1	2022-08-08	2022-08-10	2022-08-08	2022-08-10	Carpentry-Central Ceilings																																										
C2 shaftswall	4	2	2022-08-11	2022-08-16			Carpentry-Central Ceilings																																										
C3 frame walls	5	2	2022-08-11	2022-08-17			Carpentry-Central Ceilings																																										
Ready to Start C4			2022-07-25	2022-07-25	2022-07-25	2022-07-25	GC - Gilbane																																										
Ready to Start Gym			2022-08-01	2022-08-01			GC - Gilbane																																										

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08																				
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13															
Rough Sprinkler Main & Branch 3rd floor	5	2	2022-07-26	2022-08-01			JCI- Fire Protection																																			
Rough Sprinkler Main Gym	5	2	2022-08-01	2022-08-05			JCI- Fire Protection																																			
Rough Sprinkler Branch Lines Gym	5	2	2022-08-08	2022-08-12			JCI- Fire Protection																																			
Mobilize & Set Staging, Layout	5	8	2022-08-09	2022-08-15			Masonry-Fernandes																																			
C3-N-OH Mech Piping	4	2	2022-07-22	2022-07-27	2022-07-22	2022-07-27	Mechanical-PJ Kennedy																																			
C4-N-OH Mech Pipe Hangers	5	2	2022-07-25	2022-07-29			Mechanical-PJ Kennedy																																			
C4-N-OH Mech Piping	5	2	2022-08-01	2022-08-05			Mechanical-PJ Kennedy																																			
Gym- OH Mech Pipe Hangers	3	2	2022-08-03	2022-08-05			Mechanical-PJ Kennedy																																			
Level 4 -Mech Piping Insulation	5	2	2022-08-08	2022-08-12			Mechanical-PJ Kennedy																																			
Gym- OH Mech Piping	3	2	2022-08-10	2022-08-12			Mechanical-PJ Kennedy																																			
C2-OH Plumbing Piping	7	2	2022-07-25	2022-08-02			Plumbing-PJ Kennedy																																			
Set Roof Drains	1	2	2022-07-26	2022-07-26	2022-07-26	2022-07-26	Plumbing-PJ Kennedy																																			
C0- OH Plumbing Hangers	5	2	2022-07-27	2022-08-02			Plumbing-PJ Kennedy																																			
C3-OH Plumbing Hangers	3	2	2022-08-01	2022-08-03			Plumbing-PJ Kennedy																																			
C4-N-OH Plumbing Piping	5	2	2022-08-01	2022-08-05			Plumbing-PJ Kennedy																																			
C2-Plumbing Insulation	3	1	2022-08-03	2022-08-05			Plumbing-PJ Kennedy																																			
C3-OH Plumbing Piping	5	2	2022-08-04	2022-08-10			Plumbing-PJ Kennedy																																			
C4-Plumbing Insulation	5	2	2022-08-08	2022-08-12			Plumbing-PJ Kennedy																																			
C0 (sm gym)- OH Plumbing Piping	5	2	2022-08-08	2022-08-12			Plumbing-PJ Kennedy																																			
C Roof- Set up safety, AVB	4	8	2022-07-25	2022-07-28	2022-07-25	2022-07-28	Roofing- JD Rivet																																			
Install Tapered, Roofing- C	5	8	2022-07-29	2022-08-04			Roofing- JD Rivet																																			
Install Roofing- finish tapered, high temp- C	5	8	2022-08-05	2022-08-11			Roofing- JD Rivet																																			
C small lower roofs	5	8	2022-08-12	2022-08-18			Roofing- JD Rivet																																			
C- NW Wrap Windows/Detail	5	2	2022-07-28	2022-08-03			Waterproofing-Armani																																			
C- NW Wrap Windows/Detail	5	2	2022-07-28	2022-08-03			Waterproofing-Armani																																			

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08																		
								25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13													
C- NW Spray AVB	3	2	2022-08-04	2022-08-08			Waterproofing-Armani																																	
C- North Wrap Windows/Detail	5	2	2022-08-09	2022-08-15			Waterproofing-Armani																																	
Crew Size By Role							Project Role	Week Of Mon Jul 25							Week Of Mon Aug 01							Week Of Mon Aug 08																		
			Total	Complete	Promised Incomplete	Remaining		25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13													
All Roles ⚡								38	44	46	37	42																												
		20	2 (10%)	12 (60%)	6 (30%)	APEX - HVAC		2						2	2	4	2	2																						
		129	21 (16%)	56 (43%)	52 (40%)	Carpentry-Central Ceilings	8	7	7	2	2		7	9	11	9	8																							
		114	10 (9%)	72 (63%)	32 (28%)	Concrete-Marguerite	8	8	12	6	8		12	6	6	6	6																							
		26	0 (0%)	6 (23%)	20 (77%)	Electrical-Griffin			1	1	2		2																											
		4	0 (0%)	2 (50%)	2 (50%)	GC - Gilbane								2																										
		30	0 (0%)	20 (67%)	10 (33%)	JCI- Fire Protection		2	2	2	2		4	2	2	2	2																							
		32	0 (0%)	0 (0%)	32 (100%)	Masonry-Fernandes																																		
		48	6 (13%)	26 (54%)	16 (33%)	Mechanical-PJ Kennedy	4	4	4	2	2		2	2	4	4	4																							
		24	0 (0%)	15 (63%)	9 (38%)	Misc Metal-United									3	3	3																							
		90	2 (2%)	53 (59%)	35 (39%)	Plumbing-PJ Kennedy	2	4	4	4	4		8	8	5	5	5																							
		120	32 (27%)	80 (67%)	8 (7%)	Roofing- JD Rivet	8	8	8	8	8		8	8	8	8	8																							
		14	3 (21%)	11 (79%)	0 (0%)	Sitework-Derenzo	3	4						4	3																									
		64	9 (14%)	53 (83%)	2 (3%)	Steel- GP East	5	5	8	8	10		3	10	5	5	5																							
		34	0 (0%)	26 (76%)	8 (24%)	Waterproofing-Armani				4	4		4	4	4	2	2																							

Generated on: July 28, 2022 08:43:34 AM EDT

Italic indicates a constraint.

