

MICHAEL DRISCOLL SCHOOL - Brookline, MA

July 31, 2025

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmt'd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
FEASIBILITY STUDY AGREEMENT									
OPM Schematic Design	\$ 34,015		\$ 34,015	\$ 34,015	100%	\$ 34,015	100%	\$ -	
A/E Schematic Design	\$ 1,179,260	\$ 500	\$ 1,179,760	\$ 1,179,760	100%	\$ 1,179,760	100%	\$ -	
TOTAL SD	\$ 1,213,275	\$ 500	\$ 1,213,775	\$ 1,213,775	100%	\$ 1,213,775	100%	\$ -	
ADMINISTRATION									
Legal Fees	\$ 106,563	\$ (50,000)	\$ 56,563	\$ -	0%	\$ -	0%	\$ 56,563	*17
Owner's Project Manager	\$ 3,182,090	\$ 228,906	\$ 3,410,996	\$ 3,410,996	100%	\$ 3,408,576	100%	\$ 2,420	
Design Development	\$ 429,575		\$ 429,575	\$ 429,575	100%	\$ 429,575	100%	\$ -	
Construction Documents	\$ 524,441		\$ 524,441	\$ 524,441	100%	\$ 524,441	100%	\$ -	
Bidding	\$ 188,436		\$ 188,436	\$ 188,436	100%	\$ 188,436	100%	\$ -	
Construction Administration	\$ 1,989,628	\$ 118,183	\$ 2,107,811	\$ 2,107,811	100%	\$ 2,107,811	100%	\$ -	*47,76
Closeout	\$ 50,010		\$ 50,010	\$ 50,010	100%	\$ 50,010	100%	\$ -	
Extra Services	\$ -		\$ -	\$ -		\$ -		\$ -	
Reimbursable Services	\$ -	\$ 67,823	\$ 67,823	\$ 67,823	100%	\$ 65,403	96%	\$ 2,420	*5, 10, 15, 18, 45
Cost Estimates	\$ -	\$ 42,900	\$ 42,900	\$ 42,900	100%	\$ 42,900	100%	\$ -	*6
Advertising & Printing	\$ 31,969	\$ (26,793)	\$ 5,176	\$ 589	11%	\$ 589	11%	\$ 4,587	*18, 45
TOB Project Management Services	\$ 576,500	\$ (276,500)	\$ 300,000	\$ 296,488	99%	\$ 296,488	99%	\$ 3,512	*17,66
PSB Project Management Services	\$ 225,000	\$ (225,000)	\$ -	\$ -	0%	\$ -	0%	\$ -	*17,66
Owner's Insurance	\$ -	\$ -	\$ -	\$ -		\$ -		\$ -	
Other Administrative Costs	\$ -		\$ -	\$ -		\$ -		\$ -	
SUB-TOTAL	\$ 4,122,122	\$ (349,387)	\$ 3,772,735	\$ 3,708,073	98%	\$ 3,705,653	98%	\$ 67,082	
A&E									
A/E Basic Services	\$ 7,259,063	\$ -	\$ 7,259,063	\$ 7,259,063	100%	\$ 7,259,064	100%	\$ (0)	
Design Development	\$ 1,814,766		\$ 1,814,766	\$ 1,814,766	100%	\$ 1,814,766	100%	\$ -	
Construction Documents	\$ 2,540,672		\$ 2,540,672	\$ 2,540,672	100%	\$ 2,540,672	100%	\$ -	
Bidding	\$ 290,363		\$ 290,363	\$ 290,363	100%	\$ 290,363	100%	\$ -	
Construction Administration	\$ 2,540,672		\$ 2,540,672	\$ 2,540,672	100%	\$ 2,530,510	100%	\$ 10,162	
Closeout	\$ 72,590		\$ 72,590	\$ 72,590	100%	\$ 82,753	114%	\$ (10,163)	
Other Basic Services	\$ -		\$ -	\$ -		\$ -		\$ -	
Extra/Reimbursable Services	\$ 500,000	\$ 1,194,382	\$ 1,694,382	\$ 1,688,882	100%	\$ 1,612,456	95%	\$ 81,926	
Other Reimbursables	\$ 500,000	\$ 208,501	\$ 708,501	\$ 703,001	99%	\$ 701,612	99%	\$ 6,889	*1,2,3,13,19,24,27,42 47,60,67,70,74,82
HazMat (incl. monitoring)	\$ -	\$ 138,512	\$ 138,512	\$ 138,512	100%	\$ 78,412	57%	\$ 60,100	*2
Geotechnical/Geo-Environmental	\$ -	\$ 843,095	\$ 843,095	\$ 843,095	100%	\$ 828,158	98%	\$ 14,937	*3,4,8,9,12,20,23,31, 33,54,55
Site Survey & Site Requirements	\$ -	\$ 4,274	\$ 4,274	\$ 4,274	100%	\$ 4,274	100%	\$ -	*7, 29
Traffic Studies	\$ -		\$ -	\$ -		\$ -		\$ -	
SUB-TOTAL	\$ 7,759,063	\$ 1,194,382	\$ 8,953,445	\$ 8,947,945	100%	\$ 8,871,519	99%	\$ 81,926	

MICHAEL DRISCOLL SCHOOL - Brookline, MA

July 31, 2025

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmt'd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
PRE CONSTRUCTION COSTS									
CMR Pre-Con Services	\$ 319,688	\$ 155,009	\$ 474,697	\$ 474,697	100%	\$ 474,697	100%	\$ -	*11, 14
SUB-TOTAL	\$ 319,688	\$ 155,009	\$ 474,697	\$ 474,697	100%	\$ 474,697	100%	\$ -	
CONSTRUCTION COSTS									
Construction Budget	\$ 92,909,563	\$ 913,770	\$ 93,823,333	\$ 93,823,333	100%	\$ 93,823,333	100%	\$ -	*1, 11, 14, 17
Change Orders	\$ -	\$ 7,194,025	\$ 7,194,025	\$ 7,194,025	100%	\$ 7,194,025	100%	\$ -	*21,22,26,28,30,32,34,35,36,38,40,41,43,44,46,48,49,50,51,52,53,56,57,59,61,62,68,69,71,73,78,80,81,82,83
SUB-TOTAL	\$ 92,909,563	\$ 8,107,795	\$ 101,017,358	\$ 101,017,358	100%	\$ 101,017,358	100%	\$ -	
OTHER PROJECT COSTS									
	\$94,298,030.00 \$ 101,492,055 \$8,499.98 \$ 101,492,055.40 \$101,492,055.40								
Construction Contingency	\$ 4,645,478	\$ (2,430,429)	\$ 2,215,049	\$ -	0%	\$ -	0%	\$ 2,215,049	*21,22,25,25,26,28,30,32,34,35,36,38,39,40,41,43,44,46,48,49,50,51,52,53,56,57,59,61,62,64,68,69,71,72,73,75,78,80,81,82,83
Miscellaneous Project Costs	\$ 569,893	\$ 94,455	\$ 664,348	\$ 647,738	97%	\$ 613,614	92%	\$ 50,735	
Utilities & Company Fees	\$ 106,563	\$ 35,000	\$ 141,563	\$ 139,820	99%	\$ 139,820	99%	\$ 1,743	*16,75
Testing & Inspection Services	\$ 127,875		\$ 127,875	\$ 127,875	100%	\$ 116,595	91%	\$ 11,280	*37
Commissioning	\$ 132,896	\$ 37,139	\$ 170,035	\$ 170,035	100%	\$ 170,035	100%	\$ -	*37,72
Security	\$ 106,653	\$ (106,653)	\$ -	\$ -	0%	\$ -	0%	\$ -	*16
Moving	\$ 95,906	\$ 50,837	\$ 146,743	\$ 146,743	100%	\$ 146,743	100%	\$ -	*65,67,75
Other Project Costs	\$ -	\$ 78,133	\$ 78,133	\$ 63,265	81%	\$ 40,421	52%	\$ 37,711	*63,65,77
Furnishings and Equipment	\$ 2,774,400	\$ 312,986	\$ 3,087,386	\$ 3,072,748	100%	\$ 3,073,825	100%	\$ 13,561	
Furnishings	\$ 1,654,400	\$ 75,578	\$ 1,729,978.33	\$ 1,729,978.33	100%	\$ 1,729,978	100%	\$ -	*59,63,67
Technology Equipment	\$ 1,120,000	\$ 237,408	\$ 1,357,408	\$ 1,342,769	99%	\$ 1,343,846	99%	\$ 13,561	*16
Owner's Contingency	\$ 2,199,793	\$ (2,184,811)	\$ 14,982	\$ -	0%	\$ -	0%	\$ 14,982	*1,4,5,6,7,8,9,10,12,13,15,16,17,18,19,20,23,24,27,29,31,33,37,42,47,54,55,58,60,63,65,67,70,74,76,77,82
SUB-TOTAL	\$ 10,189,564	\$ (4,207,799)	\$ 5,981,765	\$ 3,720,485	62%	\$ 3,687,438	62%	\$ 2,294,327	
TOTAL DD-CLO	\$ 115,300,000	\$ 4,900,000	\$ 120,200,000	\$ 117,868,559	98%	\$ 117,756,666	98%	\$ 2,443,334	*25
TOTAL PROJECT BUDGET	\$ 116,513,275	\$ 4,900,500	\$ 121,413,775	\$ 119,082,334	98%	\$ 118,970,441	98%	\$ 2,443,334	

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmdt to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
CONSTRUCTION COST ESTIMATES	Date	Estimator	Amount	SF	Cost Per SF				
SD Cost Estimate	4/26/2019	Daedalus	\$ 87,200,254.00	155,632	\$560.30				
Re-Start Cost Estimate	01/14/20	PM&C	\$ 93,335,813.00	155,632	\$599.72				
50% DD Cost Estimate	05/19/20	Gilbane	\$ 95,978,500.00	155,632	\$616.70				
100% DD Cost Estimate	07/20/20	Gilbane	\$ 94,466,766.00	157,950	\$598.08				
GMP	05/26/21	Gilbane	\$ 93,823,333.00	157,950	\$594.01				

Budget Transfers:

01	3/18/2020	Transfer \$117,673.00 from the Construction Budget to A/E Other Reimbursables Budget to cover the costs of furnishing and installing a geothermal test well. Transfer \$5,500 from Owner's Contingency to A/E Other Reimbursables Budget for baseline sound monitoring. (Designer Contract Amendment #3)
02	4/7/2020	Transfer \$138,512.00 from the A/E Other Reimbursables Budget to the A/E HAZMAT Budget to cover the costs of HAZMAT, testing, reporting and monitoring. (Designer Contract Amendment #4)
03	4/7/2020	Transfer \$340,725.00 from the A/E Other Reimbursables Budget to the A/E Geo-environmental & Geotechnical Budget to cover the costs of Geotechnical Consulting for \$189,475, Geo-environmental Consulting for \$134,200.00 and additional supplemental subsurface exploratory services for \$17,050.00. (Designer Contract Amendment #5)
04	6/9/2020	Transfer \$15,263.00 from the A/E Other Reimbursables Budget and \$34,787.00 from Owner's Contingency for a total of \$50,050.00 to the A/E Geo-Environmental & Geotechnical Budget to fund the supplemental Geotechnical borings and Geo-environmental soils sampling/characterization for the drain line relocation path. (Designer Contract Amendment #7)
05	7/8/2020	Transfer \$27,500.00 from Owner's Contingency to Owner Project Manager's Reimbursable Services for the Construction Markey Study. (OPM Contract Amendment #3)
06	7/8/2020	Transfer \$42,900.00 from the Owner's Contingency to the Cost Estimates Budget to fund the 3rd cost estimate for the 100% Design Development documents. (OPM Contract Amendment #4)
07	8/11/2020	Transfer \$2,750.00 from the Owner's Contingency to the A/E Site Survey Budget to fund the survey of the property line and building corners at alley. (Designer Contract Amendment #8)
08	8/24/2020	Transfer \$42,900.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the testing of groundwater and preparing RNF. (Designer Contract Amendment #9)
09	10/13/2020	Transfer \$19,800.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the additional subsurface exploration for MCP compliance. (Designer Contract Amendment #10)
10	12/8/2020	Transfer \$11,770.00 from the Owner's Contingency to the OPM Reimbursable Services for the Third Party Structural Engineering Review for \$3,960 and the Fire Protection/Life Safety Review Services for \$7,810. (OPM Contract Amendment #5)
11	2/9/2021	Transfer \$108,342.00 from the Construction Budget to the Preconstruction to supplement Precon Budget to cover the extended timeframe for Precon services totaling \$140,000.00. (CM Contract Amendment #3)
12	3/9/2021	Transfer \$13,200.00 from the Owners Contingency to A/E Geotechnical/Geo-environmental Budget to fund rock probes for additional subsurface explorations to determine extent of bedrock. (A/E Contract Amendment #11)
13	04/13/21	Transfer \$1,320.00 From Owner's Contingency to A/E Other Reimbursable Expenses to fund Building Height Survey Certification. (A/E Contract Amendment #12)

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmdt to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

14	05/11/21	Transfer \$46,667.00 from Construction Budget to the Preconstruction Budget to supplement the Preconstruction Budget due to extended timeframe for re-bid. (CM Contract Amendment #4)							
15	05/11/21	Transfer \$1,210.00 From Owner's Contingency to OPM Reimbursable Expenses to fund third-party Fire Protection/Life Safety review services for the revised Contract Documents. (OPM Contract Amendment #6)							
16	05/11/21	Transfer \$85,000 from Utilities, \$106,653 from Security and \$49,739 from Owner's Contingency to cover the additional \$241,392 of scope included in the Technology Budget.							
17	05/11/21	Transfer \$50,000 from Legal, \$426,500 from TOB Management, \$75,000 from PSB Management and \$634,952 from Owner's Contingency to the Construction Budget to total the increase of \$1,186,452 for the GMP.							
18	07/13/21	Transfer \$550.00 from Owner's Contingency to OPM Reimbursable Services to fund for additional Life Safety/Fire Protection Review Services resulting from GGD Meeting (OPM Contract Amendment No. 7) and transfer \$25,940.92 from Advertising & Printing to OPM Reimbursable Services for online bid services and printing. (OPM Contract Amendment No. 8)							
19	09/14/21	Transfer \$2,090.00 from Owner's Contingency to A/E Other Reimbursable Expenses to fund Solar Study for PV-powered Traffic Signal. (A/E Contract Amendment #13)							
20	09/14/21	Transfer \$19,800.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #14)							
21	09/14/21	Transfer \$5,339.00 From Construction Contingency to CM Change Orders to fund Change Order No. 2. Change Order No. 1 is for \$0 (Change Order #2)							
22	10/12/21	Transfer (\$50,000.00) from CM Change Orders to Construction Contingency as a credit for Change Order No. 3. (Change Order #3)							
23	10/12/21	Transfer \$48,400.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #15)							
24	10/12/21	Transfer \$79,244 from Owner's Contingency to A/E Other Reimbursable Services to fund services associated with adding back the Geothermal System. (A/E Contract Amendment #16)							
25	10/12/21	Increase the Project Budget by \$4,900,000 as appropriated at Town Meeting and place in Construction Contingency budget line.							
26	10/12/21	Transfer \$4,700,307 from Construction Contingency to CM Change Orders to fund Change Order No. 4 to install the Geothermal System. (Change Order #4)							
27	11/09/21	Transfer \$107,712 from Owner's Contingency to A/E Other Reimbursable Expenses for Vibration Monitoring Services. (A/E Contract Amendment #17)							
28	11/09/21	Transfer \$5,508.00 from Construction Contingency to CM Change Orders to fund Change Order No. 5. (Change Order #5)							
29	12/14/21	Transfer \$1,523.78 from Owner's Contingency to A/E Site Survey & Site Requirements to fund additional survey required in the alleyway to determine the ROW property line (A/E Contract Amendment #18)							
30	12/14/21	Transfer \$87,492.00 from Construction Contingency to CM Change Orders to fund Change Order No. 6. (Change Order #6)							
31	12/14/21	Transfer \$26,070 from Owner's Contingency to A/E Geotechnical/Geo-environmental for construction monitoring and soils testing (A/E Contract Amendment #19).							
32	01/11/22	Transfer \$6,841.00 from Construction Contingency to CM Change Orders to fund Change Order No. 7. (Change Order #7)							
33	2/8/2022	Transfer \$74,800 from Owner's Contingency to A/E Geotechnical/Geo-environmental for additional construction monitoring and soils testing (A/E Contract Amendment #20).							
34	2/8/2022	Transfer \$21,649.00 from Construction Contingency to CM Change Orders to fund Change Order No. 8. (Change Order #8)							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmt'd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	-----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

35	3/8/2022	Transfer \$175,598.00 from CM Change Orders to Construction Contingency for credit of Change Order No. 9. (Change Order #9)							
36	4/12/2022	Transfer \$59,840 from Construction Contingency to CM Change Orders to fund Change Order No. 10 (Change Order #10)							
37	4/12/2022	Transfer \$20,735 from Owner's Contingency to Commissioning Budget to fund monitoring and testing of windows, roofs and facades. (Cx Contract Amendment #1)							
38	5/10/2022	Transfer \$14,287 from Construction Contingency to CM Change Orders to fund Change Order No. 11 (Change Order #11)							
39	6/14/2022	Transfer \$20,782.00 from Construction Contingency to CM Change Orders to fund Change Order No. 12 (Change Order #12)							
40	8/9/2022	Transfer \$77,650.00 from Construction Contingency to CM Change Orders to fund Change Order No. 13 (Change Order #13)							
41	9/13/2022	Transfer \$217,397.00 from Construction Contingency to CM Change Orders to fund Change Order No. 14 (Change Order #14)							
42	9/13/2022	Transfer a total of \$10,780.00 from Owner's Contingency to A/E Other Reimbursables for Rain Garden Redesign (A/E Contract Amendment 21)							
43	10/11/2022	Transfer \$43,150.00 from Construction Contingency to CM Change Orders to fund Change Order No. 15 (Change Order #15)							
44	11/8/2022	Transfer \$7,473.00 from Construction Contingency to CM Change Orders to fund Change Order No. 16 (Change Order #16) and transfer \$59,562.00 from Construction Contingency to CM Change Orders to fund Change Order No. 17 (Change Order #17).							
45	11/8/2022	Transfer \$852.50 from Advertising & Printing to OPM Reimbursable Services to fund the online bid services and printing for the Terrazzo Bid Package.							
46	12/13/2022	Transfer \$117,004.00 from Construction Contingency to CM Change Orders to fund Change Order No. 18 (Change Order #18); transfer \$478,231.00 from Construction Contingency to CM Change Orders to fund Change Order No. 19 (Change Order #19); and transfer \$43,023.00 from Construction Contingency to CM Change Orders to fund Change Order No. 20 (Change Order #20).							
47	12/13/2022	Transfer \$26,171.00 from Owners Contingency to OPM Construction Administration (OPM Contract Amendment #10) and transfer \$12,500.00 from Owners Contingency to A/E Other Reimbursables Services (A/E Contract Amendment #22) related to the change to terrazzo.							
48	1/10/2023	Transfer \$18,366.00 from Construction Contingency to CM Change Orders to fund Change Order No. 21 (Change Order #21) and transfer \$30,223.00 from Construction Contingency to CM Change Orders to fund Change Order No. 22 (Change Order #22).							
49	2/14/2023	Transfer (\$267,975.00) from CM Change Orders to Construction Contingency for credit of Change Order No. 23 (Change Order #23).							
50	3/14/2023	Transfer \$99,628.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 24 (Change Order #24).							
51	4/11/2023	Transfer \$374,486.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 25 (Change Order #25).							
52	5/9/2023	Transfer \$297,327.20 from Construction Contingency to CM Change Orders to fund CM Change Order No. 26 (Change Order #26).							
53	6/13/2023	Transfer \$57,941.20 from Construction Contingency to CM Change Orders to fund CM Change Order No. 27 (Change Order #27).							
54	6/13/2023	Transfer \$201,850.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental Services for work related to geothermal wells installation (A/E Contract Amendment #23).							
55	6/13/2023	Transfer \$5,500.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental Services for work related to increasing the soils disposal and Soils Management Plan (A/E Contract Amendment #24).							
56	7/11/2023	Transfer \$210,752.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 28 (Change Order #28).							
57	8/8/2023	Transfer \$45,715.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 29 (Change Order #29) and transfer \$100,615.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 30 (Change Order #30).							
58	8/8/2023	Transfer \$21,702.47 from Owner's Contingency to FFE for Kitchen Smallwares.							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmdt to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

59	9/12/2023	Transfer \$189,914.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 31 (Change Order #31).							
60	10/10/2023	Transfer \$3,520.00 from Owner's Contingency to A/E Other Reimbursables to for measuring sound/noise output of outdoor equipment. (Designer Contract Amendment #25).							
61	10/10/2023	Transfer \$32,075.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 32 (Change Order #32).							
62	11/14/2023	Transfer \$52,997.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 33 (Change Order #33).							
63	12/12/2023	Transfer \$45,080.00 from Owner's Contingency to FFE to cover WB Mason Furniture Storage Costs and transfer from Construction Contingency to Other Project Costs \$10,140.00 for 3M film on glazing (Jackson Glass) and \$4,100.50 for Site Signage (Perma-Line).							
64	1/9/2023	Transfer \$67,180.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 34 (Change Order #34).							
65	1/9/2023	Transfer from Owner's Contingency \$10,451.82 to Moving Costs to fund staff costs for moving and \$23,500 to Other Project Costs for Kitchen Garbage Disposal and Water Main Mods for Irrigation and \$40,134.90 to Moving Costs for door keys, lockset cores and dumpster services.							
66	2/13/2023	Transfer \$150,000.00 from PSB Project Management to TOB Project Management as costs aren't segregated. Moved funds to make one budget line.							
67	2/13/2023	Transfer \$90,200.00 from Owner's Contingency to A/E Other Reimbursable Services for Geothermal Construction Phase Administration and Observations; \$50.00 to Moving for shredding services; and \$4,811.45 to FFE to cover FFE expenditures.							
68	2/13/2023	Transfer \$51,158.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 35 (Change Order #35).							
69	3/12/2024	Transfer \$114,864.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 36 (Change Order #36).							
70	3/12/2024	Transfer \$11,374.00 from Owner's Contingency to A/E Other Reimbursable Services for Additional Vibration Monitoring.							
71	4/9/2024	Transfer \$9,689.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 37 (Change Order #37).							
72	5/14/2024	Transfer \$16,404.00 from Construction Contingency to Commissioning Services to fund the additional Building Envelope Testing Services required. The cost of the work was \$19,800.00 and there will be a credit from Gilbane for the (\$19,800.00). However, the transfer is only for \$13,404 because the budget line had previous uncommitted funds that were used.							
73	5/14/2024	Transfer \$61,127.00 from Construction Contingency to CM Change Orders to fund CM Change Order No. 38 (Change Order #38). Change Order #39 is \$0.00.							
74	6/11/2024	Transfer \$259,713.21 from Owner's Contingency to A/E Reimbursable Services to fund (A/E Contract Amendment No. 26) for extended construction administration services.							
75	6/11/2024	Transfer \$120,000 from Construction Contingency to Utility & Company Fees to pay for electrical consumption. Transfer \$200.00 from Owner's Contingency to Moving Services to fund additional Moving services.							
76	7/9/2024	Transfer \$92,012.00 from Owner's Contingency to OPM Construction Administration to fund (OPM Contract Amendment No. 11) for extended construction administration services.							
77	8/13/2024	Transfer \$40,392.00 from Owner's Contingency to Other Project Costs to fund speed bumps on Westbourne Terrace.							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

78	8/13/2024	Transfer \$19,800.00 to Construction Contingency from Change Orders for credit (Change Order #40) and transfer \$15,622.00 from Construction Contingency to Change Orders (Change Order #41).							
79	9/10/2024	Transfer \$3,984.41 from Technology Budget to FFE Budget to cover FFE expenditures by the Town in August 2024.							