


SCHOOL COMMITTEE MEETING

John R. Pierce School

February 1, 2024



TODAY'S AGENDA

- 01 Project Budget Review
- 02 Schedule Overview
- 03 Design Update

February 1, 2024

JOHN R. PIERCE SCHOOL

PROJECT BUDGET REVIEW



Committed: 12%

Expended: 3%

Design Development
Progress: 100%

JOHN R. PIERCE SCHOOL - Brookline, MA										December 31, 2023
Total Project Budget Status Report										
ProPay Code	Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
FEASIBILITY STUDY AGREEMENT										
0001-0000	OPM Feasibility Study/Schematic Design	\$ 100,000	\$ 245,884	\$ 345,884	\$ 345,884	100%	\$ 345,884	100%	\$ -	*FSA 1, 4, 5
0002-0000	A&E Feasibility Study/Schematic Design	\$ 950,000	\$ 515,118	\$ 1,465,118	\$ 1,465,118	100%	\$ 1,451,966	99%	\$ 13,152	*FSA 1, 2, 3, 5, 6, 7
0003-0000	Environmental & Site	\$ 150,000	\$ (73,720)	\$ 76,280	\$ 76,280	100%	\$ 76,280	100%	\$ -	*CCC PCSD;CCC CA1, 7
0004-0000	Other	\$ 800,000	\$ (687,282)	\$ 112,718	\$ 112,718	100%	\$ 112,718	100%	\$ -	*FSA 1, 2, 3, 4, 5, 6, 7
	SUB-TOTAL	\$ 2,000,000	\$ -	\$ 2,000,000	\$ 2,000,000	100%	\$ 1,986,848	99%	\$ 13,152	
ADMINISTRATION										
0101-0000	Legal Fees	\$ -		\$ -	\$ -				\$ -	
	Owner's Project Manager	\$ 7,195,000	\$ (350,000)	\$ 6,845,000	\$ 6,802,800	99%	\$ 815,000	12%	\$ 6,030,000	
0102-0400	Design Development	\$ 700,000		\$ 700,000	\$ 700,000	100%	\$ 700,000	100%	\$ -	
0102-0500	Construction Documents	\$ 1,045,000		\$ 1,045,000	\$ 1,045,000	100%	\$ 115,000	11%	\$ 930,000	
0102-0600	Bidding	\$ 175,000		\$ 175,000	\$ 175,000	100%	\$ -	0%	\$ 175,000	
0102-0700	Construction Administration	\$ 5,000,000	\$ (350,000)	\$ 4,650,000	\$ 4,650,000	100%	\$ -	0%	\$ 4,650,000	
0102-0800	Closeout	\$ 180,000		\$ 180,000	\$ 180,000	100%	\$ -	0%	\$ 180,000	
0102-0900	Extra Services	\$ -		\$ -	\$ -	0%	\$ -	0%	\$ -	
0102-1000	Reimbursable Services	\$ 35,000		\$ 35,000	\$ -	0%	\$ -	0%	\$ 35,000	
0201-1100	Cost Estimates	\$ 60,000		\$ 60,000	\$ 52,800	0%	\$ -	0%	\$ 60,000	
0103-0000	Advertising & Printing	\$ 35,000		\$ 35,000	\$ -	0%	\$ -	0%	\$ 35,000	
0104-0000	Permitting	\$ -	\$ -	\$ -	\$ -	0%	\$ -	0%	\$ -	
0105-0000	Owner's Insurance	\$ 175,000	\$ -	\$ 175,000	\$ -	0%	\$ -	0%	\$ 175,000	
0199-0000	Other Administrative Costs	\$ 150,000	\$ -	\$ 150,000	\$ -	0%	\$ -	0%	\$ 150,000	
	SUB-TOTAL	\$ 7,555,000	\$ (350,000)	\$ 7,205,000	\$ 6,802,800	94%	\$ 815,000	11%	\$ 6,390,000	
Architectural & Engineering										
	A/E Basic Services	\$ 15,769,869	\$ -	\$ 15,769,869	\$ 15,769,869	100%	\$ 3,115,919	20%	\$ 12,653,950	
0201-0400	Design Development	\$ 3,705,919		\$ 3,705,919	\$ 3,705,919	100%	\$ 3,115,919	84%	\$ 590,000	
0201-0500	Construction Documents	\$ 6,229,098		\$ 6,229,098	\$ 6,229,098	100%	\$ -	0%	\$ 6,229,098	
0201-0600	Bidding	\$ 394,247		\$ 394,247	\$ 394,247	100%	\$ -	0%	\$ 394,247	
0201-0700	Construction Administration	\$ 5,046,358		\$ 5,046,358	\$ 5,046,358	100%	\$ -	0%	\$ 5,046,358	
0201-0800	Closeout	\$ 394,247		\$ 394,247	\$ 394,247	100%	\$ -	0%	\$ 394,247	
0201-9900	Other Basic Services	\$ -		\$ -	\$ -	0%	\$ -	0%	\$ -	
	Extra/Reimbursable Services	\$ 2,520,000	\$ (1,022,430)	\$ 1,497,570	\$ 129,849	8.67%	\$ 129,849	9%	\$ 1,367,721	
0203-0200	Printing (over min.)	\$ 75,000	\$ (75,000)	\$ -	\$ -	0%	\$ -	0%	\$ -	
0203-9900	Other Reimbursables	\$ 850,000	\$ (104,000)	\$ 746,000	\$ 20,773	3%	\$ 20,773	3%	\$ 725,227	
0204-0200	HazMat (incl. monitoring)	\$ 750,000	\$ (576,843)	\$ 173,157	\$ -	0%	\$ -	0%	\$ 173,157	
0204-0300	Geotechnical/Geo-Environmental	\$ 750,000	\$ (240,117)	\$ 509,883	\$ 70,226	14%	\$ 70,226	14%	\$ 439,657	
0204-0400	Site Survey & Site Requirements	\$ 75,000	\$ (20,220)	\$ 54,780	\$ 26,216	48%	\$ 26,216	48%	\$ 28,564	
0204-0500	Wetlands	\$ -		\$ -	\$ -	0%	\$ -	0%	\$ -	
0204-1200	Traffic Studies	\$ 20,000	\$ (6,250)	\$ 13,750	\$ 12,634	92%	\$ 12,634	92%	\$ 1,117	
	SUB-TOTAL	\$ 18,289,869	\$ (1,022,430)	\$ 17,267,439	\$ 15,899,718	92%	\$ 3,245,768	19%	\$ 14,021,671	
SITE ACQUISITION										
0301-0000	Land/Bldg. Purchase/Associated Services	\$ -		\$ -	\$ -	0%	\$ -	0%	\$ -	
	SUB-TOTAL	\$ -	\$ -	\$ -	\$ -	0%	\$ -	0%	\$ -	

February 1, 2024

JOHN R. PIERCE SCHOOL

PROJECT BUDGET REVIEW



Construction
Contingency: \$7,701,133

Owner's Contingency:
\$3,008,163

GMP Contingency:
\$TBD

JOHN R. PIERCE SCHOOL - Brookline, MA										
December 31, 2023										
Total Project Budget Status Report										
ProPay Code	Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmt'd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
PRE CONSTRUCTION COSTS										
0501-0000	CMR Pre-Con Services	\$ 300,000	\$ 29,843	\$ 329,843	\$ 329,843	100%	\$ 119,843	36%	\$ 210,000	*1
	SUB-TOTAL	\$ 300,000	\$ 29,843	\$ 329,843	\$ 329,843	100%	\$ 119,843	36%	\$ 210,000	
CONSTRUCTION COSTS										
0502-0001	Construction Budget	\$ 168,022,660	\$ -	\$ 168,022,660	\$ -	0%	\$ -	0%	\$ 168,022,660	
0508-0000	Change Orders	\$ -	\$ -	\$ -	\$ -	0%	\$ -	0%	\$ -	
	SUB-TOTAL	\$ 168,022,660	\$ -	\$ 168,022,660	\$ -	0%	\$ -	0%	\$ 168,022,660	
ALTERNATES										
0506-0000				\$ -	\$ -	0%	\$ -	0%	\$ -	
	SUB-TOTAL	\$ -	\$ -	\$ -	\$ -	0%	\$ -	0%	\$ -	
OTHER PROJECT COSTS										
0507-0000	Construction Contingency	\$ 7,701,133	\$ -	\$ 7,701,133	\$ -	0%	\$ -	0%	\$ 7,701,133	
	Miscellaneous Project Costs	\$ 3,000,000	\$ 14,651	\$ 3,014,651	\$ 1,119,555	37%	\$ 6,066	0.2%	\$ 3,008,585	
0601-0000	Utility Company Fees	\$ 200,000		\$ 200,000	\$ -	0%	\$ -	0%	\$ 200,000	
0602-0000	Testing Services	\$ 300,000		\$ 300,000	\$ -	0%	\$ -	0%	\$ 300,000	
0603-0000	Swing-Space/Modulars	\$ 1,500,000	\$ 14,651	\$ 1,514,651	\$ 1,113,489	74%	\$ -	0%	\$ 1,514,651	
0699-0000	Other Project Costs	\$ 1,000,000		\$ 1,000,000	\$ 6,066	1%	\$ 6,066	0.6%	\$ 993,934	
	Furnishings and Equipment	\$ 3,367,069	\$ -	\$ 3,367,069	\$ -	0%	\$ -	0%	\$ 3,367,069	
0701-0000	Furnishings	\$ 1,850,000		\$ 1,850,000	\$ -	0%	\$ -	0%	\$ 1,850,000	
0703-0000	Technology Equipment	\$ 1,517,069		\$ 1,517,069	\$ -	0%	\$ -	0%	\$ 1,517,069	
0801-0000	Owner's Contingency	\$ 1,680,227	\$ 1,327,936	\$ 3,008,163	\$ -	0%	\$ -	0%	\$ 3,008,163	*1
	SUB-TOTAL	\$ 15,748,429	\$ 1,342,587	\$ 17,091,016	\$ 1,119,555	7%	\$ 6,066	0.04%	\$ 17,084,950	
TOTAL PROJECT BUDGET		\$ 211,915,958	\$ -	\$ 211,915,958	\$ 26,151,916	12%	\$ 6,173,524	3%	\$ 205,742,434	
FUNDING SOURCES*		Max w/ Contingency	Max w/o Contingency	*Funding Sources Amounts will be updated when Town receives PFA Amendment 1 for increased MSBA reimbursement.						
	Maximum State Share	\$ 37,839,511	\$ 36,047,549	Project Budget	Scope Items Excluded	Contingencies	Basis of Total Facilities Grant	Reimbursement Rate		
	Local Share	\$ 174,076,447	\$ 175,868,409							
	SUB-TOTAL	\$ 211,915,958	\$ 211,915,958	\$ 211,915,958	\$ 100,930,700	\$ 9,381,360	\$ 101,603,898	35.55%		
CONSTRUCTION COST ESTIMATES		Date	Estimator	Amount	SF	Cost Per SF				
	PSR Cost Estimate	09/17/21	AM Fogarty	\$146,388,307	305,740	\$478.80				
	CM SD Cost Estimate	10/27/22	Consigli	\$168,022,660	246,123	\$682.68				
Feasibility Study Agreement Budget Transfers:										
FSA BRR 01	11/30/2020	Transfer \$225,000 from Other Contingency to OPM Feasibility Study/Schematic Design to fund OPM Base Contract for Feasibility Study/Schematic Design.								
FSA BRR 01	2/9/2021	Transfer \$344,466 from Other Contingency to A/E Feasibility Study/Schematic Design to fund A/E Base Contract for Feasibility Study/Schematic Design.								
FSA BRR 02	8/10/2021	Transfer \$1,650 from Other Contingency to A/E Feasibility Study/Schematic Design to fund survey of interior slab deflection. (A/E Contract Amendment #1)								
FSA BRR 03	9/14/2021	Transfer \$26,400 from Other Contingency to A/E Feasibility Study/Schematic Design to fund surveys of Garages A, B, D and E. (A/E Contract Amendment #2)								
FSA BRR 04	10/12/2021	Transfer \$19,800 from Other Contingency to OPM Feasibility Study/Schematic Design to fund cost estimating services for PSR and SD. (OPM Contract Amendment #1)								

JOHN R. PIERCE SCHOOL

PROJECT SCHEDULE*

* pending Building Commission approval of
Early Release Package in March 2024



- 1/08/23 Design Development Draft Estimates Reconciled
- 1/15/24 Design Development Final Estimates Complete
- 1/16/24 Start of Value of Value Engineering
- 1/30/24 SBC Review of DD Submission, Value Engineering and Approval
- 2/05/24 DD Submission to MSBA (Pending Approval of SBC)
- 3/18/24 Early Release Package Bids In / Early Release Pricing Known
- 3/2024 Building Commission Votes to Approve Early Release Work
- 6/2024 End of School Building Move Out
- 7/8/24 Early Release Package Construction Starts
- 10/29/27 Substantial Completion of Building
- 1/1/28 New School Opens

February 1, 2024

JOHN R. PIERCE SCHOOL

DESIGN UPDATE



MDS

ARCHITECTS

SASAKI

February 1, 2024