

Driscoll School - Gantt Project Report

Plans: All Plans Selected

Start Date: Wednesday October 13 2021

Roles: All Roles Selected

End Date: Thursday November 04 2021

Locations: SOE/ Drain Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Wed Oct 13				Week Of Wed Oct 20				Week Of Wed Oct 27				Week Of Wed Nov 03										
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	
								16	18	18		16	16	16	18	18		16	16	16	16	18		19	17	17				
Ready for Steel	276		2021-06-12	2022-03-14																										
Set up & Maintain Dewatering	50	4	2021-09-29	2021-12-13			Derenzo																							
BASEMENT CUT 5-10 for SOE	6	4	2021-10-07	2021-10-15			Derenzo																							
Shotcrete 5-10	6	4	2021-10-07	2021-10-15			Derenzo																							
Drill SNs 5-10	5	4	2021-10-11	2021-10-15			Derenzo																							
<i>Need Final LSP Review - Chicopee/ Fitchburg</i>			2021-10-13	2021-10-13			Derenzo	●																						
Preload BLDG SN 10-15	2	2	2021-10-14	2021-10-15			Derenzo																							
BASEMENT CUT 10-15	5	4	2021-10-18	2021-10-22			Derenzo																							
Drill SNs 10-15	6	4	2021-10-18	2021-10-25			Derenzo																							
Shotcrete 10-15	5	4	2021-10-18	2021-10-22			Derenzo																							
Preload BLDG SN 15-20	2	2	2021-10-21	2021-10-22			Derenzo																							
BASEMENT CUT 15-20	5	4	2021-10-25	2021-10-29			Derenzo																							
Shotcrete 15-20	5	4	2021-10-25	2021-10-29			Derenzo																							
Drill SNs 15-20	6	4	2021-10-26	2021-11-02			Derenzo																							
Preload BLDG SN 20-25	2	2	2021-10-29	2021-11-01			Derenzo																							
BASEMENT CUT 20-25	5	4	2021-11-01	2021-11-05			Derenzo																							
Shotcrete 20-25	5	5	2021-11-01	2021-11-05			Derenzo																							
Drill SNs 20-25	6	4	2021-11-03	2021-11-10			Derenzo																							
Crew Size By Role							Project Role	Week Of Wed Oct 13				Week Of Wed Oct 20				Week Of Wed Oct 27				Week Of Wed Nov 03										
Total			Complete	Promised Incomplete	Remaining			13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	
271			0 (0%)	100 (37%)	171 (63%)	Derenzo		16	18	18		16	16	16	18	18		16	16	16	16	18		19	17	17				

Generated on: October 13, 2021 01:54:08 PM EDT

Italic indicates a constraint.

