

# Driscoll School - Gantt Project Report

Plans: All Plans Selected

Start Date: Wednesday October 20 2021

Roles: All Roles Selected

End Date: Thursday November 11 2021

Locations: SOE/ Drain Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Wed Oct 20						Week Of Wed Oct 27						Week Of Wed Nov 03						Week Of Wed Nov 10			
								20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10
Ready for Steel ↕	335		2021-06-12	2022-05-12				16	16	16		18	18	16	16	16		19	19	17	17	17		14	14	12			
Set up & Maintain Dewatering	50	4	2021-09-29	2021-12-13			Derenzo																						
Drill SNs 5-10	3	4	2021-10-18	2021-10-20			Derenzo																						
BASEMENT CUT 10-15	5	4	2021-10-18	2021-10-22			Derenzo																						
Shotcrete 10-15	5	4	2021-10-18	2021-10-22			Derenzo																						
Drill SNs 10-15	5	4	2021-10-21	2021-10-27			Derenzo																						
BASEMENT CUT 15-20	5	4	2021-10-25	2021-10-29			Derenzo																						
Shotcrete 15-20	5	4	2021-10-25	2021-10-29			Derenzo																						
Preload BLDG SN 10-15	2	2	2021-10-25	2021-10-26			Derenzo																						
Drill SNs 15-20	5	4	2021-10-28	2021-11-03			Derenzo																						
BASEMENT CUT 20-25	5	4	2021-11-01	2021-11-05			Derenzo																						
Shotcrete 20-25	5	5	2021-11-01	2021-11-05			Derenzo																						
Preload BLDG SN 15-20	2	2	2021-11-01	2021-11-02			Derenzo																						
Drill SNs 20-25	5	4	2021-11-04	2021-11-10			Derenzo																						
Drain Line Install (Inside SOE)	10	4	2021-11-08	2021-11-22			Derenzo																						
Preload BLDG SN 20-25	2	2	2021-11-08	2021-11-09			Derenzo																						
Crew Size By Role																													
	Total	Complete	Promised Incomplete	Remaining	Project Role			20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10
	261	0 (0%)	116 (44%)	145 (56%)	Derenzo			16	16	16		18	18	16	16	16		19	19	17	17	17		14	14	12			

Generated on: October 20, 2021 10:20:26 AM EDT

*Italic* indicates a constraint.

