

Driscoll School - Gantt Project Report

Plans: All Plans Selected

Start Date: Wednesday October 06 2021

Roles: All Roles Selected

End Date: Thursday October 28 2021

Locations: SOE/ Drain Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Wed Oct 06				Week Of Wed Oct 13				Week Of Wed Oct 20				Week Of Wed Oct 27												
								06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			
Ready for Steel ⚡	301		2021-06-12	2022-04-08				12	18	18	12			16	16	16	10	18	16			16	16	16	14	14	16			16	16	16
Shotcrete 0-5	13	4	2021-09-22	2021-10-06			Derenzo																									
Set up & Maintain Dewatering	50	4	2021-09-29	2021-11-29			Derenzo																									
Drill SNs 0-5	7	4	2021-10-01	2021-10-08			Derenzo																									
BASEMENT CUT 5-10 for SOE	6	4	2021-10-07	2021-10-13			Derenzo																									
Shotcrete 5-10	6	4	2021-10-07	2021-10-13			Derenzo																									
Preload BLDG SN 5-10	2	2	2021-10-07	2021-10-08			Derenzo																									
Drill SNs 5-10	6	4	2021-10-11	2021-10-16			Derenzo																									
<i>Need Final LSP Review - Chicopee/ Fitchburg</i>			2021-10-13	2021-10-13			Derenzo																									
Preload BLDG SN 10-15	2	2	2021-10-14	2021-10-15			Derenzo																									
BASEMENT CUT 10-15	5	4	2021-10-15	2021-10-20			Derenzo																									
Shotcrete 10-15	6	4	2021-10-15	2021-10-21			Derenzo																									
Drill SNs 10-15	6	4	2021-10-18	2021-10-23			Derenzo																									
Preload BLDG SN 15-20	2	2	2021-10-21	2021-10-22			Derenzo																									
BASEMENT CUT 15-20	5	4	2021-10-22	2021-10-27			Derenzo																									
Shotcrete 15-20	6	4	2021-10-23	2021-10-29			Derenzo																									
Drill SNs 15-20	6	4	2021-10-25	2021-10-30			Derenzo																									
Crew Size By Role								Week Of Wed Oct 06				Week Of Wed Oct 13				Week Of Wed Oct 20				Week Of Wed Oct 27												
		Total	Complete	Promised Incomplete	Remaining		Project Role	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			
		292	0 (0%)	140 (48%)	152 (52%)		Derenzo	12	18	18	12		16	16	16	10	18	16		16	16	16	14	14	16		16	16	16			

Generated on: October 06, 2021 05:06:03 PM EDT

Italic indicates a constraint.

