

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Wed Dec 15 | | | | Week Of Wed Dec 22 | | | | Week Of Wed Dec 29 | | | | Week Of Wed Jan 05 | | | | | | | | | | |
|---------------------------|------|-----------|---------------|---------------------|--------------|------------------------|---------------------|--------------------|----|----|----|--------------------|----|----|----|--------------------|----|----|----|--------------------|----|----|----|----|----|----|----|----|----|--|
| | | | | | | | | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 01 | 02 | 03 | 04 | 05 | |
| Begin walls CY @C4 to C14 | 9 | 10 | 2022-01-05 | 2022-01-17 | | | Concrete Marguerite | | | | | | | | | | | | | | | | | | | | | | | |
| Crew Size By Role | | | | | | | Project Role | Week Of Wed Dec 15 | | | | Week Of Wed Dec 22 | | | | Week Of Wed Dec 29 | | | | Week Of Wed Jan 05 | | | | | | | | | | |
| | | Total | Complete | Promised Incomplete | Remaining | | | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 01 | 02 | 03 | 04 | 05 | |
| All Roles ⌵ | | 433 | 0 (0%) | 52 (12%) | 381 (88%) | | | 27 | 26 | 27 | | 19 | 26 | 26 | 30 | 22 | | 19 | 28 | 28 | 28 | 28 | | | | 28 | 37 | 34 | | |
| | | 2 | 0 (0%) | 0 (0%) | 2 (100%) | Armani Waterproofing | 2 | | | | | | | | | | | | | | | | | | | | | | | |
| | | 338 | 0 (0%) | 0 (0%) | 338 (100%) | Concrete Marguerite | 18 | 18 | 18 | | | 8 | 18 | 18 | 23 | 15 | | 15 | 24 | 24 | 24 | 24 | | | | 24 | 33 | 34 | | |
| | | 91 | 0 (0%) | 52 (57%) | 39 (43%) | Derenzo | 7 | 8 | 7 | | | 11 | 8 | 8 | 7 | 7 | | 4 | 4 | 4 | 4 | 4 | | | | 4 | 4 | | | |
| | | 2 | 0 (0%) | 0 (0%) | 2 (100%) | PJ Kennedy UG Plumbing | | | 2 | | | | | | | | | | | | | | | | | | | | | |

Generated on: December 15, 2021 10:38:59 AM EST

Italic indicates a constraint.

