

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday November 14 2022

Roles: Multiple Roles Selected

End Date: Sunday December 04 2022

Locations: Multiple Locations Selected (Not including Location-less tickets)

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | | | | | | | | | |
| Exterior/ Int. Rough | 221 | | 2022-06-13 | 2023-01-19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg B | 34 | | 2022-11-09 | 2022-12-12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roof Blocking- B | 5 | 2 | 2022-11-10 | 2022-11-16 | 2022-11-10 | 2022-11-16 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B South 3/4- exterior sheeting, blocking and window details | 5 | 4 | 2022-11-10 | 2022-11-16 | 2022-11-10 | 2022-11-16 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 1st floor framing | 5 | 4 | 2022-11-10 | 2022-11-16 | 2022-11-10 | 2022-11-16 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B1 North framing | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B North sheeting, blocking, window detail | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 2nd floor framing | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B South 1/2 exterior framing | 5 | 4 | 2022-11-16 | 2022-11-22 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roof Blocking- B | 5 | 2 | 2022-11-17 | 2022-11-23 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 1st floor framing | 5 | 4 | 2022-11-17 | 2022-11-23 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B West sheeting, blocking, window detail | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B1 North framing | 3 | 4 | 2022-11-21 | 2022-11-23 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B North sheeting, blocking, window detail | 5 | 4 | 2022-11-21 | 2022-11-28 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 2nd floor framing | 5 | 4 | 2022-11-21 | 2022-11-28 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | |
| B 3rd floor framing | 5 | 4 | 2022-11-21 | 2022-11-28 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B South 1/2- exterior sheeting, blocking and window details | 7 | 4 | 2022-11-23 | 2022-12-02 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Heat Containment Complete | | | 2022-11-23 | 2022-11-23 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B1 drywall tops | 5 | 4 | 2022-11-25 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 1st floor framing | 5 | 4 | 2022-11-25 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| stair window West | 5 | 1 | 2022-11-26 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B West sheeting, blocking , window detail | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext B North sheeting, blocking, window detail | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 2nd floor framing | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B2 drywall tops | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 3rd floor framing | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B 4th floor framing | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B soffit framing | 5 | 3 | 2022-12-02 | 2022-12-08 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form/Pour Stage Ramp | 5 | 3 | 2022-11-14 | 2022-11-18 | | | Concrete-Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form/Pour Stage Stairs | 4 | 3 | 2022-11-21 | 2022-11-25 | | | Concrete-Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 3 Rough Branch | 5 | 2 | 2022-11-11 | 2022-11-17 | 2022-11-11 | 2022-11-17 | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 1 Rough Main | 4 | 2 | 2022-11-14 | 2022-11-17 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 1 Rough Branch | 5 | 2 | 2022-11-18 | 2022-11-25 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 4 Rough Main | 4 | 2 | 2022-11-18 | 2022-11-23 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 4 Rough Branch | 5 | 2 | 2022-11-25 | 2022-12-01 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bulk distribution Main | 4 | 2 | 2022-11-28 | 2022-12-01 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Start Masonry B South | | | 2022-11-25 | 2022-11-25 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Touchplan

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | | | | | |
|--|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | | | | | |
| Layout and Flashing B South | 4 | 4 | 2022-11-28 | 2022-12-01 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Layout and Flashing B West | 1 | 4 | 2022-12-02 | 2022-12-02 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roof Drain Stacks B | 4 | 2 | 2022-11-14 | 2022-11-17 | 2022-11-14 | 2022-11-17 | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| High Temp and Safety Install | 5 | 5 | 2022-11-09 | 2022-11-15 | 2022-11-09 | 2022-11-15 | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roof AVB | 5 | 5 | 2022-11-17 | 2022-11-23 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Roof | 5 | 6 | 2022-11-21 | 2022-11-28 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Roof | 5 | 6 | 2022-11-29 | 2022-12-05 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Roof | 5 | 6 | 2022-12-06 | 2022-12-12 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Detail B South | 5 | 2 | 2022-11-14 | 2022-11-18 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Detail B South | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Detail/ Spray West | 4 | 2 | 2022-11-28 | 2022-12-01 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Detail B North | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Detail B South | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg C | 32 | | 2022-11-08 | 2022-12-09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | 22 | 24 | 30 | 32 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | 41 | 39 | 39 | | 35 | | | | | | | | | | | | | | | | | | | | | | | |
| C2 window head box | 5 | 2 | 2022-11-08 | 2022-11-14 | 2022-11-08 | 2022-11-14 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C2 in wall blocking | 4 | 1 | 2022-11-10 | 2022-11-15 | 2022-11-10 | 2022-11-15 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C3 in wall blocking | 4 | 1 | 2022-11-10 | 2022-11-15 | 2022-11-10 | 2022-11-15 | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ext C1 sheeting, blocking, window detail | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sound Ceiling C1 Extension | 3 | 2 | 2022-11-16 | 2022-11-18 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1 in wall blocking | 4 | 1 | 2022-11-16 | 2022-11-21 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| in wall blocking- C4 | 4 | 1 | 2022-11-16 | 2022-11-21 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remainder C framing- Ext. | 5 | 2 | 2022-11-18 | 2022-11-25 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C3 window head box | 5 | 2 | 2022-11-18 | 2022-11-25 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | |
| C2 hang drywall | 6 | 2 | 2022-11-23 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C2 hang ceilings and soffits | 3 | 2 | 2022-11-23 | 2022-11-28 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C3- hang drywall | 6 | 2 | 2022-11-23 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C4- hang drywall | 6 | 2 | 2022-11-28 | 2022-12-05 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gym- in wall blocking | 4 | 1 | 2022-11-28 | 2022-12-01 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C2 hang tops | 4 | 2 | 2022-12-02 | 2022-12-07 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C3 - hang ceilings and soffits | 3 | 2 | 2022-12-02 | 2022-12-06 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-1 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-14 | 2022-11-18 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-18 | 2022-11-25 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-28 | 2022-12-02 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -0 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| In-Wall Inspection C1 | | | 2022-12-02 | 2022-12-02 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Brick Pre-K entrance | 3 | 4 | 2022-11-21 | 2022-11-23 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 1-ATC Control OH Rough Pending | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2-ATC OH Rough | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 3-ATC OH Rough | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gym- ATC Control OH Rough | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|-------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | |
| Level 4-ATC Control OH Rough Pending | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Crane- Set RTU-4, curb rtu-5 | 1 | 2 | 2022-11-29 | 2022-11-29 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 1-ATC Control OH Rough | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2-ATC OH Rough | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 3-ATC OH Rough | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gym- ATC Control OH Rough | 5 | 2 | 2022-11-29 | 2022-12-05 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gym- Mech Piping Insulation | 5 | 2 | 2022-12-05 | 2022-12-09 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Stair 5 | 4 | 3 | 2022-11-21 | 2022-11-25 | | | Misc Metal-United | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1-Plumbing Insulation | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #2 North Building C | 5 | 4 | 2022-11-09 | 2022-11-15 | 2022-11-09 | 2022-11-15 | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Glass, Caulking Storefront frames Release #3 C East | 6 | 6 | 2022-11-10 | 2022-11-17 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Caulking- C West | 4 | 2 | 2022-11-14 | 2022-11-17 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #3 Southeast Building C | 5 | 4 | 2022-11-15 | 2022-11-21 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #2 North Building C | 7 | 4 | 2022-11-16 | 2022-11-25 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pressure plates and Custom C over Release #2 North Building C | 5 | 4 | 2022-11-16 | 2022-11-22 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Caulking- C North | 3 | 2 | 2022-11-18 | 2022-11-22 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pressure plates and Custom C over Release #3 Southeast Building C | 5 | 4 | 2022-11-22 | 2022-11-29 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Windows Complete- Bldg C. | | | 2022-12-02 | 2022-12-02 | | | Storefront/Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Spray Radius @ Pre-K roof | 1 | 2 | 2022-11-17 | 2022-11-17 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg A | 54 | | 2022-11-07 | 2022-12-30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Touchplan

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | | | | |
| A building 1st Ductwork | 5 | 3 | 2022-11-09 | 2022-11-15 | 2022-11-09 | 2022-11-15 | APEX - HVAC | █ | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exhaust mains- corridor/mech- top layer | 5 | 2 | 2022-11-14 | 2022-11-18 | | | APEX - HVAC | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Dryer exhaust | 2 | 1 | 2022-11-15 | 2022-11-16 | | | APEX - HVAC | | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A building 1st Ductwork | 5 | 3 | 2022-11-16 | 2022-11-22 | | | APEX - HVAC | | | █ | █ | █ | █ | █ | | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | |
| Hangers above rated ceilings | 1 | 1 | 2022-11-17 | 2022-11-17 | | | APEX - HVAC | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A building 4th Hangers | 5 | 2 | 2022-11-21 | 2022-11-28 | | | APEX - HVAC | | | | | | | | | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | |
| Exhaust mains- corridor/mech- top layer | 5 | 2 | 2022-11-21 | 2022-11-28 | | | APEX - HVAC | | | | | | | | | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | |
| A building 1st Ductwork | 7 | 3 | 2022-11-23 | 2022-12-02 | | | APEX - HVAC | | | | | | | | | | | | | | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ |
| Kitchen Duct shaft | 5 | 2 | 2022-11-28 | 2022-12-02 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A building 2nd Hangers | 5 | 2 | 2022-11-28 | 2022-12-02 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A building 3rd Hangers | 5 | 2 | 2022-11-28 | 2022-12-02 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply Duct/ layer 2 hallway | 5 | 2 | 2022-11-29 | 2022-12-05 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remainder A soffits- ext | 6 | 2 | 2022-11-11 | 2022-11-18 | | | Carpentry-Central Ceilings | █ | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A1- Set door frames | 3 | 2 | 2022-11-14 | 2022-11-16 | 2022-11-14 | 2022-11-16 | Carpentry-Central Ceilings | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A0- side rooms/ Mech hang tops | 5 | 2 | 2022-11-15 | 2022-11-21 | | | Carpentry-Central Ceilings | █ | █ | █ | █ | █ | █ | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2- Set door frames | 5 | 2 | 2022-11-16 | 2022-11-22 | | | Carpentry-Central Ceilings | | | █ | █ | █ | █ | | | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | |
| A1- Wood blocking | 5 | 2 | 2022-11-18 | 2022-11-25 | | | Carpentry-Central Ceilings | | | | | █ | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | |
| frame fire rated ceilings | 5 | 2 | 2022-11-18 | 2022-11-25 | | | Carpentry-Central Ceilings | | | | | █ | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | | | | |
| A0- side rooms/ Mech hang tops | 5 | 2 | 2022-11-22 | 2022-11-29 | | | Carpentry-Central Ceilings | | | | | | | | | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | |
| A2- Set door frames | 5 | 2 | 2022-11-23 | 2022-11-30 | | | Carpentry-Central Ceilings | | | | | | | | | █ | █ | █ | █ | █ | | | | | | | | | | | | | | | | | | | | | |
| A2- Wood blocking | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3- Wood blocking | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | |
| A3- Set door frames | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| frame fire rated ceilings | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2- Tape tops | 5 | 1 | 2022-12-12 | 2022-12-16 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3- Top off walls | 5 | 2 | 2022-12-19 | 2022-12-23 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A4- Top off walls | 5 | 2 | 2022-12-26 | 2022-12-30 | | | Carpentry-Central Ceilings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Elec Room/ Generator Housekeeping pads | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Concrete-Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Core Holes @ generator room | 1 | 1 | 2022-11-14 | 2022-11-14 | | | Concrete-Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -2 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-10 | 2022-11-16 | 2022-11-10 | 2022-11-16 | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-14 | 2022-11-18 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-3 - Install OH Elec Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-14 | 2022-11-18 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough A-C Extension | 5 | 2 | 2022-11-17 | 2022-11-23 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-21 | 2022-11-28 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-1 - Kitchen Install OH Elec Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-3 - Install OH Elec Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-1 - Kitchen Install In-wall Electrical Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-2 - Install OH Elec Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A0 - Switchgear tentative delivery | 1 | 2 | 2022-11-28 | 2022-11-28 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level -3 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete | 5 | 4 | 2022-11-29 | 2022-12-05 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | |
|--|------|-----------|---------------|----------------|--------------|---------------|-----------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | |
| A0 - Crane Gear into basement | 1 | 2 | 2022-11-29 | 2022-11-29 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A0 - Build Electrical Room - Install Equipment | 5 | 2 | 2022-11-30 | 2022-12-06 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-1 - In-wall inspection | 1 | 1 | 2022-12-01 | 2022-12-01 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level-2 - Install OH Elec Rough Pending predecessor activity completion - weather tight building | 5 | 2 | 2022-12-02 | 2022-12-08 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A1 In Wall Inspection -11/29 | | | 2022-12-02 | 2022-12-02 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 0 Basement Branch Line Rough | 4 | 2 | 2022-11-14 | 2022-11-17 | 2022-11-14 | 2022-11-17 | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 0 Basement Riser | 4 | 2 | 2022-11-18 | 2022-11-23 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FDC Bulk Feed | 3 | 2 | 2022-11-25 | 2022-11-29 | | | JCI- Fire Protection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry Veneer A East | 5 | 8 | 2022-11-08 | 2022-11-14 | 2022-11-08 | 2022-11-14 | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry @ Loading Dock soffit | 3 | 5 | 2022-11-14 | 2022-11-16 | 2022-11-14 | 2022-11-16 | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry Veneer A South | 5 | 8 | 2022-11-14 | 2022-11-18 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Breakdown and wash A East | 3 | 2 | 2022-11-15 | 2022-11-17 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry @ north areaway | 6 | 2 | 2022-11-17 | 2022-11-25 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry Veneer A11- B1 South | 5 | 8 | 2022-11-21 | 2022-11-28 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Masonry Veneer A11- B1 South | 5 | 8 | 2022-11-29 | 2022-12-05 | | | Masonry-Fernandes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - Mech Room Hangers | 5 | 5 | 2022-11-14 | 2022-11-18 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - Mech Rm Piping/Install (1 of 12) | 5 | 5 | 2022-11-14 | 2022-11-18 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - OH Fuel Oil Installation (1 of 3) | 3 | 2 | 2022-11-15 | 2022-11-17 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - Mech Rm Piping/Install (2 of 12) | 5 | 5 | 2022-11-21 | 2022-11-28 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - Mech Rm Piping/Install (3 of 12) | 5 | 5 | 2022-11-29 | 2022-12-05 | | | Mechanical-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Sanitary above generator ceiling | 3 | 2 | 2022-11-10 | 2022-11-14 | 2022-11-10 | 2022-11-14 | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L3 - OH Plumbing Piping - Part 1 | 5 | 2 | 2022-11-11 | 2022-11-17 | 2022-11-11 | 2022-11-17 | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L0 - OH Plumbing Piping - Part 1 | 5 | 2 | 2022-11-14 | 2022-11-18 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | | | | | | | | |
|--|------|-----------|---------------|----------------|--------------|---------------|--------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | | | | | | | | |
| L3 - OH Plumbing Piping - Final | 5 | 2 | 2022-11-18 | 2022-11-25 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L4 - OH Plumbing Hangers - Part 1 | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L0 - OH Plumbing Piping - Final | 5 | 2 | 2022-11-21 | 2022-11-28 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L3 - OH Plumbing Piping - Final | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| L4 - OH Plumbing Hangers - Final | 5 | 2 | 2022-11-28 | 2022-12-02 | | | Plumbing-PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Storefront Windows frames Release #4 on NORTHEast elevation, the 4' frames will come fully glazed multi bay openings will be frames only | 5 | 8 | 2022-11-21 | 2022-11-28 | | | Storefront/ Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Continue Installing storefront Frames release #4 Northeast elevation Build A.. | 5 | 10 | 2022-11-28 | 2022-12-02 | | | Storefront/ Metal Panels-Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AVB from B1 to A11 | 10 | 2 | 2022-11-07 | 2022-11-18 | | | Waterproofing-Armani | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Design resolution- Art/Science Windows | | | 2022-11-14 | 2022-11-14 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Main Switchgear Delivery | | | 2022-11-18 | 2022-11-18 | | | Electrical-Griffin | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Crew Size By Role | Total | Complete | Promised Incomplete | Remaining | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | | | | |
|--------------------|-------|----------|---------------------|-----------|----------------------------|--------------------|-----|-----|-----|-----|----|----|--------------------|----|----|----|-----|-----|-----|--------------------|----|----|----|----|----|--|-----|-----|-----|-----|-----|
| | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | | | | |
| All Roles ⚡ | 1,911 | 135 (7%) | 1,340 (70%) | 436 (23%) | | 125 | 123 | 130 | 126 | 123 | | | | | | | 145 | 143 | 143 | | | | | | | | 158 | 152 | 142 | 141 | 129 |
| | 113 | 6 (5%) | 79 (70%) | 28 (25%) | APEX - HVAC | 5 | 6 | 6 | 6 | 5 | | | | | | | 7 | 7 | 7 | | | | | | | | 13 | 11 | 11 | 11 | 11 |
| | 610 | 42 (7%) | 431 (71%) | 137 (22%) | Carpentry-Central Ceilings | 34 | 34 | 42 | 36 | 44 | | | | | | | 42 | 40 | 46 | | | | | | | | 48 | 54 | 52 | 50 | 43 |
| | 48 | 0 (0%) | 48 (100%) | 0 (0%) | Concrete-Marguerite | 8 | 7 | 7 | 7 | 7 | | | | | | | 3 | 3 | 3 | | | | | | | | | | | | |
| | 225 | 12 (5%) | 134 (60%) | 79 (35%) | Electrical-Griffin | 12 | 12 | 12 | 10 | 14 | | | | | | | 16 | 16 | 16 | | | | | | | | 20 | 20 | 20 | 21 | 22 |
| | 0 | 0 (0%) | 0 (0%) | 0 (0%) | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | 74 | 16 (22%) | 50 (68%) | 8 (11%) | JCI- Fire Protection | 6 | 6 | 6 | 6 | 6 | | | | | | | 6 | 6 | 6 | | | | | | | | 6 | 6 | 4 | 4 | |
| | 185 | 23 (12%) | 110 (59%) | 52 (28%) | Masonry-Fernandes | 21 | 15 | 15 | 12 | 10 | | | | | | | 14 | 14 | 14 | | | | | | | | 12 | 12 | 12 | 12 | 12 |
| | 185 | 0 (0%) | 139 (75%) | 46 (25%) | Mechanical-PJ Kennedy | 10 | 12 | 12 | 12 | 10 | | | | | | | 13 | 13 | 13 | | | | | | | | 15 | 17 | 15 | 15 | 15 |
| | 12 | 0 (0%) | 12 (100%) | 0 (0%) | Misc Metal-United | | | | | | | | | | | | 3 | 3 | 3 | | | | | | | | | | | | |
| | 88 | 18 (20%) | 60 (68%) | 10 (11%) | Plumbing-PJ Kennedy | 8 | 6 | 6 | 6 | 4 | | | | | | | 6 | 6 | 6 | | | | | | | | 10 | 6 | 6 | 6 | 6 |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Nov 14 | | | | | | | Week Of Mon Nov 21 | | | | | | | Week Of Mon Nov 28 | | | | | | | | |
|------------------|------|-----------|---------------|----------------|--------------|---------------|---------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|---|--|
| | | | | | | | | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | | | |
| | | 89 | | 10 (11%) | 79 (89%) | 0 (0%) | Roofing- JD Rivet | 5 | 5 | | 5 | 5 | | | | 11 | 11 | 11 | | 6 | | | | | 6 | 6 | 6 | 6 | 6 | |
| | | 224 | | 8 (4%) | 166 (74%) | 50 (22%) | Storefront/ Metal Panels- Salem | 12 | 16 | 20 | 20 | 14 | | | 22 | 22 | 16 | | 16 | | | | | 22 | 14 | 10 | 10 | 10 | | |
| | | 58 | | 0 (0%) | 32 (55%) | 26 (45%) | Waterproofing- Armani | 4 | 4 | 4 | 6 | 4 | | | 2 | 2 | 2 | | 2 | | | | | 6 | 6 | 6 | 6 | 4 | | |

Generated on: November 17, 2022 08:26:43 AM EST

Italic indicates a constraint.

