

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Dec 12							Week Of Mon Dec 19					Week Of Mon Dec 26															
								12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31								
A0 - Build Electrical Room - Install Equipment	5	2	2022-12-12	2022-12-16			Electrical-Griffin	█	█	█	█	█																							
Level-1 - In-wall inspection	1	1	2022-12-15	2022-12-15			Electrical-Griffin				█																								
Level-2 - In-wall inspection	1	1	2022-12-15	2022-12-15			Electrical-Griffin				█																								
Level -4 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-12-15	2022-12-21			Electrical-Griffin				█	█	█	█	█																				
Level-4 - In-wall inspection	1	1	2022-12-15	2022-12-15			Electrical-Griffin				█																								
Level-1 - Install OH Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-12-19	2022-12-23			Electrical-Griffin						█	█	█	█	█																		
Level-1 - Kitchen Install In-wall Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-12-19	2022-12-23			Electrical-Griffin						█	█	█	█	█																		
A0 - Build Electrical Room - Install Equipment	5	2	2022-12-19	2022-12-23			Electrical-Griffin						█	█	█	█	█																		
Level-1 - Kitchen Install In-wall Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-12-26	2022-12-30			Electrical-Griffin																												
A0 - Generator Set in place	1	2	2023-01-09	2023-01-09			Electrical-Griffin																												
A4 In Wall Inspection - 12/27			2022-12-13	2022-12-13			GC - Gilbane																												
A1 In Wall Inspection -11/29			2022-12-16	2022-12-16			GC - Gilbane																												
Low Sprinkler Branches- Back Hallway	3	2	2022-12-27	2022-12-29			JCI- Fire Protection																												
Masonry Veneer A11- B1 South	5	8	2022-12-12	2022-12-16			Masonry-Fernandes	█	█	█	█	█																							
Masonry Veneer A11- B1 South	5	8	2022-12-19	2022-12-23			Masonry-Fernandes						█	█	█	█	█																		
Basement - Geo mains Install	5	5	2022-12-06	2022-12-12	2022-12-06	2022-12-12	Mechanical-PJ Kennedy	█	█	█	█	█																							
Seal Hall Penetrations/ Insulation	5	5	2022-12-13	2022-12-19			Mechanical-PJ Kennedy						█	█	█	█	█																		
Seal Hall Penetrations/ Insulation	5	5	2022-12-20	2022-12-27			Mechanical-PJ Kennedy																												
Basement - OH Fuel Oil Installation (1 of 3)	3	2	2022-12-21	2022-12-23			Mechanical-PJ Kennedy																												
Basement - Loading Piping/Equipment	5	5	2022-12-27	2023-01-03			Mechanical-PJ Kennedy																												
Basement - Corridor HHW/ bottom layer	5	5	2022-12-28	2023-01-04			Mechanical-PJ Kennedy																												

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Dec 12							Week Of Mon Dec 19							Week Of Mon Dec 26											
								12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31						
		231		12 (5%)	113 (49%)	106 (46%)	Electrical-Griffin	10	10	10	13	14					20	20	20	16	18					2	18	20	20	20			
		6		0 (0%)	0 (0%)	6 (100%)	GC - Gilbane												2	2	2												
		10		0 (0%)	2 (20%)	8 (80%)	JCI- Fire Protection	2																			2	2	2	2			
		229		0 (0%)	110 (48%)	119 (52%)	Masonry-Fernandes	13	13	13	13	13					13	13	22	22	22					4	14	14	20	20			
		194		5 (3%)	81 (42%)	108 (56%)	Mechanical-PJ Kennedy	13	13	13	13	15					12	12	14	14	14							17	17	15	12		
		4		0 (0%)	4 (100%)	0 (0%)	Paint- Color Concepts										2	2															
		16		0 (0%)	0 (0%)	16 (100%)	Plumbing-PJ Kennedy																				4	4	4	4			
		96		0 (0%)	66 (69%)	30 (31%)	Roofing- JD Rivet	6	6	6	6	6					9	9	9	9	6							6	6	6	6		
		131		32 (24%)	20 (15%)	79 (60%)	Storefront/ Metal Panels- Salem	5	10	13	17	12					8	9	5	9	8							8	8	8	11		
		36		2 (6%)	18 (50%)	16 (44%)	Waterproofing-Armani	4	2	2	2	2					2	2	4	4	4							4	2	2			

Generated on: December 15, 2022 08:11:52 AM EST

Italic indicates a constraint.

