

Driscoll School - Gantt Project Report

Plans: All Plans Selected

Start Date: Monday March 28 2022

Roles: Multiple Roles Selected

End Date: Saturday April 16 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 28							Week Of Mon Apr 04							Week Of Mon Apr 11									
								28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15					
Ready for Steel ⚡	405		2021-06-12	2022-07-21				24	24	24	53	49	9			59	56	56	57	26							25	25	25	25	25
AB core starter wall	12	9	2022-03-16	2022-03-31			Concrete-Marguerite																								
Weld Clips	5	3	2022-03-28	2022-04-01			Steel- GP East																								
Third lift of core A	5	9	2022-03-28	2022-04-01			Concrete-Marguerite																								
Backfill 1st Lift Washington St.	4	3	2022-03-28	2022-03-31			Sitework-Derenzo																								
Foundation walls Area wall placement from CD to AR, tie in to Core A	6	29	2022-03-31	2022-04-07			Concrete-Marguerite																								
Waterproofing Foundation Walls along washington	2	4	2022-04-01	2022-04-04			Armani Waterproofing																								
Sleeve Layout - Branch / Site Lights Foundation Wall	1	1	2022-04-01	2022-04-01			Electrical- Griffin																								
Verify layouts of Electric and Telecom Utility box outs in foundation wall	1	1	2022-04-01	2022-04-01			Electrical- Griffin																								
Waterproofing Foundation Walls Core AB	2	2	2022-04-01	2022-04-04			Armani Waterproofing																								
4th lift of core A	5	9	2022-04-02	2022-04-07			Concrete-Marguerite																								
Start of Steel - C			2022-04-04	2022-04-04			Steel- GP East																								
Erect Sequence 101	2	4	2022-04-04	2022-04-05			Steel- GP East																								
Excavate for Interior Footings A17 to A4	1	2	2022-04-04	2022-04-04			Sitework-Derenzo																								
FRP Interior Footings AK-AN	5	9	2022-04-04	2022-04-08			Concrete-Marguerite																								
Backfill 1st Lift Washington St.- East Side	2	3	2022-04-05	2022-04-06			Sitework-Derenzo																								
Backfill Core AB Starter Walls	3	2	2022-04-05	2022-04-07			Sitework-Derenzo																								
Erect Sequence 102	1	4	2022-04-06	2022-04-06			Steel- GP East																								
Deck & Weld 1st Fl. C (seq. 101)	2	4	2022-04-07	2022-04-08			Steel- GP East																								

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 28							Week Of Mon Apr 04							Week Of Mon Apr 11										
								28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15						
5th lift of core A	5	9	2022-04-06	2022-04-12			Concrete-Marguerite																									
Steel Detailing C	20	8	2022-04-11	2022-05-09			Steel- GP East																									
UG Plumbing - Sanitary/Waste A17 to A4	9	3	2022-04-11	2022-04-22			Plumbing-PJ Kennedy																									
Deliver/ Prep Core AB platforms	5	3	2022-04-11	2022-04-15			Concrete-Marguerite																									
Steel Crane Leaves?			2022-04-13	2022-04-13			Steel- GP East																									
6th lift of core A	4	9	2022-04-13	2022-04-19			Concrete-Marguerite																									
Crew Size By Role							Project Role	Week Of Mon Mar 28							Week Of Mon Apr 04							Week Of Mon Apr 11										
			Total	Complete	Promised Incomplete	Remaining		28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15						
All Roles			1,177	0 (0%)	759 (64%)	418 (36%)	76	82	73	104	99	9		122	88	97	89	58			56	56	56	56	56							
			32	0 (0%)	12 (38%)	20 (63%)					6		10	4	4	4	4															
			810	0 (0%)	564 (70%)	246 (30%)	65	65	56	85	76	9	94	65	74	65	36			24	24	24	24	24								
			4	0 (0%)	4 (100%)	0 (0%)					4																					
			30	0 (0%)	0 (0%)	30 (100%)														6	6	6	6	6								
			46	0 (0%)	40 (87%)	6 (13%)	8	6	6	8	2		4	5	5	2																
			255	0 (0%)	139 (55%)	116 (45%)	3	11	11	11	11		14	14	14	18	18			26	26	26	26	26								

Generated on: March 31, 2022 06:55:16 AM EDT

Italic indicates a constraint.

