

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Apr 25				Week Of Mon May 02				Week Of Mon May 09				Week Of Mon May 16											
								25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
	42			0 (0%)	17 (40%)	25 (60%)	Electrical-Griffin		4	4	4			2	2	1					8	8	8	1							
	0			0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																								
	2			0 (0%)	0 (0%)	2 (100%)	Mechanical-PJ Kennedy																				2				
	71			0 (0%)	42 (59%)	29 (41%)	Plumbing-PJ Kennedy				3			3	3	3	5	5			7	6	8	8	8						
	160			0 (0%)	36 (23%)	124 (78%)	Sitework-Derenzo	2	2	4	4	4			4			4	6			23	16	17	17	14					
	122			0 (0%)	106 (87%)	16 (13%)	Steel- GP East	4	4	10	12	10										12	8	6	8	12					

Generated on: April 27, 2022 02:36:56 PM EDT

Italic indicates a constraint.

