

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday January 02 2023

Roles: Multiple Roles Selected

End Date: Sunday January 22 2023

Locations: Multiple Locations Selected (Not including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jan 02							Week Of Mon Jan 09							Week Of Mon Jan 16						
								02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	
Exterior/ Int. Rough	264		2022-06-13	2023-03-03				4	12	11	98	99		2	13	118	120	118	117	4		116	106	99	87	80		
Bldg B	44		2022-12-19	2023-01-31				2	34	31	35	32			48	43	45	49	55	4		39	36	32	30	29		
Need Date- core AB shaft			2023-01-11	2023-01-11			APEX - HVAC																					
Install Plywood Infills at B3 and B4 Roofs	4	1	2022-12-29	2023-01-04	2022-12-29	2023-01-04	Carpentry-Central Ceilings																					
B 3rd floor framing	5	4	2022-12-29	2023-01-05	2022-12-29	2023-01-05	Carpentry-Central Ceilings																					
B3 framing	5	4	2022-12-29	2023-01-05	2022-12-29	2023-01-05	Carpentry-Central Ceilings																					
B 4th floor framing	5	4	2022-12-29	2023-01-05	2022-12-29	2023-01-05	Carpentry-Central Ceilings																					
B1- Hang Sound Ceilings	7	2	2023-01-02	2023-01-10			Carpentry-Central Ceilings																					
stair window blocking/ angles West	5	1	2023-01-03	2023-01-09			Carpentry-Central Ceilings																					
B2 drywall tops	5	4	2023-01-03	2023-01-09			Carpentry-Central Ceilings																					
Install Remaining Roof Blocking at Stair 4	2	2	2023-01-05	2023-01-06			Carpentry-Central Ceilings																					
B3 soffit framing	5	3	2023-01-06	2023-01-12			Carpentry-Central Ceilings																					
B 4th floor framing	5	4	2023-01-06	2023-01-12			Carpentry-Central Ceilings																					
B1 drywall tops	5	4	2023-01-09	2023-01-13			Carpentry-Central Ceilings																					
Multipurpose/Stage Framing	5	2	2023-01-09	2023-01-13			Carpentry-Central Ceilings																					

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jan 02							Week Of Mon Jan 09							Week Of Mon Jan 16									
								02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21				
		539		75 (14%)	403 (75%)	61 (11%)	Carpentry-Central Ceilings	4	37	35	44	40					45	38	41	41	43						46	39	33	31	22
		15		2 (13%)	5 (33%)	8 (53%)	Ceilings-Cheviot		1	1							1	1	1	1	1						1	1	2	2	2
		1		0 (0%)	1 (100%)	0 (0%)	Concrete-Marguerite				1																				
		260		2 (1%)	224 (86%)	34 (13%)	Electrical-Griffin		11	9	10	10			2	26	24	24	24	18	4						20	20	20	20	18
		0		0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																								
		20		2 (10%)	18 (90%)	0 (0%)	JCI- Fire Protection		2			2				2	2	2	2	2						2	2	2			
		210		16 (8%)	140 (67%)	54 (26%)	Masonry-Fernandes		23	23	19	19				9	9	9	15	15						15	15	15	10	14	
		103		23 (22%)	60 (58%)	20 (19%)	Mechanical-PJ Kennedy		18	15	7	7				7	7	7	5	5						5	5	5	5	5	
		3		3 (100%)	0 (0%)	0 (0%)	Misc Metal-United			3																					
		30		0 (0%)	20 (67%)	10 (33%)	Paint- Color Concepts				2	2				2	2	4	2	2						4	4	2	2	2	
		29		4 (14%)	25 (86%)	0 (0%)	Plumbing-PJ Kennedy		4		2	5				5	5	5	3												
		47		0 (0%)	47 (100%)	0 (0%)	Roofing- JD Rivet									9	9	9	9	11											
		2		2 (100%)	0 (0%)	0 (0%)	Steel- GP East			2																					
		172		0 (0%)	150 (87%)	22 (13%)	Storefront/ Metal Panels-Salem		13	13	5	5				15	13	13	11	15						15	15	15	12	12	
		14		4 (29%)	10 (71%)	0 (0%)	Waterproofing-Armani		4	4	2	2				2															

Generated on: January 05, 2023 08:21:56 AM EST

Italic indicates a constraint.

