



Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 20								Week Of Mon Mar 27					Week Of Mon Apr 03														
								20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08								
Drywall walls and soffits	5	2	2023-03-27	2023-03-31			Carpentry-Central Ceilings																												
Atrium frame soffits and walls 3rd	5	2	2023-03-27	2023-03-31			Carpentry-Central Ceilings																												
Tape U/S 3rd floor stair	4	1	2023-03-29	2023-04-03			Carpentry-Central Ceilings																												
Nurse Office- Close walls/ Tape	10	2	2023-04-03	2023-04-14			Carpentry-Central Ceilings																												
Drywall walls and soffits	5	2	2023-04-03	2023-04-07			Carpentry-Central Ceilings																												
A2 Corridor Ceiling Grid	7	2	2023-03-16	2023-03-24			Ceilings-Cheviot																												
A3 Ceiling Grid- North of corridor	5	2	2023-03-20	2023-03-24			Ceilings-Cheviot																												
ACT Ceiling- L4 Dancefloor	5	2	2023-03-20	2023-03-24			Ceilings-Cheviot																												
A3 Ceiling Grid- South of corridor	5	2	2023-03-27	2023-03-31			Ceilings-Cheviot																												
Start Ceiling Grid- A4			2023-03-27	2023-03-27			Ceilings-Cheviot																												
A4 Ceiling Grid- North of corridor	5	2	2023-03-27	2023-03-31			Ceilings-Cheviot																												
Ceiling Grid- Kitchen	4	1	2023-04-03	2023-04-06			Ceilings-Cheviot																												
A1 Ceiling Grid	5	2	2023-04-03	2023-04-07			Ceilings-Cheviot																												
A3 Ceiling Grid- South of corridor	5	2	2023-04-03	2023-04-07			Ceilings-Cheviot																												
A4 Ceiling Grid- North of corridor	5	2	2023-04-03	2023-04-07			Ceilings-Cheviot																												
Flood ACT - L4 dancefloor	3	2	2023-04-05	2023-04-07			Ceilings-Cheviot																												
Housekeeping Fuel Tank Pad	2	3	2023-03-30	2023-03-31			Concrete-Marguerite																												
MC branch	12	2	2023-03-06	2023-03-21	2023-03-06	2023-03-21	Electrical-Griffin																												
Mech Equipment Wire Pulls	8	2	2023-03-15	2023-03-24			Electrical-Griffin																												
Nurse Office Cabling	10	2	2023-03-20	2023-03-31			Electrical-Griffin																												
Pull Underground Branch	8	2	2023-03-20	2023-03-29			Electrical-Griffin																												
Atrium OH Rough	5	2	2023-03-20	2023-03-24			Electrical-Griffin																												
Atrium In Wall Rough- cubes	5	2	2023-03-22	2023-03-28			Electrical-Griffin																												
Terminate Mech equipment	8	1	2023-03-27	2023-04-05			Electrical-Griffin																												

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 20								Week Of Mon Mar 27					Week Of Mon Apr 03														
								20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08								
Set Fixtures @ L4 dancefloor	3	2	2023-03-27	2023-03-29			Electrical-Griffin																												
A0- Hard Ceilings Rough	7	2	2023-03-28	2023-04-05			Electrical-Griffin																												
A2 Lights/ Ceiling Finish	5	2	2023-03-30	2023-04-05			Electrical-Griffin																												
Set Tape lights @ skylights	3	2	2023-03-30	2023-04-03			Electrical-Griffin																												
Mech room Lighting	10	1	2023-03-31	2023-04-13			Electrical-Griffin																												
Set lights/ trim- L1 high ceiling	5	2	2023-04-03	2023-04-07			Electrical-Griffin																												
A3 Lights/ Ceiling Finish	5	2	2023-04-07	2023-04-13			Electrical-Griffin																												
Inspection- High Atrium			2023-03-27	2023-03-27			GC - Gilbane																												
Above Ceiling Inspection- L4 dancefloor			2023-04-04	2023-04-04			GC - Gilbane																												
A2- Above Ceiling Inspection			2023-04-06	2023-04-06			GC - Gilbane																												
A0 Hard Ceiling Inspection			2023-04-07	2023-04-07			GC - Gilbane																												
Sprinkler Rough L4 atrium	4	2	2023-03-20	2023-03-23	2023-03-20	2023-03-23	JCI- Fire Protection																												
Set Sprinkler heads- L4 dancefloor	2	2	2023-03-27	2023-03-28			JCI- Fire Protection																												
A0 - Set heads- hard ceilings	2	2	2023-03-28	2023-03-29			JCI- Fire Protection																												
Install Walk in Cooler	10	2	2023-03-16	2023-03-29			Kitchen Equip-Singer/Kittredge																												
Radiant Panels- L4 dancefloor	3	2	2023-03-22	2023-03-24			Mechanical-PJ Kennedy																												
A2 Radiant Panels	5	3	2023-04-03	2023-04-07			Mechanical-PJ Kennedy																												
Basement - Final Fuel Oil Installation (3 of 3)	3	2	2023-04-03	2023-04-05			Mechanical-PJ Kennedy																												
C2, A2 Sink bases, Interior C-tops	5	3	2023-03-27	2023-03-31			Millwork-Polybois																												
Paint Skylights/ High Walls	5	2	2023-03-13	2023-03-17	2023-03-13	2023-03-17	Paint- Color Concepts																												
A4- Paint	5	2	2023-03-20	2023-03-24			Paint- Color Concepts																												
A1- Paint	5	2	2023-03-27	2023-03-31			Paint- Color Concepts																												
Paint- L1 high ceiling, 2-3 Stair	5	2	2023-03-27	2023-03-31			Paint- Color Concepts																												
Paint Cafe Soffits	5	1	2023-03-27	2023-03-31			Paint- Color Concepts																												
Paint- Kitchen	1	1	2023-03-28	2023-03-28			Paint- Color Concepts																												



Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 20							Week Of Mon Mar 27							Week Of Mon Apr 03																										
								20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08																					
B4 Tape & Sand	5	4	2023-04-03	2023-04-07			Carpentry-Central Ceilings																																									
Hang Core AB Ceilings	2	2	2023-04-05	2023-04-06			Carpentry-Central Ceilings																																									
Tape Drywall- Core AB Baths	4	1	2023-04-07	2023-04-12			Carpentry-Central Ceilings																																									
Start Ceiling Grid B1			2023-03-27	2023-03-27			Ceilings-Cheviot																																									
Ceiling Grid- Cafe	10	2	2023-04-03	2023-04-14			Ceilings-Cheviot																																									
B1- finish wall rough	5	2	2023-03-27	2023-03-31			Electrical-Griffin																																									
AB Ceiling rough	3	2	2023-03-31	2023-04-04			Electrical-Griffin																																									
Brick Install SW corner B	7	5	2023-03-16	2023-03-24			Masonry-Fernandes																																									
Wash Brick South and West	3	2	2023-03-25	2023-03-28			Masonry-Fernandes																																									
B1- Paint	5	2	2023-04-03	2023-04-07			Paint- Color Concepts																																									
B2 Paint	5	2	2023-04-03	2023-04-07			Paint- Color Concepts																																									
Core AB Baths- FL3	4	2	2023-03-20	2023-03-24	2023-03-20	2023-03-23	Plumbing-PJ Kennedy																																									
Core AB Baths- FL4	5	2	2023-03-20	2023-03-24			Plumbing-PJ Kennedy																																									
Core AB Baths- FL4	3	2	2023-03-27	2023-03-29			Plumbing-PJ Kennedy																																									
Release 9 Frames	5	7	2023-03-20	2023-03-24			Storefront/ Metal Panels-Salem																																									
Phase 7 Frame & Glaze- west elevation	7	7	2023-03-27	2023-04-04			Storefront/ Metal Panels-Salem																																									
Release 9 Frames	5	7	2023-03-27	2023-03-31			Storefront/ Metal Panels-Salem																																									
Release 9 Glazing	5	7	2023-04-03	2023-04-07			Storefront/ Metal Panels-Salem																																									
Bldg C	29		2023-03-16	2023-04-13																																												
Sm Gym Duct	5	2	2023-03-20	2023-03-24			APEX - HVAC																																									
Install exterior Louver- Stair 5	2	2	2023-03-24	2023-03-27			APEX - HVAC																																									
Install duct at stair 5 louver	5	2	2023-03-28	2023-04-03			APEX - HVAC																																									
Order/fab tie-in duct stair 5	5	0	2023-04-04	2023-04-10			APEX - HVAC																																									



Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 20							Week Of Mon Mar 27							Week Of Mon Apr 03									
								20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08				
Ceiling Inspection C2			2023-03-28	2023-03-28			GC - Gilbane																								
Ceiling Inspection C3			2023-03-28	2023-03-28			GC - Gilbane																								
Above Ceiling Inspection C4			2023-03-28	2023-03-28			GC - Gilbane																								
Paint C1	3	2	2023-03-28	2023-03-30			Paint- Color Concepts																								
Pre-K Roof Install	9	7	2023-03-20	2023-03-30			Roofing- JD Rivet																								
Test Pre-K Roof	5	6	2023-03-31	2023-04-06			Roofing- JD Rivet																								
Crew Size By Role						Week Of Mon Mar 20							Week Of Mon Mar 27							Week Of Mon Apr 03											
		Total	Complete	Promised Incomplete	Remaining	Project Role																									
All Roles		1,368	61 (4%)	1,020 (75%)	287 (21%)		94	98	95	99	98	4	110	106	94	89	90		93	88	76	71	63								
		132	0 (0%)	98 (74%)	34 (26%)	APEX - HVAC	10	10	10	10	12	8	8	8	8	8	8	8	8	8	8										
		444	26 (6%)	327 (74%)	91 (20%)	Carpentry-Central Ceilings	36	36	31	33	34	2	41	36	31	29	28	27	24	19	19	18									
		120	0 (0%)	70 (58%)	50 (42%)	Ceilings-Cheviot	6	6	6	6	6	4	4	4	4	6	13	13	15	15	12										
		6	0 (0%)	6 (100%)	0 (0%)	Concrete-Marguerite									3	3															
		228	19 (8%)	173 (76%)	36 (16%)	Electrical-Griffin	13	17	17	19	19	20	16	14	14	17	16	14	12	9	11										
		0	0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																									
		16	8 (50%)	8 (50%)	0 (0%)	JCI- Fire Protection	2	2	2	2		2	4	2																	
		16	0 (0%)	16 (100%)	0 (0%)	Kitchen Equip-Singer/Kittredge	2	2	2	2	2	2	2	2																	
		31	0 (0%)	31 (100%)	0 (0%)	Masonry-Fernandes	5	5	5	5	5	2	2	2																	
		27	0 (0%)	6 (22%)	21 (78%)	Mechanical-PJ Kennedy			2	2	2						5	5	5	3	3										
		15	0 (0%)	15 (100%)	0 (0%)	Millwork-Polybois						3	3	3	3	3															
		62	0 (0%)	42 (68%)	20 (32%)	Paint- Color Concepts	2	2	2	2	2	5	8	7	7	5	4	4	4	4	4										
		24	8 (33%)	16 (67%)	0 (0%)	Plumbing-PJ Kennedy	4	4	4	4	2	2	2	2																	
		93	0 (0%)	93 (100%)	0 (0%)	Roofing- JD Rivet	7	7	7	7	7	7	7	7	7	6	6	6	6	6											
		154	0 (0%)	119 (77%)	35 (23%)	Storefront/ Metal Panels-Salem	7	7	7	7	7	14	14	14	14	14	14	14	7	7	7										

*Italic indicates a constraint.*

