

# Driscoll School - Gantt Chart

**Plans:** Multiple Plans Selected

**Start Date:** Monday April 10 2023

**Roles:** Multiple Roles Selected

**End Date:** Sunday April 30 2023

**Locations:** Multiple Locations Selected (Not including Location-less tickets)

| Task Description  | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role               | Week Of Mon Apr 10 |    |    |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |    |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|--------------------|----|----|----|----|----|----|
|   |      |           |               |                |              |               |                            | 10                 | 11 | 12 | 13 | 14 | 15 | 16 | 17                 | 18 | 19 | 20 | 21 | 22                 | 23 | 24 | 25 | 26 | 27 | 28 |
| <b>Exterior/ Int. Rough</b> ⚙                           | 393  |           | 2022-06-13    | 2023-07-10     |              |               |                            | 68                 | 67 | 71 | 67 | 64 | 2  |    |                    | 80 | 87 | 86 | 85 |                    |    | 88 | 67 | 72 | 67 | 62 |
| Bldg C ⚙  | 51   |           | 2023-03-20    | 2023-05-09     |              |               |                            | 18                 | 18 | 17 | 15 | 13 |    |    |                    | 16 | 22 | 24 | 24 |                    |    | 32 | 25 | 23 | 25 | 19 |
| Install duct at stair 5 louver                          | 3    | 2         | 2023-04-10    | 2023-04-14     | 2023-04-10   | 2023-04-12    | APEX - HVAC                |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Install exterior Louver- Stair 5                        | 3    | 2         | 2023-04-06    | 2023-04-07     | 2023-04-10   | 2023-04-12    | APEX - HVAC                |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Order/fab tie-in duct stair 5                           | 5    | 0         | 2023-04-13    | 2023-04-20     |              |               | APEX - HVAC                |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| tie-in duct stair 5                                     | 2    | 2         | 2023-04-24    | 2023-04-25     |              |               | APEX - HVAC                |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Hang Drywall Gym Ceiling                                | 5    | 2         | 2023-04-07    | 2023-04-13     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Tape Hard Ceilings- C2/A2                               | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Install Gym Hi-Hat                                      | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| 1st FI Canopy CL CY Install Z-Girt/Insulation/Sheathing | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Hang Drywall Gym Ceiling                                | 7    | 2         | 2023-04-21    | 2023-05-01     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Tie in pre-k doors                                      | 4    | 2         | 2023-04-24    | 2023-04-27     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| Install Gym Hi-Hat                                      | 5    | 2         | 2023-04-25    | 2023-05-01     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| 1st FI Canopy CL CY Install Z-Girt/Insulation/Sheathing | 3    | 2         | 2023-04-25    | 2023-04-27     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |
| 1st FI Canopy Install DEFS                              | 8    | 2         | 2023-04-28    | 2023-05-09     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |

| Task Description                                  | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role                   | Week Of Mon Apr 10 |    |    |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
|---|------|-----------|---------------|----------------|--------------|---------------|--------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|
|   |      |           |               |                |              |               |                                | 10                 | 11 | 12 | 13 | 14 | 15 | 16 | 17                 | 18 | 19 | 20 | 21 | 22 | 23                 | 24 | 25 | 26 | 27 | 28 | 29 |  |  |  |  |  |  |  |  |  |  |  |  |
| Ceiling Grid C1                                   | 5    | 2         | 2023-04-13    | 2023-04-20     |              |               | Ceilings-Cheviot               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C2 Close Ceiling Tiles                            | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Ceilings-Cheviot               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Grid- Small Gym                                   | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | Ceilings-Cheviot               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C3 Close Ceiling Tiles                            | 5    | 2         | 2023-04-27    | 2023-05-03     |              |               | Ceilings-Cheviot               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Set Bathroom Lights- C2/A2                        | 7    | 1         | 2023-04-03    | 2023-04-11     | 2023-04-03   | 2023-04-11    | Electrical-Griffin             |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C1 Ceiling Finishes                               | 5    | 2         | 2023-04-20    | 2023-04-26     |              |               | Electrical-Griffin             |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C2/A2 Epoxy Bathroom Flooring                     | 5    | 3         | 2023-04-27    | 2023-05-03     |              |               | Epoxy Floor-Stonhard           |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Remove Mural- old school                          | 2    | 2         | 2023-04-18    | 2023-04-19     |              |               | GC - Gilbane                   |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Above Ceiling Inspection C1                       |      |           | 2023-04-19    | 2023-04-19     |              |               | GC - Gilbane                   |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Hang Mural in Gym                                 | 3    | 2         | 2023-04-20    | 2023-04-24     |              |               | GC - Gilbane                   |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Placeholder - Brightview install and spread stone | 2    | 4         | 2023-04-26    | 2023-04-27     |              |               | GC - Gilbane                   |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Paint Bathrooms- C2/A2                            | 2    | 1         | 2023-04-25    | 2023-04-26     |              |               | Paint- Color Concepts          |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Pre-K Roof Install                                | 20   | 7         | 2023-03-20    | 2023-04-14     |              |               | Roofing- JD Rivet              |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Test Pre-K Roof                                   | 3    | 6         | 2023-04-19    | 2023-04-21     |              |               | Roofing- JD Rivet              |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Install Drainage Mat                              | 2    | 4         | 2023-04-24    | 2023-04-25     |              |               | Roofing- JD Rivet              |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Storm Drains- C north                             | 5    | 4         | 2023-04-10    | 2023-04-14     |              |               | Sitework-Derenzo               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Excavate ramp footings                            | 5    | 4         | 2023-04-24    | 2023-04-28     |              |               | Sitework-Derenzo               |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C north window covers                             | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Storefront/ Metal Panels-Salem |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Pre-K door frames                                 | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Storefront/ Metal Panels-Salem |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Pre-K doors                                       | 5    | 2         | 2023-04-25    | 2023-05-01     |              |               | Storefront/ Metal Panels-Salem |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| C North east/ channels- staging on pre-k          | 5    | 2         | 2023-05-01    | 2023-05-05     |              |               | Storefront/ Metal Panels-Salem |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |
| Bldg B  | 39   |           | 2023-03-27    | 2023-05-04     |              |               |                                |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |

| Task Description                                    | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role               | Week Of Mon Apr 10 |    |    |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |    |   |  |
|---|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|---|--|
|   |      |           |               |                |              |               |                            | 10                 | 11 | 12 | 13 | 14 | 15 | 16 | 17                 | 18 | 19 | 20 | 21 | 22 | 23                 | 24 | 25 | 26 | 27 | 28 | 29 |   |  |
| B4- Install Duct                                    | 9    | 4         | 2023-04-10    | 2023-04-21     |              |               | APEX - HVAC                | █                  | █  | █  | █  | █  | █  | █  |                    |    | █  | █  | █  | █  | █                  |    |    |    |    |    |    |   |  |
| B4 drywall Bot/tops                                 | 16   | 4         | 2023-03-27    | 2023-04-18     |              |               | Carpentry-Central Ceilings | █                  | █  | █  | █  | █  | █  | █  | █                  | █  | █  |    |    |    |                    |    |    |    |    |    |    |   |  |
| Auditorium- Reveals                                 | 10   | 4         | 2023-04-03    | 2023-04-14     |              |               | Carpentry-Central Ceilings | █                  | █  | █  | █  | █  | █  | █  | █                  |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| Frame AB hard ceilings- L1                          | 3    | 1         | 2023-04-06    | 2023-04-10     |              |               | Carpentry-Central Ceilings | █                  |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| B3 Tape & Sand                                      | 5    | 3         | 2023-04-10    | 2023-04-14     |              |               | Carpentry-Central Ceilings | █                  | █  | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| Hang Core AB Ceilings                               | 2    | 2         | 2023-04-14    | 2023-04-18     |              |               | Carpentry-Central Ceilings |                    |    |    |    | █  |    |    |                    |    |    | █  |    |    |                    |    |    |    |    |    |    |   |  |
| Finish Framing Band/ Chorus                         | 3    | 2         | 2023-04-14    | 2023-04-19     |              |               | Carpentry-Central Ceilings |                    |    |    |    | █  |    |    |                    |    |    | █  | █  |    |                    |    |    |    |    |    |    |   |  |
| Auditorium- Tape walls & ceilings                   | 5    | 2         | 2023-04-14    | 2023-04-21     |              |               | Carpentry-Central Ceilings |                    |    |    |    | █  |    |    |                    |    |    | █  | █  | █  | █                  | █  |    |    |    |    |    |   |  |
| B4 Tape & Sand                                      | 5    | 4         | 2023-04-18    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    | █  | █  | █  | █                  | █  |    |    |    |    |    |   |  |
| Tape Drywall- Core AB Baths                         | 4    | 1         | 2023-04-19    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    | █  | █  | █                  | █  |    |    |    |    |    |   |  |
| Tie in drywall @ Cafeteria Windows- f rame And hang | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    | █  | █  | █  | █  | █  |    |   |  |
| Frame High exterior ceiling- Project o verhang      | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    | █  | █  | █  | █  | █  |    |   |  |
| Auditorium- Tape walls & ceilings                   | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    | █  | █  | █  | █  | █  |    |   |  |
| B4 Tape & Sand                                      | 5    | 4         | 2023-04-25    | 2023-05-01     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    | █  | █  | █  | █ |  |
| B1 Ceiling Grid                                     | 5    | 3         | 2023-04-18    | 2023-04-24     |              |               | Ceilings-Cheviot           |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    | █  |    |    |   |  |
| Ceiling Grid- Cafe                                  | 10   | 2         | 2023-04-19    | 2023-05-02     |              |               | Ceilings-Cheviot           |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| Start AB1 Tile                                      |      |           | 2023-04-19    | 2023-04-19     |              |               | Ceramic Tile- Pavilion     |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| AB Ceiling rough                                    | 3    | 2         | 2023-04-10    | 2023-04-12     |              |               | Electrical-Griffin         | █                  | █  | █  |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| B1 Band/Chorus - finish wall rough                  | 5    | 2         | 2023-04-20    | 2023-04-26     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| Lights/ Ceiling Finishes- Cafe                      | 7    | 2         | 2023-04-26    | 2023-05-04     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |
| (T) IDF 3226 - Dress room                           | 5    | 1         | 2023-04-28    | 2023-05-04     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |  |

| Task Description                              | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role                  | Week Of Mon Apr 10 |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |    |    |    |    |  |
|---|------|-----------|---------------|----------------|--------------|---------------|-------------------------------|--------------------|----|----|----|----|--------------------|----|----|----|----|--------------------|----|----|----|----|----|----|----|----|----|--|
|   |      |           |               |                |              |               |                               | 10                 | 11 | 12 | 13 | 14 | 15                 | 16 | 17 | 18 | 19 | 20                 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 |  |
| Epoxy Floor- AB1 bathrooms                    | 5    | 3         | 2023-04-26    | 2023-05-02     |              |               | Epoxy Floor-Stonhard          |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| B1- Paint                                     | 5    | 2         | 2023-04-06    | 2023-04-12     | 2023-04-06   | 2023-04-12    | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| B2 Paint                                      | 5    | 2         | 2023-04-10    | 2023-04-14     |              |               | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| B2 Paint                                      | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| B3 Paint                                      | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| ab-1 bathroom paint                           | 3    | 1         | 2023-04-21    | 2023-04-25     |              |               | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| B3 Paint                                      | 2    | 2         | 2023-04-25    | 2023-04-26     |              |               | Paint- Color Concepts         |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Girt/ Insulation- Phase 7 north               | 5    | 2         | 2023-04-05    | 2023-04-11     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Girt/ Insulation- Phase 6                     | 8    | 2         | 2023-04-05    | 2023-04-14     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Release 9 Frames                              | 5    | 7         | 2023-04-07    | 2023-04-13     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Girt/ Insulation- Phase 7 north               | 5    | 2         | 2023-04-12    | 2023-04-19     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Release 9 Frames                              | 5    | 4         | 2023-04-14    | 2023-04-21     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Girt/ Insulation- Phase 7 north               | 5    | 2         | 2023-04-20    | 2023-04-26     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Release 9 Glazing                             | 5    | 4         | 2023-04-24    | 2023-04-28     |              |               | Storefront/Metal Panels-Salem |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Bldg A ↕                                      | 32   |           | 2023-04-02    | 2023-05-03     |              |               |                               |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| A0 Duct                                       | 7    | 2         | 2023-04-05    | 2023-04-13     |              |               | APEX - HVAC                   |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Install exterior Louvers & duct- Loading Dock | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | APEX - HVAC                   |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Install exterior Louvers & duct- Generator    | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | APEX - HVAC                   |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |
| Column framing                                | 5    | 2         | 2023-04-03    | 2023-04-07     | 2023-04-03   | 2023-04-07    | Carpentry-Central Ceilings    |                    |    |    |    |    |                    |    |    |    |    |                    |    |    |    |    |    |    |    |    |    |  |

| Task Description                    | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role               | Week Of Mon Apr 10 |    |    |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |    |   |   |   |  |
|-------------------------------------|------|-----------|---------------|----------------|--------------|---------------|----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|---|---|---|--|
|                                     |      |           |               |                |              |               |                            | 10                 | 11 | 12 | 13 | 14 | 15 | 16 | 17                 | 18 | 19 | 20 | 21 | 22 | 23                 | 24 | 25 | 26 | 27 | 28 | 29 |   |   |   |  |
| Drywalling soffits / exterior       | 5    | 2         | 2023-04-10    | 2023-04-14     |              |               | Carpentry-Central Ceilings | █                  | █  | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A0 Hang Hard Ceilings               | 5    | 2         | 2023-04-13    | 2023-04-20     |              |               | Carpentry-Central Ceilings |                    |    |    | █  | █  | █  |    |                    |    | █  | █  | █  | █  |                    |    |    |    |    |    |    |   |   |   |  |
| Nurse Office- Close walls/ Tape     | 10   | 2         | 2023-04-18    | 2023-05-01     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    | █  | █  | █  | █  | █                  | █  | █  | █  | █  | █  | █  | █ |   |   |  |
| Atrium-Reveals in soffits and walls | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    | █  | █  | █  | █  | █                  |    | █  |    |    |    |    |   |   |   |  |
| Board U/S 3rd Fl Stair              | 3    | 2         | 2023-04-19    | 2023-04-21     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    | █  | █  | █  |                    |    |    |    |    |    |    |   |   |   |  |
| Atrium- Taping                      | 5    | 1         | 2023-04-20    | 2023-04-26     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    | █  | █  | █  | █                  | █  |    |    |    |    |    |   |   |   |  |
| Tape Hard ceilings-A0               | 7    | 2         | 2023-04-24    | 2023-05-02     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    | █  | █  | █  | █  | █  | █  | █ |   |   |  |
| Tape U/S 3rd floor stair            | 4    | 1         | 2023-04-26    | 2023-05-01     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    | █  | █ | █ | █ |  |
| Atrium- Taping                      | 5    | 1         | 2023-04-27    | 2023-05-03     |              |               | Carpentry-Central Ceilings |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    | █ | █ | █ |  |
| A1 Ceiling Grid                     | 5    | 2         | 2023-04-07    | 2023-04-13     |              |               | Ceilings-Cheviot           | █                  | █  | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| Ceiling Grid- Kitchen               | 4    | 1         | 2023-04-10    | 2023-04-13     |              |               | Ceilings-Cheviot           | █                  | █  | █  | █  |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A4 Ceiling Grid- South of corridor  | 5    | 2         | 2023-04-10    | 2023-04-14     |              |               | Ceilings-Cheviot           | █                  | █  | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A3 Corridor Ceiling Grid            | 3    | 2         | 2023-04-12    | 2023-04-14     |              |               | Ceilings-Cheviot           |                    |    | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A1 Ceiling Grid                     | 5    | 2         | 2023-04-14    | 2023-04-21     |              |               | Ceilings-Cheviot           |                    |    |    |    | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A4 Ceiling Grid- South of corridor  | 4    | 2         | 2023-04-18    | 2023-04-21     |              |               | Ceilings-Cheviot           |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| Mech room Lighting - rough          | 10   | 1         | 2023-04-02    | 2023-04-13     | 2023-04-02   | 2023-04-13    | Electrical-Griffin         | █                  | █  | █  | █  | █  | █  |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A3 Lights/ Ceiling Finish           | 5    | 2         | 2023-04-07    | 2023-04-13     | 2023-04-07   | 2023-04-13    | Electrical-Griffin         | █                  | █  | █  | █  | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A4 Lights/ Ceiling Finish           | 5    | 2         | 2023-04-12    | 2023-04-19     |              |               | Electrical-Griffin         |                    |    | █  | █  | █  | █  | █  |                    |    |    |    |    |    | █                  | █  |    |    |    |    |    |   |   |   |  |
| (T) MDF room dress room             | 5    | 1         | 2023-04-12    | 2023-04-19     |              |               | Electrical-Griffin         |                    |    | █  | █  | █  | █  | █  |                    |    |    |    |    |    | █                  | █  |    |    |    |    |    |   |   |   |  |
| A1 Lights/ Ceiling Finish           | 5    | 2         | 2023-04-14    | 2023-04-21     |              |               | Electrical-Griffin         |                    |    |    |    | █  |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A0- Set tape in fixtures            | 5    | 2         | 2023-04-18    | 2023-04-24     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| (T) MDF room dress room             | 5    | 1         | 2023-04-20    | 2023-04-26     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |
| A1 Lights/ Ceiling Finish           | 5    | 2         | 2023-04-24    | 2023-04-28     |              |               | Electrical-Griffin         |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |    |   |   |   |  |

| Task Description                                 | Days | Crew Size | Planned Start | Planned Finish      | Actual Start | Actual Finish              | Project Role                   | Week Of Mon Apr 10 |                    |    |    |    |    |    | Week Of Mon Apr 17 |                    |    |    |    |    | Week Of Mon Apr 24 |                    |    |    |    |    |    |  |  |  |  |  |  |
|--|------|-----------|---------------|---------------------|--------------|----------------------------|--------------------------------|--------------------|--------------------|----|----|----|----|----|--------------------|--------------------|----|----|----|----|--------------------|--------------------|----|----|----|----|----|--|--|--|--|--|--|
|  |      |           |               |                     |              |                            |                                | 10                 | 11                 | 12 | 13 | 14 | 15 | 16 | 17                 | 18                 | 19 | 20 | 21 | 22 | 23                 | 24                 | 25 | 26 | 27 | 28 | 29 |  |  |  |  |  |  |
| Kitchen Lights                                   | 3    | 2         | 2023-04-26    | 2023-04-28          |              |                            | Electrical-Griffin             |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| PUNCHLIST- Dance Floor                           | 3    | 0         | 2023-04-10    | 2023-04-12          |              |                            | GC - Gilbane                   |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A3- Above Ceiling Inspection                     |      |           | 2023-04-14    | 2023-04-14          | 2023-04-14   | 2023-04-14                 | GC - Gilbane                   |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| Remove Dancefloor                                | 3    | 2         | 2023-04-19    | 2023-04-21          |              |                            | GC - Gilbane                   |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A4- Above Ceiling Inspection                     |      |           | 2023-04-20    | 2023-04-20          |              |                            | GC - Gilbane                   |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| Basement - Final Fuel Oil Installation (3 of 3)  | 3    | 2         | 2023-04-15    | 2023-04-19          |              |                            | Mechanical-PJ Kennedy          |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A2 Radiant Panels                                | 5    | 3         | 2023-04-18    | 2023-04-24          |              |                            | Mechanical-PJ Kennedy          |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A3 Radiant Panels                                | 5    | 3         | 2023-04-24    | 2023-04-28          |              |                            | Mechanical-PJ Kennedy          |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A2 Radiant Panels                                | 5    | 3         | 2023-04-25    | 2023-05-01          |              |                            | Mechanical-PJ Kennedy          |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| C3, A3 Sink bases, Interior C-tops               | 5    | 3         | 2023-04-10    | 2023-04-14          |              |                            | Millwork-Polybois              |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| C3, A3 shelving, window sills                    | 5    | 3         | 2023-04-18    | 2023-04-24          |              |                            | Millwork-Polybois              |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| Atrium- Painting                                 | 5    | 1         | 2023-04-25    | 2023-05-01          |              |                            | Paint- Color Concepts          |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| Sewer Tie in washington st                       | 4    | 4         | 2023-04-18    | 2023-04-21          |              |                            | Sitework-Derenzo               |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A North/ east Panels/ channels- phase 4- lg lift | 5    | 2         | 2023-04-09    | 2023-04-13          |              |                            | Storefront/ Metal Panels-Salem |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A North/ east Panels/ channels- phase 4- lg lift | 5    | 2         | 2023-04-14    | 2023-04-21          |              |                            | Storefront/ Metal Panels-Salem |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| A South Panels/ channels- phase 5a               | 5    | 2         | 2023-04-24    | 2023-04-28          |              |                            | Storefront/ Metal Panels-Salem |                    |                    |    |    |    |    |    |                    |                    |    |    |    |    |                    |                    |    |    |    |    |    |  |  |  |  |  |  |
| Crew Size By Role                                |      |           |               |                     |              |                            | Project Role                   |                    | Week Of Mon Apr 10 |    |    |    |    |    |                    | Week Of Mon Apr 17 |    |    |    |    |                    | Week Of Mon Apr 24 |    |    |    |    |    |  |  |  |  |  |  |
|  |      | Total     | Complete      | Promised Incomplete | Remaining    |                            |                                | 10                 | 11                 | 12 | 13 | 14 | 15 | 16 | 17                 | 18                 | 19 | 20 | 21 | 22 | 23                 | 24                 | 25 | 26 | 27 | 28 | 29 |  |  |  |  |  |  |
| <b>All Roles</b>                                 |      | 1,033     | 32 (3%)       | 749 (73%)           | 252 (24%)    |                            |                                | 68                 | 67                 | 71 | 67 | 64 | 2  |    |                    | 80                 | 87 | 86 | 85 |    |                    | 88                 | 67 | 72 | 67 | 62 |    |  |  |  |  |  |  |
|  |      | 80        | 12 (15%)      | 54 (68%)            | 14 (18%)     | APEX - HVAC                |                                | 10                 | 10                 | 10 | 6  | 4  |    |    |                    | 6                  | 6  | 6  | 6  |    |                    | 6                  | 4  | 2  | 2  | 2  |    |  |  |  |  |  |  |
|  |      | 298       | 0 (0%)        | 211 (71%)           | 87 (29%)     | Carpentry-Central Ceilings |                                | 16                 | 15                 | 15 | 17 | 21 |    |    |                    | 26                 | 23 | 22 | 22 |    |                    | 28                 | 23 | 24 | 24 | 22 |    |  |  |  |  |  |  |
|  |      | 111       | 0 (0%)        | 97 (87%)            | 14 (13%)     | Ceilings-Cheviot           |                                | 5                  | 5                  | 7  | 9  | 8  |    |    |                    | 11                 | 13 | 13 | 11 |    |                    | 9                  | 4  | 4  | 6  | 6  |    |  |  |  |  |  |  |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role                   | Week Of Mon Apr 10 |    |    |    |    |    |    |    | Week Of Mon Apr 17 |    |    |    |    |    | Week Of Mon Apr 24 |    |    |    |    |    |   |   |  |  |  |  |
|------------------|------|-----------|---------------|----------------|--------------|---------------|--------------------------------|--------------------|----|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|---|---|--|--|--|--|
|                  |      |           |               |                |              |               |                                | 10                 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18                 | 19 | 20 | 21 | 22 | 23 | 24                 | 25 | 26 | 27 | 28 | 29 |   |   |  |  |  |  |
|                  |      | 0         |               | 0 (0%)         | 0 (0%)       | 0 (0%)        | Ceramic Tile-Pavilion          |                    |    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |   |   |  |  |  |  |
|                  |      | 103       |               | 14 (14%)       | 66 (64%)     | 23 (22%)      | Electrical-Griffin             | 6                  | 6  | 8  | 6  | 5  |    |    |    |                    | 7  | 7  | 9  | 9  |    |                    |    | 9  | 7  | 11 | 6  | 7 |   |  |  |  |  |
|                  |      | 15        |               | 0 (0%)         | 0 (0%)       | 15 (100%)     | Epoxy Floor-Stonhard           |                    |    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    | 3  | 6 | 6 |  |  |  |  |
|                  |      | 24        |               | 0 (0%)         | 16 (67%)     | 8 (33%)       | GC - Gilbane                   |                    |    |    |    |    |    |    |    |                    | 2  | 4  | 4  | 4  |    |                    |    | 2  |    | 4  | 4  |   |   |  |  |  |  |
|                  |      | 48        |               | 0 (0%)         | 21 (44%)     | 27 (56%)      | Mechanical-PJ Kennedy          |                    |    |    |    |    | 2  |    |    |                    | 5  | 5  | 3  | 3  |    |                    |    | 6  | 6  | 6  | 6  | 6 |   |  |  |  |  |
|                  |      | 30        |               | 0 (0%)         | 30 (100%)    | 0 (0%)        | Millwork-Polybois              | 3                  | 3  | 3  | 3  | 3  |    |    |    |                    |    |    |    |    |    |                    |    |    |    | 3  |    |   |   |  |  |  |  |
|                  |      | 49        |               | 6 (12%)        | 33 (67%)     | 10 (20%)      | Paint- Color Concepts          | 4                  | 4  | 4  | 2  | 2  |    |    |    |                    | 4  | 4  | 4  | 5  |    |                    |    | 5  | 5  | 4  | 1  | 1 |   |  |  |  |  |
|                  |      | 61        |               | 0 (0%)         | 53 (87%)     | 8 (13%)       | Roofing- JD Rivet              | 7                  | 7  | 7  | 7  | 7  |    |    |    |                    |    |    |    |    |    |                    |    | 4  | 4  |    |    |   |   |  |  |  |  |
|                  |      | 56        |               | 0 (0%)         | 36 (64%)     | 20 (36%)      | Sitework-Derenzo               | 4                  | 4  | 4  | 4  | 4  |    |    |    |                    | 4  | 4  | 4  | 4  |    |                    |    | 4  | 4  | 4  | 4  | 4 |   |  |  |  |  |
|                  |      | 158       |               | 0 (0%)         | 132 (84%)    | 26 (16%)      | Storefront/ Metal Panels-Salem | 13                 | 13 | 13 | 13 | 10 |    |    |    |                    |    |    |    |    |    |                    |    | 12 | 10 | 10 | 8  | 8 |   |  |  |  |  |

Generated on: April 13, 2023 08:15:45 AM EDT

*Italic indicates a constraint.*

