

Driscoll School - Gantt Chart

Plans: Exterior/ Int. Rough Selected

Start Date: Monday April 17 2023

Roles: Multiple Roles Selected

End Date: Sunday May 07 2023

Locations: Multiple Locations Selected (Not including Location-less tickets)

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | Week Of Mon May 01 | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|-----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 |
| Exterior/ Int. Rough | 404 | | 2022-06-13 | 2023-07-21 | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg A | 39 | | 2023-04-03 | 2023-05-11 | | | | | | | | | | | | | | | | | | | | | | | |
| A0 Duct | 3 | 2 | 2023-04-20 | 2023-04-24 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | |
| Install exterior Louvers & duct- Loading Dock | 5 | 2 | 2023-04-24 | 2023-04-28 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | |
| Install exterior Louvers & duct- Generator | 5 | 2 | 2023-04-28 | 2023-05-04 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | |
| Install exterior Louvers & duct- Generator | 5 | 2 | 2023-05-05 | 2023-05-11 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | |
| Column framing | 5 | 2 | 2023-04-03 | 2023-04-07 | 2023-04-03 | 2023-04-07 | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| A0 Hang Hard Ceilings | 4 | 2 | 2023-04-13 | 2023-04-20 | 2023-04-13 | 2023-04-19 | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Atrium-Reveals in soffits and walls | 5 | 2 | 2023-04-18 | 2023-04-24 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tape Hard ceilings-A0 | 7 | 2 | 2023-04-19 | 2023-04-27 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Nurse Office- Close walls/ Tape | 10 | 2 | 2023-04-20 | 2023-05-03 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Board U/S 3rd FI Stair | 3 | 2 | 2023-04-24 | 2023-04-26 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Atrium- Taping | 5 | 1 | 2023-04-25 | 2023-05-01 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tape U/S 3rd floor stair | 4 | 1 | 2023-05-01 | 2023-05-04 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Atrium- Taping | 5 | 1 | 2023-05-02 | 2023-05-08 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Ceiling Grid- Kitchen | 4 | 1 | 2023-04-10 | 2023-04-13 | 2023-04-10 | 2023-04-13 | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| A3 Corridor Ceiling Grid | 6 | 2 | 2023-04-12 | 2023-04-20 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| A1 Ceiling Grid | 5 | 2 | 2023-04-14 | 2023-04-21 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| A4 Ceiling Grid- South of corridor | 4 | 2 | 2023-04-18 | 2023-04-21 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |


| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | Week Of Mon Apr 24 | | | | | | Week Of Mon May 01 | | | | | | | | | | | |
|--|------|-----------|---------------|----------------|--------------|---------------|---------------------------------|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|----|--|--|--|--|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A4 Lights/ Ceiling Finish | 5 | 2 | 2023-04-12 | 2023-04-19 | 2023-04-12 | 2023-04-19 | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| (T) MDF room dress room | 5 | 1 | 2023-04-12 | 2023-04-19 | 2023-04-12 | 2023-04-19 | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| A1 Lights/ Ceiling Finish | 5 | 2 | 2023-04-14 | 2023-04-21 | 2023-04-14 | 2023-04-21 | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| A0- Set tape in fixtures | 5 | 2 | 2023-04-18 | 2023-04-24 | 2023-04-18 | 2023-04-24 | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| (T) MDF room dress room | 5 | 1 | 2023-04-20 | 2023-04-26 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| A1 Lights/ Ceiling Finish | 5 | 2 | 2023-04-24 | 2023-04-28 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| Kitchen Lights | 3 | 2 | 2023-04-26 | 2023-04-28 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| Mech room - install lights | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | | | | |
| A4- Above Ceiling Inspection | | | 2023-04-20 | 2023-04-20 | 2023-04-20 | 2023-04-20 | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | |
| Remove Dancefloor | 3 | 2 | 2023-04-21 | 2023-04-25 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | |
| Kitchen Above Ceiling Inspection | | | 2023-05-01 | 2023-05-01 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | |
| A1- Above Ceiling Inspection | | | 2023-05-01 | 2023-05-01 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | |
| A2 Radiant Panels | 5 | 3 | 2023-04-24 | 2023-04-28 | | | Mechanical- PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | |
| Basement - Final Fuel Oil Installation (3 of 3) | 3 | 2 | 2023-04-25 | 2023-04-27 | | | Mechanical- PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | |
| A2 Radiant Panels | 5 | 3 | 2023-05-01 | 2023-05-05 | | | Mechanical- PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | |
| A3 Radiant Panels | 5 | 3 | 2023-05-01 | 2023-05-05 | | | Mechanical- PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough HW @ Atrium Radiation | 4 | 2 | 2023-05-01 | 2023-05-04 | | | Mechanical- PJ Kennedy | | | | | | | | | | | | | | | | | | | | | | | | |
| C3, A3 shelving, window sills | 5 | 3 | 2023-04-18 | 2023-04-24 | | | Millwork- Polybois | | | | | | | | | | | | | | | | | | | | | | | | |
| A0- Paint Walls/ Ceilings | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | | | | |
| Paint- Nurse Office | 3 | 1 | 2023-05-04 | 2023-05-08 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | | | | |
| Sewer Tie in washington st | 4 | 4 | 2023-04-18 | 2023-04-21 | | | Sitework- Derenzo | | | | | | | | | | | | | | | | | | | | | | | | |
| A North/ east Panels/ channels- phase 4- lg lift | 5 | 2 | 2023-04-14 | 2023-04-21 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | |
| A North/ east Panels/ channels- phase 4- lg lift | 5 | 2 | 2023-04-24 | 2023-04-28 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | |
| A South Panels/ channels- phase 5a | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg B | 46 | | 2023-03-27 | 2023-05-11 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B4- Install Duct | 9 | 4 | 2023-04-10 | 2023-04-21 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | | Week Of Mon May 01 | | | | | |
|--|------|-----------|---------------|----------------|--------------|---------------|-----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| B4 drywall Bot/tops | 19 | 4 | 2023-03-27 | 2023-04-21 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Auditorium- Reveals | 12 | 4 | 2023-04-03 | 2023-04-14 | 2023-04-03 | 2023-04-19 | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| B3 Tape & Sand | 6 | 3 | 2023-04-10 | 2023-04-14 | 2023-04-10 | 2023-04-18 | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Hang Core AB Ceilings | 2 | 2 | 2023-04-14 | 2023-04-18 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Finish Framing Band/ Chorus | 3 | 2 | 2023-04-14 | 2023-04-19 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| B4 Tape & Sand | 5 | 4 | 2023-04-18 | 2023-04-24 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Auditorium- Tape walls & ceilings | 5 | 2 | 2023-04-19 | 2023-04-25 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Frame High exterior ceiling- Project overhang | 5 | 2 | 2023-04-24 | 2023-04-28 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tape Drywall- Core AB Baths | 4 | 1 | 2023-04-24 | 2023-04-27 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tie in drywall @ Cafeteria Windows- frame And hang | 5 | 2 | 2023-04-25 | 2023-05-01 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| B4 Tape & Sand | 5 | 4 | 2023-04-25 | 2023-05-01 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Hang Drywall- Band/Chorus | 5 | 2 | 2023-04-26 | 2023-05-02 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Auditorium- Tape walls & ceilings | 5 | 2 | 2023-04-26 | 2023-05-02 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Frame High exterior ceiling- Project overhang | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tape drywall @ Cafeteria Windows | 5 | 1 | 2023-05-02 | 2023-05-08 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| B4 Tape & Sand | 5 | 4 | 2023-05-02 | 2023-05-08 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| Tape Drywall- Band/Chorus | 5 | 2 | 2023-05-03 | 2023-05-09 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | |
| B1 Ceiling Grid | 5 | 3 | 2023-04-18 | 2023-04-24 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| Ceiling Grid- Cafe | 10 | 2 | 2023-04-19 | 2023-05-02 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| B2 Ceiling Grid | 5 | 3 | 2023-05-01 | 2023-05-05 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | |
| Start AB1 Tile | | | 2023-05-10 | 2023-05-10 | | | Ceramic Tile- Pavilion | | | | | | | | | | | | | | | | | | | | |
| B1 Band/Chorus - finish wall rough | 4 | 2 | 2023-04-20 | 2023-04-25 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | |
| Lights/ Ceiling Finishes- Cafe | 7 | 2 | 2023-04-24 | 2023-05-02 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | |
| (T) IDF 3226 - Dress room | 5 | 1 | 2023-04-28 | 2023-05-04 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | |
| L2 - Lights/ Ceiling | 7 | 2 | 2023-05-02 | 2023-05-10 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | |
| (T) IDF 3226 - Dress room | 5 | 1 | 2023-05-05 | 2023-05-11 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | | Week Of Mon May 01 | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|---------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Epoxy Floor- AB1 bathrooms | 5 | 3 | 2023-05-03 | 2023-05-09 | | | Epoxy Floor- Stonhard | | | | | | | | | | | | | | | | | | | | | |
| B1- Above Ceiling Inspection | | | 2023-05-01 | 2023-05-01 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Cafeteria Above Ceiling Inspection | | | 2023-05-03 | 2023-05-03 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Start Terrazzo | | | 2023-05-04 | 2023-05-04 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Proj. Terrace Rails | 4 | 2 | 2023-05-01 | 2023-05-04 | | | Misc Metal- United | | | | | | | | | | | | | | | | | | | | | |
| B2 Paint | 2 | 2 | 2023-04-18 | 2023-04-24 | 2023-04-18 | 2023-04-19 | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| B3 Paint | 5 | 2 | 2023-04-19 | 2023-04-25 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| B3 Paint | 2 | 2 | 2023-04-26 | 2023-04-27 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| ab-1 bathroom paint | 3 | 1 | 2023-04-28 | 2023-05-02 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| Paint Multipurpose | 5 | 2 | 2023-05-03 | 2023-05-09 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| B4 Paint | 5 | 2 | 2023-05-03 | 2023-05-09 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | |
| Girt/ Insulation- Phase 7 north | 5 | 2 | 2023-04-12 | 2023-04-19 | 2023-04-12 | 2023-04-19 | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Release 9 Frames | 5 | 4 | 2023-04-14 | 2023-04-21 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Girt/ Insulation- Phase 7 north | 5 | 2 | 2023-04-20 | 2023-04-26 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Release 9 Glazing | 5 | 4 | 2023-04-20 | 2023-04-26 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Release 9 Covers | 5 | 3 | 2023-04-27 | 2023-05-03 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Phase 8 Trespa | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Girt/ Insulation- Phase 7 west | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | |
| Terrazzo Prep- Area 1 | 2 | 4 | 2023-05-02 | 2023-05-03 | | | Terrazzo- DePaoli | | | | | | | | | | | | | | | | | | | | | |
| Terrazzo Moisture Mitigate/Crack seal- Area 1 | 1 | 4 | 2023-05-04 | 2023-05-04 | | | Terrazzo- DePaoli | | | | | | | | | | | | | | | | | | | | | |
| Terrazzo Crack seal/ layout- Area 1 | 3 | 4 | 2023-05-05 | 2023-05-09 | | | Terrazzo- DePaoli | | | | | | | | | | | | | | | | | | | | | |
| Bldg C | 41 | | 2023-04-13 | 2023-05-23 | | | | | | | | | | | | | | | | | | | | | | | | |
| Order/fab tie-in duct stair 5 | 8 | 0 | 2023-04-13 | 2023-04-25 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | |
| tie-in duct stair 5 | 2 | 2 | 2023-04-26 | 2023-04-27 | | | APEX - HVAC | | | | | | | | | | | | | | | | | | | | | |
| Tape Hard Ceilings- C2/A2 | 4 | 2 | 2023-04-18 | 2023-04-21 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Install Gym Hi-Hat | 5 | 2 | 2023-04-18 | 2023-04-24 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | | Week Of Mon May 01 | | | | | | |
|---|------|-----------|---------------|----------------|--------------|---------------|-----------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | |
| 1st FI Canopy CL CY Install Z-Girt/Insulation/Sheathing | 5 | 2 | 2023-04-19 | 2023-04-25 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Tie in pre-k doors | 4 | 2 | 2023-04-24 | 2023-04-27 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Install Gym Hi-Hat | 5 | 2 | 2023-04-25 | 2023-05-01 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Hang Drywall Gym Ceiling | 7 | 2 | 2023-04-26 | 2023-05-04 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| 1st FI Canopy CL CY Install Z-Girt/Insulation/Sheathing | 3 | 2 | 2023-04-26 | 2023-04-28 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| <i>Gym Tectum Loading Panels??</i> | | | 2023-04-28 | 2023-04-28 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| 1st FI Canopy Install DEFS | 8 | 2 | 2023-05-01 | 2023-05-10 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Install Gym Tectum | 15 | 2 | 2023-05-03 | 2023-05-23 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Tape Drywall Gym Ceiling | 5 | 2 | 2023-05-04 | 2023-05-10 | | | Carpentry- Central Ceilings | | | | | | | | | | | | | | | | | | | | | |
| Ceiling Grid C1 | 5 | 2 | 2023-04-13 | 2023-04-20 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | | |
| C2 Close Ceiling Tiles | 5 | 2 | 2023-04-18 | 2023-04-24 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | | |
| Grid- Small Gym | 5 | 2 | 2023-04-24 | 2023-04-28 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | | |
| C3 Close Ceiling Tiles | 5 | 2 | 2023-04-27 | 2023-05-03 | | | Ceilings- Cheviot | | | | | | | | | | | | | | | | | | | | | |
| <i>Start Ceramic Tile- C2</i> | | | 2023-05-04 | 2023-05-04 | | | Ceramic Tile- Pavilion | | | | | | | | | | | | | | | | | | | | | |
| FRIP Ramp footing section 1 (dark blue) | 2 | 6 | 2023-05-02 | 2023-05-03 | | | Concrete- Marguerite | | | | | | | | | | | | | | | | | | | | | |
| FRIP Ramp wall section 1 (dark blue) | 2 | 6 | 2023-05-04 | 2023-05-05 | | | Concrete- Marguerite | | | | | | | | | | | | | | | | | | | | | |
| C1 Ceiling Finishes | 5 | 2 | 2023-04-20 | 2023-04-26 | | | Electrical- Griffin | | | | | | | | | | | | | | | | | | | | | |
| C2/A2 Epoxy Bathroom Flooring | 5 | 3 | 2023-04-26 | 2023-05-02 | | | Epoxy Floor- Stonhard | | | | | | | | | | | | | | | | | | | | | |
| Remove Mural- old school | 2 | 2 | 2023-04-18 | 2023-04-19 | 2023-04-18 | 2023-04-19 | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Water test inside corners | 1 | 0 | 2023-04-25 | 2023-04-25 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| <i>Above Ceiling Inspection C1</i> | | | 2023-04-26 | 2023-04-26 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Placeholder - Brightview install and spread stone | 2 | 4 | 2023-04-26 | 2023-04-27 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| CCS- Small Gym AV Finishes | 5 | 2 | 2023-05-01 | 2023-05-05 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Placeholder- Tile 2nd floor Bathrooms | 5 | 0 | 2023-05-03 | 2023-05-09 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | |
| Re-Work Pre-K roof inside corners | 4 | 2 | 2023-04-19 | 2023-04-24 | | | Masonry- Fernandes | | | | | | | | | | | | | | | | | | | | | |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | Week Of Mon May 01 | | | | | | | | | | | | | | |
|--|------|-----------|---------------|---------------------|--------------|---------------------------------|---------------------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|--|--|--|----|----|----|----|----|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Paint Bathrooms- C2/A2 | 2 | 1 | 2023-04-24 | 2023-04-25 | | | Paint- Color Concepts | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Test Pre-K Roof | 3 | 6 | 2023-04-19 | 2023-04-21 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Drainage Mat | 2 | 4 | 2023-04-24 | 2023-04-25 | | | Roofing- JD Rivet | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ?Set Telcom pole, finish ductbank | 5 | 2 | 2023-04-25 | 2023-05-01 | | | Sitework- Derenzo | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pre-K door frames | 5 | 2 | 2023-04-18 | 2023-04-24 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C north window covers | 5 | 2 | 2023-04-20 | 2023-04-26 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pre-K doors | 5 | 2 | 2023-04-25 | 2023-05-01 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C North east/ channels- staging on pre-k | 5 | 2 | 2023-05-01 | 2023-05-05 | | | Storefront/ Metal Panels- Salem | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Crew Size By Role | | | | | | | Project Role | Week Of Mon Apr 17 | | | | | | | Week Of Mon Apr 24 | | | | | | Week Of Mon May 01 | | | | | | | | | | | | | | |
| | | Total | Complete | Promised Incomplete | Remaining | 17 | | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | | | | | | | | | |
| All Roles ⌵ | | 1,007 | 51 (5%) | 697 (69%) | 259 (26%) | | | 72 | 85 | 85 | 83 | | | | | | | | | 76 | 67 | 73 | 65 | 54 | | | | | | | 69 | 74 | 73 | 69 | 62 |
| | | 48 | 0 (0%) | 46 (96%) | 2 (4%) | APEX - HVAC | | 4 | 4 | 6 | 6 | | | | | | | | | 4 | 2 | 4 | 4 | 4 | | | | | | | 2 | 2 | 2 | 2 | 2 |
| | | 316 | 15 (5%) | 237 (75%) | 64 (20%) | Carpentry- Central Ceilings | | 27 | 28 | 22 | 22 | | | | | | | | | 23 | 24 | 28 | 26 | 21 | | | | | | | 22 | 19 | 19 | 19 | 16 |
| | | 108 | 0 (0%) | 93 (86%) | 15 (14%) | Ceilings- Cheviot | | 13 | 15 | 15 | 11 | | | | | | | | | 9 | 4 | 4 | 6 | 6 | | | | | | | 7 | 7 | 5 | 3 | 3 |
| | | 0 | 0 (0%) | 0 (0%) | 0 (0%) | Ceramic Tile- Pavilion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 24 | 0 (0%) | 0 (0%) | 24 (100%) | Concrete- Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | 6 | 6 | 6 | 6 |
| | | 101 | 24 (24%) | 58 (57%) | 19 (19%) | Electrical- Griffin | | 7 | 7 | 9 | 9 | | | | | | | | | 11 | 9 | 9 | 6 | 7 | | | | | | | 5 | 7 | 5 | 5 | 5 |
| | | 24 | 0 (0%) | 15 (63%) | 9 (38%) | Epoxy Floor- Stonhard | | | | | | | | | | | | | | | | 3 | 3 | 3 | | | | | | | 3 | 3 | 3 | 3 | 3 |
| | | 28 | 4 (14%) | 14 (50%) | 10 (36%) | GC - Gilbane | | 2 | 2 | | 2 | | | | | | | | | 2 | 2 | 4 | 4 | | | | | | | | 2 | 2 | 2 | 2 | 2 |
| | | 8 | 0 (0%) | 8 (100%) | 0 (0%) | Masonry- Fernandes | | | 2 | 2 | 2 | | | | | | | | | 2 | | | | | | | | | | | | | | | |
| | | 59 | 0 (0%) | 29 (49%) | 30 (51%) | Mechanical- PJ Kennedy | | | | | | | | | | | | | | 3 | 5 | 5 | 5 | 3 | | | | | | | 8 | 8 | 8 | 8 | 6 |
| | | 15 | 0 (0%) | 15 (100%) | 0 (0%) | Millwork- Polybois | | 3 | 3 | 3 | 3 | | | | | | | | | 3 | | | | | | | | | | | | | | | |
| | | 8 | 0 (0%) | 0 (0%) | 8 (100%) | Misc Metal- United | | | | | | | | | | | | | | | | | | | | | | | | | 2 | 2 | 2 | 2 | |
| | | 47 | 4 (9%) | 19 (40%) | 24 (51%) | Paint- Color Concepts | | 2 | 4 | 2 | 2 | | | | | | | | | 3 | 3 | 2 | 2 | 1 | | | | | | | 3 | 3 | 6 | 7 | 7 |
| | | 26 | 0 (0%) | 26 (100%) | 0 (0%) | Roofing- JD Rivet | | | 6 | 6 | 6 | | | | | | | | | 4 | 4 | | | | | | | | | | | | | | |
| | | 26 | 0 (0%) | 26 (100%) | 0 (0%) | Sitework- Derenzo | | 4 | 4 | 4 | 4 | | | | | | | | | | 2 | 2 | 2 | 2 | | | | | | | 2 | | | | |
| | | 153 | 4 (3%) | 111 (73%) | 38 (25%) | Storefront/ Metal Panels- Salem | | 10 | 10 | 16 | 16 | | | | | | | | | 12 | 12 | 12 | 7 | 7 | | | | | | | 13 | 11 | 11 | 8 | 8 |

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 17 | | | | | | Week Of Mon Apr 24 | | | | | | Week Of Mon May 01 | | | | | | | | | | | | | |
|------------------|------|-----------|---------------|----------------|--------------|---------------|---|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|----|----|---|---|---|---|--|--|
| | | | | | | | | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 01 | 02 | 03 | 04 | 05 | 06 | | | | | | |
| | | 16 | | 0 (0%) | 0 (0%) | 16 (100%) |  Terrazzo- DePaoli | | | | | | | | | | | | | | | | | | | | | 4 | 4 | 4 | 4 | | |

Generated on: April 24, 2023 01:33:05 PM EDT

Italic indicates a constraint.

