

Driscoll School - Gantt Chart

Plans: Exterior/ Int. Rough Selected

Start Date: Monday May 15 2023

Roles: All Roles Selected

End Date: Sunday June 04 2023

Locations: All Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29																				
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03															
Exterior/ Int. Rough ⚡	410		2022-06-13	2023-07-27																																						
Bldg B ⚡	36		2023-05-03	2023-06-07																																						
Roof Duct Delivery?			2023-05-30	2023-05-30			◆ APEX - HVAC																																			
Hang Drywall- Band/Chorus	14	2	2023-05-03	2023-05-22			■ Carpentry- Central Ceilings																																			
Tape drywall @ Cafeteria Windows	5	1	2023-05-18	2023-05-24			■ Carpentry- Central Ceilings																																			
Tape Drywall- Band/Chorus	5	2	2023-05-19	2023-05-25			■ Carpentry- Central Ceilings																																			
Frame High exterior ceiling- Project overhang	5	2	2023-05-22	2023-05-26			■ Carpentry- Central Ceilings																																			
Tectum- Multipurpose	5	2	2023-05-22	2023-05-26			■ Carpentry- Central Ceilings																																			
Frame High exterior ceiling- Project overhang	5	2	2023-05-30	2023-06-05			■ Carpentry- Central Ceilings																																			
B1 Ceiling Grid	5	3	2023-05-15	2023-05-19			■ Ceilings- Cheviot																																			
Ceiling Grid- Cafe	10	2	2023-05-15	2023-05-26			■ Ceilings- Cheviot																																			
B3 Ceiling Grid	5	3	2023-05-22	2023-05-26			■ Ceilings- Cheviot																																			
B3 Ceiling Grid	4	3	2023-05-30	2023-06-02			■ Ceilings- Cheviot																																			
Start AB1 Tile			2023-05-18	2023-05-18			◆ Ceramic Tile- Pavilion																																			
Multipurpose- tracks, pipe grid	5	2	2023-05-22	2023-05-26			■ Curtains- Walker Specialties																																			
L2 - Lights/ Ceiling	7	2	2023-05-12	2023-05-22			■ Electrical- Griffin																																			
(T) IDF 4226 - Dress Room	5	1	2023-05-12	2023-05-18			■ Electrical- Griffin																																			
(T) IDF 4226 - Dress Room	5	1	2023-05-19	2023-05-25			■ Electrical- Griffin																																			
Lights/ Ceiling Finishes- Cafe	7	2	2023-05-24	2023-06-02			■ Electrical- Griffin																																			

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29												
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03							
mulipurpose- Lighting/ ceiling finish	5	2	2023-05-24	2023-05-31			Electrical- Griffin																											
(T) IDF Room 2320 - Dress Room	5	1	2023-05-26	2023-06-02			Electrical- Griffin																											
L3 - Lights/ Ceiling	7	2	2023-05-30	2023-06-07			Electrical- Griffin																											
mulipurpose- Lighting/ ceiling finish	5	2	2023-06-01	2023-06-07			Electrical- Griffin																											
Epoxy Floor- AB1 bathrooms	5	3	2023-05-15	2023-05-19			Epoxy Floor- Stonhard																											
B2- Above Ceiling Inspection			2023-05-23	2023-05-23			GC - Gilbane																											
B1- Above Ceiling Inspection			2023-05-26	2023-05-26			GC - Gilbane																											
Start Terrazzo			2023-05-30	2023-05-30			GC - Gilbane																											
Cafeteria Above Ceiling Inspection			2023-06-02	2023-06-02			GC - Gilbane																											
Re-insulate RTU-4 Curb	4	2	2023-05-23	2023-05-26			Mechanical- PJ Kennedy																											
Paint Multipurpose	5	2	2023-05-15	2023-05-19			Paint- Color Concepts																											
band/ chorus paint	3	1	2023-05-26	2023-05-31			Paint- Color Concepts																											
Phase 6 Trespa	5	2	2023-05-18	2023-05-24			Storefront/ Metal Panels- Salem																											
Phase 8 Trespa	5	2	2023-05-25	2023-06-01			Storefront/ Metal Panels- Salem																											
Terrazzo Prep- Area 1	2	4	2023-05-30	2023-05-31			Terrazzo- DePaoli																											
Terrazzo Moisture Mitigate/Crack seal- Area 1	1	4	2023-06-01	2023-06-01			Terrazzo- DePaoli																											
Terrazzo Crack seal/ layout- Area 1	3	4	2023-06-02	2023-06-06			Terrazzo- DePaoli																											
Bldg C	36		2023-05-08	2023-06-12																														
C3- VCT Flooring	5	4	2023-05-22	2023-05-26			CJM- VCT flooring																											
Install Gym Tectum	15	2	2023-05-10	2023-05-31			Carpentry- Central Ceilings																											
Tape Drywall Gym Ceiling	5	2	2023-05-18	2023-05-24			Carpentry- Central Ceilings																											
Tape Stair 5 ceiling	5	1	2023-05-19	2023-05-25			Carpentry- Central Ceilings																											
1st FI Canopy Install DEFS	8	2	2023-05-19	2023-05-31			Carpentry- Central Ceilings																											
Gym- shaftswall @ ceiling & louver- Stair 5	4	2	2023-05-24	2023-05-30			Carpentry- Central Ceilings																											
Tape Drywall Gym Ceiling	3	2	2023-05-25	2023-05-30			Carpentry- Central Ceilings																											
Ceiling Tile- Small Gym	5	2	2023-05-22	2023-05-26			Ceilings- Cheviot																											

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29						
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	
								13	18	21	22	22	2	24	20	22	25	23	27	30	38	32						
Small Gym Lights/ Finishes	7	2	2023-05-08	2023-05-16			Electrical- Griffin	█	█																			
Gym Lights/ Finishes- 1st half	5	2	2023-05-17	2023-05-23			Electrical- Griffin			█	█	█		█	█													
Hang Lights/ devices- stair 5	2	1	2023-05-30	2023-05-31			Electrical- Griffin														█	█						
Gym Lights/ Finishes	5	2	2023-05-30	2023-06-05			Electrical- Griffin														█	█	█	█				
Above Ceiling Inspection- Small Gym			2023-05-22	2023-05-22			GC - Gilbane							◆														
Set up temp HVAC- Gym	2	0	2023-05-26	2023-05-30			GC - Gilbane														█							
CCS- Small Gym AV Finishes	4	2	2023-05-30	2023-06-02			GC - Gilbane														█	█	█	█				
Remove Stair 5 dance floor	1	2	2023-06-01	2023-06-01			GC - Gilbane																█					
Install Gym Equipment	10	2	2023-05-30	2023-06-12			Gym Equip- Pappas														█	█	█	█	█	█		
Paint stair 5	1	1	2023-05-26	2023-05-26			Paint- Color Concepts																					
Paint Gym- Walls & Ceiling	3	2	2023-05-26	2023-05-31			Paint- Color Concepts														█	█	█					
Set Finish Plumb. C2/A2 baths	8	2	2023-05-30	2023-06-08			Plumbing-PJ Kennedy														█	█	█	█	█	█		
Finish Core C Windows	1	2	2023-05-20	2023-05-20			Storefront/ Metal Panels- Salem					█																
C North east/ channels- staging on pre-k	5	2	2023-05-22	2023-05-26			Storefront/ Metal Panels- Salem						█	█	█	█	█											
Deliver Wood Floor Material	1	2	2023-06-01	2023-06-01			Wood Floor- JJ Curran																█					
Bldg A	30		2023-05-11	2023-06-09																								
Install exterior Louvers & duct- Main Mech Room	5	2	2023-05-12	2023-05-18			APEX - HVAC	█	█	█	█	█																
AHU Duct Tie-ins- mezzanine	6	2	2023-05-15	2023-05-22			APEX - HVAC	█	█	█	█	█	█															
A3- VCT Flooring	5	4	2023-05-30	2023-06-05			CJM- VCT flooring														█	█	█	█	█			
Atrium- Taping	5	1	2023-05-11	2023-05-17			Carpentry- Central Ceilings	█	█	█	█	█																
Atrium- Taping	5	1	2023-05-18	2023-05-24			Carpentry- Central Ceilings				█	█	█	█	█													
Atrium- Taping	5	1	2023-05-25	2023-06-01			Carpentry- Central Ceilings								█	█	█	█	█									
L1 Tectum install (after Terrazzo)	5	2	2023-05-31	2023-06-06			Carpentry- Central Ceilings														█	█	█	█	█			
Kitchen- Close Ceiling Tiles	5	2	2023-05-16	2023-05-22			Ceilings- Cheviot		█	█	█	█	█															
A4 tile Ceiling	7	1	2023-05-16	2023-05-24			Ceilings- Cheviot		█	█	█	█	█	█	█													
A3 Corridor- Close Ceiling Tiles	3	2	2023-05-17	2023-05-19			Ceilings- Cheviot			█	█	█																

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29											
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03						
Ceiling Grid- Nurse Office	1	2	2023-05-20	2023-05-20			Ceilings- Cheviot																										
A0- Ceiling Grid	5	2	2023-05-22	2023-05-26			Ceilings- Cheviot																										
A4 Corridor- Close Ceiling Tiles	5	2	2023-05-25	2023-06-01			Ceilings- Cheviot																										
A1- Close Ceiling Tiles- TBD	5	2	2023-05-30	2023-06-05			Ceilings- Cheviot																										
A4 Corridor- Grid Ceiling	5	2	2023-06-05	2023-06-09			Ceilings- Cheviot																										
Tile 2nd floor Bathrooms	5	3	2023-05-15	2023-05-19			Ceramic Tile- Pavilion																										
Kitchen- Set Quarry Tile	6	4	2023-05-22	2023-05-30			Ceramic Tile- Pavilion																										
Tile 2nd floor Bathrooms	5	3	2023-05-22	2023-05-26			Ceramic Tile- Pavilion																										
Kitchen- Grout Tile	5	4	2023-05-31	2023-06-06			Ceramic Tile- Pavilion																										
A0- locker rooms wall tile	5	4	2023-06-01	2023-06-07			Ceramic Tile- Pavilion																										
(T) MDF room dress room	7	1	2023-05-11	2023-05-19			Electrical- Griffin																										
A0- Lights/ Ceiling Finish	5	2	2023-05-30	2023-06-05			Electrical- Griffin																										
A0- Locker Room Epoxy Floors	5	4	2023-05-24	2023-05-31			Epoxy Floor- Stonhard																										
A0- Staff Bathrooms Epoxy Floors	5	4	2023-06-01	2023-06-07			Epoxy Floor- Stonhard																										
Remove 3rd floor dance floor	1	2	2023-05-26	2023-05-26			GC - Gilbane																										
<i>Fire Pumper Test</i>			2023-05-24	2023-05-24			JCI- Fire Protection																										
A3 Radiant Panels	5	3	2023-05-18	2023-05-24			Mechanical- PJ Kennedy																										
A3 Radiant Panels	5	3	2023-05-25	2023-06-01			Mechanical- PJ Kennedy																										
A4 Radiant Panels	5	3	2023-05-31	2023-06-06			Mechanical- PJ Kennedy																										
RCN Fiber?	4	2	2023-05-30	2023-06-02			Owner																										
A0- Paint Walls/ Ceilings	5	2	2023-05-12	2023-05-18			Paint- Color Concepts																										
Paint- 3rd fl dance fl/ soffits	2	2	2023-05-16	2023-05-17			Paint- Color Concepts																										
Paint- Nurse Office	3	1	2023-05-17	2023-05-19			Paint- Color Concepts																										
Paint Monument stair 3-4	5	2	2023-05-19	2023-05-25			Paint- Color Concepts																										
Atrium- Painting	5	1	2023-05-30	2023-06-05			Paint- Color Concepts																										
A2 Classroom Plumb. Fixtures	5	2	2023-05-19	2023-05-25			Plumbing-PJ Kennedy																										

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29											
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03						
C2 Classroom Plumb. Fixtures	3	2	2023-05-25	2023-05-30			Plumbing-PJ Kennedy																										
A3 Classroom Plumb. Fixtures	5	2	2023-06-01	2023-06-07			Plumbing-PJ Kennedy																										
A South Panels/ channels- phase 5b	7	2	2023-05-15	2023-05-23			Storefront/ Metal Panels- Salem																										
Phase 5 bullnose covers	7	2	2023-06-01	2023-06-09			Storefront/ Metal Panels- Salem																										
exterior	25		2023-05-15	2023-06-08				2	2	8	8	8																					
FRIP Ramp footing 2, walls 5	3	6	2023-05-17	2023-05-19			Concrete- Marguerite																										
FRIP Ramp walls 2, 4	3	6	2023-05-22	2023-05-24			Concrete- Marguerite																										
Rebar Delivery			2023-05-24	2023-05-24			Concrete- Marguerite																										
Footings A,B	3	5	2023-05-25	2023-05-30			Concrete- Marguerite																										
FRIP Stair Frost Walls	4	6	2023-05-30	2023-06-02			Concrete- Marguerite																										
FRIP Ramp wall section A,B	7	6	2023-05-31	2023-06-08			Concrete- Marguerite																										
Extend UG elec at loading Dock	5	2	2023-05-24	2023-05-31			Electrical- Griffin																										
UG Piping to cooling tower	5	2	2023-05-24	2023-05-31			Mechanical- PJ Kennedy																										
Backfill walls 1, footings 3, 7, 8. Prep stair frost walls	1	4	2023-05-22	2023-05-22			Sitework- Derenzo																										
Excavate/ prep loading dock	2	2	2023-05-22	2023-05-23			Sitework- Derenzo																										
Set Telcom pole, finish ductbank	3	2	2023-05-25	2023-05-30			Sitework- Derenzo																										
Backfill/ Curb @ cooling tower	3	2	2023-06-01	2023-06-05			Sitework- Derenzo																										
Corrugated Panels- Pre-K roof	5	2	2023-05-15	2023-05-19			Storefront/ Metal Panels- Salem																										
Crew Size By Role								Week Of Mon May 15							Week Of Mon May 22							Week Of Mon May 29											
		Total		Complete	Promised Incomplete	Remaining	Project Role							15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03
All Roles		911		0 (0%)	707 (78%)	204 (22%)								34	39	48	54	59	4		74	64	72	75	74			82	80	82	70		
		20		0 (0%)	20 (100%)	0 (0%)	APEX - HVAC							4	4	4	4	2			2												
		36		0 (0%)	20 (56%)	16 (44%)	CJM- VCT flooring														4	4	4	4	4			4	4	4	4		
		143		0 (0%)	137 (96%)	6 (4%)	Carpentry- Central Ceilings							5	5	5	8	13			17	15	17	16	13			11	9	5	4		
		125		0 (0%)	103 (82%)	22 (18%)	Ceilings- Cheviot							5	8	10	10	10	2		12	10	10	11	11			7	7	7	5		
		74		0 (0%)	54 (73%)	20 (27%)	Ceramic Tile- Pavilion							3	3	3	3	3			7	7	7	7	7			4	4	8	8		

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 15				Week Of Mon May 22				Week Of Mon May 29										
								15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02
	93		0 (0%)	51 (55%)	42 (45%)	Concrete- Marguerite			6	6	6			6	6	6	5	5				11	12	12	12	
	10		0 (0%)	10 (100%)	0 (0%)	Curtains- Walker Specialties								2	2	2	2	2								
	109		0 (0%)	79 (72%)	30 (28%)	Electrical- Griffin	6	6	6	6	6			5	3	7	7	7				14	14	11	11	
	43		0 (0%)	35 (81%)	8 (19%)	Epoxy Floor- Stonhard	3	3	3	3	3					4	4	4				4	4	4	4	
	12		0 (0%)	10 (83%)	2 (17%)	GC - Gilbane											2					2	2	4	2	
	8		0 (0%)	0 (0%)	8 (100%)	Gym Equip- Pappas																2	2	2	2	
	0		0 (0%)	0 (0%)	0 (0%)	JCI- Fire Protection																				
	57		0 (0%)	57 (100%)	0 (0%)	Mechanical- PJ Kennedy				3	3			3	5	7	7	7				5	8	6	3	
	8		0 (0%)	0 (0%)	8 (100%)	Owner																2	2	2	2	
	49		0 (0%)	45 (92%)	4 (8%)	Paint- Color Concepts	4	6	7	5	5			2	2	2	2	4				4	4	1	1	
	28		0 (0%)	16 (57%)	12 (43%)	Plumbing-PJ Kennedy					2			2	2	2	4	2				4	2	4	4	
	18		0 (0%)	14 (78%)	4 (22%)	Sitework- Derenzo								6	2		2	2				2		2	2	
	60		0 (0%)	56 (93%)	4 (7%)	Storefront/ Metal Panels- Salem	4	4	4	6	6	2		6	6	4	4	4				2	2	4	2	
	16		0 (0%)	0 (0%)	16 (100%)	Terrazzo- DePaoli																4	4	4	4	
	2		0 (0%)	0 (0%)	2 (100%)	Wood Floor- JJ Curran																		2		

Generated on: May 18, 2023 08:39:49 AM EDT

Italic indicates a constraint.

