

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Jun 22				Week Of Thu Jun 29				Week Of Thu Jul 06				Week Of Thu Jul 13									
								22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13
Final Inspections/ Turnover	4		2023-07-07	2023-07-10																									
Generator Startup/ Testing/ NFPA report	2	0	2023-07-07	2023-07-10			Electrical-Griffin																						
Sitework/ Landscaping	359		2022-10-20	2023-10-13				14	20		20	18	10	10	10		10	16	18	12		12	8	6	6				
Bldg B	64		2023-04-24	2023-06-26				2	2		2																		
Grid- B- Projected	45	2	2023-04-24	2023-06-26			GC - Gilbane																						
Revised Ramp	36		2023-06-16	2023-07-21				12	18		18	12	4	4	4		4	10	6	6		6	6	6	6				
FRIP Ramp wall section A,B- part 1	7	6	2023-06-16	2023-06-26			Concrete-Marguerite																						
FRIP Ramp wall section A,B- part 2	7	6	2023-06-19	2023-06-27			Concrete-Marguerite																						
FRIP Ramp wall section 6/C	3	6	2023-06-23	2023-06-27			Concrete-Marguerite																						
FRIP Ramp footing section 7, 8D	5	6	2023-07-05	2023-07-11			Concrete-Marguerite																						
FRIP Ramp wall section 7, 8D	8	6	2023-07-12	2023-07-21			Concrete-Marguerite																						
Backfill Lower wall section, prep upper section	5	4	2023-06-28	2023-07-05			Sitework-Derenzo																						
Bldg A	15		2023-06-27	2023-07-11								6	6	6	6		6	6	12	6		6	2						
Dock Ramp Walls	7	6	2023-06-27	2023-07-06			Concrete-Marguerite																						
Dock Ramp Stairs, Trash enclosure footings	3	6	2023-07-06	2023-07-10			Concrete-Marguerite																						
Erect Trash Enclosure Frame	1	2	2023-07-11	2023-07-11			Steel- GP East																						
Startup/ Commissioning	130		2023-06-02	2023-10-09				6	4		8	6	8	8	8		6	12	12	12		10	10	12	10				
Startup	67		2023-06-02	2023-08-07				6	4		8	6	6	6	6		6	12	12	12		10	10	12	10				
Ejector pumps CX - Verify the functional performance and integration to the BMS	1	2	2023-06-26	2023-06-26			Commissioning-BR+A																						
Invite CX to scheduled load bank test. **Recommended - Testing company to provide test script and submit to electrical engineer of record (7 days in advance)	1	2	2023-07-07	2023-07-07			Commissioning-BR+A																						
CX - Pump sets Functional testing: Reviewing the sequences of ops and overall functionality/safety	2	2	2023-07-11	2023-07-12			Commissioning-BR+A																						
Generator Startup/ Loadbank	2	2	2023-07-07	2023-07-10			Electrical-Griffin																						
Start Gym Floor- 6/19			2023-06-22	2023-06-22			GC - Gilbane																						
MDF/ IDF Turnover			2023-06-30	2023-06-30			GC - Gilbane																						

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Jun 22				Week Of Thu Jun 29				Week Of Thu Jul 06				Week Of Thu Jul 13											
								22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13		
	54			0 (0%)	40 (74%)	14 (26%)	JCI Controls	2	2			2	2	2	4	4			4			6	6	4				4	4	4	4
	4			0 (0%)	4 (100%)	0 (0%)	Kitchen Equip-Singer/Kittredge	4																							
	40			0 (0%)	40 (100%)	0 (0%)	Landscaping-Briteview												5			5	5	5				5	5	5	5
	78			0 (0%)	56 (72%)	22 (28%)	Mechanical-PJ Kennedy	6	2			6	8	8	6	4			2			6	6	4				4	4	6	6
	16			0 (0%)	16 (100%)	0 (0%)	Millwork-Polybois	2	2				2	2														2	2	2	2
	89			0 (0%)	65 (73%)	24 (27%)	Sitework-Derenzo	8				8	8	12	8	8			8			11	7	7				4			
	4			0 (0%)	2 (50%)	2 (50%)	Steel- GP East							2														2			
	69			0 (0%)	67 (97%)	2 (3%)	Storefront/Metal Panels-Salem	7	5	2		5	5	5	3	3	2		5			7	2	2				4	4	4	4
	48			0 (0%)	48 (100%)	0 (0%)	Terrazzo-DePaoli	4	4			8	8	4	4	4			4									4	4		
	8			0 (0%)	8 (100%)	0 (0%)	Waterproofing-Armani								2				2				2	2							
	52			0 (0%)	52 (100%)	0 (0%)	Wood Floor-JJ Curran					4	4	4	4	4			4			4	4	4				4	4	4	4

Generated on: June 22, 2023 08:27:15 AM EDT

Italic indicates a constraint.

