

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday October 03 2022

Roles: Multiple Roles Selected

End Date: Sunday October 23 2022

Locations: Multiple Locations Selected (Not including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03							Week Of Mon Oct 10							Week Of Mon Oct 17						
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	
Ready for Steel	511		2021-06-12	2022-11-04				[Gantt bars for Ready for Steel]																				
Bldg B	28		2022-09-23	2022-10-20				[Gantt bars for Bldg B]																				
Prep/Pour B3	7	5	2022-09-28	2022-10-06			Concrete-Marguerite	[Gantt bar for Prep/Pour B3]																				
Stage Walls	4	4	2022-10-03	2022-10-06			Concrete-Marguerite	[Gantt bar for Stage Walls]																				
Prep/Pour B4	5	5	2022-10-04	2022-10-11			Concrete-Marguerite	[Gantt bar for Prep/Pour B4]																				
Prep/Pour B Roof	5	5	2022-10-05	2022-10-12			Concrete-Marguerite	[Gantt bar for Prep/Pour B Roof]																				
Prep/Place SOG Bld B	7	5	2022-10-12	2022-10-20			Concrete-Marguerite	[Gantt bar for Prep/Place SOG Bld B]																				
Prep/pour core AB decks	3	2	2022-10-13	2022-10-17			Concrete-Marguerite	[Gantt bar for Prep/pour core AB decks]																				
UG Elec Branch Bld B	2	2	2022-10-11	2022-10-12			Electrical-Griffin	[Gantt bar for UG Elec Branch Bld B]																				
Ready to Start Bldg A Roof			2022-10-03	2022-10-03	2022-10-03	2022-10-03	GC - Gilbane	[Gantt bar for Ready to Start Bldg A Roof]																				
Set Geotherm pipe UG/ Test	8	3	2022-10-03	2022-10-13			Mechanical-PJ Kennedy	[Gantt bar for Set Geotherm pipe UG/ Test]																				
UG Plbg Bld B	4	2	2022-10-03	2022-10-06			Plumbing-PJ Kennedy	[Gantt bar for UG Plbg Bld B]																				
UG plbg AB	4	2	2022-10-03	2022-10-06			Plumbing-PJ Kennedy	[Gantt bar for UG plbg AB]																				
Prep/ Stone B SOG	5	4	2022-10-05	2022-10-12			Sitework-Derenzo	[Gantt bar for Prep/ Stone B SOG]																				
Backfill UG Plbg	2	3	2022-10-07	2022-10-11			Sitework-Derenzo	[Gantt bar for Backfill UG Plbg]																				
Backfill Stage	2	4	2022-10-11	2022-10-12			Sitework-Derenzo	[Gantt bar for Backfill Stage]																				
Backfill Geotherm Pipe	1	2	2022-10-14	2022-10-14			Sitework-Derenzo	[Gantt bar for Backfill Geotherm Pipe]																				
Detail 310-312 (B Roof)	8	2	2022-09-23	2022-09-30	2022-09-23	2022-10-04	Steel- GP East	[Gantt bar for Detail 310-312 (B Roof)]																				

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03							Week Of Mon Oct 10						Week Of Mon Oct 17					
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21
nelson studs roof	3	2	2022-10-04	2022-10-06			Steel- GP East																			
Erect/ detail/deck Steel- interior core AB	6	2	2022-10-04	2022-10-12			Steel- GP East																			
Dampproof stage walls	1	2	2022-10-11	2022-10-11			Waterproofing-Armani																			
Exterior/ Int. Rough	187		2022-06-13	2022-12-16				68	70	76	65	69														
Bldg A	39		2022-09-27	2022-11-04				18	20	20	12	18														
A building 4th Hangers	5	2	2022-10-17	2022-10-21			APEX - HVAC																			
A building 2nd Hangers	5	2	2022-10-31	2022-11-04			APEX - HVAC																			
Frame Ceiling @ dock	5	2	2022-10-03	2022-10-07			Carpentry-Central Ceilings																			
Clips/ Top track Mech Rooms	3	2	2022-10-03	2022-10-05	2022-10-03	2022-10-05	Carpentry-Central Ceilings																			
Layout Mech rooms	3	2	2022-10-04	2022-10-06	2022-10-04	2022-10-06	Carpentry-Central Ceilings																			
A1- Top off walls	5	2	2022-10-07	2022-10-14			Carpentry-Central Ceilings																			
Ext A layout (remaining work)	5	2	2022-10-11	2022-10-17			Carpentry-Central Ceilings																			
canopy framing and insulation- Pre-k entrance	5	2	2022-10-13	2022-10-19			Carpentry-Central Ceilings																			
sheeting- South	5	2	2022-10-13	2022-10-19			Carpentry-Central Ceilings																			
window blocking and angles- South	5	2	2022-10-13	2022-10-19			Carpentry-Central Ceilings																			
A0 -Corridor/ Mech frame walls	5	2	2022-10-14	2022-10-20			Carpentry-Central Ceilings																			
A2- Set door frames	5	2	2022-10-15	2022-10-20			Carpentry-Central Ceilings																			
Frame/ sheathing Ceiling @ dock	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings																			
A3- Framing walls-Balance	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings																			
A3- Set door frames	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings																			
A4- Framing walls	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings																			

Touchplan

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03							Week Of Mon Oct 10							Week Of Mon Oct 17																	
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22												
Ext A framing	5	4	2022-10-17	2022-10-21			Carpentry-Central Ceilings																																
A1- Tape tops	5	1	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
A1- Set door frames	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
A1- Set door frames	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
A2- Top off walls	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
A2- Set door frames	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
Ext A sheeting , blocking, window detail	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings																																
A0 -Corridor/ Mech frame walls	5	2	2022-10-21	2022-10-27			Carpentry-Central Ceilings																																
Bldg A Door Frame Delivery			2022-10-31	2022-10-31			Carpentry-Central Ceilings																																
Start A Roof			2022-10-03	2022-10-03	2022-10-03	2022-10-03	Fireproofing-Ricmor																																
Spray Fireproofing- A0	3	2	2022-10-13	2022-10-17			Fireproofing-Ricmor																																
Start Mech Rooms			2022-10-03	2022-10-03	2022-10-03	2022-10-03	GC - Gilbane																																
Level 4 Branch Line Rough	7	2	2022-09-29	2022-10-05	2022-09-29	2022-10-07	JCI- Fire Protection																																
Level 0 Mech Rm/ Above duct branches	5	2	2022-10-18	2022-10-24			JCI- Fire Protection																																
Staging and layout A North	5	4	2022-09-29	2022-10-05	2022-09-29	2022-10-05	Masonry-Fernandes																																
Masonry Veneer A North	5	2	2022-10-03	2022-10-07			Masonry-Fernandes																																
Masonry Veneer A North	5	8	2022-10-11	2022-10-17			Masonry-Fernandes																																
Masonry Veneer A North	5	8	2022-10-17	2022-10-21			Masonry-Fernandes																																
L1 AB- OH Mech Piping - GO BACK	5	3	2022-10-18	2022-10-24			Mechanical-PJ Kennedy																																
Basement - Mech Room Hangers	5	5	2022-10-18	2022-10-24			Mechanical-PJ Kennedy																																
L3 - OH Plumbing Hangers - Part 1	5	2	2022-09-27	2022-10-03	2022-09-27	2022-10-03	Plumbing-PJ Kennedy																																
L1 - OH Plumbing Piping - Part 1	5	2	2022-10-07	2022-10-14			Plumbing-PJ Kennedy																																
Connect rain leaders @ basement	1	2	2022-10-07	2022-10-07			Plumbing-PJ Kennedy																																

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03					Week Of Mon Oct 10					Week Of Mon Oct 17								
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21
Install RD line @ dock	2	1	2022-10-13	2022-10-14			Plumbing-PJ Kennedy																			
L1 - OH Plumbing Piping - Final	5	2	2022-10-17	2022-10-21			Plumbing-PJ Kennedy																			
L2 - OH Plumbing Piping - Part 1	5	2	2022-10-17	2022-10-21			Plumbing-PJ Kennedy																			
L2 - OH Plumbing Piping - Final	5	2	2022-10-24	2022-10-28			Plumbing-PJ Kennedy																			
L3 - OH Plumbing Hangers - Final	5	2	2022-10-24	2022-10-28			Plumbing-PJ Kennedy																			
L4 - OH Plumbing Hangers - Part 1	5	2	2022-10-31	2022-11-04			Plumbing-PJ Kennedy																			
AVB Roof	2	4	2022-10-03	2022-10-06	2022-10-03	2022-10-04	Roofing- JD Rivet																			
Load Roof	1	4	2022-09-30	2022-09-30	2022-10-05	2022-10-05	Roofing- JD Rivet																			
Install Roofing	5	2	2022-10-07	2022-10-14			Roofing- JD Rivet																			
Install Roofing	5	2	2022-10-17	2022-10-21			Roofing- JD Rivet																			
AVB Detailing East Elevation	5	2	2022-10-04	2022-10-11			Waterproofing-Armani																			
Detail/ Spray AVB Upper north side	3	2	2022-10-06	2022-10-11			Waterproofing-Armani																			
Spray AVB - East Elevation	3	2	2022-10-12	2022-10-14			Waterproofing-Armani																			
AVB Detailing South Elevation to A11	7	2	2022-10-13	2022-10-21			Waterproofing-Armani																			
Bldg B ⚡	17		2022-10-11	2022-10-27																						
Ext B layout south	8	3	2022-10-11	2022-10-20			Carpentry-Central Ceilings																			
B South clips ext and interior before fire proofing	8	2	2022-10-17	2022-10-26			Carpentry-Central Ceilings																			
Ext B North elevation layout	6	3	2022-10-20	2022-10-27			Carpentry-Central Ceilings																			
Spray A/B exterior SFP	3	2	2022-10-11	2022-10-13			Fireproofing-Ricmor																			
Remove Mockup			2022-10-14	2022-10-14			GC - Gilbane																			
Bldg C ⚡	44		2022-09-29	2022-11-11																						
C2 Duct Installation	7	2	2022-09-29	2022-10-07			APEX - HVAC																			
C3 Duct Installation	7	2	2022-10-05	2022-10-14			APEX - HVAC																			
Gym Duct drops	2	1	2022-10-11	2022-10-12			APEX - HVAC																			
C4 Duct Install	5	2	2022-10-17	2022-10-21			APEX - HVAC																			

Touchplan

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03					Week Of Mon Oct 10					Week Of Mon Oct 17							
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20
C3 frame radius walls/plenums in classrooms	5	2	2022-10-05	2022-10-12			Carpentry-Central Ceilings																		
frame radius walls/plenums in classrooms- C4	5	2	2022-10-05	2022-10-12			Carpentry-Central Ceilings																		
Ext C (remaining work) layout	5	2	2022-10-11	2022-10-17			Carpentry-Central Ceilings																		
Ext A,B,C roof blocking includes layout and install	5	3	2022-10-11	2022-10-17			Carpentry-Central Ceilings																		
C3 in wall blocking	4	1	2022-10-13	2022-10-18			Carpentry-Central Ceilings																		
in wall blocking- C4	4	1	2022-10-13	2022-10-18			Carpentry-Central Ceilings																		
Gym- frame walls C5.9	3	2	2022-10-17	2022-10-19			Carpentry-Central Ceilings																		
C2 frame radius walls/plenums in classrooms	5	2	2022-10-18	2022-10-24			Carpentry-Central Ceilings																		
Ext C framing	5	4	2022-10-18	2022-10-24			Carpentry-Central Ceilings																		
Ext A,B,C roof blocking includes layout and install	5	3	2022-10-18	2022-10-24			Carpentry-Central Ceilings																		
C2 hang drywall	6	2	2022-10-19	2022-10-26			Carpentry-Central Ceilings																		
C2 sound/fire caulk	4	1	2022-10-19	2022-10-24			Carpentry-Central Ceilings																		
Gym- set door frames	2	2	2022-10-20	2022-10-21			Carpentry-Central Ceilings																		
C1 tape tops	2	1	2022-10-21	2022-10-24			Carpentry-Central Ceilings																		
C2 hang ceilings and soffits	3	2	2022-10-21	2022-10-25			Carpentry-Central Ceilings																		
Gym- frame ceilings/ soffits	5	2	2022-10-21	2022-10-27			Carpentry-Central Ceilings																		
C2 in wall blocking	4	1	2022-10-25	2022-10-28			Carpentry-Central Ceilings																		
Gym- shaftswall- Stair 5	4	2	2022-10-25	2022-10-28			Carpentry-Central Ceilings																		
C3 window head box	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings																		
Level -3 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	3	4	2022-10-03	2022-10-07	2022-10-03	2022-10-05	Electrical-Griffin																		

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03					Week Of Mon Oct 10					Week Of Mon Oct 17							
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20
Level-3 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	3	2	2022-10-03	2022-10-07	2022-10-03	2022-10-05	Electrical-Griffin	█	█	█															
Level -4 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-03	2022-10-07			Electrical-Griffin	█	█	█	█														
Level-4 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-03	2022-10-07			Electrical-Griffin	█	█	█															
Level -4 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-10	2022-10-14			Electrical-Griffin					█	█	█	█										
Level-4 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-10	2022-10-14			Electrical-Griffin					█	█	█	█										
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-17	2022-10-21			Electrical-Griffin													█	█	█	█	█	
Level -0 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-24	2022-10-28			Electrical-Griffin																		
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-24	2022-10-28			Electrical-Griffin																		
In-Wall Inspection C2			2022-10-03	2022-10-03	2022-10-05	2022-10-05	GC - Gilbane	◆																	
In-Wall Inspection C3 10/10			2022-10-05	2022-10-05	2022-10-05	2022-10-05	GC - Gilbane		◆																
In-Wall Inspection C4 10/17			2022-10-17	2022-10-17			GC - Gilbane													◆					
Wash C NW & North elevation	3	1	2022-10-03	2022-10-05	2022-10-03	2022-10-05	Masonry-Fernandes	█	█	█															
Masonry Veneer Northeast Elevation (Upper)	5	9	2022-10-03	2022-10-07			Masonry-Fernandes	█	█	█	█														
Masonry Veneer Northeast (Lower)	5	9	2022-10-03	2022-10-07			Masonry-Fernandes	█	█	█	█														
Wash C North East elevation- upper	1	1	2022-10-11	2022-10-11			Masonry-Fernandes					█													
Masonry Veneer Northeast Elevation (Lower)	3	9	2022-10-11	2022-10-13			Masonry-Fernandes					█	█	█											
Wash C North East elevation- lower	2	1	2022-10-17	2022-10-18			Masonry-Fernandes													█	█				
Masonry Complete- Bldg C			2022-10-19	2022-10-19			Masonry-Fernandes													◆					
Level 2 -Mech Piping Insulation	5	2	2022-09-30	2022-10-06	2022-09-30	2022-10-06	Mechanical-PJ Kennedy	█	█	█	█														

Touchplan

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 03							Week Of Mon Oct 10						Week Of Mon Oct 17							
								03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	
Level 3 -Mech Piping Insulation	5	2	2022-10-03	2022-10-07			Mechanical-PJ Kennedy	█	█	█	█	█																
Level 4-ATC Control OH Rough Pending	5	2	2022-10-10	2022-10-14			Mechanical-PJ Kennedy						█	█	█	█	█											
Level 2-ATC OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy											█	█	█	█	█	█					
Level 3-ATC OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy											█	█	█	█	█	█					
Level 4 -Mech Piping Insulation	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy											█	█	█	█	█	█					
Level 4-ATC Control OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy											█	█	█	█	█	█					
Level 1-ATC Control OH Rough Pending	5	2	2022-10-18	2022-10-24			Mechanical-PJ Kennedy													█	█	█	█	█				
Install Stair 7	5	3	2022-10-03	2022-10-07			Misc Metal-United	█	█	█	█	█																
Install Stair 7	5	3	2022-10-10	2022-10-14			Misc Metal-United						█	█	█	█	█											
Install Stair 7	5	3	2022-10-17	2022-10-21			Misc Metal-United											█	█	█	█	█	█					
Gym- OH Plumbing Hangers	5	2	2022-09-30	2022-10-06	2022-09-30	2022-10-06	Plumbing-PJ Kennedy	█	█	█	█	█																
C2-Plumbing Insulation	3	1	2022-10-07	2022-10-12			Plumbing-PJ Kennedy						█	█	█													
C3-Plumbing Insulation	3	1	2022-10-07	2022-10-12			Plumbing-PJ Kennedy						█	█	█													
C0- Plumbing Insulation	3	1	2022-10-17	2022-10-19			Plumbing-PJ Kennedy											█	█	█								
Install Storefront Windows frames Release #1 on Northwest elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	8	2022-10-03	2022-10-07			Storefront/ Metal Panels-Salem	█	█	█	█	█																
Layout openings, shim and install starter track to building control Release #2 North elevation of Building C	4	4	2022-10-06	2022-10-12			Storefront/ Metal Panels-Salem						█	█	█	█												
Continue Installing storefront Frames release #1 Northwest elevation Build C..	5	10	2022-10-10	2022-10-14			Storefront/ Metal Panels-Salem						█	█	█	█	█											
Install Storefront Windows frames Release #2 on North elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	8	2022-10-14	2022-10-20			Storefront/ Metal Panels-Salem										█	█	█	█	█	█						
Prep frames for Glass, Caulking and Start Install Glass in KD storefront frames Release #1 northwest elevation building C	5	10	2022-10-17	2022-10-21			Storefront/ Metal Panels-Salem											█	█	█	█	█	█					

