

# Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday October 31 2022

Roles: Multiple Roles Selected

End Date: Sunday November 20 2022

Locations: Multiple Locations Selected (Not including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31							Week Of Mon Nov 07					Week Of Mon Nov 14									
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19		
<b>Ready for Steel</b> ⚡	510		2021-06-12	2022-11-03				7	7	7	7																		
Bldg B ⚡	18		2022-10-17	2022-11-03				7	7	7	7																		
Prep/Place SOG Bld B	14	5	2022-10-17	2022-11-03			Concrete-Marguerite																						
Prep/pour core AB decks	6	2	2022-10-27	2022-11-03			Concrete-Marguerite																						
<b>Exterior/ Int. Rough</b> ⚡	198		2022-06-13	2022-12-27				87	79	95	89	91	2		126	110	120	119	117						142	144	139	135	133
Bldg B ⚡	34		2022-10-26	2022-11-28				18	20	18	18	20			26	24	29	31	29						34	34	29	27	27
B 2n floor layout	5	2	2022-10-26	2022-11-01	2022-10-26	2022-11-01	Carpentry-Central Ceilings																						
B 3rd floor layout	5	2	2022-10-28	2022-11-03	2022-10-28	2022-11-03	Carpentry-Central Ceilings																						
B South exterior sheeting, blocking and window details	5	4	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
B South exterior framing	5	4	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
Ext B West sheeting, blocking , window detail	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
Ext B West framing	5	4	2022-10-31	2022-11-04	2022-10-31	2022-11-04	Carpentry-Central Ceilings																						
B 4th floor layout	5	2	2022-11-01	2022-11-07	2022-11-01	2022-11-07	Carpentry-Central Ceilings																						
B 1st floor layout	5	2	2022-11-04	2022-11-10			Carpentry-Central Ceilings																						
B South- exterior sheeting, blocking and window details	5	4	2022-11-07	2022-11-11			Carpentry-Central Ceilings																						

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14									
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19		
B South exterior framing	5	4	2022-11-07	2022-11-11			Carpentry-Central Ceilings																						
Ext B West sheeting, blocking , window detail	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings																						
Ext B North framing	5	4	2022-11-07	2022-11-11			Carpentry-Central Ceilings																						
B 1st floor framing	5	4	2022-11-10	2022-11-16			Carpentry-Central Ceilings																						
stair window West	5	1	2022-11-14	2022-11-18			Carpentry-Central Ceilings																						
Ext B North framing	5	4	2022-11-14	2022-11-18			Carpentry-Central Ceilings																						
B 2nd floor framing	5	4	2022-11-14	2022-11-18			Carpentry-Central Ceilings																						
B 1st floor framing	5	4	2022-11-17	2022-11-23			Carpentry-Central Ceilings																						
Form/Pour Stage Ramp	5	3	2022-11-14	2022-11-18			Concrete-Marguerite																						
Spray B1 fireproofing	3	2	2022-11-07	2022-11-09			Fireproofing-Ricmor																						
Remove Mockup			2022-11-02	2022-11-02			GC - Gilbane																						
Level 1 Rough Main	4	2	2022-11-04	2022-11-09			JCI- Fire Protection																						
Level 3 Rough Main	4	2	2022-11-07	2022-11-10			JCI- Fire Protection																						
Level 1 Rough Branch	5	2	2022-11-10	2022-11-16			JCI- Fire Protection																						
Level 3 Rough Branch	5	2	2022-11-11	2022-11-17			JCI- Fire Protection																						
Bulk distribution Main	4	2	2022-11-17	2022-11-22			JCI- Fire Protection																						
Level 4 Rough Main	4	2	2022-11-18	2022-11-23			JCI- Fire Protection																						
Roof Drain piping- B4	5	2	2022-11-07	2022-11-11			Plumbing-PJ Kennedy																						
Roof Drain Stacks B	3	2	2022-11-14	2022-11-16			Plumbing-PJ Kennedy																						
High Temp and Safety Install	5	5	2022-11-09	2022-11-15			Roofing- JD Rivet																						
Roof AVB	5	5	2022-11-14	2022-11-18			Roofing- JD Rivet																						
Install Roof	5	6	2022-11-21	2022-11-28			Roofing- JD Rivet																						
Detail B South	5	2	2022-11-14	2022-11-18			Waterproofing-Armani																						
Bldg C ↕	33		2022-10-24	2022-11-25																									

32 22 26 26 24 34 32 38 34 34 43 41 39 39 36

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14					
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17
C1 Duct Installation	3	2	2022-10-31	2022-11-04	2022-10-31	2022-11-02	APEX - HVAC	[Gantt bar: Oct 31 - Nov 02]																	
Ext C framing	5	4	2022-10-25	2022-10-31	2022-10-25	2022-10-31	Carpentry-Central Ceilings	[Gantt bar: Oct 25 - Oct 31]																	
Remainder C framing	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 04]																	
C1 in wall blocking	4	1	2022-10-31	2022-11-03			Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 03]																	
C2 in wall blocking	4	1	2022-10-31	2022-11-03			Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 03]																	
C3 in wall blocking	4	1	2022-10-31	2022-11-03			Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 03]																	
Gym- set door frames	2	2	2022-10-31	2022-11-01	2022-10-31	2022-11-01	Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 01]																	
Ext A,B,C roof blocking includes layout and install	5	3	2022-10-31	2022-11-04			Carpentry-Central Ceilings	[Gantt bar: Oct 31 - Nov 04]																	
Remainder C soffits	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 11]											
in wall blocking- C4	4	1	2022-11-07	2022-11-10			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 10]											
Gym- shaftswall- Stair 5	4	2	2022-11-07	2022-11-10			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 10]											
Gym- in wall blocking	4	1	2022-11-07	2022-11-10			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 10]											
Gym- frame ceilings/ soffits	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 11]											
Ext C sheeting, blocking, window detail	5	4	2022-11-07	2022-11-11			Carpentry-Central Ceilings							[Gantt bar: Nov 07 - Nov 11]											
C2 window head box	5	2	2022-11-09	2022-11-15			Carpentry-Central Ceilings							[Gantt bar: Nov 09 - Nov 15]											
C3 window head box	5	2	2022-11-10	2022-11-16			Carpentry-Central Ceilings							[Gantt bar: Nov 10 - Nov 16]											
Remainder C soffits	5	2	2022-11-14	2022-11-18			Carpentry-Central Ceilings							[Gantt bar: Nov 14 - Nov 18]											
C2 hang drywall	6	2	2022-11-14	2022-11-21			Carpentry-Central Ceilings							[Gantt bar: Nov 14 - Nov 21]											
Gym- board ceilings/ soffits	5	2	2022-11-14	2022-11-18			Carpentry-Central Ceilings							[Gantt bar: Nov 14 - Nov 18]											
Ext C sheeting, blocking, window detail	5	4	2022-11-14	2022-11-18			Carpentry-Central Ceilings							[Gantt bar: Nov 14 - Nov 18]											
C1- hang drywall	6	2	2022-11-17	2022-11-25			Carpentry-Central Ceilings							[Gantt bar: Nov 17 - Nov 25]											

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14					
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17
Prep/ Pour Stair 7	3	2	2022-10-27	2022-11-01	2022-10-27	2022-10-31	Concrete-Marguerite	█	█																
Level-1 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-31	2022-11-04			Electrical-Griffin	█	█	█															
Level-1 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-11-07	2022-11-11			Electrical-Griffin					█	█	█											
Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-11-11	2022-11-17			Electrical-Griffin									█				█	█	█			
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-11-14	2022-11-18			Electrical-Griffin													█	█	█			
Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-11-18	2022-11-25			Electrical-Griffin																█		
Combination Riser Install	3	2	2022-11-07	2022-11-09			JCI- Fire Protection					█	█												
Brick Pre-K entrance	3	4	2022-11-09	2022-11-11			Masonry-Fernandes									█	█								
Level 1 -Mech Piping Insulation	5	2	2022-10-31	2022-11-04			Mechanical-PJ Kennedy	█	█	█															
Level 1 -Mech Piping Insulation	3	2	2022-11-07	2022-11-09			Mechanical-PJ Kennedy					█	█												
Level 2-ATC OH Rough	5	2	2022-11-07	2022-11-11			Mechanical-PJ Kennedy					█	█	█											
Level 1-ATC Control OH Rough Pending	5	2	2022-11-14	2022-11-18			Mechanical-PJ Kennedy													█	█	█			
Level 2-ATC OH Rough	5	2	2022-11-14	2022-11-18			Mechanical-PJ Kennedy													█	█	█			
Level 3-ATC OH Rough	5	2	2022-11-14	2022-11-18			Mechanical-PJ Kennedy													█	█	█			
Level 4-ATC Control OH Rough Pending	5	2	2022-11-14	2022-11-18			Mechanical-PJ Kennedy													█	█	█			
Gym- Mech Piping Insulation	5	2	2022-11-14	2022-11-18			Mechanical-PJ Kennedy													█	█	█			
Install Stair 5	4	3	2022-11-14	2022-11-17			Misc Metal-United													█	█	█			
C1-Plumbing Insulation	5	2	2022-10-31	2022-11-04			Plumbing-PJ Kennedy	█	█	█															
C3-Plumbing Insulation	3	1	2022-11-02	2022-11-04			Plumbing-PJ Kennedy			█	█														
C2-Plumbing Insulation	3	1	2022-11-04	2022-11-08			Plumbing-PJ Kennedy				█	█													

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31							Week Of Mon Nov 07					Week Of Mon Nov 14																						
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19															
Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #1 Northwest Building C	6	4	2022-10-24	2022-10-28	2022-10-24	2022-10-31	Storefront/ Metal Panels-Salem	31																																		
Install pressure plates and Custom Cover Release #1 Northwest Building C	5	4	2022-10-31	2022-11-04			Storefront/ Metal Panels-Salem																																			
Install Storefront frames Release #3 C East	5	5	2022-11-02	2022-11-08			Storefront/ Metal Panels-Salem																																			
Caulking- C West	3	2	2022-11-07	2022-11-09			Storefront/ Metal Panels-Salem																																			
Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #2 North Building C	5	4	2022-11-07	2022-11-11			Storefront/ Metal Panels-Salem																																			
Install Glass, Caulking Storefront frames Release #3 C East	4	6	2022-11-09	2022-11-14			Storefront/ Metal Panels-Salem																																			
Install pressure plates and Custom Cover Release #2 North Building C	5	4	2022-11-14	2022-11-18			Storefront/ Metal Panels-Salem																																			
Install Caulking, Install Z-girts, flashings and Insulation, Measure for Composite Panels and start installing ACM Panels Release #3 Southeast Building C	5	4	2022-11-15	2022-11-21			Storefront/ Metal Panels-Salem																																			
Detail/ Spray Radius @ Pre-K roof	3	2	2022-11-03	2022-11-07			Waterproofing-Armani																																			
Bldg A	36		2022-10-24	2022-11-28																																						
A building 1st Ductwork	5	3	2022-11-02	2022-11-08			APEX - HVAC																																			
Exhaust mains- corridor/mech	5	2	2022-11-07	2022-11-11			APEX - HVAC																																			
A building 1st Ductwork	5	3	2022-11-09	2022-11-15			APEX - HVAC																																			
A building 3rd Hangers	5	2	2022-11-14	2022-11-18			APEX - HVAC																																			
Exhaust mains- corridor/mech	5	2	2022-11-14	2022-11-18			APEX - HVAC																																			
Install Dryer exhaust	2	1	2022-11-15	2022-11-16			APEX - HVAC																																			
A building 1st Ductwork	5	3	2022-11-16	2022-11-22			APEX - HVAC																																			
Hangers above rated ceilings	1	1	2022-11-17	2022-11-17			APEX - HVAC																																			
A building 2nd Hangers	5	2	2022-11-21	2022-11-28			APEX - HVAC																																			

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14					
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17
Extension A framing	8	4	2022-10-24	2022-10-28	2022-10-24	2022-11-02	Carpentry-Central Ceilings	█																	
Extension A sheeting , blocking, wind ow detail	5	2	2022-10-27	2022-11-02	2022-10-27	2022-11-02	Carpentry-Central Ceilings	█																	
Remainder A sheathing	6	2	2022-10-28	2022-11-04	2022-10-28	2022-11-04	Carpentry-Central Ceilings	█																	
Bldg A Door Frame Delivery			2022-10-31	2022-10-31			Carpentry-Central Ceilings	◆																	
A0 -Corridor/ Mech hang tops	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings	█																	
canopy framing and insulation- Pre-k entrance	5	2	2022-11-02	2022-11-08			Carpentry-Central Ceilings		█				█												
A1- Sound seal top of walls	5	1	2022-11-02	2022-11-08	2022-11-02	2022-11-08	Carpentry-Central Ceilings		█				█												
A2- Top off walls	5	2	2022-11-02	2022-11-08	2022-11-02	2022-11-08	Carpentry-Central Ceilings		█				█												
A1- Set door frames	5	2	2022-11-04	2022-11-10			Carpentry-Central Ceilings			█			█												
Remainder A soffits	5	2	2022-11-05	2022-11-10			Carpentry-Central Ceilings				█		█												
A3- Top off walls	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings						█												
A0 -Corridor/ Mech hang tops	5	2	2022-11-07	2022-11-11			Carpentry-Central Ceilings						█												
Sheathing Ceiling @ dock	5	2	2022-11-10	2022-11-16			Carpentry-Central Ceilings							█					█						
Remainder A soffits	5	2	2022-11-11	2022-11-17			Carpentry-Central Ceilings								█				█						
A1- Set door frames	5	2	2022-11-11	2022-11-17			Carpentry-Central Ceilings								█				█						
A2- Set door frames	5	2	2022-11-14	2022-11-18			Carpentry-Central Ceilings												█						
A2- Tape tops	5	1	2022-11-14	2022-11-18			Carpentry-Central Ceilings												█						
A3- Top off walls	5	2	2022-11-14	2022-11-18			Carpentry-Central Ceilings												█						
A4- Top off walls	5	2	2022-11-14	2022-11-18			Carpentry-Central Ceilings												█						
A0 -Corridor/ Mech hang tops	5	2	2022-11-15	2022-11-21			Carpentry-Central Ceilings													█					



Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14											
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19				
Masonry Veneer A South to A11	5	8	2022-11-07	2022-11-11			Masonry-Fernandes																								
Breakdown and wash A East	3	2	2022-11-08	2022-11-10			Masonry-Fernandes																								
Masonry Veneer A South	2	8	2022-11-14	2022-11-15			Masonry-Fernandes																								
Masonry Veneer A11- B1 South	5	8	2022-11-16	2022-11-22			Masonry-Fernandes																								
Basement - Mech Room Hangers	5	5	2022-10-31	2022-11-04			Mechanical-PJ Kennedy																								
L1 AB- OH Mech Piping - GO BACK	5	3	2022-11-07	2022-11-11			Mechanical-PJ Kennedy																								
Basement - Mech Room Hangers	5	5	2022-11-07	2022-11-11			Mechanical-PJ Kennedy																								
Basement - Mech Rm Piping/Install (1 of 12)	5	5	2022-11-07	2022-11-11			Mechanical-PJ Kennedy																								
Basement - Mech Room Hangers	5	5	2022-11-14	2022-11-18			Mechanical-PJ Kennedy																								
Basement - Mech Rm Piping/Install (2 of 12)	5	5	2022-11-14	2022-11-18			Mechanical-PJ Kennedy																								
Basement - OH Fuel Oil Installation (1 of 3)	3	2	2022-11-15	2022-11-17			Mechanical-PJ Kennedy																								
Mezzanine Stair	3	3	2022-11-07	2022-11-09			Misc Metal-United																								
L0 - Inwall/ carriers	5	2	2022-10-24	2022-10-28	2022-10-24	2022-10-28	Plumbing-PJ Kennedy																								
L2 - OH Plumbing Piping - Final	10	2	2022-10-31	2022-11-11			Plumbing-PJ Kennedy																								
Install Sanitary above generator ceiling	3	2	2022-11-03	2022-11-07			Plumbing-PJ Kennedy																								
L3 - OH Plumbing Hangers - Final	5	2	2022-11-07	2022-11-11			Plumbing-PJ Kennedy																								
L0 - OH Plumbing Hangers - Final	5	2	2022-11-07	2022-11-11			Plumbing-PJ Kennedy																								
L3 - OH Plumbing Piping - Part 1	5	2	2022-11-11	2022-11-17			Plumbing-PJ Kennedy																								
L4 - OH Plumbing Hangers - Part 1	5	2	2022-11-14	2022-11-18			Plumbing-PJ Kennedy																								
L0 - OH Plumbing Piping - Part 1	5	2	2022-11-14	2022-11-18			Plumbing-PJ Kennedy																								
L3 - OH Plumbing Piping - Final	5	2	2022-11-18	2022-11-25			Plumbing-PJ Kennedy																								
L4 - OH Plumbing Hangers - Final	5	2	2022-11-18	2022-11-25			Plumbing-PJ Kennedy																								
Install Roofing	6	2	2022-10-26	2022-11-02	2022-10-26	2022-11-02	Roofing- JD Rivet																								
Layout openings, shim and install starter track to building control Release #4 Northeast elevation of Building A	4	4	2022-11-02	2022-11-07			Storefront/ Metal Panels-Salem																								



Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14							
								31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19
Install Storefront Windows frames Release #4 on NORTHeast elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	8	2022-11-14	2022-11-18			Storefront/ Metal Panels- Salem																				
AVB from B1 to A11	5	2	2022-11-07	2022-11-11			Waterproofing- Armani																				
Main Switchgear Delivery			2022-11-14	2022-11-14			Electrical- Griffin																				
Crew Size By Role								Week Of Mon Oct 31						Week Of Mon Nov 07						Week Of Mon Nov 14							
		Total	Complete	Promised Incomplete	Remaining		Project Role	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19
All Roles		1,756	121 (7%)	711 (40%)	924 (53%)			94	86	102	96	91	2	126	110	120	119	117									
		78	6 (8%)	15 (19%)	57 (73%)		APEX - HVAC	2	2	5	3	3		5	5	5	5	5									
		600	93 (16%)	199 (33%)	308 (51%)		Carpentry- Central Ceilings	42	40	41	35	34	2	43	41	38	46	40									
		66	2 (3%)	28 (42%)	36 (55%)		Concrete- Marguerite	9	7	7	7																
		128	10 (8%)	50 (39%)	68 (53%)		Electrical- Griffin	4	4	6	6	6		4	4	6	8	12									
		6	0 (0%)	0 (0%)	6 (100%)		Fireproofing- Ricmor							2	2	2											
		0	0 (0%)	0 (0%)	0 (0%)		GC - Gilbane																				
		64	0 (0%)	14 (22%)	50 (78%)		JCI- Fire Protection					2		6	6	8	6	6									
		186	0 (0%)	88 (47%)	98 (53%)		Masonry- Fernandes	16	16	16	16	16		16	10	14	14	12									
		222	0 (0%)	120 (54%)	102 (46%)		Mechanical- PJ Kennedy	7	7	7	7	7		17	17	17	15	15									
		21	0 (0%)	12 (57%)	9 (43%)		Misc Metal- United							3	3	3											
		112	0 (0%)	66 (59%)	46 (41%)		Plumbing- PJ Kennedy	4	4	5	7	8		11	9	8	8	10									
		56	6 (11%)	50 (89%)	0 (0%)		Roofing- JD Rivet	2	2	2					5	5	5										
		191	4 (2%)	69 (36%)	118 (62%)		Storefront/ Metal Panels- Salem	8	4	13	13	13		15	11	12	10	10									
		26	0 (0%)	0 (0%)	26 (100%)		Waterproofing- Armani			2	2			4	2	2	2	2									

Generated on: November 03, 2022 08:52:01 AM EDT

*Italic* indicates a constraint.



