

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday December 19 2022

Roles: Multiple Roles Selected

End Date: Sunday January 08 2023

Locations: Multiple Locations Selected (Not including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Dec 19							Week Of Mon Dec 26						Week Of Mon Jan 02													
								19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07							
Exterior/ Int. Rough	261		2022-06-13	2023-02-28				86	87	80	79	79		2	2	94	107	112	121								2	122	117	110	111			
Bldg B	37		2022-12-14	2023-01-19				25	25	25	25	24				30	32	37	38									44	43	43	44			
Ext B West sheeting, blocking , window detail	5	2	2022-12-14	2022-12-20	2022-12-14	2022-12-20	Carpentry-Central Ceilings																											
B 2nd floor framing	5	4	2022-12-14	2022-12-20	2022-12-14	2022-12-20	Carpentry-Central Ceilings																											
stair window blocking/ angles West	5	1	2022-12-17	2022-12-22			Carpentry-Central Ceilings																											
B1- Complete Layout	3	2	2022-12-19	2022-12-21	2022-12-19	2022-12-21	Carpentry-Central Ceilings																											
B1- Complete Framing	5	2	2022-12-21	2022-12-28			Carpentry-Central Ceilings																											
B 3rd floor framing	5	4	2022-12-21	2022-12-28			Carpentry-Central Ceilings																											
B1- Hang Sound Ceilings	7	2	2022-12-27	2023-01-05			Carpentry-Central Ceilings																											
B soffit framing	5	3	2022-12-29	2023-01-05			Carpentry-Central Ceilings																											
B3 framing	5	4	2022-12-29	2023-01-05			Carpentry-Central Ceilings																											
B 4th floor framing	5	4	2022-12-29	2023-01-05			Carpentry-Central Ceilings																											
B1 drywall tops	5	4	2022-12-30	2023-01-06			Carpentry-Central Ceilings																											
B2 drywall tops	5	4	2023-01-03	2023-01-09			Carpentry-Central Ceilings																											
B 3rd floor framing	5	4	2023-01-06	2023-01-12			Carpentry-Central Ceilings																											

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Dec 19							Week Of Mon Dec 26					Week Of Mon Jan 02								
								19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	
A3- Top off walls	5	2	2022-12-19	2022-12-23	2022-12-19	2022-12-23	Carpentry-Central Ceilings	█	█	█	█	█																
Frame radius wall @ back hall (under duct)	2	2	2022-12-19	2022-12-20	2022-12-19	2022-12-20	Carpentry-Central Ceilings	█	█																			
A3- Summer Beam Framing/ Window soffits	5	1	2022-12-20	2022-12-27			Carpentry-Central Ceilings		█	█	█	█	█		█													
Close Kitchen shaft/ frame intersecting walls	5	2	2022-12-22	2022-12-29			Carpentry-Central Ceilings			█	█	█	█		█	█	█	█										
A4- Wood blocking	5	2	2022-12-25	2022-12-30			Carpentry-Central Ceilings					█	█		█	█	█	█										
A1 Hang Drywall	10	4	2022-12-27	2023-01-10			Carpentry-Central Ceilings								█	█	█	█	█						█	█	█	█
A3- Tape tops	5	1	2022-12-27	2023-01-03			Carpentry-Central Ceilings								█	█	█	█	█						█			
A4- Top off walls	5	2	2023-01-02	2023-01-06			Carpentry-Central Ceilings																	█	█	█	█	█
A2- Hang Drywall	5	4	2023-01-03	2023-01-09			Carpentry-Central Ceilings																	█	█	█	█	█
A4- Summer Beam Framing/ Window soffits	5	1	2023-01-03	2023-01-09			Carpentry-Central Ceilings																	█	█	█	█	█
A4- Top off walls	5	2	2023-01-03	2023-01-09			Carpentry-Central Ceilings																	█	█	█	█	█
frame fire rated ceilings	5	2	2023-01-03	2023-01-09			Carpentry-Central Ceilings																	█	█	█	█	█
A3- Sound seal top of walls	5	1	2023-01-04	2023-01-10			Carpentry-Central Ceilings																		█	█	█	█
A4- Tape tops	5	1	2023-01-06	2023-01-12			Carpentry-Central Ceilings																			█	█	█
Form/Pour Mech Rm pads	5	2	2022-12-19	2022-12-23			Concrete-Marguerite	█	█	█	█	█																
Pour Housekeeping Pads			2022-12-27	2022-12-27			Concrete-Marguerite																					
Core Holes @ generator room	1	1	2022-12-29	2022-12-29			Concrete-Marguerite																					
Level -4 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-12-15	2022-12-21	2022-12-15	2022-12-21	Electrical-Griffin	█	█	█	█	█																
Level-1 - Install OH Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-12-19	2022-12-23			Electrical-Griffin	█	█	█	█	█																
Level-1 - Kitchen Install In-wall Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-12-19	2022-12-23			Electrical-Griffin	█	█	█	█	█																

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Dec 19							Week Of Mon Dec 26							Week Of Mon Jan 02									
								19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07				
		134		5 (4%)	109 (81%)	20 (15%)	Mechanical-PJ Kennedy	8	8	8	8	8						8	10	10	14							17	15	10	10
		12		4 (33%)	0 (0%)	8 (67%)	Paint- Color Concepts	2	2																		2	2	2	2	
		25		0 (0%)	16 (64%)	9 (36%)	Plumbing-PJ Kennedy													4							4	6	6	5	
		66		24 (36%)	42 (64%)	0 (0%)	Roofing- JD Rivet	6	6	6	6	6						9	9	9	9										
		162		8 (5%)	126 (78%)	28 (17%)	Storefront/ Metal Panels- Salem	12	13	9	9	8						8	12	12	15							14	18	16	16
		36		0 (0%)	34 (94%)	2 (6%)	Waterproofing- Armani	2	2	2	4	4						4	4	4	2							2	2	2	2

Generated on: December 22, 2022 08:40:36 AM EST

Italic indicates a constraint.

