

Driscoll School - Gantt Project Report

Plans: Ready for Steel Selected

Start Date: Monday April 11 2022

Roles: Multiple Roles Selected

End Date: Sunday May 01 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

| Task Description | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role | Week Of Mon Apr 11 | | | | | | | Week Of Mon Apr 18 | | | | | | | Week Of Mon Apr 25 | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------------------------------------|------|-----------|---------------|----------------|--------------|---------------|----------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | | | | | | | | | | | | | | | | | | | | |
| Ready for Steel | 441 | | 2021-06-12 | 2022-08-26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg B | 5 | | 2022-04-11 | 2022-04-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Waterproofing Foundation Walls Core AB | 2 | 2 | 2022-04-11 | 2022-04-12 | 2022-04-11 | 2022-04-12 | Armani Waterproofing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deliver/ Prep Core AB platforms | 5 | 3 | 2022-04-11 | 2022-04-15 | | | Concrete-Marguerite | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg C | 28 | | 2022-04-07 | 2022-05-04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck & Weld 1st Fl. C (seq. 101) | 4 | 4 | 2022-04-07 | 2022-04-08 | 2022-04-07 | 2022-04-12 | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 103 | 2 | 4 | 2022-04-11 | 2022-04-12 | 2022-04-11 | 2022-04-12 | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck & Weld 2nd Fl. C (seq. 102-104) | 6 | 4 | 2022-04-13 | 2022-04-21 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 104 | 1 | 4 | 2022-04-13 | 2022-04-13 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 106 | 1 | 4 | 2022-04-19 | 2022-04-19 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 107 | 2 | 4 | 2022-04-20 | 2022-04-21 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck & Weld 3rd Fl. C (seq. 106-107) | 4 | 4 | 2022-04-25 | 2022-04-28 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 108 | 1 | 4 | 2022-04-26 | 2022-04-26 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 109 | 2 | 4 | 2022-04-27 | 2022-04-28 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck & Weld 4th Fl. C (seq. 108-109) | 4 | 4 | 2022-04-29 | 2022-05-04 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erect Sequence 110 | 1 | 4 | 2022-04-29 | 2022-04-29 | | | Steel- GP East | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C Deck 1st Turnover | | | 2022-04-29 | 2022-04-29 | | | GC - Gilbane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bldg A | 40 | | 2022-04-01 | 2022-05-10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

