

Driscoll School - Gantt Project Report

Plans: Multiple Plans Selected

Start Date: Monday June 27 2022

Roles: Multiple Roles Selected

End Date: Sunday July 17 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11						
								27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	
								27	32	31	32	30				28	27	28	25			28	24	19	24	22		
Ready for Steel ⚡	460		2021-06-12	2022-09-14																								
Bldg A ⚡	36		2022-06-17	2022-07-22				3	3	5	8	13					8	8	12	8				8	8	3	8	14
load rebar on A1 and A2	1	4	2022-07-07	2022-07-07			Concrete-Marguerite																					
install pour stops , Rebar and place A 1	6	6	2022-07-15	2022-07-22			Concrete-Marguerite																					
<i>1st Deck Turnover- Bldg A</i>			2022-07-15	2022-07-15			GC - Gilbane																					
Deck & Detail A1	8	3	2022-06-17	2022-06-24	2022-06-17	2022-06-28	Steel- GP East																					
Deliver Deck 209, 211	2	0	2022-06-27	2022-06-27	2022-06-27	2022-06-28	Steel- GP East																					
Erect Sequence 209 (3)	2	5	2022-06-29	2022-06-30			Steel- GP East																					
Deliver seq. 209	1	0	2022-06-29	2022-06-29	2022-06-29	2022-06-29	Steel- GP East																					
Deck & Detail A2	5	3	2022-06-30	2022-07-07			Steel- GP East																					
Erect Sequence 211 (3)	2	5	2022-07-01	2022-07-05			Steel- GP East																					
Erect Sequence 105 (3)	1	5	2022-07-01	2022-07-01			Steel- GP East																					
Deliver seq. 105	1	0	2022-07-01	2022-07-01			Steel- GP East																					
Deliver seq. 211	1	0	2022-07-05	2022-07-05			Steel- GP East																					
Erect Sequence 212 (4)	1	5	2022-07-06	2022-07-06			Steel- GP East																					
Deliver Deck 212, 214, 215	1	0	2022-07-06	2022-07-06			Steel- GP East																					
Deliver seq. 212	1	0	2022-07-06	2022-07-06			Steel- GP East																					
Erect Sequence 214 (4)	2	5	2022-07-07	2022-07-08			Steel- GP East																					
Deck & Detail A3	5	3	2022-07-08	2022-07-14			Steel- GP East																					

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11						
								27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	
Deliver seq. 214	1	0	2022-07-08	2022-07-08			Steel- GP East																					
Erect Sequence 215 (4)	2	5	2022-07-11	2022-07-12			Steel- GP East																					
Deliver seq. 215	1	0	2022-07-11	2022-07-11			Steel- GP East																					
Deliver seq. 216	1	0	2022-07-12	2022-07-12			Steel- GP East																					
Deliver seq. 218, 220	1	0	2022-07-13	2022-07-13			Steel- GP East																					
Deliver Deck 216, 218, 220	1	0	2022-07-13	2022-07-13			Steel- GP East																					
Erect Sequence 216 (R)	2	5	2022-07-14	2022-07-15			Steel- GP East																					
Deck & Detail A4	5	3	2022-07-15	2022-07-21			Steel- GP East																					
Bldg B	27		2022-06-24	2022-07-20				8	13	13	13	13					12	12	12	12				12	8	8	8	8
Core B lift 1	3	8	2022-06-24	2022-06-30	2022-06-24	2022-06-28	Concrete-Marguerite																					
Core B lift 2	4	8	2022-06-29	2022-07-05			Concrete-Marguerite																					
Footings 5: Interior ISO	3	2	2022-07-05	2022-07-07			Concrete-Marguerite																					
Footings 6: Line BI, B23 to core AB	4	2	2022-07-05	2022-07-08			Concrete-Marguerite																					
Core B lift 3	4	8	2022-07-06	2022-07-11			Concrete-Marguerite																					
Footings 4: Southwest Corner BJ.4 to B23	4	2	2022-07-08	2022-07-13			Concrete-Marguerite																					
Walls 6: Line BI, B23 to core AB	7	2	2022-07-11	2022-07-19			Concrete-Marguerite																					
De-Mob Peri	5	4	2022-07-12	2022-07-18			Concrete-Marguerite																					
Walls 4: Southwest Corner BJ.4 to B23	5	2	2022-07-14	2022-07-20			Concrete-Marguerite																					
Steel Start- B			2022-07-11	2022-07-11			GC - Gilbane																					
EXCAVATE FOOTINGS B south	4	5	2022-06-28	2022-07-01			Sitework-Derenzo																					
Bldg C	25		2022-06-20	2022-07-14				13	10	7	9	2					4	4	4	5				5	5	2	2	
Install Clips- Gym	3	2	2022-07-05	2022-07-07			Carpentry-Central Ceilings																					
FRP C SOG	9	4	2022-06-20	2022-06-30			Concrete-Marguerite																					
SFP C Roof C2 - C25 / CZ - CN	2	3	2022-07-01	2022-07-05	2022-06-24	2022-06-27	Fireproofing-Ricmor																					
SFP C3rd FI C2 - C25 / CZ - CN	2	3	2022-06-27	2022-06-28	2022-06-27	2022-06-28	Fireproofing-Ricmor																					

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11													
								27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16								
SFP C4th FI C2 - C25 / CZ - CN	2	3	2022-06-29	2022-06-30	2022-06-27	2022-06-28	Fireproofing-Ricmor	[Gantt bar: 2022-06-27 to 2022-06-28]																											
SFP C2nd FI C4 - C22 / CZ - CV (west)	1	3	2022-06-29	2022-06-29			Fireproofing-Ricmor	[Gantt bar: 2022-06-29]																											
SFP 1st FI. C C4 - C22 (west)	1	3	2022-06-30	2022-06-30			Fireproofing-Ricmor	[Gantt bar: 2022-06-30]																											
SFP GYM C5.9 - C21.6 / CT.8 - CD FL 2	3	3	2022-07-08	2022-07-12			Fireproofing-Ricmor	[Gantt bar: 2022-07-08 to 2022-07-12]																											
C- West- Brick Relieving Angle	5	2	2022-06-30	2022-07-07			Steel- GP East	[Gantt bar: 2022-06-30 to 2022-07-07]																											
C- North- Brick Relieving Angle/ Canopy	5	2	2022-07-08	2022-07-14			Steel- GP East	[Gantt bar: 2022-07-08 to 2022-07-14]																											
Offsite Improvements	25		2022-06-27	2022-07-21				[Summary bar: 2022-06-27 to 2022-07-21]																											
Site Utility Transformer - Layout & Underground - Including feed for temp shed	2	3	2022-06-28	2022-06-29	2022-06-28	2022-06-29	Electrical- Griffin	[Gantt bar: 2022-06-28 to 2022-06-29]																											
Trench inspection/ hole pole day?			2022-06-29	2022-06-29	2022-06-29	2022-06-29	Electrical- Griffin	[Milestone diamond: 2022-06-29]																											
Primaries, Grounding @ xfmr pad	2	2	2022-06-30	2022-07-01			Electrical- Griffin	[Gantt bar: 2022-06-30 to 2022-07-01]																											
Electrical Inspection - Transformer pad layout stub ups Eversource conduit inspector and town	1	1	2022-07-05	2022-07-05			Electrical- Griffin	[Gantt bar: 2022-07-05]																											
Road Closure	9	0	2022-07-11	2022-07-21			GC - Gilbane	[Gantt bar: 2022-07-11 to 2022-07-21]																											
Complete UG Electric- Xfmr pad to back of sidewalk	3	3	2022-06-27	2022-06-29	2022-06-27	2022-06-29	Sitework-Derenzo	[Gantt bar: 2022-06-27 to 2022-06-29]																											
Town Test Shutdown	1	3	2022-07-05	2022-07-05			Sitework-Derenzo	[Gantt bar: 2022-07-05]																											
Set transformer pad	1	3	2022-07-06	2022-07-06			Sitework-Derenzo	[Gantt bar: 2022-07-06]																											
Excavate and Investigate for pathway	3	3	2022-07-11	2022-07-13			Sitework-Derenzo	[Gantt bar: 2022-07-11 to 2022-07-13]																											
Excavate water main	2	3	2022-07-13	2022-07-14			Sitework-Derenzo	[Gantt bar: 2022-07-13 to 2022-07-14]																											
Cut in/ Shut down	1	3	2022-07-14	2022-07-14			Sitework-Derenzo	[Gantt bar: 2022-07-14]																											
Exterior/ Int. Rough	57		2022-06-13	2022-08-08				[Summary bar: 2022-06-13 to 2022-08-08]																											
Bldg C	39		2022-06-13	2022-07-21				[Summary bar: 2022-06-13 to 2022-07-21]																											
C1 Duct Hangers and Layout	3	2	2022-07-06	2022-07-08			APEX - HVAC	[Gantt bar: 2022-07-06 to 2022-07-08]																											
Layout- C1	2	2	2022-07-11	2022-07-13	2022-06-13	2022-06-14	Carpentry-Central Ceilings	[Gantt bar: 2022-06-13 to 2022-06-14]																											
Exterior Lay-Out & Coordination North Side	1	1	2022-06-28	2022-06-28	2022-06-28	2022-06-28	Carpentry-Central Ceilings	[Gantt bar: 2022-06-28]																											

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11								
								27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16			
C1- Sound ceiling framing	5	2	2022-06-28	2022-07-05			Carpentry-Central Ceilings																							
Exterior LGMF Framing NW Side	5	2	2022-06-29	2022-07-06			Carpentry-Central Ceilings																							
Roof Edge Blocking- Bldg C- NW	5	2	2022-07-05	2022-07-11			Carpentry-Central Ceilings																							
Exterior Lay-Out & Coordination NE Side	2	1	2022-07-05	2022-07-06			Carpentry-Central Ceilings																							
Exterior LGMF Framing NW Side	5	2	2022-07-07	2022-07-13			Carpentry-Central Ceilings																							
Roof Edge Blocking- Bldg C- North	5	2	2022-07-11	2022-07-15			Carpentry-Central Ceilings																							
Exterior LGMF Framing N Side	5	2	2022-07-12	2022-07-18			Carpentry-Central Ceilings																							
Exterior Sheathing NW Side	5	2	2022-07-14	2022-07-20			Carpentry-Central Ceilings																							
Ready to Start C1			2022-06-27	2022-06-27	2022-06-27	2022-06-27	GC - Gilbane																							
Ready to Start C2			2022-07-11	2022-07-11			GC - Gilbane																							
Rough Sprinkler Main 1st floor	5	2	2022-07-05	2022-07-11			JCI- Fire Protection																							
Rough Sprinkler Main 2nd floor	5	2	2022-07-11	2022-07-15			JCI- Fire Protection																							
Combination Riser Install	3	2	2022-07-11	2022-07-13			JCI- Fire Protection																							
Rough Sprinkler Branch Lines 1st floor	5	2	2022-07-12	2022-07-18			JCI- Fire Protection																							
C1-OH Mech Pipe Hangers	5	2	2022-07-08	2022-07-14			Mechanical- PJ Kennedy																							
Small Gym - Basement - Storm Drain Piping	5	3	2022-07-05	2022-07-11			Plumbing-PJ Kennedy																							
C1-OH Plumbing Hangers	6	2	2022-07-11	2022-07-18			Plumbing-PJ Kennedy																							
C1-3 - Storm Drain	3	3	2022-07-12	2022-07-14			Plumbing-PJ Kennedy																							
C4 - Storm Drain	5	2	2022-07-15	2022-07-21			Plumbing-PJ Kennedy																							
Set edge flat plate- core C	1	2	2022-07-05	2022-07-05			Steel- GP East																							
Crew Size By Role							Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11									
		Total	Complete	Promised Incomplete	Remaining	Project Role																								
All Roles		530	53 (10%)	336 (63%)	141 (27%)																									
		6	0 (0%)	6 (100%)	0 (0%)	APEX - HVAC																								
		71	1 (1%)	48 (68%)	22 (31%)	Carpentry-Central Ceilings																								

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jun 27							Week Of Mon Jul 04							Week Of Mon Jul 11						
								27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	
										158		16 (10%)	106 (67%)	36 (23%)	Concrete-Marguerite	12	12	12	12	8				12	12	16	12	
		11		6 (55%)	1 (9%)	4 (36%)	Electrical- Griffin		3	3	2	2				1												
		30		15 (50%)	12 (40%)	3 (10%)	Fireproofing-Ricmor	9	6	3	3								3			3	3					
		0		0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																					
		34		0 (0%)	10 (29%)	24 (71%)	JCI- Fire Protection									2	2	2	2			6	6	6	4	4		
		10		0 (0%)	10 (100%)	0 (0%)	Mechanical- PJ Kennedy												2			2	2	2	2			
		36		0 (0%)	25 (69%)	11 (31%)	Plumbing-PJ Kennedy									3	3	3	3			5	5	5	5	4		
		53		9 (17%)	26 (49%)	18 (34%)	Sitework-Derenzo	3	8	8	5	5				3	3					3	3	6	6			
		121		6 (5%)	92 (76%)	23 (19%)	Steel- GP East	3	3	5	10	15				12	10	10	10			10	10	5	10	8		

Generated on: June 30, 2022 08:04:01 AM EDT

Italic indicates a constraint.

