

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday August 22 2022

Roles: All Roles Selected

End Date: Sunday September 11 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05																		
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10													
Ready for Steel	469		2021-06-12	2022-09-23																																				
Bldg B	22		2022-08-23	2022-09-13																																				
Erect 213 (AB-4)	1	2	2022-08-23	2022-08-23			Steel- GP East																																	
Erect 217,219 (AB-Roof)	3	2	2022-08-24	2022-08-26			Steel- GP East																																	
Deliver seq. 301, 302, 303	1	0	2022-08-25	2022-08-25			Steel- GP East																																	
Move Crane outside B			2022-08-29	2022-08-29			Steel- GP East																																	
Erect 301-303 (B2)	3	2	2022-08-29	2022-08-31			Steel- GP East																																	
Deliver seq. 304	1	0	2022-08-30	2022-08-30			Steel- GP East																																	
Deliver seq. 305, 306	1	0	2022-08-30	2022-08-30			Steel- GP East																																	
Detail 204-206 (AB-2)	5	2	2022-08-30	2022-09-06			Steel- GP East																																	
Detail 301-303 (B2)	4	2	2022-08-31	2022-09-06			Steel- GP East																																	
Erect 304-306 (B3)	2	2	2022-09-01	2022-09-02			Steel- GP East																																	
Deliver seq. 307, 308	1	0	2022-09-02	2022-09-02			Steel- GP East																																	
Deliver seq. 309	1	0	2022-09-02	2022-09-02			Steel- GP East																																	
Erect 307-309 (B4)	3	2	2022-09-06	2022-09-08			Steel- GP East																																	
Detail 208-210 (AB-3)	4	2	2022-09-07	2022-09-12			Steel- GP East																																	
Detail 304-306 (B3)	4	2	2022-09-07	2022-09-12			Steel- GP East																																	
Deliver seq. 310, 311, 312	1	0	2022-09-08	2022-09-08			Steel- GP East																																	

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05											
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10						
C1 Duct Installation	5	2	2022-09-06	2022-09-12			APEX - HVAC																										
C3 Duct Installation	5	2	2022-09-06	2022-09-12			APEX - HVAC																										
C1- Sound ceiling insulate/ drywall	5	2	2022-08-15	2022-08-19	2022-08-15	2022-08-22	Carpentry-Central Ceilings																										
C2 shaftswall	4	2	2022-08-17	2022-08-22	2022-08-17	2022-08-22	Carpentry-Central Ceilings																										
frame walls- C4	3	2	2022-08-18	2022-08-22	2022-08-18	2022-08-22	Carpentry-Central Ceilings																										
C1 top off priority walls	5	2	2022-08-22	2022-08-26			Carpentry-Central Ceilings																										
Gym- installing top track	3	1	2022-08-22	2022-08-24	2022-08-22	2022-08-24	Carpentry-Central Ceilings																										
top off priority walls- C4	5	2	2022-08-23	2022-08-29	2022-08-23	2022-08-29	Carpentry-Central Ceilings																										
C2 tape tops	5	1	2022-08-24	2022-08-30			Carpentry-Central Ceilings																										
C3 shaftswall	4	2	2022-08-24	2022-08-29	2022-08-24	2022-08-29	Carpentry-Central Ceilings																										
Temp Window Coverings- NE	5	2	2022-08-29	2022-09-02			Carpentry-Central Ceilings																										
C1 set door frames	2	2	2022-08-29	2022-08-30			Carpentry-Central Ceilings																										
C1 tape tops	5	1	2022-08-29	2022-09-02			Carpentry-Central Ceilings																										
C2 set door frames	2	2	2022-08-29	2022-08-30			Carpentry-Central Ceilings																										
Gym- set door frames	2	2	2022-08-29	2022-08-30			Carpentry-Central Ceilings																										
Gym- frame walls	5	2	2022-08-29	2022-09-02			Carpentry-Central Ceilings																										
C3 tape tops	5	1	2022-08-30	2022-09-06			Carpentry-Central Ceilings																										
C2 frame radius walls/plenums in classrooms	5	2	2022-08-31	2022-09-07			Carpentry-Central Ceilings																										
C3 set door frames	2	2	2022-09-01	2022-09-02			Carpentry-Central Ceilings																										
shaftswall- C4	4	2	2022-09-01	2022-09-07	2022-09-01	2022-09-07	Carpentry-Central Ceilings																										
C1 frame ceilings/ soffits	5	2	2022-09-06	2022-09-12			Carpentry-Central Ceilings																										

Touchplan

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05														
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10									
C3 frame radius walls/plenums in classrooms	5	2	2022-09-06	2022-09-12			Carpentry-Central Ceilings																													
set door frames- C4	2	2	2022-09-06	2022-09-07			Carpentry-Central Ceilings																													
Gym- shaftswall- Stair 5	4	2	2022-09-06	2022-09-09			Carpentry-Central Ceilings																													
Gym- frame walls	3	2	2022-09-06	2022-09-08			Carpentry-Central Ceilings																													
tape tops- C4	5	1	2022-09-08	2022-09-14			Carpentry-Central Ceilings																													
Gym- top off priority walls	5	2	2022-09-09	2022-09-15			Carpentry-Central Ceilings																													
Level-2 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-08-31	2022-09-07			Electrical-Griffin																													
Level-2 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-09-06	2022-09-12			Electrical-Griffin																													
Door Frame Delivery for Building C			2022-08-26	2022-08-26			GC - Gilbane																													
Rough Sprinkler Branch Lines 1st floor	5	2	2022-08-22	2022-08-26			JCI- Fire Protection																													
Rough Sprinkler Branch Lines 1st floor	2	2	2022-08-29	2022-08-30			JCI- Fire Protection																													
Combination Riser Install	3	2	2022-09-06	2022-09-08			JCI- Fire Protection																													
Rough Sprinkler Main 4th floor	5	2	2022-09-06	2022-09-12			JCI- Fire Protection																													
Mobilize & Set Staging, Layout	5	8	2022-08-18	2022-08-24	2022-08-18	2022-08-24	Masonry-Fernandes																													
Masonry Veneer NW C8-C16. 4 Masons, 4 Tenders, 1 Machine operator.	5	9	2022-08-25	2022-08-31			Masonry-Fernandes																													
Masonry Veneer NW C16-SC4 4 Masons, 4 Tenders, 1 Machine Operator	5	9	2022-09-01	2022-09-08			Masonry-Fernandes																													
Wash C NW elevation	3	1	2022-09-09	2022-09-13			Masonry-Fernandes																													
Masonry veneer N. SC3 - CV 4 Masons, 4 Tenders, 1 Machine Operator	5	9	2022-09-09	2022-09-15			Masonry-Fernandes																													
C1-OH Mech Piping	4	2	2022-08-24	2022-08-29			Mechanical-PJ Kennedy																													
Level 2-ATC OH Rough	5	2	2022-08-29	2022-09-02			Mechanical-PJ Kennedy																													
Level 2-ATC OH Rough	5	2	2022-09-05	2022-09-09			Mechanical-PJ Kennedy																													

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05														
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10									
Level 1-ATC Control OH Rough Pending	5	2	2022-09-06	2022-09-12			Mechanical-PJ Kennedy																													
Level 2 -Mech Piping Insulation	5	2	2022-09-06	2022-09-12			Mechanical-PJ Kennedy																													
Gym- ATC Control OH Rough	5	2	2022-09-09	2022-09-15			Mechanical-PJ Kennedy																													
C0- OH Plumbing Piping	3	2	2022-08-19	2022-08-23	2022-08-19	2022-08-23	Plumbing-PJ Kennedy																													
C1-OH Plumbing Piping	5	2	2022-08-29	2022-09-02			Plumbing-PJ Kennedy																													
C1-OH Plumbing Piping	3	2	2022-09-06	2022-09-08			Plumbing-PJ Kennedy																													
C- NE Wrap Windows/Detail	6	2	2022-08-17	2022-08-23	2022-08-17	2022-08-24	Waterproofing-Armani																													
C- NE Spray AVB	2	2	2022-08-25	2022-08-26			Waterproofing-Armani																													
C- NE Lower Detail & Spray AVB	3	2	2022-08-29	2022-08-31			Waterproofing-Armani																													
Bldg A	44		2022-08-04	2022-09-16																																
exterior top track- North	5	2	2022-08-04	2022-08-10	2022-08-04	2022-08-10	Carpentry-Central Ceilings																													
shooting ext. clips- A2 before fireproofing- all elevations	5	2	2022-08-15	2022-08-19	2022-08-15	2022-08-19	Carpentry-Central Ceilings																													
exterior top track- East	5	2	2022-08-16	2022-08-22	2022-08-16	2022-08-22	Carpentry-Central Ceilings																													
A2- Top track	5	2	2022-08-17	2022-08-23	2022-08-17	2022-08-23	Carpentry-Central Ceilings																													
exterior top track- North	5	2	2022-08-22	2022-08-26			Carpentry-Central Ceilings																													
A1- Framing walls	5	2	2022-08-22	2022-08-26	2022-08-22	2022-08-26	Carpentry-Central Ceilings																													
exterior top track- East	5	2	2022-08-23	2022-08-29			Carpentry-Central Ceilings																													
layout- A3 all elevations	5	2	2022-08-26	2022-09-01			Carpentry-Central Ceilings																													
exterior top track- North	5	2	2022-08-29	2022-09-02			Carpentry-Central Ceilings																													
A1- Framing walls	5	2	2022-08-29	2022-09-02			Carpentry-Central Ceilings																													
A3- Layout interior walls	4	2	2022-08-29	2022-09-01			Carpentry-Central Ceilings																													
exterior top track- East	5	2	2022-08-30	2022-09-06			Carpentry-Central Ceilings																													

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05																																				
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10																															
exterior top track- South	5	2	2022-08-30	2022-09-06			Carpentry-Central Ceilings																																																			
bay roof blocking-North	5	2	2022-08-31	2022-09-07			Carpentry-Central Ceilings																																																			
shooting ext. clips- A3 before fireproofing- all elevations	5	2	2022-09-02	2022-09-09			Carpentry-Central Ceilings																																																			
layout- A4 all elevations	5	2	2022-09-06	2022-09-12			Carpentry-Central Ceilings																																																			
exterior framing- North	5	4	2022-09-06	2022-09-12			Carpentry-Central Ceilings																																																			
A2- Framing walls	5	2	2022-09-06	2022-09-12			Carpentry-Central Ceilings																																																			
A3- Top track	5	2	2022-09-06	2022-09-12			Carpentry-Central Ceilings																																																			
exterior framing- East	5	4	2022-09-07	2022-09-13			Carpentry-Central Ceilings																																																			
exterior top track- South	5	2	2022-09-07	2022-09-13			Carpentry-Central Ceilings																																																			
exterior framing- South	5	4	2022-09-07	2022-09-13			Carpentry-Central Ceilings																																																			
layout- roof	5	2	2022-09-12	2022-09-16			Carpentry-Central Ceilings																																																			
Start Fireproofeer -A?			2022-08-22	2022-08-22	2022-08-22	2022-08-22	Fireproofing-Ricmor																																																			
Spray Exterior	4	2	2022-08-24	2022-08-29			Fireproofing-Ricmor																																																			
Spray Interior- A3	2	2	2022-08-30	2022-08-31			Fireproofing-Ricmor																																																			
Spray Interior- A4	2	2	2022-09-06	2022-09-07			Fireproofing-Ricmor																																																			
Start Framing A- Target			2022-08-24	2022-08-24			GC - Gilbane																																																			
Survey Control A3	1	2	2022-08-25	2022-08-25			GC - Gilbane																																																			
Survey Control Roof	1	2	2022-08-29	2022-08-29			GC - Gilbane																																																			
Survey Control A1	1	2	2022-08-30	2022-08-30			GC - Gilbane																																																			
Level 1 Main Rough	5	2	2022-08-16	2022-08-22	2022-08-16	2022-08-22	JCI- Fire Protection																																																			
Level 1 Branch Line Rough	5	2	2022-08-23	2022-08-29			JCI- Fire Protection																																																			
Level 2 Branch Line Rough	5	2	2022-09-06	2022-09-12			JCI- Fire Protection																																																			
L1 - OH Mech Piping	5	3	2022-08-22	2022-08-26			Mechanical-PJ Kennedy																																																			

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05																			
								22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10														
L2 - OH Mech Hangers - Final	5	2	2022-08-22	2022-08-26			Mechanical-PJ Kennedy																																		
L2 - OH Mech Piping	5	3	2022-08-29	2022-09-02			Mechanical-PJ Kennedy																																		
L3 - OH Mech Hangers - Final	5	2	2022-09-06	2022-09-12			Mechanical-PJ Kennedy																																		
L1 - OH Plumbing Hangers - Part 1	5	2	2022-08-29	2022-09-02			Plumbing-PJ Kennedy																																		
L1 - OH Plumbing Hangers - Final	5	2	2022-09-06	2022-09-12			Plumbing-PJ Kennedy																																		
Crew Size By Role							Project Role	Week Of Mon Aug 22							Week Of Mon Aug 29							Week Of Mon Sep 05																			
			Total	Complete	Promised Incomplete	Remaining		22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10														
All Roles ⚡								54	56	65	61	72			82	73	67	67	62			2	82	87	72	75															
			32	0 (0%)	16 (50%)	16 (50%)	APEX - HVAC			2	2	2			2	2	2	2	2																						
			328	51 (16%)	159 (48%)	118 (36%)	Carpentry-Central Ceilings	17	13	14	13	15			26	25	22	26	24																						
			96	18 (19%)	64 (67%)	14 (15%)	Concrete-Marguerite	6	12	12	6	14			12	6	6	6	6																						
			60	0 (0%)	50 (83%)	10 (17%)	Electrical-Griffin			4	4	4			4	4	6	6	6																						
			16	0 (0%)	12 (75%)	4 (25%)	Fireproofing-Ricmor			2	2	2			2	2	2																								
			6	0 (0%)	6 (100%)	0 (0%)	GC - Gilbane				2				2	2																									
			48	2 (4%)	24 (50%)	22 (46%)	JCI- Fire Protection	4	4	4	4	4			4	2																									
			124	24 (19%)	90 (73%)	10 (8%)	Masonry-Fernandes	8	8	8	9	9			9	9	9	9	9																						
			94	0 (0%)	58 (62%)	36 (38%)	Mechanical-PJ Kennedy	5	5	7	7	7			7	5	5	5	5																						
			21	6 (29%)	15 (71%)	0 (0%)	Misc Metal-United	3	3	3	3	3			3	3																									
			53	4 (8%)	35 (66%)	14 (26%)	Plumbing-PJ Kennedy	2	2			3			7	7	7	7	4																						
			25	0 (0%)	25 (100%)	0 (0%)	Sitework-Derenzo	5	5	5	5	5																													
			58	2 (3%)	28 (48%)	28 (48%)	Steel- GP East	2	2	2	2	2			2	4	6	6	6																						
			16	6 (38%)	10 (63%)	0 (0%)	Waterproofing-Armani	2	2	2	2	2			2	2	2																								

Generated on: August 25, 2022 06:52:38 AM EDT

Italic indicates a constraint.

