

Driscoll School - Gantt Chart

Plans: All Plans Selected

Start Date: Thursday October 13 2022

Roles: All Roles Selected

End Date: Friday November 04 2022

Locations: All Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13				Week Of Thu Oct 20				Week Of Thu Oct 27				Week Of Thu Nov 03			
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
Ready for Steel ⚡	511		2021-06-12	2022-11-04				19 19				26 20 16 7 5				5 5 5				4 4 4 4			
Bldg B ⚡	24		2022-10-03	2022-10-26				19 19				26 20 16 7 5				5 5 5							
Prep/Pour B Roof	7	5	2022-10-11	2022-10-19			Concrete-Marguerite																
Prep/Place SOG Bld B	8	5	2022-10-17	2022-10-26			Concrete-Marguerite																
Prep/pour core AB decks	3	2	2022-10-18	2022-10-20			Concrete-Marguerite																
UG Elec Branch Bld B	2	2	2022-10-17	2022-10-18			Electrical-Griffin																
Set Geotherm pipe UG/ Test	8	3	2022-10-03	2022-10-13			Mechanical-PJ Kennedy	19															
UG plbg AB	2	2	2022-10-14	2022-10-17			Plumbing-PJ Kennedy	19															
Prep/ Stone B SOG	6	4	2022-10-12	2022-10-19			Sitework-Derenzo	19															
Backfill UG Plbg	2	3	2022-10-12	2022-10-13			Sitework-Derenzo	19															
Backfill Geotherm Pipe	3	2	2022-10-14	2022-10-18			Sitework-Derenzo	19															
Backfill Stage	2	4	2022-10-14	2022-10-17			Sitework-Derenzo	19															
Erect/ detail/deck Steel- interior core AB	9	2	2022-10-04	2022-10-17			Steel- GP East	19															
Dampproof stage walls	1	2	2022-10-13	2022-10-13			Waterproofing-Armani	19															
Offsite Improvements ⚡	5		2022-10-31	2022-11-04												4 4 4 4							
Sanitary Sewer Connections to building	5	4	2022-10-31	2022-11-04			Sitework-Derenzo									4 4 4 4							
Exterior/ Int. Rough ⚡	187		2022-06-13	2022-12-16				57 54				91 90 92 96 96				2 115 117 120 122 112				111 101 102 108			
Bldg A ⚡	34		2022-10-07	2022-11-09				21 21				46 41 46 48 48				49 47 46 48 50				43 43 44 46			
A building 4th Hangers	5	2	2022-10-17	2022-10-21			APEX - HVAC																
A building 1st Ductwork	5	3	2022-10-24	2022-10-28			APEX - HVAC																
A building 1st Ductwork	5	3	2022-10-31	2022-11-04			APEX - HVAC																

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03											
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03											
A building 2nd Hangers	5	2	2022-10-31	2022-11-04			APEX - HVAC																																	
Frame Ceiling @ dock	4	2	2022-10-11	2022-10-14			Carpentry-Central Ceilings		█	█																														
Ext A layout (remaining work)	5	2	2022-10-11	2022-10-17			Carpentry-Central Ceilings		█	█		█																												
Frame/ sheathing Ceiling @ dock	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings				█	█	█	█	█																									
A3- Framing walls-Balance	5	2	2022-10-17	2022-10-21			Carpentry-Central Ceilings				█	█	█	█	█																									
Ext A framing	5	4	2022-10-17	2022-10-21			Carpentry-Central Ceilings				█	█	█	█	█																									
A1- Tape tops	5	1	2022-10-19	2022-10-25			Carpentry-Central Ceilings							█	█	█				█	█																			
A0 -Corridor/ Mech frame walls	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings							█	█	█				█	█																			
Ext A sheeting , blocking, window det ail	5	2	2022-10-19	2022-10-25			Carpentry-Central Ceilings							█	█	█				█	█																			
canopy framing and insulation- Pre-k entrance	5	2	2022-10-20	2022-10-26			Carpentry-Central Ceilings								█	█				█	█	█																		
A1- Set door frames	5	2	2022-10-24	2022-10-28			Carpentry-Central Ceilings													█	█	█	█																	
A1- Set door frames	5	2	2022-10-24	2022-10-28			Carpentry-Central Ceilings													█	█	█	█																	
A2- Set door frames	5	2	2022-10-24	2022-10-28			Carpentry-Central Ceilings													█	█	█	█																	
A3- Set door frames	5	2	2022-10-24	2022-10-28			Carpentry-Central Ceilings													█	█	█	█																	
Ext A framing	5	4	2022-10-24	2022-10-28			Carpentry-Central Ceilings													█	█	█	█																	
A0 -Corridor/ Mech frame walls	5	2	2022-10-26	2022-11-01			Carpentry-Central Ceilings														█	█	█											█	█					
A2- Set door frames	5	2	2022-10-27	2022-11-02			Carpentry-Central Ceilings															█	█											█	█	█				
Ext A sheeting , blocking, window det ail	5	2	2022-10-27	2022-11-02			Carpentry-Central Ceilings															█	█											█	█	█				
Bldg A Door Frame Delivery			2022-10-31	2022-10-31			Carpentry-Central Ceilings																												♦					
A3- Top off walls	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings																												█	█	█	█		
A3- Set door frames	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings																													█	█	█	█	
A0 -Corridor/ Mech hang tops	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings																														█	█	█	█
A1- Sound seal top of walls	5	1	2022-11-02	2022-11-08			Carpentry-Central Ceilings																														█	█		

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13				Week Of Thu Oct 20				Week Of Thu Oct 27				Week Of Thu Nov 03											
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03		
A1- Wood blocking	5	2	2022-11-02	2022-11-08			Carpentry-Central Ceilings																								
A2- Top off walls	5	2	2022-11-02	2022-11-08			Carpentry-Central Ceilings																								
A0 -Corridor/ Mech frame walls	5	2	2022-11-02	2022-11-08			Carpentry-Central Ceilings																								
Level-1 - Install OH Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-10-26	2022-11-01			Electrical-Griffin																								
Level-1 - Install OH Elec Rough Pending predecessor activity completion - weather tight building	5	2	2022-11-02	2022-11-08			Electrical-Griffin																								
A0 - Crane down transformers and ATS units	1	2	2022-11-02	2022-11-02			Electrical-Griffin																								
Spray Fireproofing- A0	3	2	2022-10-13	2022-10-17			Fireproofing-Ricmor																								
<i>Framing of Electric Room and South corridor walls pushed off to allow for pipe delivery</i>			2022-10-18	2022-10-18			GC - Gilbane																								
<i>Temp Dry- A 10/25</i>			2022-10-25	2022-10-25			GC - Gilbane																								
Level 0 Mech Rm/ Above duct branches	5	2	2022-10-18	2022-10-24			JCI- Fire Protection																								
Level 0 Basement Main Rough	5	2	2022-10-31	2022-11-04			JCI- Fire Protection																								
Masonry Veneer A North	5	8	2022-10-11	2022-10-17			Masonry-Fernandes																								
Masonry Veneer A North	5	8	2022-10-17	2022-10-21			Masonry-Fernandes																								
Masonry Veneer A East	5	8	2022-10-17	2022-10-21			Masonry-Fernandes																								
Breakdown and wash A North	5	2	2022-10-24	2022-10-28			Masonry-Fernandes																								
Masonry Veneer A East	5	8	2022-10-24	2022-10-28			Masonry-Fernandes																								
Masonry Veneer A East	2	8	2022-10-31	2022-11-01			Masonry-Fernandes																								
Breakdown and wash A North	3	2	2022-11-02	2022-11-04			Masonry-Fernandes																								
Masonry Veneer A South	5	8	2022-11-03	2022-11-09			Masonry-Fernandes																								
Basement - Mech Room Hangers	5	5	2022-10-18	2022-10-24			Mechanical-PJ Kennedy																								
Basement - Mech Room Hangers	5	5	2022-10-25	2022-10-31			Mechanical-PJ Kennedy																								
L1 AB- OH Mech Piping - GO BACK	5	3	2022-10-31	2022-11-04			Mechanical-PJ Kennedy																								
Basement - Mech Room Hangers	5	5	2022-11-01	2022-11-07			Mechanical-PJ Kennedy																								
L1 - OH Plumbing Piping - Part 1	5	2	2022-10-07	2022-10-14			Plumbing-PJ Kennedy																								
Install RD line @ dock	2	1	2022-10-13	2022-10-14			Plumbing-PJ Kennedy																								

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13					Week Of Thu Oct 20					Week Of Thu Oct 27					Week Of Thu Nov 03						
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03
L1 - OH Plumbing Piping - Final	5	2	2022-10-17	2022-10-21			Plumbing-PJ Kennedy																						
L2 - OH Plumbing Piping - Part 1	5	2	2022-10-17	2022-10-21			Plumbing-PJ Kennedy																						
L2 - OH Plumbing Piping - Final	5	2	2022-10-24	2022-10-28			Plumbing-PJ Kennedy																						
L3 - OH Plumbing Hangers - Final	5	2	2022-10-24	2022-10-28			Plumbing-PJ Kennedy																						
L0 - OH Plumbing Hangers - Part 1	5	2	2022-10-24	2022-10-28			Plumbing-PJ Kennedy																						
L3 - OH Plumbing Piping - Part 1	5	2	2022-10-28	2022-11-03			Plumbing-PJ Kennedy																						
L4 - OH Plumbing Hangers - Part 1	5	2	2022-10-31	2022-11-04			Plumbing-PJ Kennedy																						
L0 - OH Plumbing Hangers - Final	5	2	2022-10-31	2022-11-04			Plumbing-PJ Kennedy																						
Install Roofing	5	2	2022-10-07	2022-10-14			Roofing- JD Rivet																						
Install Roofing	5	2	2022-10-17	2022-10-21			Roofing- JD Rivet																						
Install Roofing	5	2	2022-10-24	2022-10-28			Roofing- JD Rivet																						
Spray AVB - East Elevation	3	2	2022-10-12	2022-10-14			Waterproofing- Armani																						
AVB Detailing South Elevation to A11	7	2	2022-10-17	2022-10-25			Waterproofing- Armani																						
Spray AVB - South Elevation to A11	3	2	2022-10-26	2022-10-28			Waterproofing- Armani																						
Bldg B	25		2022-10-11	2022-11-04																									
B South clips ext and interior before fire proofing	8	2	2022-10-11	2022-10-20			Carpentry-Central Ceilings																						
Ext B layout south	8	3	2022-10-12	2022-10-21			Carpentry-Central Ceilings																						
Ext B North elevation layout	6	3	2022-10-20	2022-10-27			Carpentry-Central Ceilings																						
B South exterior framing	5	4	2022-10-24	2022-10-28			Carpentry-Central Ceilings																						
Ext B West elevation framing	5	4	2022-10-24	2022-10-28			Carpentry-Central Ceilings																						
B South exterior sheeting, blocking and window details	5	4	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
B South exterior framing	5	4	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
Ext B West sheeting, blocking , window detail	5	2	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
Ext B West framing	5	4	2022-10-31	2022-11-04			Carpentry-Central Ceilings																						
Spray A/B exterior SFP	3	2	2022-10-11	2022-10-13			Fireproofing-Ricmor																						
Remove Mockup			2022-10-14	2022-10-14			GC - Gilbane																						

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03							
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03							
								29	28		40	44	41	40	42		2	55	59	63	63	54			49	39	39	43								
High Temp and Safety Install	5	5	2022-10-31	2022-11-04			Roofing- JD Rivet																													
Bldg C	43		2022-09-29	2022-11-10																																
C2 Duct Installation	10	2	2022-09-29	2022-10-13			APEX - HVAC																													
C3 Duct Installation	7	2	2022-10-05	2022-10-14			APEX - HVAC																													
C4 Duct Install	5	2	2022-10-17	2022-10-21			APEX - HVAC																													
Gym Duct drops	2	1	2022-10-17	2022-10-18			APEX - HVAC																													
C1 Duct Installation	5	2	2022-10-25	2022-10-31			APEX - HVAC																													
C3 frame radius walls/plenums in classrooms	7	2	2022-10-05	2022-10-14			Carpentry-Central Ceilings																													
Ext C (remaining work) layout	5	2	2022-10-11	2022-10-17			Carpentry-Central Ceilings																													
C3 in wall blocking	4	1	2022-10-17	2022-10-20			Carpentry-Central Ceilings																													
in wall blocking- C4	4	1	2022-10-17	2022-10-20			Carpentry-Central Ceilings																													
Ext C framing	5	4	2022-10-18	2022-10-24			Carpentry-Central Ceilings																													
C1 tape tops	2	1	2022-10-21	2022-10-24			Carpentry-Central Ceilings																													
Ext A,B,C roof blocking includes layout and install	5	3	2022-10-21	2022-10-27			Carpentry-Central Ceilings																													
C2 frame radius walls/plenums in classrooms	5	2	2022-10-23	2022-10-27			Carpentry-Central Ceilings																													
C2 hang drywall	6	2	2022-10-24	2022-10-31			Carpentry-Central Ceilings																													
C2 sound/fire caulk	4	1	2022-10-24	2022-10-27			Carpentry-Central Ceilings																													
C2 in wall blocking	4	1	2022-10-25	2022-10-28			Carpentry-Central Ceilings																													
Ext C framing	5	4	2022-10-25	2022-10-31			Carpentry-Central Ceilings																													
C2 hang ceilings and soffits	3	2	2022-10-26	2022-10-28			Carpentry-Central Ceilings																													
Gym- frame walls C5.9	3	2	2022-10-26	2022-10-28			Carpentry-Central Ceilings																													
C3- hang drywall	6	2	2022-10-27	2022-11-03			Carpentry-Central Ceilings																													
Ext A,B,C roof blocking includes layout and install	5	3	2022-10-28	2022-11-03			Carpentry-Central Ceilings																													
C1 in wall blocking	4	1	2022-10-31	2022-11-03			Carpentry-Central Ceilings																													

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03									
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03									
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03									
Drywall reveals	3	1	2022-10-31	2022-11-02			Carpentry-Central Ceilings																															
Gym- set door frames	2	2	2022-10-31	2022-11-01			Carpentry-Central Ceilings																															
C2 hang tops	4	2	2022-11-01	2022-11-04			Carpentry-Central Ceilings																															
Gym- shaftswall- Stair 5	4	2	2022-11-02	2022-11-07			Carpentry-Central Ceilings																															
C2 tape walls and soffits	6	2	2022-11-03	2022-11-10			Carpentry-Central Ceilings																															
C2 window head box	5	2	2022-11-03	2022-11-09			Carpentry-Central Ceilings																															
Gym- in wall blocking	4	1	2022-11-03	2022-11-08			Carpentry-Central Ceilings																															
Prep/ Pour Stair 7	3	2	2022-10-13	2022-10-17			Concrete-Marguerite																															
Level -4 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-10	2022-10-14			Electrical-Griffin																															
Level-4 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-10	2022-10-14			Electrical-Griffin																															
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-17	2022-10-21			Electrical-Griffin																															
Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-24	2022-10-28			Electrical-Griffin																															
Level-1 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-24	2022-10-28			Electrical-Griffin																															
Level-0 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-24	2022-10-28			Electrical-Griffin																															
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-24	2022-10-28			Electrical-Griffin																															
Level -1 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-31	2022-11-04			Electrical-Griffin																															
Level-1 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-31	2022-11-04			Electrical-Griffin																															
Level -0 - Install In-wall Electrical Rough In Pending predecessor activity complete - 85% metal framing complete	5	4	2022-10-31	2022-11-04			Electrical-Griffin																															
Level-0 - Install OH Electric Rough In Pending predecessor activity completion - weather tight building	5	2	2022-10-31	2022-11-04			Electrical-Griffin																															

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03												
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03												
In-Wall Inspection C4 10/17			2022-10-17	2022-10-17			GC - Gilbane							♦																											
Combination Riser Install	3	2	2022-10-18	2022-10-20			JCI- Fire Protection																																		
Masonry Veneer Northeast Elevation (Lower)	3	9	2022-10-11	2022-10-13			Masonry-Fernandes	■																																	
Masonry Complete- Bldg C			2022-10-14	2022-10-14			Masonry-Fernandes		♦																																
Level 4-ATC Control OH Rough Pending	5	2	2022-10-10	2022-10-14			Mechanical-PJ Kennedy	■																																	
Level 2-ATC OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy																																		
Level 3-ATC OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy																																		
Level 4 -Mech Piping Insulation	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy																																		
Level 4-ATC Control OH Rough	5	2	2022-10-17	2022-10-21			Mechanical-PJ Kennedy																																		
Level 1-ATC Control OH Rough Pending	5	2	2022-10-18	2022-10-24			Mechanical-PJ Kennedy																																		
Level 2-ATC OH Rough	5	2	2022-10-24	2022-10-28			Mechanical-PJ Kennedy																																		
Level 3-ATC OH Rough	5	2	2022-10-24	2022-10-28			Mechanical-PJ Kennedy																																		
Level 4 -Mech Piping Insulation	5	2	2022-10-24	2022-10-28			Mechanical-PJ Kennedy																																		
Gym- Mech Piping Insulation	5	2	2022-10-24	2022-10-28			Mechanical-PJ Kennedy																																		
Level 1-ATC Control OH Rough	5	2	2022-10-25	2022-10-31			Mechanical-PJ Kennedy																																		
Level 1 -Mech Piping Insulation	5	2	2022-10-31	2022-11-04			Mechanical-PJ Kennedy																																		
Gym- ATC Control OH Rough	5	2	2022-10-31	2022-11-04			Mechanical-PJ Kennedy																																		
Install Stair 7	3	3	2022-10-10	2022-10-12			Misc Metal-United																																		
C2-Plumbing Insulation	3	1	2022-10-14	2022-10-18			Plumbing-PJ Kennedy			■																															
C3-Plumbing Insulation	3	1	2022-10-14	2022-10-18			Plumbing-PJ Kennedy			■																															
C0- Plumbing Insulation	3	1	2022-10-17	2022-10-19			Plumbing-PJ Kennedy																																		
C1-OH Plumbing Piping	3	2	2022-10-24	2022-10-26			Plumbing-PJ Kennedy																																		
C1-Plumbing Insulation	5	2	2022-10-25	2022-10-31			Plumbing-PJ Kennedy																																		
Install Storefront Windows frames Release #1 on Northwest elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	2	2022-10-07	2022-10-14			Storefront/ Metal Panels-Salem																																		
Install Storefront Windows frames Release #2 on North elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	8	2022-10-14	2022-10-20			Storefront/ Metal Panels-Salem																																		

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03						
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03							
Continue Installing storefront Frames release #1 Northwest elevation Build C..	5	5	2022-10-17	2022-10-21			Storefront/ Metal Panels-Salem																												
Prep frames for Glass, Caulking and Start Install Glass in KD storefront fra mes Release #1 northwest elevation building C	5	5	2022-10-17	2022-10-21			Storefront/ Metal Panels-Salem																												
Prep frames for Glass, Caulking and Start Install Glass in KD storefront fra mes Release #2 north elevation buildin g C	5	10	2022-10-21	2022-10-27			Storefront/ Metal Panels-Salem																												
Install Caulking, Install Z-girts, flashin gs and Insulation, Measure for Comp osite Panels and start installing ACM Panels Release #1 Northwest Buildin g C	5	4	2022-10-24	2022-10-28			Storefront/ Metal Panels-Salem																												
Layout openings, shim and install sta rter track to building control Release #3 Southeast elevation of Building C	4	4	2022-10-24	2022-10-27			Storefront/ Metal Panels-Salem																												
Install Storefront Windows frames Re lease #3 on Southeast elevation , the 4' frames will come fully glazed multi bay openings will be frames only	5	8	2022-10-28	2022-11-03			Storefront/ Metal Panels-Salem																												
Install pressure plates and Custom C over Release #1 Northwest Building C	5	4	2022-10-31	2022-11-04			Storefront/ Metal Panels-Salem																												

Crew Size By Role	Total	Complete	Promised Incomplete	Remaining	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03						
						13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03							

All Roles ⚙	1,729	0 (0%)	601 (35%)	1,128 (65%)		76	73				117	110	108	103	101	2	120	122	125	122	112							115	105	106	112						
	73	0 (0%)	16 (22%)	57 (78%)	APEX - HVAC	4	2				5	5	4	4	4							3	5	5	5	5											
	530	0 (0%)	152 (29%)	378 (71%)	Carpentry-Central Ceilings	13	13				19	19	24	29	29	2	43	43	44	48	42							41	37	42	42						
	77	0 (0%)	71 (92%)	6 (8%)	Concrete-Marguerite	7	7				12	12	12	7	5							5	5	5													
	150	0 (0%)	56 (37%)	94 (63%)	Electrical-Griffin	6	6				4	4	2	2	2							12	12	14	14	14		14	14	16	14						
	8	0 (0%)	8 (100%)	0 (0%)	Fireproofing-Ricmor	4	2				2																										
	0	0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																																
	24	0 (0%)	6 (25%)	18 (75%)	JCI- Fire Protection							4	4	4	2							2						2	2	2	2						
	191	0 (0%)	33 (17%)	158 (83%)	Masonry-Fernandes	17	8				24	16	16	16	16							10	10	10	10	10		8	8	2	10						
	200	0 (0%)	47 (24%)	153 (77%)	Mechanical-PJ Kennedy	5	2				8	15	15	15	15							15	15	15	15	15		14	12	12	12						
	0	0 (0%)	0 (0%)	0 (0%)	Misc Metal-United																																
	111	0 (0%)	70 (63%)	41 (37%)	Plumbing-PJ Kennedy	3	7				9	7	5	4	4							8	10	10	8	10		8	6	6	6						

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Thu Oct 13							Week Of Thu Oct 20							Week Of Thu Oct 27							Week Of Thu Nov 03						
								13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03						
		44		0 (0%)	4 (9%)	40 (91%)	Roofing- JD Rivet	2	2			2	2	2	2	2			2	2	2	2	2				5	5	5	5					
		53		0 (0%)	37 (70%)	16 (30%)	Sitework- Derenzo	7	10			10	6	4														4	4	4	4				
		6		0 (0%)	6 (100%)	0 (0%)	Steel- GP East	2	2			2																							
		236		0 (0%)	69 (29%)	167 (71%)	Storefront/ Metal Panels- Salem	2	10			18	18	18	18	20			18	18	18	18	12				12	12	12	12					
		26		0 (0%)	26 (100%)	0 (0%)	Waterproofing- Armani	4	2			2	2	2	2	2			2	2	2	2	2												

Generated on: October 13, 2022 08:02:19 AM EDT

Italic indicates a constraint.

