

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Mar 14							Week Of Mon Mar 21							Week Of Mon Mar 28							Week Of Mon Apr 04											
								14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08							
5th lift of core A	5	9	2022-04-04	2022-04-08			Concrete Marguerite																																	
Install Bracing	5	2	2022-04-04	2022-04-08			Steel																																	
Waterproofing Foundation Walls along Washington	5	4	2022-04-04	2022-04-08			Armani Waterproofing																																	
Crew Size By Role							Project Role	Week Of Mon Mar 14							Week Of Mon Mar 21							Week Of Mon Mar 28							Week Of Mon Apr 04											
				Total	Complete	Promised Incomplete		Remaining	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08						
All Roles									40	40	40	40	52			71	71	61	67	54					40	20	20	20	20				26	17	17	17	17			
				30	0 (0%)	10 (33%)	20 (67%)	Armani Waterproofing					2			2	2	2	2												4	4	4	4	4					
				658	0 (0%)	515 (78%)	143 (22%)	Concrete Marguerite	37	37	37	37	47			66	66	56	60	51											18	9	9	9	9					
				23	0 (0%)	18 (78%)	5 (22%)	Derenzo	3	3	3	3	3			3			3					2																
				18	0 (0%)	0 (0%)	18 (100%)	GC - Gilbane																	2	2	2	2			2	2	2	2	2					
				2	0 (0%)	2 (100%)	0 (0%)	Griffin Electrical										2																						
				9	0 (0%)	9 (100%)	0 (0%)	PJ Kennedy UG Plumbing									3	3	3																					
				10	0 (0%)	0 (0%)	10 (100%)	Steel																						2	2	2	2	2						

Generated on: March 16, 2022 03:53:30 PM EDT

Italic indicates a constraint.

