

Driscoll School - Gantt Project Report

Plans: Ready for Steel Selected

Start Date: Monday April 18 2022

Roles: Multiple Roles Selected

End Date: Saturday May 14 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Apr 18				Week Of Mon Apr 25				Week Of Mon May 02				Week Of Mon May 09																				
								18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13							
Electrical Power/Telecom - Interior Inspection Deep Conduit	1	1	2022-05-05	2022-05-05			Electrical-Griffin																																	
Install Modulus Test Elements	1	5	2022-05-06	2022-05-06			Sitework-Derenzo																																	
Helical Mobilization	1	5	2022-05-06	2022-05-06			Sitework-Derenzo																																	
Re-Set platforms, panels core AB	3	5	2022-05-07	2022-05-10			Concrete-Marguerite																																	
FRP Deck C2	10	4	2022-05-09	2022-05-20			Concrete-Marguerite																																	
Roof Leader-Bldg C	1	2	2022-05-09	2022-05-09			Plumbing-PJ Kennedy																																	
Site Utility - Telecom Conduit Install	3	4	2022-05-09	2022-05-11			Electrical-Griffin																																	
Site Utility - Electrical Conduit Install	3	4	2022-05-09	2022-05-11			Electrical-Griffin																																	
FRP Slab on Deck- Mezzanine, SOG-Generator	4	5	2022-05-09	2022-05-12			Concrete-Marguerite																																	
Haul/Place Stone Bldg. A	5	2	2022-05-09	2022-05-13			Sitework-Derenzo																																	
UG Plumbing - Storm A31 to A17 (East)	8	3	2022-05-09	2022-05-18			Plumbing-PJ Kennedy																																	
UG Plbg - SSD A31 to A17 (East)	3	2	2022-05-09	2022-05-11			Plumbing-PJ Kennedy																																	
AB core lift 2	8	9	2022-05-09	2022-05-18			Concrete-Marguerite																																	
EXCAVATE FOOTINGS B30-C4	3	5	2022-05-09	2022-05-11			Sitework-Derenzo																																	
FRP Elevated Footings & Frost Wall	5	6	2022-05-10	2022-05-16			Concrete-Marguerite																																	
Backfill C west side	1	2	2022-05-10	2022-05-10			Sitework-Derenzo																																	
Waterproof Walls under Ramp line A. 2	2	2	2022-05-10	2022-05-11			Armani Waterproofing																																	
Prep SSD @ Ramp	1	2	2022-05-10	2022-05-10			Sitework-Derenzo																																	
Install Footings AD line	4	6	2022-05-10	2022-05-13			Concrete-Marguerite																																	
Ground Improvements Building B- west side	5	5	2022-05-10	2022-05-16			Sitework-Derenzo																																	
Start Clips Bldg C			2022-05-11	2022-05-11			GC - Gilbane																																	
UG Plbg - SSD A17 to A4 (West)	3	2	2022-05-11	2022-05-13			Plumbing-PJ Kennedy																																	
EXCAVATE FOR CORE B MAT FOOTING	3	5	2022-05-11	2022-05-13			Sitework-Derenzo																																	
Prep Core B Platforms	3	3	2022-05-11	2022-05-13			Concrete-Marguerite																																	
Grid Lines, Control, Material Delivery. FI-1	1	1	2022-05-12	2022-05-12			Carpentry-Central Ceilings																																	
Electrical Inspection - Utility Ductbank	1	1	2022-05-12	2022-05-12			Electrical-Griffin																																	
UG Plumbing - Sanitary/Waste A31 to A17 (East)	7	3	2022-05-12	2022-05-20			Plumbing-PJ Kennedy																																	
FRP Interior Footing B22 to B8	2	9	2022-05-12	2022-05-13			Concrete-Marguerite																																	
Form install footings B30-C4	3	8	2022-05-12	2022-05-16			Concrete-Marguerite																																	
Interior & Exterior Clips (Ahead of Fire -Proofer) FI-1	4	2	2022-05-13	2022-05-18			Carpentry-Central Ceilings																																	
Backfill/grading at loading dock	1	2	2022-05-13	2022-05-13			Sitework-Derenzo																																	
Install Bracing at Ramp Area	3	2	2022-05-13	2022-05-17			Steel-GP East																																	
Crew Size By Role								Project Role	Week Of Mon Apr 18				Week Of Mon Apr 25				Week Of Mon May 02				Week Of Mon May 09																			
		Total		Complete		Promised Incomplete			18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13						
All Roles		815		0 (0%)		229 (28%)		Armani Waterproofing	19	23	30	20	5		16	15	24	36	34			45	41	49	52	56	5		65	70	67	72	71							
		12		0 (0%)		0 (0%)																2	2																	
		3		0 (0%)		0 (0%)																																		
		436		0 (0%)		145 (33%)																8	3	12	18	18			24	24	24	22	5		32	35	33	50	45	
		46		0 (0%)		4 (9%)																2	2	4	4			4	2	2	1									
		0		0 (0%)		0 (0%)																																		
		47		0 (0%)		0 (0%)																3	3	3	3				7	5	7	8	8							
		145		0 (0%)		20 (14%)																2	2	4	4	2		2	2	10	14	24		14	16	17	12	14		
		126		0 (0%)		60 (48%)																4	8	8	10	10		12	8	8	8	8		4	4			2		

Generated on: April 21, 2022 06:19:18 AM EDT

Italic indicates a constraint.

