

# Driscoll School - Gantt Project Report

**Plans:** All Plans Selected

**Start Date:** Monday March 21 2022

**Roles:** Multiple Roles Selected

**End Date:** Saturday April 09 2022

**Locations:** Multiple Locations Selected (Including Location-less tickets)

| Task Description   | Days | Crew Size | Planned Start | Planned Finish | Actual Start | Actual Finish | Project Role        | Week Of Mon Mar 21  |    |    |    |    |    |    | Week Of Mon Mar 28 |    |    |    |    |    |    | Week Of Mon Apr 04 |    |    |    |    |  |  |  |  |  |  |  |  |  |
|--|------|-----------|---------------|----------------|--------------|---------------|---------------------|---|----|----|----|----|----|----|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|--|--|--|--|--|--|--|--|--|
|  |      |           |               |                |              |               |                     | 21  | 22 | 23 | 24 | 25 | 26 | 27 | 28                 | 29 | 30 | 31 | 01 | 02 | 03 | 04                 | 05 | 06 | 07 | 08 |  |  |  |  |  |  |  |  |  |
|  |      |           |               |                |              |               |                     | 21  | 26 | 28 | 41 | 40 | 52 | 58 | 49                 | 51 | 50 | 63 | 32 | 41 | 32 | 32                 |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Ready for Steel</b> ⚡   | 405  |           | 2021-06-12    | 2022-07-21     |              |               |                     |   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Foundation walls Core A to column line SA 1 toA9                     | 12   | 9         | 2022-03-10    | 2022-03-25     |              |               | Concrete-Marguerite | [Gantt bars for Foundation walls Core A to column line SA 1 toA9]                     |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| AB core starter wall   | 10   | 9         | 2022-03-16    | 2022-03-29     |              |               | Concrete-Marguerite | [Gantt bars for AB core starter wall]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Bldg C. UG Plumbing & Stone  | 5    | 3         | 2022-03-21    | 2022-03-25     |              |               | Sitework-Derenzo    | [Gantt bars for Bldg C. UG Plumbing & Stone]  |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| UG SSD Installation - Area C   | 3    | 3         | 2022-03-22    | 2022-03-24     |              |               | Plumbing-PJ Kennedy | [Gantt bars for UG SSD Installation - Area C]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Survey C Anchor Bolts  | 4    | 2         | 2022-03-22    | 2022-03-25     |              |               | Steel- GP East      | [Gantt bars for Survey C Anchor Bolts]  |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Curb on C21.6  | 3    | 2         | 2022-03-23    | 2022-03-25     |              |               | Concrete-Marguerite | [Gantt bars for Curb on C21.6]  |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Prep Peri Stair/ Access  | 2    | 0         | 2022-03-23    | 2022-03-24     |              |               | Concrete-Marguerite | [Gantt bars for Prep Peri Stair/ Access]  |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| FRP Interior Footings AT   | 2    | 4         | 2022-03-24    | 2022-03-25     |              |               | Concrete-Marguerite | [Gantt bars for FRP Interior Footings AT]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Third lift of core A   | 5    | 9         | 2022-03-24    | 2022-03-30     |              |               | Concrete-Marguerite | [Gantt bars for Third lift of core A]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Final Backfill/Grading C   | 1    | 2         | 2022-03-25    | 2022-03-25     |              |               | Sitework-Derenzo    | [Gantt bars for Final Backfill/Grading C]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <i>Start of Steel - C</i>  |      |           | 2022-03-28    | 2022-03-28     |              |               | Steel- GP East      | [Gantt bars for Start of Steel - C]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Backfill 1st Lift Washington St.                                     | 4    | 3         | 2022-03-28    | 2022-03-31     |              |               | Sitework-Derenzo    | [Gantt bars for Backfill 1st Lift Washington St.]                                     |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Foundation walls Area wall placement from CD to AR, tie in to Core A | 6    | 29        | 2022-03-28    | 2022-04-04     |              |               | Concrete-Marguerite | [Gantt bars for Foundation walls Area wall placement from CD to AR, tie in to Core A] |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Excavate for Interior Footings A17 to A4                             | 1    | 2         | 2022-03-28    | 2022-03-28     |              |               | Sitework-Derenzo    | [Gantt bars for Excavate for Interior Footings A17 to A4]                             |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Steel Erection C   | 15   | 8         | 2022-03-29    | 2022-04-18     |              |               | Steel- GP East      | [Gantt bars for Steel Erection C]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 4th lift of core A   | 5    | 9         | 2022-03-31    | 2022-04-06     |              |               | Concrete-Marguerite | [Gantt bars for 4th lift of core A]   |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Backfill Core AB Starter Walls                                       | 3    | 2         | 2022-03-31    | 2022-04-04     |              |               | Sitework-Derenzo    | [Gantt bars for Backfill Core AB Starter Walls]                                       |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| Sleeve Layout - Branch / Site Lights Foundation Wall                 | 1    | 1         | 2022-04-01    | 2022-04-01     |              |               | Electrical- Griffin | [Gantt bars for Sleeve Layout - Branch / Site Lights Foundation Wall]                 |    |    |    |    |    |    |                    |    |    |    |    |    |    |                    |    |    |    |    |  |  |  |  |  |  |  |  |  |

| Task Description   | Days | Crew Size | Planned Start | Planned Finish | Actual Start        | Actual Finish | Project Role         | Week Of Mon Mar 21 |    |    |    |    |    |    | Week Of Mon Mar 28 |    |    |    |    |    | Week Of Mon Apr 04 |    |    |    |    |    |  |
|--|------|-----------|---------------|----------------|---------------------|---------------|----------------------|--------------------|----|----|----|----|----|----|--------------------|----|----|----|----|----|--------------------|----|----|----|----|----|--|
|  |      |           |               |                |                     |               |                      | 21                 | 22 | 23 | 24 | 25 | 26 | 27 | 28                 | 29 | 30 | 31 | 01 | 02 | 03                 | 04 | 05 | 06 | 07 | 08 |  |
| Verify layouts of Electric and Telecom Utility box outs in foundation wall | 1    | 1         | 2022-04-01    | 2022-04-01     |                     |               | Electrical- Griffin  |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
| Install Bracing  | 5    | 2         | 2022-04-04    | 2022-04-08     |                     |               | Steel- GP East       |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
| Waterproofing Foundation Walls along Washington                            | 5    | 4         | 2022-04-04    | 2022-04-08     |                     |               | Armani Waterproofing |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
| FRP Interior Footings AK-AN  | 5    | 9         | 2022-04-04    | 2022-04-08     |                     |               | Concrete- Marguerite |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
| 5th lift of core A   | 5    | 9         | 2022-04-06    | 2022-04-12     |                     |               | Concrete- Marguerite |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
| Crew Size By Role  |      |           |               |                |                     |               | Project Role         | Week Of Mon Mar 21 |    |    |    |    |    |    | Week Of Mon Mar 28 |    |    |    |    |    | Week Of Mon Apr 04 |    |    |    |    |    |  |
| Total  |      |           |               | Complete       | Promised Incomplete | Remaining     |                      | 21                 | 22 | 23 | 24 | 25 | 26 | 27 | 28                 | 29 | 30 | 31 | 01 | 02 | 03                 | 04 | 05 | 06 | 07 | 08 |  |
| All Roles  | 616  |           |               | 0 (0%)         | 463 (75%)           | 153 (25%)     |                      | 21                 | 26 | 28 | 41 | 40 |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
|  | 20   |           |               | 0 (0%)         | 0 (0%)              | 20 (100%)     | Armani Waterproofing |                    |    |    |    |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
|  | 458  |           |               | 0 (0%)         | 341 (74%)           | 117 (26%)     | Concrete- Marguerite | 18                 | 18 | 20 | 33 | 33 | 47 | 47 | 38                 | 38 | 38 |    |    |    |                    |    |    |    |    |    |  |
|  | 2    |           |               | 0 (0%)         | 2 (100%)            | 0 (0%)        | Electrical- Griffin  |                    |    |    |    |    |    |    |                    |    | 2  |    |    |    |                    |    |    |    |    |    |  |
|  | 9    |           |               | 0 (0%)         | 9 (100%)            | 0 (0%)        | Plumbing-PJ Kennedy  |                    | 3  | 3  | 3  |    |    |    |                    |    |    |    |    |    |                    |    |    |    |    |    |  |
|  | 37   |           |               | 0 (0%)         | 31 (84%)            | 6 (16%)       | Sitework- Derenzo    | 3                  | 3  | 3  | 3  | 5  | 5  | 3  | 3                  | 5  | 2  |    |    |    |                    |    |    |    |    |    |  |
|  | 90   |           |               | 0 (0%)         | 80 (89%)            | 10 (11%)      | Steel- GP East       |                    | 2  | 2  | 2  | 2  |    | 8  | 8                  | 8  | 8  |    |    |    |                    |    |    |    |    |    |  |

Generated on: March 24, 2022 08:56:14 AM EDT

*Italic indicates a constraint.*

