

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 09							Week Of Mon May 16						Week Of Mon May 23														
								09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27									
Footings 1 : Core B Mat, Iso's under crane	6	2	2022-05-23	2022-05-31			Concrete-Marguerite																												
Backfill Footings SC4 Line	2	3	2022-05-24	2022-05-25			Sitework-Derenzo																												
Backfill/grading at loading dock	1	2	2022-05-24	2022-05-24			Sitework-Derenzo																												
Install Foundation Stem wall AD line	4	6	2022-05-24	2022-05-27			Concrete-Marguerite																												
Footings 2: BQ line B30-B2	4	2	2022-05-24	2022-05-27			Concrete-Marguerite																												
Prep Core B Platforms	3	3	2022-05-25	2022-05-27			Concrete-Marguerite																												
Erect & Detail C Bumpout	5	8	2022-05-26	2022-06-02			Steel- GP East																												
FRP Deck C3A	5	4	2022-05-27	2022-06-03			Concrete-Marguerite																												
Start Steel Bldg A			2022-05-31	2022-05-31			GC - Gilbane																												
Set Generator & Tanks	1	2	2022-05-31	2022-05-31			Electrical- Griffin																												
Crew Size By Role						Project Role		Week Of Mon May 09							Week Of Mon May 16						Week Of Mon May 23														
		Total	Complete	Promised Incomplete	Remaining			09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27									
All Roles ⚡		633	0 (0%)	533 (84%)	100 (16%)			20	20	36	61	51			42	45	49	56	55			39	40	41	40	38									
		10	0 (0%)	10 (100%)	0 (0%)	Armani Waterproofing				2	6	2																							
		324	0 (0%)	269 (83%)	55 (17%)	Concrete-Marguerite		9	9	11	16	20			22	28	21	21	27			27	29	32	26	26									
		35	0 (0%)	24 (69%)	11 (31%)	Electrical- Griffin											8	8	8			3	2	2	2	2									
		0	0 (0%)	0 (0%)	0 (0%)	GC - Gilbane																													
		2	0 (0%)	2 (100%)	0 (0%)	Mechanical- PJ Kennedy												2																	
		39	0 (0%)	39 (100%)	0 (0%)	Plumbing-PJ Kennedy		3	3	3	6	7			5	3	3	3	3																
		140	0 (0%)	132 (94%)	8 (6%)	Sitework-Derenzo		2	2	12	23	16			12	9	12	17	14			7	7	5	2										
		83	0 (0%)	57 (69%)	26 (31%)	Steel- GP East		6	6	8	10	6			3	5	5	5	3			2	2	2	10	10									

Generated on: May 11, 2022 02:25:33 PM EDT

Italic indicates a constraint.

