

# Driscoll School - Gantt Project Report

Plans: Multiple Plans Selected

Start Date: Monday July 11 2022

Roles: Multiple Roles Selected

End Date: Saturday August 06 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01																					
								11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06																
Ready for Steel	460		2021-06-12	2022-09-14				13	13	20	17	16						23	29	29	27	16													27	26	20	17	18							10	9	9	9	6
Deck & Detail A3	5	3	2022-07-08	2022-07-14			Steel- GP East																																											
Excavate and Investigate for pathway	3	3	2022-07-11	2022-07-13			Sitework-Derenzo																																											
Road Closure	9	0	2022-07-11	2022-07-21			GC - Gilbane																																											
Erect Sequence 214 (4)	2	5	2022-07-11	2022-07-12			Steel- GP East																																											
Deliver seq. 214	1	0	2022-07-11	2022-07-11			Steel- GP East																																											
Footings 4: Southwest Corner B.J.4 to B23	3	2	2022-07-11	2022-07-13			Concrete-Marguerite																																											
Deliver seq. 215	1	0	2022-07-12	2022-07-12			Steel- GP East																																											
Excavate water main	2	3	2022-07-13	2022-07-14			Sitework-Derenzo																																											
Erect Sequence 215 (4)	1	5	2022-07-13	2022-07-13			Steel- GP East																																											
De-Mob Peri	5	4	2022-07-13	2022-07-19			Concrete-Marguerite																																											
Cut in/ Shut down	1	3	2022-07-14	2022-07-14			Sitework-Derenzo																																											
C- North- Brick Relieving Angle/ Canopy	3	2	2022-07-14	2022-07-18			Steel- GP East																																											
Walls 4: Southwest Corner B.J.4 to B23	5	2	2022-07-14	2022-07-20			Concrete-Marguerite																																											
Erect Sequence 216 (R)	2	5	2022-07-15	2022-07-18			Steel- GP East																																											
Deliver seq. 216	1	0	2022-07-15	2022-07-15			Steel- GP East																																											
1st Deck Turnover- Bldg A			2022-07-15	2022-07-15			GC - Gilbane																																											
Deck & Detail A4	5	3	2022-07-15	2022-07-21			Steel- GP East																																											
Backfill & Pave Water Main	4	3	2022-07-18	2022-07-21			Sitework-Derenzo																																											
Deliver seq. 218, 220	1	0	2022-07-18	2022-07-18			Steel- GP East																																											

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01								
								11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05				
Deliver Deck 216, 218, 220	1	0	2022-07-18	2022-07-18			Steel- GP East																														
Under Slab - Branch Power Mechanical Room Conduit Layout and Install	10	2	2022-07-18	2022-07-29			Electrical-Griffin																														
Under slab - Branch Power and Lighting Conduit Layout and Install	10	2	2022-07-18	2022-07-29			Electrical-Griffin																														
<i>Steel Start- B</i>			2022-07-18	2022-07-18			GC - Gilbane																														
C- East - Brick Relieving Angle/ Canopy	3	2	2022-07-19	2022-07-21			Steel- GP East																														
install pour stops , Rebar and place A1	6	6	2022-07-19	2022-07-26			Concrete-Marguerite																														
Erect Sequence 218 (R)	1	5	2022-07-19	2022-07-19			Steel- GP East																														
<i>Ready to Start Bldg. C Roof</i>			2022-07-20	2022-07-20			GC - Gilbane																														
Load 3A,4A,ROOF A	1	4	2022-07-20	2022-07-20			Concrete-Marguerite																														
Erect Sequence 220 (R)	2	5	2022-07-20	2022-07-21			Steel- GP East																														
Electrical Inspection - Transformer pad layout stub ups Eversource conduit inspector and town	2	1	2022-07-21	2022-07-22			Electrical-Griffin																														
Deck & Detail A Roof	5	3	2022-07-21	2022-07-27			Steel- GP East																														
C- Core - Brick Relieving Angle/ Canopy	4	2	2022-07-22	2022-07-27			Steel- GP East																														
Set transformer pad	1	3	2022-07-25	2022-07-25			Sitework-Derenzo																														
install pour stops, rebar and place A2	6	6	2022-07-25	2022-08-01			Concrete-Marguerite																														
Remove wall braces	4	2	2022-07-25	2022-07-28			Steel- GP East																														
Underground Inspection Mechanical Room	1	1	2022-07-25	2022-07-25			Electrical-Griffin																														
Bac-T testing - not critical to be done during road closure.	3	3	2022-07-26	2022-07-28			Sitework-Derenzo																														
Set Telecom pole @ Westbourne	2	2	2022-07-28	2022-07-29			Electrical-Griffin																														
Pressure Test & Chlorinate Water main - not critical to be done during road closure.	1	3	2022-07-29	2022-07-29			Sitework-Derenzo																														
UG Plumbing - Storm A17 to A4 (West)	5	3	2022-07-29	2022-08-04			Plumbing-PJ Kennedy																														
Eversource Power Connection	5	0	2022-08-01	2022-08-05			GC - Gilbane																														
Road Closure	5	0	2022-08-01	2022-08-05			GC - Gilbane																														
Underground Inspection	1	1	2022-08-01	2022-08-01			Electrical-Griffin																														
install pour stops, rebar and place A3	6	6	2022-08-02	2022-08-09			Concrete-Marguerite																														

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01										
								11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05						
								2	9	15	17	17		25	28	26	26	26		23	25	26	25	25		26	28	23	23	21									
<b>Exterior/ Int. Rough</b> ⚡	100		2022-06-13	2022-09-20																																			
Exterior LGMF Framing NW Side	5	2	2022-07-07	2022-07-13			Carpentry-Central Ceilings																																
<i>Ready to Start C2</i>			2022-07-11	2022-07-11			GC - Gilbane	♦																															
Exterior LGMF Framing N Side	5	2	2022-07-12	2022-07-18			Carpentry-Central Ceilings																																
C1-3 - Storm Drain (Hangers	3	3	2022-07-12	2022-07-14			Plumbing-PJ Kennedy																																
Rough Sprinkler Branch Lines 1st floor	5	2	2022-07-12	2022-07-18			JCI- Fire Protection																																
C4 - Storm Drain	3	2	2022-07-13	2022-07-15			Plumbing-PJ Kennedy																																
C4-N-OH Plumbing Hangers	3	2	2022-07-13	2022-07-15			Plumbing-PJ Kennedy																																
C4-N-OH Plumbing Piping	5	2	2022-07-13	2022-07-19			Plumbing-PJ Kennedy																																
Exterior Sheathing NW Side	5	2	2022-07-14	2022-07-20			Carpentry-Central Ceilings																																
Roof Edge Blocking- Bldg C- NW	7	2	2022-07-14	2022-07-22			Carpentry-Central Ceilings																																
Small Gym - Basement - Storm Drain Piping	6	3	2022-07-15	2022-07-22			Plumbing-PJ Kennedy																																
<i>NEED RFI XXX for framing</i>			2022-07-15	2022-07-15			GC - Gilbane																																
Set Roof Drains	1	2	2022-07-18	2022-07-18			Plumbing-PJ Kennedy																																
Roof Edge Blocking- Bldg C- NE	5	2	2022-07-18	2022-07-22			Carpentry-Central Ceilings																																
Roof Edge Blocking- Bldg C- North	5	2	2022-07-18	2022-07-22			Carpentry-Central Ceilings																																
<i>Need door frame for all of building C</i>			2022-07-18	2022-07-18			GC - Gilbane																																
C2-North OH Mech Pipe Hangers	5	2	2022-07-18	2022-07-22			Mechanical-PJ Kennedy																																
C2-OH Plumbing Hangers	5	2	2022-07-18	2022-07-22			Plumbing-PJ Kennedy																																
<i>Ready to Start C3</i>			2022-07-18	2022-07-18			GC - Gilbane																																
Rough Sprinkler Main 3rd floor	5	2	2022-07-18	2022-07-22			JCI- Fire Protection																																
Exterior LGMF Framing NE Side	7	2	2022-07-19	2022-07-27			Carpentry-Central Ceilings																																
Exterior Sheathing N Side	3	2	2022-07-19	2022-07-21			Carpentry-Central Ceilings																																
Rough Sprinkler Branch Lines 1st floor	2	2	2022-07-19	2022-07-20			JCI- Fire Protection																																
C1 installing top track	3	1	2022-07-19	2022-07-21			Carpentry-Central Ceilings																																

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01									
								11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05					
C1- Sound ceiling insulate/ drywall	5	2	2022-07-19	2022-07-25			Carpentry-Central Ceilings																															
Building A- Start on Deck			2022-07-19	2022-07-19			GC - Gilbane																															
Exterior Blocking & Angle Around Windows NW Side	3	2	2022-07-21	2022-07-25			Carpentry-Central Ceilings																															
C- NW Wrap Windows/Detail	5	2	2022-07-21	2022-07-27			Waterproofing-Armani																															
Blocking For Sloped Skylight & N Side	4	1	2022-07-22	2022-07-27			Carpentry-Central Ceilings																															
C1 frame walls	4	2	2022-07-22	2022-07-27			Carpentry-Central Ceilings																															
Rough Sprinkler Branch Lines 2nd floor	2	2	2022-07-25	2022-07-26			JCI- Fire Protection																															
C2-OH Plumbing Piping	7	2	2022-07-25	2022-08-02			Plumbing-PJ Kennedy																															
Rough Sprinkler Branch Lines FL 3	5	2	2022-07-25	2022-07-29			JCI- Fire Protection																															
C3-N-OH Mech Pipe Hangers	5	2	2022-07-25	2022-07-29			Mechanical-PJ Kennedy																															
Rough Sprinkler Main 4th floor	5	2	2022-07-25	2022-07-29			JCI- Fire Protection																															
Ready to Start C4			2022-07-25	2022-07-25			GC - Gilbane																															
C4-N-OH Mech Pipe Hangers	5	2	2022-07-25	2022-07-29			Mechanical-PJ Kennedy																															
C1-OH Mech Piping	4	2	2022-07-26	2022-07-29			Mechanical-PJ Kennedy																															
C1-OH Plumbing Piping	5	2	2022-07-26	2022-08-01			Plumbing-PJ Kennedy																															
C2-North- OH Mech Piping	6	2	2022-07-26	2022-08-02			Mechanical-PJ Kennedy																															
C2 installing top track	3	1	2022-07-27	2022-07-29			Carpentry-Central Ceilings																															
C3-OH Plumbing Hangers	3	2	2022-07-27	2022-07-29			Plumbing-PJ Kennedy																															
Exterior Sheathing NE Side	5	2	2022-07-28	2022-08-03			Carpentry-Central Ceilings																															
C- NW Wrap Windows/Detail	5	2	2022-07-28	2022-08-03			Waterproofing-Armani																															
C1 shaftswall	4	2	2022-07-28	2022-08-02			Carpentry-Central Ceilings																															
C2 set door frames	2	2	2022-08-01	2022-08-02			Carpentry-Central Ceilings																															
Rough Sprinkler Branch Lines FL 3	2	2	2022-08-01	2022-08-02			JCI- Fire Protection																															
C3-OH Plumbing Piping	5	2	2022-08-01	2022-08-05			Plumbing-PJ Kennedy																															
Rough Sprinkler Branch Lines 4th floor	5	2	2022-08-01	2022-08-05			JCI- Fire Protection																															
C4-N-OH Mech Piping	5	2	2022-08-01	2022-08-05			Mechanical-PJ Kennedy																															

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01																																					
								11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05																																	
Ready to Start Gym			2022-08-01	2022-08-01			GC - Gilbane																																																											
Rough Sprinkler Main Gym	5	2	2022-08-01	2022-08-05			JCI- Fire Protection																																																											
C0- OH Plumbing Hangers	5	2	2022-08-01	2022-08-05			Plumbing-PJ Kennedy																																																											
C1-OH Plumbing Piping	3	2	2022-08-02	2022-08-04			Plumbing-PJ Kennedy																																																											
C3-N-OH Mech Piping	4	2	2022-08-02	2022-08-05			Mechanical-PJ Kennedy																																																											
C2-Plumbing Insulation	3	1	2022-08-03	2022-08-05			Plumbing-PJ Kennedy																																																											
Layout- C3	3	2	2022-08-03	2022-08-05			Carpentry-Central Ceilings																																																											
Gym- OH Mech Pipe Hangers	3	2	2022-08-03	2022-08-05			Mechanical-PJ Kennedy																																																											
C- NW Spray AVB	3	2	2022-08-04	2022-08-08			Waterproofing-Armani																																																											
C1 set door frames	2	2	2022-08-04	2022-08-05			Carpentry-Central Ceilings																																																											
Crew Size By Role							Project Role	Week Of Mon Jul 11							Week Of Mon Jul 18							Week Of Mon Jul 25							Week Of Mon Aug 01																																					
Total				Complete	Promised Incomplete	Remaining		11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05																																	
<b>All Roles</b>								15	22	35	34	33								48	57	55	53	42								50	51	46	42	43	36	37	32	32	27																									
							Carpentry-Central Ceilings	2	4	4	6	6								10	15	15	15	15								9	5	6	5	5	6	6	4	4	4																									
							Concrete-Marguerite	2	2	6	6	6								6	12	12	6	6								12	12	6	6	6	6	6	6	6	6																									
							Electrical-Griffin															4	4	4	5	5								5	4	4	6	6	1																											
							GC - Gilbane																																																											
							JCI- Fire Protection																						2	2	2	2								4	4	4	2	2	6	6	4	4	4																	
							Mechanical-PJ Kennedy																													2	2	2	2	2								4	8	8	8	8	4	6	6	6	6									
							Plumbing-PJ Kennedy																													3	9	9	9								9	7	5	5	5	2	4	6	6	9	11	11	10	10	5					
							Sitework-Derenzo	3	3	6	6																						3	3	3	3								3	3	3	3	3																		
							Steel- GP East	8	8	8	5	10																													10	10	10	13	5	7	7	7	2																	
							Waterproofing-Armani																																																		2	2	2	2	2	2	2	2	2	2

Generated on: July 14, 2022 06:30:24 AM EDT

*Italic* indicates a constraint.

