

MICHAEL DRISCOLL SCHOOL

Brookline, MA



OPM Monthly Project Update Report

October 2022

FS	SD	DD	CD	BIDDING	CONSTRUCTION	CLOSEOUT	SITE
----	----	----	----	---------	---------------------	----------	------

During the month of October, progress was made with the following overview provided by area:

Area C:

The exterior brick was completed. Windows have been installed on the West and North sides of the building.

The interior continues to progress well. The MEP trades have taken their work as far as they can until walls are closed in. The Electrical Inspector signed off on Levels 2-4 and in-wall inspections have begun. Blocking has been installed and coordination has occurred with the Town's AV provider.

Area A:

Roofing is nearly complete in this area. Exterior sheathing is complete with waterproofing close behind. The masons have completed the North elevation and are working on the East side.

Interior framing is nearly complete on all levels, with the exception of a couple of busier stockpile areas where work cannot occur. The MEP trades are ahead of schedule in this area with all piping in very good shape and electrical devices on Levels 1-4 progressing well.

Area B:

All steel and concrete has been completed in this area, most recently the slab on grade. Roofing will begin 11/17 once the 28-day cure time has elapsed. However, roof edge blocking is already underway. Exterior framing is nearly complete and interior layout is in place for Levels 2-4. Rough-in for fire protection piping is ongoing on Levels 2-4

Site:

Geothermal piping was installed from the building to the edge of the construction fence at Temp Playground #2, and the small area that was disrupted in the playground has been repaved.

The Project Team has continued to send out weekly communications via the project website with notifications going out to all subscribed to Project Updates.

I. TASKS COMPLETED THROUGH OCTOBER 2022

The following meetings and milestones were completed in the month of October 2022:

- 10/03/22 Weekly Change Review Meeting
- 10/05/22 Monthly Report provided to Town
- 10/05/22 Schedule Risk Analysis Meeting
- 10/06/22 OAC Meeting

-
- 10/06/22 Commissioning Review on-site
 - 10/11/22 September Building Commission Meeting
 - 10/13/22 OAC Meeting
 - 10/13/22 Exterior Envelope Testing
 - 10/17/22 Weekly Change Review Meeting
 - 10/20/22 OAC Meeting
 - 10/24/22 Weekly Change Review Meeting
 - 10/27/22 OAC Meeting

II. TASKS PLANNED FOR NOVEMBER 2022

The following tasks are planned for the month of November 2022:

- 11/01/22 Monthly Report provided to Town
- 11/03/22 OAC Meeting
- 11/04/22 SBAC Meeting
- 11/07/22 Weekly Change Review Meeting
- 11/08/22 October 31 Building Commission Meeting
- 11/10/22 OAC Meeting
- 11/14/22 Weekly Change Review Meeting
- 11/17/22 OAC Meeting
- 11/21/22 Weekly Change Review Meeting
- 11/28/22 Weekly Change Review Meeting
- 11/29/22 Window/Storefront Testing

III. PROJECT BUDGET OVERVIEW

Expenditures against the budget totaled \$3,799,895.45 this month, which consisted of OPM, Designer, Testing & Inspections fees and CM Construction and Change Order costs.

The attached Budget Report incorporates CM Change Order No. 16 for \$7,473.00, CM Change Order No. 17 for \$59,562.00, and OPM Contract Amendment No. 9. The CM Change Orders OPM Contract Amendment will be presented at the November 08, 2022 Building Commission Meeting for approval but has been included in the budget to represent the impact to the Total Project Budget for September. Refer to Section V – Contract Amendments/Budget Transfers for an explanation of Change Orders No. 16 and No. 17 and OPM Contract Amendment No. 9.

Refer to the attached Total Project Budget Status Report and Cash Flow Charts, dated October 31, 2022.

IV. PROJECT SCHEDULE OVERVIEW

At the conclusion of October, the percentage complete statuses are as follows:

Area C:

- Exterior framing, blocking, sheathing and waterproofing are complete
- Masonry is complete
- Windows are 50% complete, 1 week behind schedule
- Interior framing is complete
- Roofing is complete
- MEP/FP rough in is complete

Area A:

- Exterior framing, sheathing and waterproofing are 90% complete
- Masonry is 40% complete, projected to finish on time
- Interior framing is 95% complete on all levels, 2-4 weeks ahead of schedule
- Plumbing and mechanical rough piping is 90% complete on all levels, 2-4 weeks ahead of schedule
- Spray-on fireproofing is complete on all levels
- Roofing is 90% complete, projected to finish 1 week late

Area B:

- Concrete will be completed on 11/3/22, 4 weeks late
- Exterior framing is 80% complete, approximately 1 week ahead of schedule
- Interior framing layout is 75% complete, projecting to finish 3 weeks early
- Plumbing and mechanical rough piping is 40% complete on levels 2-4, 1-2 weeks ahead of schedule
- Spray-on fireproofing is complete on all levels, on schedule

Site:

- No update

Schedule overall:

- There is a push to get the exterior envelope closed for temp heat by December 7 which seems achievable, key trades have added staff and are working Saturdays to meet this date
- Roofing is trending to finish 2 weeks late with no impact to the overall schedule
- Interior framing and MEP rough-in is trending 1-4 weeks ahead of schedule

V. CONTRACT AMENDMENTS/BUDGET TRANSFERS

Change Order No. 15 for \$43,150.00 was approved at the October 11, 2022 Building Commission Meeting.

Construction Change Order No. 16 for \$7,473.00 and Construction Change Order No. 17 for \$ 59,562.00 will be presented for approval at the November 8, 2022 Building Commission Meeting. CM Change Order No. 16 consists of fifteen ATPs: ATP 110 - Partition Type Clarification; ATP 117 - Clocks, Speakers and Scoreboard Clarifications; ATP 137 - Steel Redrafting Costs for Building B; ATP 141 - Art Rooms Counter & Backsplash Change to Solid Surface; ATP 142 - RCP Coordination - Floor 0; ATP 143 - Premium Time for Supermetal on 7/23/22; ATP 148 - Premium Time for Supermetal on 9/10/22; ATP 150 - Safety Cables at Roof A Only; ATP 152 - Door Hardware Change; ATP 156 - Area C - Miscellaneous Site Work; ATP 158 - Brick Shelf at CV-C25; ATP 159 - Delete Thermal Insulating Coating; ATP 161 - Premium Time for Supermetal 9/24/33; ATP 166 - Coordinate Louver Size; and ATP 168 - Safety Cables at Roof B Only. CM Change Order No. 17 consists of two ATPs: ATP 123 - Eversource Conduit Rework and ATP 171 - Light Fixture Material Only.

OPM Contract Amendment No. 9 for \$852.50 will be presented for approval at the November 8, 2022 Building Commission Meeting. OPM Contract Amendment No. 9 is for online bid services and printing for the Terrazzo Bid Package.

A Budget Transfer from the Construction Contingency Budget of \$7,473 to the CM Change Order Budget is required to fund CM Change Order No. 16 and a Budget Transfer from the Construction Contingency Budget of \$59,562.00 is required to fund CM Change Order No. 17.

A Budget Transfer of \$852.50 from the Advertising & Printing Budget line to the OPM Reimbursable Services line was required to allow LeftField to pay BidDocs Online for online services and printing related to the Terrazzo Bid Package.

The transfers are noted on the Total Project Budget attached.

VI. COMMUNITY OUTREACH

Information about Public Meetings is constantly being updated on the Project Website, as well as through emails to school parents. The public is encouraged to submit all questions and concerns via the Project Website. Responses to all submitted questions and concerns are provided and posted to the website as well.

The Project Team has continued to send out Weekly Project Updates via the Project Website with notification going out to all subscribed to Project Updates. Please see attached Weekly Project Updates sent during the month of October.

VII. ISSUES THAT COULD POTENTIALLY RESULT IN ADDITIONAL TIME/COST

The incorporation of Terrazzo Flooring in the 1st floor area will impact the Substantial Completion Date of the project by approximately 4 weeks. Bids on Terrazzo Flooring were received in October and a change order for the cost is in progress. A more definitive date for Substantial Completion will be subject to input from the successful subcontractor once a subcontract is awarded.

VIII. CONTRACTOR'S SAFETY PERFORMANCE AND MANPOWER

Safety Orientations and Inspections: Safety orientations have been completed for all onsite personnel to date. Weekly inspections are done by the General Contractor as well as the on-site trades.

Accidents/Incidents: There was one minor incident this month, a puncture when a guide wire let go. No lost time.

Man-hours: There were 12,000 on-site man hours worked over 23 total workdays (2 Saturdays) which represents an average of 65.2 workers on site daily. Manhours to date total is 80,771 manhours.

NOTE: This report includes trade workers only, it does not include Construction Managers, Safety Personnel, Delivery/Unload only Personnel, Project Superintendents or General Superintendents.

IX. DESIGNER QA/QC

Jonathan Levi Architects (JLA) reviews submittals and RFIs as they are submitted. They and their engineering consultants perform periodic onsite field observations and issue Field Observation Reports. JLA orchestrates the onsite field visits and observations of their consultants to coordinate effectively with the construction activities and with review of the CM's Pencil Applications for Payment. JLA attends all project and construction meetings.

RFIs Issued to Date:	513	RFI Responses to Date:	481
Submittals Issued to Date:	1132	Submittal Responses to Date:	1,106

X. ATTACHMENTS

Monthly Invoice Summary, dated October 31, 2022
Gilbane Owner Change Order #16, dated October 28, 2022
Gilbane Owner Change Order #17, dated October 31, 2022
JLA Change Order 16 Explanation
JLA Change Order 17 Explanation
Change Order Log, dated October 31, 2022
OPM Contract Amendment No. 9
Total Project Budget Status Report, dated October 31, 2022
Monthly and Cumulative Cash Flow Reports, dated October 31, 2022
CM Budget Tracking Log, dated October 31, 2022
OPM Amendment Status Log, dated October 31, 2022
Architect/Engineer Amendment Status Log, dated August 31, 2022
CM Amendment Status Log, dated October 31, 2022
LeftField Weekly Project Updates, October 2022
LeftField Envelope Exterior Tracking, dated September 30, 2022
LeftField Concrete Slab Progress Tracking, dated September 30, 2022

MEMORANDUM

To: Brookline Building Commission
 From: Lynn Stapleton, LeftField, LLC
 Date: November 8, 2022
 Re: Michael Driscoll School – October 2022 Invoice Summary
 Cc: Jim Rogers, Jennifer Carlson, LeftField, LLC

Enclosed for approval and processing, please find the following invoices:

INVOICES					
Invoice Date	Vendor	Invoice #	Budget Category	Description of Services	Invoice \$
10/31/22	LeftField, LLC	34	OPM – Construction Administration	Construction Administration Services: October 1 – October 31, 2022	\$52,342.00
10/31/22	LeftField, LLC (BidDocs)	34 (225906-1)	Advertising & Printing	Online Bid Services for Terrazzo	\$852.50
				Leftfield Invoice 34 Total: (For Reference Only)	\$53,194.50
11/01/22	Jonathan Levi Architects	1823-00-37	A/E – Construction Administration	Construction Administration - Services: October 1 – October 31, 2022	\$86,571.07
10/14/22	UTS	102267	Testing & Inspections	Concrete Testing & Reinforcing Inspections	\$7,839.11
10/31/22	Gilbane	AFP 30	Construction	CM Fee	\$94,666.70
10/31/22	Gilbane	AFP 30	Construction	Insurances & Bonds	\$108,632.50
10/31/22	Gilbane	AFP 30	Construction	Owner Allowances	\$10,944.20
10/31/22	Gilbane	AFP 30	Construction	Division 1 - General Conditions	\$147,000.00
10/31/22	Gilbane	AFP 30	Construction	Division 1 - General Requirements	\$42,668.39
10/31/22	Gilbane	AFP 30	Construction	Division 3 - Concrete	\$376,601.97
10/31/22	Gilbane	AFP 30	Construction	Division 4 - Masonry	\$281,462.50
10/31/22	Gilbane	AFP 30	Construction	Division 5 – Structural Steel	\$121,393.80
10/31/22	Gilbane	AFP 30	Construction	Division 6 – Wood, Plastics & Composites	\$77,854.90

10/31/22	Gilbane	AFP 30	Construction	Division 7 – Thermal & Moisture Protection	\$134,075.40
10/31/22	Gilbane	AFP 30	Construction	Division 8 – Openings	\$78,127.75
10/31/22	Gilbane	AFP 30	Construction	Division 9 - Finishes	\$515,615.00
10/31/22	Gilbane	AFP 30	Construction	Division 11 – Equipment	\$8,088.00
10/31/22	Gilbane	AFP 30	Construction	Division 21 – Fire Protection	\$154,820.00
10/31/22	Gilbane	AFP 30	Construction	Division 22 – Plumbing	\$295,767.50
10/31/22	Gilbane	AFP 30	Construction	Division 23 – HVAC	\$518,592.20
10/31/22	Gilbane	AFP 30	Construction	Division 26 - Electrical	\$700,760.00
10/31/22	Gilbane	AFP 30	Construction	Division 31 - Sitework	\$490,495.00
10/31/22	Gilbane	AFP 30	10/31/22	Change Order No. 4	\$35,200.00
10/31/22	Gilbane	AFP 30	Change Orders	Change Order No. 6	(\$366,686.00)
10/31/22	Gilbane	AFP 30	Construction	Retainage Held	(\$173,789.04)
				Gilbane Application for Payment 30- October 2022 Total: (For Reference)	\$3,652,290.77
				TOTAL:	\$3,799,895.45

The invoices listed above are consistent with the approved Total Project Budget. LeftField, LLC recommends that the invoices be approved and paid. All invoices above are included in the October 2022 Project Budget Report.

If you have any questions, please feel free to contact the Lynn Stapleton, Owner's Project Manager, LeftField, LLC.



Building Commission
 Town of Brookline
 Town Hall
 333 Washington Street
 Brookline, MA 02445

Invoice Date: 10/31/22
 Invoice No: 34

FOR: Project Management Services
 Michael Driscoll Elementary School
 64 Westbourne Terrace, Brookline, MA 02446

Professional Services from October 1, 2022 to October 31, 2022

OPM Services		Amount
10/31/22	Construction Administration Services per Fee Proposal	\$ 52,342.00

Total Labor: \$ 52,342.00

Reimbursable Expenses					Amount
Reimbursables 10/01/22 - 10/31/22					\$852.50
Date	Vendor	Invoice #	Amount	10% LeftField Fee	
10/17/2022	BidDocs	#225906-1	\$775.00	\$77.50	

Total Expenses: \$852.50

Total this Invoice: \$ 53,194.50

Contract Status	Budget	Previous	Current	Total To Date	Balance
Schematic Design Phase	\$34,015	\$34,015	\$0	\$34,015	\$0
Design Development Phase	\$429,575	\$429,575	\$0	\$429,575	\$0
Construction Documents Phase	\$524,441	\$524,441	\$0	\$524,441	\$0
Bid Phase	\$188,436	\$188,436	\$0	\$188,436	\$0
Construction Phase	\$1,989,628	\$890,448	\$52,342	\$942,790	\$1,046,838
Closeout Phase	\$50,010	\$0	\$0	\$0	\$50,010
OPM Services Total:	\$3,216,105	\$2,066,915	\$52,342	\$2,119,257.00	\$1,096,848
Reimbursable Expenses (incl. estimates) Total*:	\$110,459.51	\$105,609.51	\$0.00	\$105,609.51	\$4,850
Total Contract:	\$3,326,565	\$2,172,525	\$52,342.00	\$2,224,866.51	\$1,101,698

* Reimburseables Approved in OPM Contract Amendment No. 2

* Reimburseables Approved in OPM Contract Amendment No. 3

* Reimburseables Approved in OPM Contract Amendment No. 4

* Reimburseables Approved in OPM Contract Amendment No. 5

* Reimburseables Approved in OPM Contract Amendment No. 6

* Reimburseables Approved in OPM Contract Amendment No. 7

* Reimburseables Approved in OPM Contract Amendment No. 8

* BidDocs Online Invoice #225906-1 applied to Advertising & Printing Budget Line

Please Remit Payment To:

LeftField, LLC
 P.O. Box 307
 Hingham, MA 02043



October 17, 2022

Mr. Andrew Deschenes (adeschenes@leftfieldpm.com)
LeftField
 225 Franklin Street, 26th Floor
 Boston, MA 02110

cc: Lynn Stapleton

Town of Brookline - Terrazzo Bid - Driscoll School
BDO Invoice #225906-1

Project Posting:	Cost	Per Unit	Quantity	Total
Electronic Posting Basic Services:	\$450.00	/ Project	X 1 =	\$450.00
Electronic Bidding Services:	\$325.00	/ Project	X 1 =	\$325.00
Additional Drawings:	\$2.00	/ Drawing	X 0 =	\$0.00
Additional Addenda:	\$50.00	/ Addenda	X 0 =	\$0.00
3-Day Rush Posting:	\$200.00	/ Posting	X 0 =	\$0.00
24-Hour Rush Posting:	\$450.00	/ Posting	X 0 =	\$0.00
Sub Total				\$775.00

Printings Costs:	Size	Quantity (sheets)	Total	Unit	Unit Cost	Cost
Drawings / Specifications	9	X 1 =	9	SF	\$0.16	\$1.44
Sheet Size 30" x 42" (9 SF)	1	X 0 =	0	EA	\$2.00	\$0.00
Binding	1	X 1042 =	1042	EA	\$0.06	\$62.52
Page Size 8 1/2" x 11"	1	X 1 =	1	EA	\$2.50	\$2.50
3-Post Binding					Cost Per Set	\$66.46
				Number of Sets*	X	0
Sub Total						\$0.00

Addenda Printing Costs: CLIENTS ONLY	Cost	Quantity (sheets)	Quantity	SAVINGS	Total
Addendum #1 (8 1/2 x 11) - 2 pages (1 Planholder)	\$0.12	/ Addendum	X 0 =	\$0.12	\$0.00
Addendum #2 (8 12 x 11) - 7 pages (2 Planholders)	\$0.42	/ Addendum	X 0 =	\$0.84	\$0.00
Addendum #3 (8 12 x 11) - 13 pages (2 Planholders)	\$0.78	/ Addendum	X 0 =	\$1.56	\$0.00
Sub Total				\$2.52	\$0.00

Mailing and Handling Costs:	Cost	Per Unit	Quantity	SAVINGS	Total
Owner Paid Mailings:	\$20.00	/ Set	X 0 =		\$0.00
Addendum #1 Shipping (UPS) on 9/27 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$12.50	\$0.00
Addendum #2 Shipping (UPS) on 10/3 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$25.00	\$0.00
Addendum #3 Shipping (UPS) on 10/6 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$25.00	\$0.00
Sub Total				\$62.50	\$0.00

*0 planholders set

No client sets so no addenda printing or shipping charges.

Sales Amount	\$775.00
Misc. Charges	\$0.00
Sales Tax (Exempt)	\$0.00
Grand Total	\$775.00

SAVINGS: School saved \$133 in printing costs
 with 2 electronic planholders and \$65 in addenda printing and
 shipping costs with electronic bidding (no hard copy addenda).
TOTAL SAVINGS OF \$198

Payment Received (credit plan deposits) \$0.00
BALANCE DUE \$775.00

Lana X. Yamborke LeftField 10%: \$ 77.50
Total: \$852.50

INVOICE

Anthony Guigli
 Project Administrator
 Town of Brookline
 333 Washington Street
 Brookline, Massachusetts 02445

DATE: November 1, 2022
 CLIENT PO NO: 21913796-00
 INVOICE NO: 1823-00-37



PROJECT: Driscoll School

In accordance with Owner-Architect Agreement dated August 31, 2018
 there is due at this time for architectural services and reimbursable items for the period
 10/1/22 - 10/31/22 the sum of

Eighty Six Thousand Five Hundred Seventy One Dollars and Seven Cents \$ 86,571.07

the above amount shall become due and payable within 30 days from the date hereof.

SCHEMATIC DESIGN	CONTRACT AMT (A)	PREVIOUS PERIOD (B)	CURRENT PERIOD (C)	EARNED (D = B + C)	% COMPLETE (D / A)
SCHEMATIC DESIGN	\$ 739,760.00	\$ 739,760.00		\$ 739,760.00	100.00%
SUBCONSULTANTS	\$ 440,000.00	\$ 440,000.00		\$ 440,000.00	100.00%
TOTAL SCHEMATIC DESIGN	\$ 1,179,760.00	\$ 1,179,760.00	\$ -	\$ 1,179,760.00	100.00%
BASIC SERVICES	CONTRACT AMT	PREVIOUS PERIOD	CURRENT PERIOD	EARNED	% COMPLETE
DD	\$ 1,814,766.00	\$ 1,814,766.00		\$ 1,814,766.00	100.00%
CD	\$ 2,540,672.00	\$ 2,540,672.00		\$ 2,540,672.00	100.00%
BIDDING	\$ 290,363.00	\$ 290,363.00		\$ 290,363.00	100.00%
CA: PHASE 1	\$ 2,337,419.00	\$ 1,298,219.79	\$ 86,571.07	\$ 1,384,790.86	59.24%
CA: PHASE 2	\$ 203,253.00			\$ -	0.00%
COMPLETION	\$ 72,590.00			\$ -	0.00%
TOTAL BASIC SERVICES (AMEND 1)	\$ 7,259,063.00	\$ 6,030,591.86	\$ 86,571.07	\$ 6,117,162.93	84.27%
REIMBURSABLES	CONTRACT AMT	PREVIOUS PERIOD	CURRENT PERIOD	EARNED	% COMPLETE
TOTAL REIMBURSABLES					

EXTRA SERVICES	CONTRACT AMT	PREVIOUS PERIOD	CURRENT PERIOD	EARNED	% COMPLETE
AMEND 3: GEOTHERMAL	\$ 117,673.00	\$ 117,673.00		\$ 117,673.00	100.00%
AMEND 3: ACOUSTICAL	\$ 5,500.00	\$ 5,500.00		\$ 5,500.00	100.00%
AMEND 4: HAZMAT	\$ 138,512.00	\$ 34,067.00		\$ 34,067.00	24.59%
AMEND 5: GEOTECH, GEOENVIRO	\$ 340,725.00	\$ 340,725.00		\$ 340,725.00	100.00%
AMEND 6: FLOW TEST	\$ 1,375.00	\$ 1,375.00		\$ 1,375.00	100.00%
AMEND 7: GEOTECH, GEOENVIRO	\$ 50,050.00	\$ 50,050.00		\$ 50,050.00	100.00%
AMEND 8: SUPPLEMENTAL SURVEY	\$ 2,750.00	\$ 2,750.00		\$ 2,750.00	100.00%
AMEND 9: GEOENVIRONMENTAL	\$ 42,900.00	\$ 38,280.00		\$ 38,280.00	89.23%
AMEND 10: GEOENVIRONMENTAL	\$ 19,800.00	\$ 19,800.00		\$ 19,800.00	100.00%
AMEND 11: GEOTECHNICAL	\$ 13,200.00	\$ 13,200.00		\$ 13,200.00	100.00%
AMEND 12: SURVEY BLDG HEIGHT	\$ 1,320.00	\$ 1,320.00		\$ 1,320.00	100.00%
AMEND 13: SOLAR STUDY	\$ 2,090.00	\$ 2,090.00		\$ 2,090.00	100.00%
AMEND 14: GEOENVIRONMENTAL	\$ 19,800.00	\$ 19,800.00		\$ 19,800.00	100.00%
AMEND 15: GEOENVIRONMENTAL	\$ 48,400.00	\$ 36,300.00		\$ 36,300.00	75.00%
AMEND 16: GEOTHERMAL	\$ 79,244.00	\$ 29,744.00		\$ 29,744.00	37.53%
AMEND 17: VIBRATION MONITORING	\$ 107,712.00	\$ 90,477.22		\$ 90,477.22	84.00%
AMEND 18: ADDITIONAL SURVEY	\$ 1,523.78	\$ 1,523.78		\$ 1,523.78	100.00%
AMEND 19: GEOENVIRONMENTAL	\$ 26,070.00	\$ 26,070.00		\$ 26,070.00	100.00%
AMEND 20: GEOENVIRONMENTAL	\$ 74,800.00	\$ 71,962.00		\$ 71,962.00	96.21%
AMEND 21: LANDSCAPE	\$ 10,780.00	\$ 6,792.50		\$ 6,792.50	63.01%
TOTAL EXTRA SERVICES	\$ 1,104,224.78	\$ 909,499.50	\$ -	\$ 909,499.50	82.37%

Note: There is no Amendment 2

ARCHITECT Jonathan Levi, FAIA



Of Massachusetts Inc.
"The Construction Testing People"

5 Richardson Lane, Stoneham, MA 02180 781-438-7755 (Voice) 781-438-6216 (Fax)

To: c/o Leftfield LLC
 Town of Brookline
 225 Franklin Street, 26th Fl
 Boston, MA 02110

Invoice Date: 10/14/2022
 Page Number: 1
 Invoice Number: 102267
 Job Number: 26032
 Terms: **Due Upon Receipt**

Project: **Michael Driscoll School**
64 Westbourne Terrace, Brookline, MA

DATE	QUANTITY	DESCRIPTION	RATE	AMOUNT
09/21/2022	1.00	Min/Steel	220.00	220.00
09/21/2022	1.00	Travel	40.00	40.00
09/28/2022	25.00	Cylinders	15.00	375.00
09/28/2022	2.50	Hrs/Field - O.T.	69.38	173.45
09/28/2022	1.00	Max/Field	350.00	350.00
09/28/2022	1.00	Travel	40.00	40.00
09/28/2022	5.00	Cylinders	15.00	75.00
09/28/2022	5.00	Cylinders	15.00	75.00
09/28/2022	1.00	Min/Rebar	200.00	200.00
09/28/2022	1.00	Travel	40.00	40.00
09/29/2022	1.00	Cyl/Trans	50.00	50.00
09/29/2022	1.00	F-Number, S.O.D. Level 2 NW	750.00	750.00
09/29/2022	1.00	Travel	40.00	40.00
09/30/2022	25.00	Cylinders	15.00	375.00
09/30/2022	1.00	Max/Field	350.00	350.00
09/30/2022	1.00	Travel	40.00	40.00
10/03/2022	1.00	F-Number, S.O.D. Lev.2 Part 1	750.00	750.00
10/03/2022	1.00	Travel	40.00	40.00
10/04/2022	1.00	Cyl/Trans	50.00	50.00
10/05/2022	1.00	Min/Steel	220.00	220.00
10/05/2022	1.00	Travel	40.00	40.00
10/06/2022	35.00	Cylinders	15.00	525.00
10/06/2022	3.00	Hrs/Field - O.T.	69.38	208.14
10/06/2022	3.00	Hrs/Field - O.T.	69.38	208.14
10/06/2022	1.00	Max/Field	350.00	350.00
10/06/2022	1.00	Max/Field	350.00	350.00
10/06/2022	1.00	Travel	40.00	40.00



Of Massachusetts Inc.
"The Construction Testing People"

5 Richardson Lane, Stoneham, MA 02180 781-438-7755 (Voice) 781-438-6216 (Fax)

To: c/o Leftfield LLC
 Town of Brookline
 225 Franklin Street, 26th Fl
 Boston, MA 02110

Invoice Date: 10/14/2022
 Page Number: 2
 Invoice Number: 102267
 Job Number: 26032
 Terms: **Due Upon Receipt**

Project: **Michael Driscoll School**
64 Westbourne Terrace, Brookline, MA

DATE	QUANTITY	DESCRIPTION	RATE	AMOUNT
10/06/2022	1.00	Travel	40.00	40.00
10/07/2022	1.00	F-Number. S.O.D. Level 3 NW	750.00	750.00
10/07/2022	1.00	Travel	40.00	40.00
10/11/2022	35.00	Cylinders	15.00	525.00
10/11/2022	1.00	Hrs/Field - O.T.	69.38	69.38
10/11/2022	1.00	Max/Field	350.00	350.00
10/11/2022	1.00	Travel	40.00	40.00
10/12/2022	1.00	Cyl/Trans	50.00	50.00
<u>TOTAL THIS INVOICE:</u>				7,839.11

All File Test reports will be discarded 6 months after completion of our services.

CC:

<u>Company Name</u>	<u>Contact Name</u>	<u>Invoice Type</u>	<u>Delivery Method</u>
c/o Leftfield LLC	Town of Brookline	Original	Email
Leftfield LLC	Jen Carlson	Copy	Email
Leftfield LLC	Andy Deschenes	Copy	Email
Leftfield LLC	Adele Sands	Copy	Email

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:
Town of Brookline
333 Washington Street
Brookline, Massachusetts 02445

FROM CONTRACTOR:
Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

PROJECT:
Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30
PERIOD TO: 10/31/22
CONTRACT FOR: GBC-J08864.000 - General
Construction
CONTRACT DATE: 03/24/20
PROJECT NOS: GBC-J08864.000

Distribution to:
OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM	\$ 94,298,030.00
2. Net Change by Change Orders	\$ 4,991,394.00
3. CONTRACT SUM TO DATE (Line 1+2)	\$ 99,289,424.00
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$ 39,755,150.59
5. RETAINAGE:	
a. 4.2% of Completed Work (Column D + E on G703)	\$ 1,664,679.09
b. 5.0% of Stored Material (Column F on G703)	\$ 1,015.65
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 1,665,694.74
6. TOTAL EARNED LESS RETAINAGE	\$ 38,089,455.85
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 34,437,165.08
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 3,652,290.77
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 61,199,968.15

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$5,216,992.00	\$(225,598.00)
Total approved this Month	\$0.00	\$0.00
TOTALS	\$5,216,992.00	\$(225,598.00)
NET CHANGES by Change Order		\$ 4,991,394.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Gilbane Building Company

By: K. Hurly
State of: MA County of: Suffolk
Subscribed and sworn to before me this
Notary Public: Kevin Mason
My Commission expires: 02-20-2026



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 3,652,290.77

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: [Signature] Date: 10/28/22

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
00	Trades											
000	General Construction	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
000.01.01A	Owner Allowances	1,110,000.00	89,080.86	10,944.20	0.00	100,025.06	9.0%	1,009,974.94	547.21	4,454.04	5,001.25	
000.01.01B	General Requirements	2,150,520.00	132,966.25	42,668.39	0.00	175,634.64	8.2%	1,974,885.36	2,133.42	7,387.47	9,520.89	
000.01.02A	Demo/Abatement	1,472,460.00	0.00	0.00	0.00	0.00	0.0%	1,472,460.00	0.00	0.00	0.00	
000.01.03A	Cast-In-Place Concrete	7,924,859.00	6,485,951.23	376,601.97	0.00	6,862,553.20	86.6%	1,062,305.80	18,830.10	324,297.61	343,127.71	
000.01.04A	Masonry	1,827,000.00	361,994.50	281,462.50	0.00	643,457.00	35.2%	1,183,543.00	14,073.13	18,099.74	32,172.87	
000.01.05A	Structural Steel	6,110,456.00	6,248,018.70	55,518.80	0.00	6,303,537.50	103.2%	(193,081.50)	2,775.94	312,400.97	315,176.91	
000.01.05B	Misc & Ornamental Metals	1,285,000.00	282,870.00	53,650.00	12,225.00	348,745.00	27.1%	936,255.00	3,293.75	14,143.50	17,437.25	
000.01.06A	Millwork	1,905,472.00	0.00	77,854.90	0.00	77,854.90	4.1%	1,827,617.10	3,892.74	0.00	3,892.74	
000.01.07A	Waterproofing	715,000.00	339,844.80	44,175.40	0.00	384,020.20	53.7%	330,979.80	2,208.77	16,992.26	19,201.03	
000.01.07B	Roofing & Flashing	1,417,000.00	647,800.00	56,950.00	0.00	704,750.00	49.7%	712,250.00	2,847.50	32,390.00	35,237.50	
000.01.07C	Metal Panels	1,790,228.00	406,711.02	10,000.00	0.00	416,711.02	23.3%	1,373,516.98	500.00	20,335.54	20,835.54	
000.01.07D	Spray Fireproofing	224,664.00	90,400.00	22,950.00	0.00	113,350.00	50.5%	111,314.00	1,147.50	4,520.00	5,667.50	
000.01.08A	Curtainwall	3,854,101.00	1,207,774.54	78,127.75	0.00	1,285,902.29	33.4%	2,568,198.71	3,906.39	60,388.71	64,295.10	
000.01.08B	Glass & Glazing	386,400.00	13,764.00	0.00	0.00	13,764.00	3.6%	372,636.00	0.00	688.20	688.20	
000.01.08C	Doors, Frames, and Hardware	574,816.00	0.00	0.00	0.00	0.00	0.0%	574,816.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
000.01.09A	Drywall/General Trades	8,160,161.00	1,326,295.00	503,615.00	0.00	1,829,910.00	22.4%	6,330,251.00	25,180.75	66,314.75	91,495.50	
000.01.09B	Resilient Flooring	505,371.00	10,858.00	0.00	0.00	10,858.00	2.1%	494,513.00	0.00	542.90	542.90	
000.01.09C	Tile	262,272.00	0.00	0.00	0.00	0.00	0.0%	262,272.00	0.00	0.00	0.00	
000.01.09D	Painting	525,970.00	10,470.00	0.00	0.00	10,470.00	2.0%	515,500.00	0.00	523.50	523.50	
000.01.09E	Acoustic Tile	1,164,972.00	0.00	12,000.00	0.00	12,000.00	1.0%	1,152,972.00	600.00	0.00	600.00	
000.01.09F	Wood Flooring	212,520.00	0.00	0.00	0.00	0.00	0.0%	212,520.00	0.00	0.00	0.00	
000.01.09G	Resinous Flooring	90,766.00	0.00	0.00	0.00	0.00	0.0%	90,766.00	0.00	0.00	0.00	
000.01.09H	Carpeting	86,627.00	0.00	0.00	0.00	0.00	0.0%	86,627.00	0.00	0.00	0.00	
000.01.10A	Specialties	789,108.00	0.00	0.00	0.00	0.00	0.0%	789,108.00	0.00	0.00	0.00	
000.01.10B	Signage	75,000.00	1,200.00	0.00	0.00	1,200.00	1.6%	73,800.00	0.00	14.52	14.52	
000.01.10C	Overhead Door	82,782.00	0.00	0.00	0.00	0.00	0.0%	82,782.00	0.00	0.00	0.00	
000.01.11A	Food Service Equipment	437,184.00	146,218.59	0.00	8,088.00	154,306.59	35.3%	282,877.41	404.40	7,310.95	7,715.35	
000.01.11B	Gym Equipment	197,340.00	0.00	0.00	0.00	0.00	0.0%	197,340.00	0.00	0.00	0.00	
000.01.11C	Theater Equipment	236,037.00	94,138.00	0.00	0.00	94,138.00	39.9%	141,899.00	0.00	4,706.90	4,706.90	
000.01.12A	Window Treatment	232,895.00	0.00	0.00	0.00	0.00	0.0%	232,895.00	0.00	0.00	0.00	
000.01.14A	Elevators	394,000.00	18,500.00	0.00	0.00	18,500.00	4.7%	375,500.00	0.00	925.00	925.00	
000.01.21A	Fire Protection	939,600.00	391,450.00	154,820.00	0.00	546,270.00	58.1%	393,330.00	7,741.00	19,572.50	27,313.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED						BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
000.01.22A	Plumbing	2,353,000.00	637,757.50	295,767.50	0.00	933,525.00	39.7%	1,419,475.00	14,788.38	31,887.88	46,676.26	
000.01.23A	HVAC	10,433,000.00	2,171,995.75	518,592.20	0.00	2,690,587.95	25.8%	7,742,412.05	25,929.61	108,599.79	134,529.40	
000.01.26A	Electrical	6,259,000.00	892,541.00	700,760.00	0.00	1,593,301.00	25.5%	4,665,699.00	35,038.00	44,627.05	79,665.05	
000.01.31A	Sitework	10,748,270.00	7,346,150.00	490,495.00	0.00	7,836,645.00	72.9%	2,911,625.00	24,524.75	367,307.50	391,832.25	
000.01.32A	Site Improvements	3,776,784.00	0.00	0.00	0.00	0.00	0.0%	3,776,784.00	0.00	0.00	0.00	
000.01.32B	Synthetic Grass Surfacing	271,999.00	0.00	0.00	0.00	0.00	0.0%	271,999.00	0.00	0.00	0.00	
00	SUBTOTAL Trades	80,982,634.00	29,354,749.74	3,786,953.61	20,313.00	33,162,016.35	40.9%	47,820,617.65	190,363.34	1,468,431.28	1,658,794.62	
101	Change Orders #1											
001.000	Change Orders	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
001.001	Owner Change Orders #1 \$0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
101	SUBTOTAL Change Orders #1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
102	Change Orders #2											
002.000	Owner Change Orders #2 \$5,339.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
002.001	OS-00003, Design revision due to fire dept review	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
002.002	Fire Protection - Johnson Controls	2,905.00	0.00	0.00	0.00	0.00	0.0%	2,905.00	0.00	0.00	0.00	
002.003	Electrical - Wayne Griffin	2,011.00	0.00	0.00	0.00	0.00	0.0%	2,011.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I CURRENT RETENTION	J PREVIOUS RETENTION	K TOTAL RETENTION
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)					
002.004	Bond	29.00	0.00	0.00	0.00	0.00	0.0%	29.00	0.00	0.00	0.00
002.005	CCIP	140.00	0.00	0.00	0.00	0.00	0.0%	140.00	0.00	0.00	0.00
002.006	FEE	254.00	0.00	0.00	0.00	0.00	0.0%	254.00	0.00	0.00	0.00
102	SUBTOTAL Change Orders #2	5,339.00	0.00	0.00	0.00	0.00	0.0%	5,339.00	0.00	0.00	0.00
103	Change Orders #3										
003.000	Owner Change Order #3 \$-50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
003.001	OS-00017 - Delete Vibration Monitoring From GMP	(50,000.00)	0.00	0.00	0.00	0.00	0.0%	(50,000.00)	0.00	0.00	0.00
103	SUBTOTAL Change Orders #3	(50,000.00)	0.00	0.00	0.00	0.00	0.0%	(50,000.00)	0.00	0.00	0.00
104	Change Orders #4										
004.000	Owner Change Order #4 \$4,700,307.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
004.000A	OS-00014 - Addition Of Geothermal Scope	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
004.001	Plumbing - Patrick J Kennedy & Sons Inc	63,000.00	4,797.00	0.00	0.00	4,797.00	7.6%	58,203.00	0.00	239.85	239.85
004.002	HVAC - Patrick J Kennedy & Sons Inc	440,000.00	110,000.00	35,200.00	0.00	145,200.00	33.0%	294,800.00	1,760.00	5,500.00	7,260.00
004.003	Electrical - Wayne J Griffin	(8,000.00)	0.00	0.00	0.00	0.00	0.0%	(8,000.00)	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
004.004	Sitework - J Derenzo Company	3,740,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,740,800.00	0.00	0.00	0.00
004.005	General Superintendent	27,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	27,000.00	0.00	0.00	0.00
004.006	Superintendent Seiferth	23,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	23,000.00	0.00	0.00	0.00
004.007	CCIP	119,809.00	0.00	0.00	0.00	0.00	0.00	0.0%	119,809.00	0.00	0.00	0.00
004.008	Bond	25,984.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,984.00	0.00	0.00	0.00
004.009	SDI	44,890.00	0.00	0.00	0.00	0.00	0.00	0.0%	44,890.00	0.00	0.00	0.00
004.010	Fee	223,824.00	0.00	0.00	0.00	0.00	0.00	0.0%	223,824.00	0.00	0.00	0.00
104	SUBTOTAL Change Orders #4	4,700,307.00	114,797.00	35,200.00	0.00	149,997.00	3.2%	4,550,310.00	1,760.00	5,739.85	7,499.85	
105	Change Orders #5											
005.000	Owner Change Order #5 \$5508.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
005.001	OS-00016 - ASI #003R Brick Selection	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
005.002	Masonry - Fernandes Masonry Inc	5,072.00	5,072.00	0.00	0.00	5,072.00	100.0%	0.00	0.00	253.60	253.60	
005.003	CCIP	144.00	0.00	0.00	0.00	0.00	0.0%	144.00	0.00	0.00	0.00	
005.004	Bond	30.00	0.00	0.00	0.00	0.00	0.0%	30.00	0.00	0.00	0.00	
005.005	FEE	262.00	0.00	0.00	0.00	0.00	0.0%	262.00	0.00	0.00	0.00	
105	SUBTOTAL Change Orders #5	5,508.00	5,072.00	0.00	0.00	5,072.00	92.1%	436.00	0.00	253.60	253.60	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
106	Change Orders #6											
006.000	Owner Change Order #6 \$87,492.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
006.001	OS-00019- ASI #2 Stair 5 First Floor Structural Revisions	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
006.002	Structural Steel - Supermetal Structures Inc	3,100.00	3,100.00	0.00	0.00	3,100.00	100.0%	0.00	0.00	155.00	155.00	
006.003	Ornamental Metal - United Steel, Inc	1,495.00	0.00	0.00	0.00	0.00	0.0%	1,495.00	0.00	0.00	0.00	
006.004	CCIP	91.00	0.00	0.00	0.00	0.00	0.0%	91.00	0.00	0.00	0.00	
006.005	Bond	28.00	0.00	0.00	0.00	0.00	0.0%	28.00	0.00	0.00	0.00	
006.006	SDI	37.00	0.00	0.00	0.00	0.00	0.0%	37.00	0.00	0.00	0.00	
006.007	FEE	239.00	0.00	0.00	0.00	0.00	0.0%	239.00	0.00	0.00	0.00	
006.008	OS-00020- ASI #4 Waterproofing & Vapor Retarders	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
006.009	Cast-In-Place Concrete - Marguerite Concrete	28,955.00	28,954.58	0.00	0.00	28,954.58	100.0%	0.42	0.00	1,447.73	1,447.73	
006.010	Waterproofing - Armani Restoration Inc	45,736.00	45,736.00	0.00	0.00	45,736.00	100.0%	0.00	0.00	2,286.80	2,286.80	
006.011	CCIP	2,135.00	0.00	0.00	0.00	0.00	0.0%	2,135.00	0.00	0.00	0.00	
006.012	Bond	450.00	0.00	0.00	0.00	0.00	0.0%	450.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
006.013	SDI	347.00	0.00	0.00	0.00	0.00	0.00	0.0%	347.00	0.00	0.00	0.00
006.014	FEE	3,878.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,878.00	0.00	0.00	0.00
006.015	OS-00028 - Credit For Paint at Play Area	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
006.016	Sitework - J. Derenzo	(4,500.00)	28,080.00	(381,662.00)	0.00	(353,582.00)	7857.4%		349,082.00	(19,083.10)	1,404.00	(17,679.10)
006.017	OS-00037-PR006 Concrete Waterproofing Admixture for sewage & Elev Pits	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
006.018	Cast-In-Place Concrete - Marguerite Concrete	5,005.00	90,357.00	14,976.00	0.00	105,333.00	2104.6%		(100,328.00)	748.80	4,517.85	5,266.65
006.019	CCIP	144.00	0.00	0.00	0.00	0.00	0.0%		144.00	0.00	0.00	0.00
006.020	Bond	30.00	0.00	0.00	0.00	0.00	0.0%		30.00	0.00	0.00	0.00
006.021	SDI	60.00	0.00	0.00	0.00	0.00	0.0%		60.00	0.00	0.00	0.00
006.022	FEE	262.00	0.00	0.00	0.00	0.00	0.0%		262.00	0.00	0.00	0.00
106	SUBTOTAL Change Orders #6	87,492.00	196,227.58	(366,686.00)	0.00	(170,458.42)	-194.8%		257,950.42	(18,334.30)	9,811.38	(8,522.92)
107	Change Orders #7											
007.000	Owner Change Order #7 \$6,841.00	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00	0.00	0.00
007.001	OS-00040 RFI#160 Washington Street Sanitary Sewer Connection	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
007.002	Sitework - J. Derenzo	(4,052.00)	(4,052.00)	0.00	0.00	(4,052.00)	100.0%	0.00	0.00	0.00	(202.60)	(202.60)
007.003	OS-00042 RFI#139 Wide Style Door Leaf Exterior Openings	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00
007.004	Curtainwall - Salem Glass Company	9,911.00	0.00	0.00	0.00	0.00	0.0%	9,911.00	0.00	0.00	0.00	0.00
007.005	CCIP	285.00	0.00	0.00	0.00	0.00	0.0%	285.00	0.00	0.00	0.00	0.00
007.006	Bond	60.00	0.00	0.00	0.00	0.00	0.0%	60.00	0.00	0.00	0.00	0.00
007.007	SDI	119.00	0.00	0.00	0.00	0.00	0.0%	119.00	0.00	0.00	0.00	0.00
007.008	FEE	518.00	0.00	0.00	0.00	0.00	0.0%	518.00	0.00	0.00	0.00	0.00
107	SUBTOTAL Change Orders #7	6,841.00	(4,052.00)	0.00	0.00	(4,052.00)	-59.2%	10,893.00	0.00	0.00	(202.60)	(202.60)
108	Change Orders #8											
008.000	Owner Change Order #8 \$21,549.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00
008.001	OS-00015-ASI#1 HVAC Updates	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00
008.002	HVAC - Patrick J Kennedy & Sons	1,153.00	1,153.00	0.00	0.00	1,153.00	100.0%	0.00	0.00	0.00	57.65	57.65
008.003	CCIP	33.00	0.00	0.00	0.00	0.00	0.0%	33.00	0.00	0.00	0.00	0.00
008.004	Bond	7.00	0.00	0.00	0.00	0.00	0.0%	7.00	0.00	0.00	0.00	0.00
008.005	FEE	60.00	0.00	0.00	0.00	0.00	0.0%	60.00	0.00	0.00	0.00	0.00
008.006	OS-00021-ASI#5 Electrical Room Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
008.007	Cast-In-Place - Marguerite Concrete Contractors	4,684.00	4,684.00	0.00	0.00	4,684.00	100.0%	0.00	0.00	234.20	234.20	
008.008	Electrical - Wayne J Griffin Electric Inc	5,277.00	0.00	0.00	0.00	0.00	0.0%	5,277.00	0.00	0.00	0.00	
008.009	CCIP	277.00	0.00	0.00	0.00	0.00	0.0%	277.00	0.00	0.00	0.00	
008.010	Bond	60.00	0.00	0.00	0.00	0.00	0.0%	60.00	0.00	0.00	0.00	
008.011	SDI	56.00	0.00	0.00	0.00	0.00	0.0%	56.00	0.00	0.00	0.00	
008.012	FEE	518.00	0.00	0.00	0.00	0.00	0.0%	518.00	0.00	0.00	0.00	
008.013	OS-0025-ASI#7 Mockup Angled Window Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
008.014	Masonry - Fernandes Masonry Inc	934.00	934.00	0.00	0.00	934.00	100.0%	0.00	0.00	46.70	46.70	
008.015	CCIP	26.00	0.00	0.00	0.00	0.00	0.0%	26.00	0.00	0.00	0.00	
008.016	Bond	6.00	0.00	0.00	0.00	0.00	0.0%	6.00	0.00	0.00	0.00	
008.017	FEE	48.00	0.00	0.00	0.00	0.00	0.0%	48.00	0.00	0.00	0.00	
008.018	OS-0033-PR005 Elevator Battery Backup	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
008.019	Electrical - Wayne J Griffin Electric Inc	1,330.00	0.00	0.00	0.00	0.00	0.0%	1,330.00	0.00	0.00	0.00	
008.020	CCIP	38.00	0.00	0.00	0.00	0.00	0.0%	38.00	0.00	0.00	0.00	
008.021	Bond	8.00	0.00	0.00	0.00	0.00	0.0%	8.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
008.022	FEE	69.00	0.00	0.00	0.00	0.00	0.00	0.0%	69.00	0.00	0.00	0.00
008.023	OS-00047-ASI#20 Matt Slab Reinforcement	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
008.024	Cast-In-Place - Marguerite Concrete Contractors	10,362.00	10,362.00	0.00	0.00	10,362.00	100.0%	0.00	0.00	0.00	518.10	518.10
008.025	CCIP	298.00	0.00	0.00	0.00	0.00	0.0%	298.00	0.00	0.00	0.00	0.00
008.026	Bond	63.00	0.00	0.00	0.00	0.00	0.0%	63.00	0.00	0.00	0.00	0.00
008.027	SDI	124.00	0.00	0.00	0.00	0.00	0.0%	124.00	0.00	0.00	0.00	0.00
008.028	FEE	542.00	0.00	0.00	0.00	0.00	0.0%	542.00	0.00	0.00	0.00	0.00
008.029	OS-00048-ASI#21 2/5407 Typical Slab Edge At Brick Support	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00
008.030	Structural Steel - Supermetals Structural Inc	525.00	525.00	0.00	0.00	525.00	100.0%	0.00	0.00	0.00	26.25	26.25
008.031	CCIP	15.00	0.00	0.00	0.00	0.00	0.0%	15.00	0.00	0.00	0.00	0.00
008.032	Bond	3.00	0.00	0.00	0.00	0.00	0.0%	3.00	0.00	0.00	0.00	0.00
008.033	SDI	6.00	0.00	0.00	0.00	0.00	0.0%	6.00	0.00	0.00	0.00	0.00
008.034	FEE	27.00	0.00	0.00	0.00	0.00	0.0%	27.00	0.00	0.00	0.00	0.00
008.035	OS-00069-Apex Industries Hollow Metal Doors & Frame Substitution	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
008.036	Doors Frames & Hardware - Kamco Supply Corp Of Boston	(5,000.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(5,000.00)	0.00	0.00	0.00
108	SUBTOTAL Change Orders #8	21,549.00	17,658.00	0.00	0.00	17,658.00	81.9%	3,891.00	0.00	882.90	882.90	
109	Change Orders #9											
009.000	Owner Change Order #9 \$-175598.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.001	BT-00005 Fire rate glass and frames	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.002	Curtainwall	64,249.00	0.00	0.00	0.00	0.00	0.0%	64,249.00	0.00	0.00	0.00	
009.003	Gilbane Contingency	(64,249.00)	0.00	0.00	0.00	0.00	0.0%	(64,249.00)	0.00	0.00	0.00	
009.004	OS-00004 ASI#11R Roof Edge Blocking Revisions	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.005	Structural Steel - Supermetal Structures Inc	2,344.00	2,344.00	0.00	0.00	2,344.00	100.0%	0.00	0.00	117.20	117.20	
009.006	Drywall/General Trades - Central Ceilings Inc	(10,972.00)	(8,269.00)	0.00	0.00	(8,269.00)	75.4%	(2,703.00)	0.00	(413.45)	(413.45)	
009.007	OS-00026 PR003 & PR003R Geothermal	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.008	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	9,032.00	9,032.00	0.00	0.00	9,032.00	100.0%	0.00	0.00	451.60	451.60	
009.009	Structural Steel - Supermetal Structures Inc	(14,369.00)	(14,369.00)	0.00	0.00	(14,369.00)	100.0%	0.00	0.00	(718.46)	(718.46)	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
009.010	Plumbing - Patrick J Kennedy & Sons	9,734.00	0.00	0.00	0.00	0.00	0.0%	9,734.00	0.00	0.00	0.00	
009.011	HVAC - Patrick J Kennedy & Sons	(50,217.00)	0.00	0.00	0.00	0.00	0.0%	(50,217.00)	0.00	0.00	0.00	
009.012	Electrical - Wayne J Griffin Electric Inc	10,954.00	0.00	0.00	0.00	0.00	0.0%	10,954.00	0.00	0.00	0.00	
009.013	Sitework - J Derenzo Company	(156,184.00)	0.00	0.00	0.00	0.00	0.0%	(156,184.00)	0.00	0.00	0.00	
009.014	OS-00029 ASI#9 FP Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.015	Fire Protection - Johnson Controls Fire Protection LP	3,916.00	0.00	0.00	0.00	0.00	0.0%	3,916.00	0.00	0.00	0.00	
009.016	CCIP	108.00	0.00	0.00	0.00	0.00	0.0%	108.00	0.00	0.00	0.00	
009.017	Bond	23.00	0.00	0.00	0.00	0.00	0.0%	23.00	0.00	0.00	0.00	
009.018	FEE	202.00	0.00	0.00	0.00	0.00	0.0%	202.00	0.00	0.00	0.00	
009.019	OS-00030 Rebar Changes Per RFI #6.1, #6.3, 67 & Submittals for rebar core AB	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
009.020	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	11,303.00	11,303.00	0.00	0.00	11,303.00	100.0%	0.00	0.00	565.15	565.15	
009.021	CCIP	325.00	0.00	0.00	0.00	0.00	0.0%	325.00	0.00	0.00	0.00	
009.022	Bond	69.00	0.00	0.00	0.00	0.00	0.0%	69.00	0.00	0.00	0.00	
009.023	SDI	136.00	0.00	0.00	0.00	0.00	0.0%	136.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
009.024	FEE	591.00	0.00	0.00	0.00	0.00	0.00	0.0%	591.00	0.00	0.00	0.00
009.025	OS-0043 RFI #047 Dryer Vent Clarification Basement	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.026	HVAC - Patrick J Kennedy & Sons	6,517.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,517.00	0.00	0.00	0.00
009.027	CCIP	185.00	0.00	0.00	0.00	0.00	0.00	0.0%	185.00	0.00	0.00	0.00
009.028	Bond	39.00	0.00	0.00	0.00	0.00	0.00	0.0%	39.00	0.00	0.00	0.00
009.029	FEE	337.00	0.00	0.00	0.00	0.00	0.00	0.0%	337.00	0.00	0.00	0.00
009.030	OS-00050 PR#009 Riser Diagram Modification	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.031	Electrical - Wayne J Griffin	12,050.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,050.00	0.00	0.00	0.00
009.032	CCIP	343.00	0.00	0.00	0.00	0.00	0.00	0.0%	343.00	0.00	0.00	0.00
009.033	Bond	72.00	0.00	0.00	0.00	0.00	0.00	0.0%	72.00	0.00	0.00	0.00
009.034	FEE	623.00	0.00	0.00	0.00	0.00	0.00	0.0%	623.00	0.00	0.00	0.00
009.035	OS-00054 ASI#23 & #23R Embeds For Relieving Angle Adjustments at Core C2	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.036	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	1,333.00	1,333.00	0.00	0.00	1,333.00	100.0%	0.00	0.00	0.00	66.65	66.65
009.037	Structural Steel - Supermetal Structures Inc	1,358.00	1,358.00	0.00	0.00	1,358.00	100.0%	0.00	0.00	0.00	67.90	67.90

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
009.038	CCIP	77.00	0.00	0.00	0.00	0.00	0.00	0.0%	77.00	0.00	0.00	0.00
009.039	Bond	16.00	0.00	0.00	0.00	0.00	0.00	0.0%	16.00	0.00	0.00	0.00
009.040	SDI	32.00	0.00	0.00	0.00	0.00	0.00	0.0%	32.00	0.00	0.00	0.00
009.041	FEE	141.00	0.00	0.00	0.00	0.00	0.00	0.0%	141.00	0.00	0.00	0.00
009.042	OS-00057 PR#007 Delete Booster Pump	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.043	Plumbing - Patrick J Kennedy & Sons	(15,465.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(15,465.00)	0.00	0.00	0.00
009.044	OS-00058 PR#012 Ewh-1 Electrical Modifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.045	Electrical - Wayne J Griffin	(1,368.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(1,368.00)	0.00	0.00	0.00
009.046	OS-00060 ASI#25 EOS Clarifications at Corner Window Bays (14) Locations	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
009.047	Structural Steel - Supermetal Structures Inc	1,017.00	1,017.00	0.00	0.00	0.00	1,017.00	100.0%	0.00	0.00	50.86	50.86
009.048	CCIP	29.00	0.00	0.00	0.00	0.00	0.00	0.0%	29.00	0.00	0.00	0.00
009.049	Bond	6.00	0.00	0.00	0.00	0.00	0.00	0.0%	6.00	0.00	0.00	0.00
009.050	SDI	12.00	0.00	0.00	0.00	0.00	0.00	0.0%	12.00	0.00	0.00	0.00
009.051	FEE	53.00	0.00	0.00	0.00	0.00	0.00	0.0%	53.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
109	SUBTOTAL Change Orders #9	(175,598.00)	3,749.00	0.00	0.00	3,749.00	-2.1%	(179,347.00)	0.00	187.45	187.45	
110	Change Orders #10											
010.000	Owner Change Oder #10 \$59,840	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
010.001	BT-00007 - Premium time for Saturday 2.5.22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
010.002	Cast-In-Place Concrete	7,187.00	0.00	0.00	0.00	0.00	0.0%	7,187.00	0.00	0.00	0.00	
010.003	Gilbane Contingency	(7,187.00)	0.00	0.00	0.00	0.00	0.0%	(7,187.00)	0.00	0.00	0.00	
010.004	BT-00008 - Saturday 2/26,3/5,3/19 premium time only	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
010.005	Cast-In-Place Concrete	21,270.00	0.00	0.00	0.00	0.00	0.0%	21,270.00	0.00	0.00	0.00	
010.006	Gilbane Contingency	(21,270.00)	0.00	0.00	0.00	0.00	0.0%	(21,270.00)	0.00	0.00	0.00	
010.007	OS-00064 - RFI#202 EPO Mechanical Room 0900	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
010.008	Electrical - Wayne J Griffin	5,264.00	0.00	0.00	0.00	0.00	0.0%	5,264.00	0.00	0.00	0.00	
010.009	CCIP	150.00	0.00	0.00	0.00	0.00	0.0%	150.00	0.00	0.00	0.00	
010.010	Bond	32.00	0.00	0.00	0.00	0.00	0.0%	32.00	0.00	0.00	0.00	
010.011	SDI	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
010.011	FEE	272.00	0.00	0.00	0.00	0.00	0.0%	272.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
010.012	OS-00070 - ASI #29 roof and loading dock perforated metal change	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
010.013	Metal Panel - Salem Glass	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
010.014	OS-00072 - PR #017R changing storefront K vents to U vents	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
010.015	Curtainwall - Salem Glass	36,732.00	36,732.00	0.00	0.00	0.00	36,732.00	100.0%	0.00	0.00	1,836.60	1,836.60
010.016	CCIP	1,057.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,057.00	0.00	0.00	0.00
010.017	Bond	223.00	0.00	0.00	0.00	0.00	0.00	0.0%	223.00	0.00	0.00	0.00
010.018	SDI	441.00	0.00	0.00	0.00	0.00	0.00	0.0%	441.00	0.00	0.00	0.00
010.019	FEE	1,921.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,921.00	0.00	0.00	0.00
010.020	OS-00076 - Steel shop drawing - walk in cooler resizing	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
010.021	Food Service Equipment - Kittredge Equipment	9,730.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,730.00	0.00	0.00	0.00
010.022	CCIP	280.00	0.00	0.00	0.00	0.00	0.00	0.0%	280.00	0.00	0.00	0.00
010.023	Bond	59.00	0.00	0.00	0.00	0.00	0.00	0.0%	59.00	0.00	0.00	0.00
010.024	SDI	117.00	0.00	0.00	0.00	0.00	0.00	0.0%	117.00	0.00	0.00	0.00
010.025	FEE	509.00	0.00	0.00	0.00	0.00	0.00	0.0%	509.00	0.00	0.00	0.00
010.026	OS-00081 - RFI #250 - roof drain schedule	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I CURRENT RETENTION	J PREVIOUS RETENTION	K TOTAL RETENTION
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)					
010.027	Plumbing - Patrick J Kennedy & Sons Inc	2,811.00	2,811.00	0.00	0.00	2,811.00	100.0%	0.00	0.00	140.55	140.55
010.028	CCIP	80.00	0.00	0.00	0.00	0.00	0.0%	80.00	0.00	0.00	0.00
010.029	Bond	17.00	0.00	0.00	0.00	0.00	0.0%	17.00	0.00	0.00	0.00
010.029	FEE	145.00	0.00	0.00	0.00	0.00	0.0%	145.00	0.00	0.00	0.00
010.030	SDI	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
110	SUBTOTAL Change Orders #10	59,840.00	39,543.00	0.00	0.00	39,543.00	66.1%	20,297.00	0.00	1,977.15	1,977.15
111	Change Orders #11										
011.000	Owner Change Oder #11 \$14,287	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.001	OS-00091 - Acoustical Glass as Band/Chorus Rm & Multipurpose Rm	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.002	Curtainwall - Salem Glass	13,179.00	0.00	0.00	0.00	0.00	0.0%	13,179.00	0.00	0.00	0.00
011.003	CCIP	379.00	0.00	0.00	0.00	0.00	0.0%	379.00	0.00	0.00	0.00
011.004	Bond	80.00	0.00	0.00	0.00	0.00	0.0%	80.00	0.00	0.00	0.00
011.005	SDI	158.00	0.00	0.00	0.00	0.00	0.0%	158.00	0.00	0.00	0.00
011.006	FEE	689.00	0.00	0.00	0.00	0.00	0.0%	689.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
011.007	OS-00067 - PR015 and RFI #195 Telecommunications Utility Pole Connections	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.008	Electrical - Wayne J Griffin	684.00	0.00	0.00	0.00	0.00	0.00	0.0%	684.00	0.00	0.00	0.00
011.009	Sitework - J Derenzo Company	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.010	CCIP	19.00	0.00	0.00	0.00	0.00	0.00	0.0%	19.00	0.00	0.00	0.00
011.011	Bond	4.00	0.00	0.00	0.00	0.00	0.00	0.0%	4.00	0.00	0.00	0.00
011.012	SDI	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.013	FEE	35.00	0.00	0.00	0.00	0.00	0.00	0.0%	35.00	0.00	0.00	0.00
011.014	OS-00065 - PR 013 Gym Equipment - Telescoping Stands/Control	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.015	Electrical - Wayne J Griffin	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
011.016	Gym Equipment - The Pappas Company	(940.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(940.00)	0.00	0.00	0.00
011.017	Drywall/General Trades - Central Ceilings	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
111	SUBTOTAL Change Orders #11	14,287.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,287.00	0.00	0.00	0.00
112	Change Orders #112											
012.000	Owner Change Oder #12 \$20,782	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
012.001	OS-0038-ASI #12 Elevator Structure Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.002	CCIP	230.00	0.00	0.00	0.00	0.00	0.00	0.0%	230.00	0.00	0.00	0.00
012.003	Bond	48.00	0.00	0.00	0.00	0.00	0.00	0.0%	48.00	0.00	0.00	0.00
012.004	SDI	78.00	0.00	0.00	0.00	0.00	0.00	0.0%	78.00	0.00	0.00	0.00
012.005	FEE	418.00	0.00	0.00	0.00	0.00	0.00	0.0%	418.00	0.00	0.00	0.00
012.006	Drywall/General Trades - Central Ceilings	9,023.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,023.00	0.00	0.00	0.00
012.007	Roofing & Flashing - JD Rivet & Company Incorporate	281.00	0.00	0.00	0.00	0.00	0.00	0.0%	281.00	0.00	0.00	0.00
012.008	Structural Steel - Supermetal	353.00	353.00	0.00	0.00	0.00	353.00	100.0%	0.00	0.00	17.65	17.65
012.009	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	7,316.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,316.00	0.00	0.00	0.00
012.010	OS-0052-ASI #17 Cafeteria & Project Area Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.011	Curtainwall - Salem Glass	(13,236.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(13,236.00)	0.00	0.00	0.00
012.012	OS-0053-ASI#22 Stair 7 Openings At North Shear Wall	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.013	CCIP	59.00	0.00	0.00	0.00	0.00	0.00	0.0%	59.00	0.00	0.00	0.00
012.014	Bond	12.00	0.00	0.00	0.00	0.00	0.00	0.0%	12.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE				MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
012.015	SDI	25.00	0.00	0.00	0.00	0.00	0.00	0.0%	25.00	0.00	0.00	0.00
012.016	FEE	107.00	0.00	0.00	0.00	0.00	0.00	0.0%	107.00	0.00	0.00	0.00
012.017	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	2,045.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,045.00	0.00	0.00	0.00
012.018	OS-00063-Structural Shop Drawing Review - Redrafting Changes	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.019	CCIP	112.00	0.00	0.00	0.00	0.00	0.00	0.0%	112.00	0.00	0.00	0.00
012.020	Bond	24.00	0.00	0.00	0.00	0.00	0.00	0.0%	24.00	0.00	0.00	0.00
012.021	SDI	47.00	0.00	0.00	0.00	0.00	0.00	0.0%	47.00	0.00	0.00	0.00
012.022	FEE	204.00	0.00	0.00	0.00	0.00	0.00	0.0%	204.00	0.00	0.00	0.00
012.023	Structural Steel - Supermetal	3,900.00	3,900.00	0.00	0.00	0.00	3,900.00	100.0%	0.00	0.00	195.00	195.00
012.024	OS-00066-PR#014 Floor Drain at Custodian Workshop 0200	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.025	CCIP	82.00	0.00	0.00	0.00	0.00	0.00	0.0%	82.00	0.00	0.00	0.00
012.026	Bond	17.00	0.00	0.00	0.00	0.00	0.00	0.0%	17.00	0.00	0.00	0.00
012.027	SDI	11.00	0.00	0.00	0.00	0.00	0.00	0.0%	11.00	0.00	0.00	0.00
012.028	FEE	149.00	0.00	0.00	0.00	0.00	0.00	0.0%	149.00	0.00	0.00	0.00
012.029	Plumbing - Patrick J Kennedy & Sons Inc	1,959.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,959.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 22)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
012.030	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	906.00	0.00	0.00	0.00	0.00	0.00	0.0%	906.00	0.00	0.00	0.00
012.031	OS-00071-ASI#33 Medeco Cylinder Core - Town Of Brookline Standard	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.032	Doors, Frames & Hardware - Kamco Supply Corp. of Boston	(22,908.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(22,908.00)	0.00	0.00	0.00
012.033	OS-00075-RFI#239 Door Hardware Change	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.034	CCIP	729.00	0.00	0.00	0.00	0.00	0.00	0.0%	729.00	0.00	0.00	0.00
012.035	Bond	154.00	0.00	0.00	0.00	0.00	0.00	0.0%	154.00	0.00	0.00	0.00
012.036	SDI	304.00	0.00	0.00	0.00	0.00	0.00	0.0%	304.00	0.00	0.00	0.00
012.037	FEE	1,324.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,324.00	0.00	0.00	0.00
012.038	Doors, Frames & Hardware - Kamco Supply Corp. of Boston	25,307.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,307.00	0.00	0.00	0.00
012.039	OS-00105-RFI#333 Header Beam At Northeast Areaway Louver Openings	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
012.040	CCIP	45.00	0.00	0.00	0.00	0.00	0.00	0.0%	45.00	0.00	0.00	0.00
012.041	Bond	9.00	0.00	0.00	0.00	0.00	0.00	0.0%	9.00	0.00	0.00	0.00
012.042	SDI	19.00	0.00	0.00	0.00	0.00	0.00	0.0%	19.00	0.00	0.00	0.00
012.043	FEE	81.00	0.00	0.00	0.00	0.00	0.00	0.0%	81.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION	
012.044	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	1,548.00	0.00	0.00	0.00	0.00	0.0%	1,548.00	0.00	0.00	0.00	
112	SUBTOTAL Change Orders #112	20,782.00	4,253.00	0.00	0.00	4,253.00	20.5%	16,529.00	0.00	212.65	212.65	
113	Change Orders #13											
013.000	Owner Change Oder #13 \$77,650.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
013.001	OS-000836 - RFI #300 Modify Column Base Plate to Span Between Footings	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
013.002	CCIP	48.00	0.00	0.00	0.00	0.00	0.0%	48.00	0.00	0.00	0.00	
013.003	Bond	10.00	0.00	0.00	0.00	0.00	0.0%	10.00	0.00	0.00	0.00	
013.004	SDI	20.00	0.00	0.00	0.00	0.00	0.0%	20.00	0.00	0.00	0.00	
013.005	FEE	87.00	0.00	0.00	0.00	0.00	0.0%	87.00	0.00	0.00	0.00	
013.006	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
013.007	Structural Steel - Supermetal	1,654.00	0.00	0.00	0.00	0.00	0.0%	1,654.00	0.00	0.00	0.00	
013.008	OS-00035-ASI#10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00	
013.009	CCIP	422.00	0.00	0.00	0.00	0.00	0.0%	422.00	0.00	0.00	0.00	
013.010	Bond	89.00	0.00	0.00	0.00	0.00	0.0%	89.00	0.00	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 24)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
013.011	SDI	176.00	0.00	0.00	0.00	0.00	0.00	0.0%	176.00	0.00	0.00	0.00
013.012	FEE	767.00	0.00	0.00	0.00	0.00	0.00	0.0%	767.00	0.00	0.00	0.00
013.013	Drywall/General Trades - Central Ceilings	14,658.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,658.00	0.00	0.00	0.00
013.014	Acoustic Tile - The Cheviot Corporation	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.015	Cast-In-Place Concrete - Marguerite Concrete Contractors Inc	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.016	Electrical - Wayne J Griffin	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.017	HVAC - Patrick J Kennedy & Sons	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.018	Structural Steel - Supermetal	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.019	OS-00082-PR-020 Guidance Waiting - Delete Storage Room	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.020	Drywall/General Trades - Central Ceilings	(2,783.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(2,783.00)	0.00	0.00	0.00
013.021	Acoustic Tile - The Cheviot Corporation	(137.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(137.00)	0.00	0.00	0.00
013.022	Carpeting - Capital Carpet & Flooring Speci	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.023	Resilient Flooring - CJM Services, Inc	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 25)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
013.024	Electrical - Wayne J Griffin	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.025	HVAC - Patrick J Kennedy & Sons	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.026	Doors, Frame and Hardware - Kamco Supply Corp, of Boston	(1,239.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(1,239.00)	0.00	0.00	0.00
013.027	Fire Protection - Johnson Controls Fire Protect	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.028	Painting - Color Concepts Inc	(369.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(369.00)	0.00	0.00	0.00
013.029	Signage - C&D Signs Inc d/b/a Metro	(78.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(78.00)	0.00	0.00	0.00
013.030	OS-00078-PR #19 Electrical Modification - Ductless Cooling Units	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.031	Electrical - Wayne J Griffin	(1,553.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(1,553.00)	0.00	0.00	0.00
013.032	HVAC - Patrick J Kennedy & Sons	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.033	OS-00113-PR #26 OT/PT 4128 Ceiling Hooks	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.034	CCIP	212.00	0.00	0.00	0.00	0.00	0.00	0.0%	212.00	0.00	0.00	0.00
013.035	Bond	45.00	0.00	0.00	0.00	0.00	0.00	0.0%	45.00	0.00	0.00	0.00
013.036	SDI	5.00	0.00	0.00	0.00	0.00	0.00	0.0%	5.00	0.00	0.00	0.00
013.037	FEE	386.00	0.00	0.00	0.00	0.00	0.00	0.0%	386.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 26)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
013.038	Acoustic Tile - The Cheviot Corporation	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.039	Drywall/General Trades - Central Ceilings	380.00	0.00	0.00	0.00	0.00	0.00	0.0%	380.00	0.00	0.00	0.00
013.040	Misc.and Ornamental Metals - United Steel, Inc	7,076.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,076.00	0.00	0.00	0.00
013.041	OS-00101-ASI #27 Sloped Glazing	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.042	CCIP	352.00	0.00	0.00	0.00	0.00	0.00	0.0%	352.00	0.00	0.00	0.00
013.043	Bond	74.00	0.00	0.00	0.00	0.00	0.00	0.0%	74.00	0.00	0.00	0.00
013.044	SDI	121.00	0.00	0.00	0.00	0.00	0.00	0.0%	121.00	0.00	0.00	0.00
013.045	FEE	640.00	0.00	0.00	0.00	0.00	0.00	0.0%	640.00	0.00	0.00	0.00
013.046	Masonry - Fernandes Masonry, Inc	2,205.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,205.00	0.00	0.00	0.00
013.047	Curtainwall - Salem Glass Company	3,416.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,416.00	0.00	0.00	0.00
013.048	Waterproofing - Armani Restoration Inc	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.049	Drywall/General Trades - Central Ceilings	1,554.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,554.00	0.00	0.00	0.00
013.050	Structural Steel - Supermetal	5,095.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,095.00	0.00	0.00	0.00
013.051	Roofing and Flashing - JD Rivet & Company Incorp	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 27)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
013.052	OS-00110-ASI-043 Thermal Block (Updated 5.16.22) Also RFI-274.1	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.053	CCIP	1,161.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,161.00	0.00	0.00	0.00
013.054	Bond	245.00	0.00	0.00	0.00	0.00	0.00	0.0%	245.00	0.00	0.00	0.00
013.055	SDI	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
013.056	FEE	2,109.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,109.00	0.00	0.00	0.00
013.057	Masonry - Fernandes Masonry, Inc	40,802.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,802.00	0.00	0.00	0.00
113	SUBTOTAL Change Orders #13	77,650.00	0.00	0.00	0.00	0.00	0.00	0.0%	77,650.00	0.00	0.00	0.00
114	Change Orders #14											
014-003	OS-00154 - REV 1-ASI #57 Acoustical Glass Revision	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-004	Curtainwall - Salem Glass	42,109.00	0.00	0.00	0.00	0.00	0.00	0.0%	42,109.00	0.00	0.00	0.00
014-005	CCIP	1,212.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,212.00	0.00	0.00	0.00
014-006	Bond	256.00	0.00	0.00	0.00	0.00	0.00	0.0%	256.00	0.00	0.00	0.00
014-007	SDI	505.00	0.00	0.00	0.00	0.00	0.00	0.0%	505.00	0.00	0.00	0.00
014-008	FEE	2,202.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,202.00	0.00	0.00	0.00
014-009	OS-00148 - RFI #424 Core C Relocate (2) Embeds Per Rel. Angle Size	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 28)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
014-010	Structural Steel - Supermetal	1,399.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,399.00	0.00	0.00	0.00
014-011	CCIP	40.00	0.00	0.00	0.00	0.00	0.00	0.0%	40.00	0.00	0.00	0.00
014-012	Bond	8.00	0.00	0.00	0.00	0.00	0.00	0.0%	8.00	0.00	0.00	0.00
014-013	SDI	17.00	0.00	0.00	0.00	0.00	0.00	0.0%	17.00	0.00	0.00	0.00
014-014	FEE	73.00	0.00	0.00	0.00	0.00	0.00	0.0%	73.00	0.00	0.00	0.00
014-015	OS-00103 - RFI #339 Missing 5 Doors Openings On Doors Schedule A711	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-016	Doors, Frames and Hardware - Kamco Supply Corp	23,288.00	0.00	0.00	0.00	0.00	0.00	0.0%	23,288.00	0.00	0.00	0.00
014-017	Drywall/General Trades - Central Ceilings	3,005.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,005.00	0.00	0.00	0.00
014-018	Signage - C&D Signs Inc	156.00	0.00	0.00	0.00	0.00	0.00	0.0%	156.00	0.00	0.00	0.00
014-019	Painting - Color Concepts Inc	1,142.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,142.00	0.00	0.00	0.00
014-020	CCIP	397.00	0.00	0.00	0.00	0.00	0.00	0.0%	397.00	0.00	0.00	0.00
014-021	Bond	84.00	0.00	0.00	0.00	0.00	0.00	0.0%	84.00	0.00	0.00	0.00
014-022	SDI	317.00	0.00	0.00	0.00	0.00	0.00	0.0%	317.00	0.00	0.00	0.00
014-023	FEE	721.00	0.00	0.00	0.00	0.00	0.00	0.0%	721.00	0.00	0.00	0.00
014-024	Gilbane Contingency	(13,954.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(13,954.00)	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 29)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE				MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
014-025	OS-00017 - Synthetic Grass Surfacing	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00
014-026	Synthetic Grass Surfacing	(10,779.00)	0.00	0.00	0.00	0.00	0.00	0.00%	(10,779.00)	0.00	0.00	0.00
014-027	SDI	2,745.00	0.00	0.00	0.00	0.00	0.00	0.00%	2,745.00	0.00	0.00	0.00
014-028	OS-000112 - PR#24 Additional Phenolic Lockers	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00
014-029	Specialties - Manganaro Northeast LLC	14,124.00	0.00	0.00	0.00	0.00	0.00	0.00%	14,124.00	0.00	0.00	0.00
014-030	Millwork - Polybois Inc	1,747.00	0.00	0.00	0.00	0.00	0.00	0.00%	1,747.00	0.00	0.00	0.00
014-031	CCIP	457.00	0.00	0.00	0.00	0.00	0.00	0.00%	457.00	0.00	0.00	0.00
014-032	Bond	96.00	0.00	0.00	0.00	0.00	0.00	0.00%	96.00	0.00	0.00	0.00
014-033	SDI	190.00	0.00	0.00	0.00	0.00	0.00	0.00%	190.00	0.00	0.00	0.00
014-034	FEE	830.00	0.00	0.00	0.00	0.00	0.00	0.00%	830.00	0.00	0.00	0.00
014-035	OA-00015 - Signage Owner Allowance	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00
014-036	Signage	1,882.00	0.00	0.00	0.00	0.00	0.00	0.00%	1,882.00	0.00	0.00	0.00
014-037	SDI	923.00	0.00	0.00	0.00	0.00	0.00	0.00%	923.00	0.00	0.00	0.00
014-038	OS-00097 - RFI #312 Shaft Adjustment At Level 3 Kitchen Exhaust	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 30)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
014-039	Drywall/General Trades - Central Ceilings Inc	954.00	0.00	0.00	0.00	0.00	0.00	0.0%	954.00	0.00	0.00	0.00
014-040	CCIP	27.00	0.00	0.00	0.00	0.00	0.00	0.0%	27.00	0.00	0.00	0.00
014-041	Bond	6.00	0.00	0.00	0.00	0.00	0.00	0.0%	6.00	0.00	0.00	0.00
014-042	SDI	11.00	0.00	0.00	0.00	0.00	0.00	0.0%	11.00	0.00	0.00	0.00
014-043	FEE	50.00	0.00	0.00	0.00	0.00	0.00	0.0%	50.00	0.00	0.00	0.00
014-044	OS-00049 - PR#008 Power and Data Outlet Modifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-045	Electrical - Wayne J Griffin Electrical Inc	(11,373.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(11,373.00)	0.00	0.00	0.00
014-046	OS-00118 - RFI#72 & 72.1 4 Sanitary at CH,C7 Not Shown - Basement	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-047	Plumbing - Patrick J Kennedy & Sons Inc	2,838.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,838.00	0.00	0.00	0.00
014-048	CCIP	81.00	0.00	0.00	0.00	0.00	0.00	0.0%	81.00	0.00	0.00	0.00
014-049	Bond	17.00	0.00	0.00	0.00	0.00	0.00	0.0%	17.00	0.00	0.00	0.00
014-050	FEE	147.00	0.00	0.00	0.00	0.00	0.00	0.0%	147.00	0.00	0.00	0.00
014-051	OA-00016 - Window Treatments and Theater Curtains	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-052	Window Treatments	2,405.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,405.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 31)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I	J	K
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)				
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE							BALANCE TO FINISH (C - G)	CURRENT RETENTION	PREVIOUS RETENTION	TOTAL RETENTION
014-053	SDI	2,824.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,824.00	0.00	0.00	0.00
014-054	OS-00056-1 PR 004 and PR 011 EV Charging Station Circuitry	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-055	Sitework - J.Derenzo Company	4,532.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,532.00	0.00	0.00	0.00
014-056	Electrical - Wayne J Griffin Inc	70,231.00	0.00	0.00	0.00	0.00	0.00	0.0%	70,231.00	0.00	0.00	0.00
014-057	CCIP	2,128.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,128.00	0.00	0.00	0.00
014-058	Bond	449.00	0.00	0.00	0.00	0.00	0.00	0.0%	449.00	0.00	0.00	0.00
014-059	SDI	54.00	0.00	0.00	0.00	0.00	0.00	0.0%	54.00	0.00	0.00	0.00
014-060	FEE	3,867.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,867.00	0.00	0.00	0.00
014-061	OS-00132 - Increased Height Of Lightning Preventor Per Submittals #26 00 012-	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-062	Electrical - Wayne J Griffin Inc	10,620.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,620.00	0.00	0.00	0.00
014-063	CCIP	302.00	0.00	0.00	0.00	0.00	0.00	0.0%	302.00	0.00	0.00	0.00
014-064	Bond	64.00	0.00	0.00	0.00	0.00	0.00	0.0%	64.00	0.00	0.00	0.00
014-065	FEE	549.00	0.00	0.00	0.00	0.00	0.00	0.0%	549.00	0.00	0.00	0.00
014-066	OS-00098 - PR#23 Door Control Modifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014-067	Electrical - Wayne J Griffin Inc	50,564.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,564.00	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 32)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO.: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I CURRENT RETENTION	J PREVIOUS RETENTION	K TOTAL RETENTION
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)					
014-068	CCIP	1,438.00	0.00	0.00	0.00	0.00	0.0%	1,438.00	0.00	0.00	0.00
014-069	Bond	303.00	0.00	0.00	0.00	0.00	0.0%	303.00	0.00	0.00	0.00
014-070	FEE	2,613.00	0.00	0.00	0.00	0.00	0.0%	2,613.00	0.00	0.00	0.00
014.000	Owner Change Oder #14 \$217397.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014.001	OS-00095 - RFI#309 Ommission Of Spare Conduit Run	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00	0.00
014.002	Electrical - Wayne J Griffin	(3,496.00)	0.00	0.00	0.00	0.00	0.0%	(3,496.00)	0.00	0.00	0.00
114	SUBTOTAL Change Orders #14	217,397.00	0.00	0.00	0.00	0.00	0.0%	217,397.00	0.00	0.00	0.00
90	Precon										
0.00	Preconstruction	474,697.00	474,697.00	0.00	0.00	474,697.00	100.0%	0.00	0.00	0.00	0.00
90	SUBTOTAL Precon	474,697.00	474,697.00	0.00	0.00	474,697.00	100.0%	0.00	0.00	0.00	0.00
92	General Conditions										
000.92	General Conditions	5,281,031.00	2,016,313.60	147,000.00	0.00	2,163,313.60	41.0%	3,117,717.40	0.00	0.00	0.00
92	SUBTOTAL General Conditions	5,281,031.00	2,016,313.60	147,000.00	0.00	2,163,313.60	41.0%	3,117,717.40	0.00	0.00	0.00
97	Insurances										
000.97	Insurance & Bonds	3,293,171.00	2,906,010.17	108,632.50	0.00	3,014,642.67	91.5%	278,528.33	0.00	0.00	0.00
97	SUBTOTAL Insurances	3,293,171.00	2,906,010.17	108,632.50	0.00	3,014,642.67	91.5%	278,528.33	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 33)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I CURRENT RETENTION	J PREVIOUS RETENTION	K TOTAL RETENTION
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)					
98	Contingency										
000.98	Contingency	2,196,497.00	0.00	0.00	0.00	0.00	0.0%	2,196,497.00	0.00	0.00	0.00
98	SUBTOTAL Contingency	2,196,497.00	0.00	0.00	0.00	0.00	0.0%	2,196,497.00	0.00	0.00	0.00
99	Fee										
000.99	Fee	2,070,000.00	800,052.69	94,666.70	0.00	894,719.39	43.2%	1,175,280.61	0.00	4,612.04	4,612.04
99	SUBTOTAL Fee	2,070,000.00	800,052.69	94,666.70	0.00	894,719.39	43.2%	1,175,280.61	0.00	4,612.04	4,612.04
	GRAND TOTAL	\$99,289,424.00	\$35,929,070.78	\$3,805,766.81	\$20,313.00	\$39,755,150.59	40.0%	\$59,534,273.41	\$173,789.04	\$1,491,905.70	\$1,665,694.74

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

PARTIAL WAIVER AND SUBORDINATION OF LIEN
M.G.L. c. 254, §32

COMMONWEALTH OF MASSACHUSETTS: Date:10/27/2022
MIDDLESEX COUNTY Application for Payment No. 30

OWNER:Brookline - Driscoll School

CONTRACTOR:Gilbane Building Company

LENDER/MORTGAGEE:

1. Original Contract Amount: \$ \$94,298,030.00
2. Approved Change Orders: \$ \$4,991,394.00
3. Adjusted Contract Amount: \$ \$99,289,424.00
(line 1 plus line 2)
4. Completed to Date: \$ \$39,755,150.59
5. Less Retainage: \$ \$1,665,694.74
6. Total Payable to Date: \$ \$38,089,455.85
(line 4 less line 5)
7. Less Previous Payments: \$ \$34,437,165.08
8. Current Amount Due: \$ \$3,652,290.77
(line 6 less line 7)
9. Pending Change Orders: \$
10. Disputed Claims: \$

The undersigned who has a contract with Owner, for furnishing labor or materials or both labor and materials or rental equipment, appliances or tools for the erection, alteration, repair or removal of a building or structure or other improvement of real property known and identified as Brookline - Driscoll

School, 64 Westbourne Terrace Brookline , Massachusetts and owned by Owner, upon receipt of Three Million, Six Hundred Fifty Two Thousand, Two Hundred Ninety Dollars, and Seventy Seven Cents (\$3,652,290.77) in payment of an invoice/requisition/application for payment dated 10/31/22 does hereby:

- (a) waive any and all liens and right of lien on such real property for labor or materials, or both labor and materials, or rental equipment, appliances or tools, performed or furnished through the following date:

10/31/22 (payment period), except for retainage, unpaid agreed or pending change orders, and disputed claims as stated above; and

- (b) subordinate any and all liens and right of lien to secure payment for such unpaid, agreed or pending change orders and disputed claims, and such further labor or materials, or both labor and materials, or rental equipment, appliances or tools, except for retainage, performed or furnished at any time through the twenty-fifth day after the end of the above payment period, to the extent of the amount actually advanced by the above lender/mortgagee through such twenty-fifth day.

Signed under the penalties of perjury this 27th day of October, 2022.

Contractor:

By: _____

Its: _____

COMMONWEALTH OF Massachusetts,)

)SS


COUNTY OF Suffolk)

I, Kevin Mason, a Notary Public in and for the County and State aforesaid, DO HEREBY CERTIFY that Kevin Cooke, personally known to me to be the Senior Project Executive of Gilbane Building Company, a General contractor, the general partner of and personally known to me to be the same person whose name is subscribed to the foregoing instrument, appeared before me this day in person and acknowledged that as such he he/she signed and delivered such instrument as his/her free and voluntary act and deed, and as the free and voluntary act and deed of such limited liability company, for the uses and purposes therein set forth.

Given under my hand and official seal this 27 day of October, 2022.

Notary Public

Kevin Mason



My Commission Expires:

02-20-2026

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **ARMANI RESTORATION**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0021

Requisition #: 11

From: 10/01/22 To: 10/31/22

Vendor #: **ARMRE001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	54.81%
2. Original contract amount	\$ 715,000.00
3. Additions (thru amendment # 007)	\$ 45,736.00
4. Deductions (thru amendment # 007)	\$ (1,690.00)
5. Total amount of contract adjusted	\$ 759,046.00
6. Balance to complete contract	\$ 343,010.60
7. Total completed to date	\$ 416,035.40
8. Less retainage (5%)	\$ 20,801.79
9. Total due contractor to date (Net)	\$ 395,233.61
10. Less previous requests (Net)	\$ 353,266.98
11. This request (Net)	\$ 41,966.63

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved	
Engineer:					Date	Total to Date	\$ 416,035.40
Superintendent:					Date	Previous	\$ 371,860.00
Accountant:					Date	Current	\$ 44,175.40
						Retainage Approved	
						Total to Date	\$ 20,801.79
B/P	Area	Current Gross	Gross To Date	Budget		Previous	\$ 18,593.02
07A	01	\$ 44,175.40	\$ 416,035.40	\$ 759,046.00		Current	\$ 2,208.77
						Invoice #:	
						J08864.000-0021-11-30	
	Totals	\$ 44,175.40	\$ 416,035.40	\$ 759,046.00			

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Armani Restoration
95 Bysiewicz Dr
Middletown, Connecticut 06457

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0021 - BP 07A -
Waterproofing, Dampproofing and Caulking (Trade Bid -
Section 07 00 01)

CONTRACT DATE: 06/21/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>715,000.00</u>
2. Net Change by Change Orders	\$	<u>44,046.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>759,046.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>416,035.40</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>20,801.79</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>20,801.79</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>395,233.61</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>353,266.98</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>41,966.63</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>363,812.39</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$45,736.00	\$(1,690.00)
Total approved this Month	\$0.00	\$0.00
TOTALS	\$45,736.00	\$(1,690.00)
NET CHANGES by Change Order		\$ 44,046.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Armani Restoration

By: Franco Indomenico
State or: _____ County of: _____

Date: October 13, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 41,966.63

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*TA*3 407854981	Allowance #1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001	Bond	9,560.00	9,560.00	0.00	0.00	9,560.00	100.0%	0.00	478.00
001*GBC-J08 864.000*TC*2 584577154	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584577157	001 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002	Mobilization	2,300.00	2,300.00	0.00	0.00	2,300.00	100.0%	0.00	115.00
002*GBC-J08 864.000*TC*2 584601977	002 - OS-00020 - ASI #4 Waterproofing and Vapor Retarders	45,736.00	45,736.00	0.00	0.00	45,736.00	100.0%	0.00	2,286.80
003	Demobilization	1,150.00	0.00	0.00	0.00	0.00	0.0%	1,150.00	0.00
003*GBC-J08 864.000*TA*2 584622415	003 - IS-00012 - Allowance Phase Code Allocation	8,150.00	0.00	0.00	0.00	0.00	0.0%	8,150.00	0.00
003*GBC-J08 864.000*TC*2 584622414	003 - IS-00012 - Allowance Phase Code Allocation	(8,150.00)	0.00	0.00	0.00	0.00	0.0%	(8,150.00)	0.00
004	Submittals	2,900.00	2,900.00	0.00	0.00	2,900.00	100.0%	0.00	145.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
004*GBC-J08 864.000*TC*2 584631425	004 - OS-00025 - ASI #7 Mock Up Angled Window Clarification	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005	Closeout	5,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,600.00	0.00
005*GBC-J08 864.000*TC*2 584670317	005 - IS-00030 - Baseline Schedule 5.21.22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006	Safety	2,575.00	772.50	0.00	0.00	772.50	30.0%	1,802.50	38.63	
006*GBC-J08 864.000*TC*2 584690341	006 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
007	Mock Up	2,800.00	2,800.00	0.00	0.00	2,800.00	100.0%	0.00	140.00	
007*GBC-J08 864.000*TC*2 584714949	007 - BC-00004 - B/C Waterproofing No Show Project Delay 5/19/2022	(1,690.00)	0.00	0.00	0.00	0.00	0.0%	(1,690.00)	0.00	0.00
008	5 day AVB patching allowance	8,150.00	0.00	0.00	0.00	0.00	0.0%	8,150.00	0.00	0.00
008*GBC-J08 864.000*TC*2 584729099	008 - OS-00101 - ASI #27 Sloped Glazing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
009	Punch List	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00	0.00
010	Area A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
011	Waterproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
012	Material	76,075.00	76,075.00	0.00	0.00	76,075.00	100.0%	0.00	3,803.75	
013	Labor	44,450.00	44,450.00	0.00	0.00	44,450.00	100.0%	0.00	2,222.52	
014	Damproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
015	Material	6,625.00	0.00	0.00	0.00	0.00	0.0%	6,625.00	0.00	
016	Labor	4,725.00	0.00	0.00	0.00	0.00	0.0%	4,725.00	0.00	
017	Crystalline Waterproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
018	Material	714.00	0.00	0.00	0.00	0.00	0.0%	714.00	0.00	
019	Labor	2,630.00	0.00	0.00	0.00	0.00	0.0%	2,630.00	0.00	
020	Air Barrier	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
021	Material	50,850.00	10,170.00	18,306.00	0.00	28,476.00	56.0%	22,374.00	1,423.80	
022	Labor	58,436.00	0.00	23,374.40	0.00	23,374.40	40.0%	35,061.60	1,168.72	
023	Interior Joint Sealant	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
024	Material	5,595.00	0.00	0.00	0.00	0.00	0.0%	5,595.00	0.00	
025	Labor	21,200.00	0.00	0.00	0.00	0.00	0.0%	21,200.00	0.00	
026	Area B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
027	Damproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
028	Material	7,020.00	5,265.00	0.00	0.00	5,265.00	75.0%	1,755.00	263.25	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
029	Labor	5,142.00	3,856.50	0.00	0.00	3,856.50	75.0%	1,285.50	192.82	
030	Air Barrier	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
031	Material	66,300.00	0.00	0.00	0.00	0.00	0.0%	66,300.00	0.00	
032	Labor	68,300.00	0.00	0.00	0.00	0.00	0.0%	68,300.00	0.00	
033	Interior Joint Sealant	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
034	Material	5,022.00	0.00	0.00	0.00	0.00	0.0%	5,022.00	0.00	
035	Labor	24,975.00	0.00	0.00	0.00	0.00	0.0%	24,975.00	0.00	
036	Area C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
037	Waterproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
038	Material	44,800.00	44,800.00	0.00	0.00	44,800.00	100.0%	0.00	2,240.00	
039	Labor	28,100.00	28,100.00	0.00	0.00	28,100.00	100.0%	0.00	1,405.00	
040	Damproofing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
041	Material	13,200.00	6,600.00	0.00	0.00	6,600.00	50.0%	6,600.00	330.00	
042	Labor	9,700.00	4,850.00	0.00	0.00	4,850.00	50.0%	4,850.00	242.50	
043	Air Barriers	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
044	Material	46,200.00	46,200.00	0.00	0.00	46,200.00	100.0%	0.00	2,310.00	
045	Labor	49,900.00	37,425.00	2,495.00	0.00	39,920.00	80.0%	9,980.00	1,996.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
046	Interior Joint Sealant	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
047	Material	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
048	Labor	14,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,400.00	0.00
049	Exterior Sidewalks	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
050	Material	3,506.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,506.00	0.00
051	Labor	14,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
	GRAND TOTAL	\$759,046.00	\$371,860.00	\$44,175.40	\$0.00	\$416,035.40	54.8%	\$343,010.60	\$20,801.79	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Franco Indomenico of the City of Middletown, County of , and State of CT, being duly sworn, deposes and says that he/she is the Vice President of the Armani Restoration, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0021 dated 06/21/2021 with Gilbane Building Company for the BP 07A - Waterproofing, Dampproofing and Caulking (Trade Bid - Section 07 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Franco Indomenico

Name

Vice President

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Francis Indomencio _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 41,966.63 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 715,000.00, that approved change orders total \$ 44,046.00, that the current contract sum is \$ 759,046.00 of which \$ 353,266.98 has been previously paid and \$ 41,966.63 is currently due, leaving a balance of \$ 363,812.39 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00.

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Armani Restoration

By: *Franco Indomenico*
Name: Franco Indomenico
Title: Vice President

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0021 - BP 07A - Waterproofing, Dampproofing and Caulking (Trade Bid - Section 07 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Forty one thousand nine hundred sixty six and 63/100 Dollars (\$41,966.63)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Franco Indomenico, Vice President
Armani Restoration
ADDRESS: 95 Bysiewicz Dr, Middletown, Connecticut 06457

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **CENTRAL CEILINGS INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0025

Requisition #: 4

From: 10/01/22 To: 10/31/22

Vendor #: **CENCE003**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	22.53%
2. Original contract amount	\$ 8,063,400.00
3. Additions (thru amendment # 012)	\$ 43,409.00
4. Deductions (thru amendment # 012)	\$ (13,755.00)
5. Total amount of contract adjusted	\$ 8,093,054.00
6. Balance to complete contract	\$ 6,270,030.00
7. Total completed to date	\$ 1,823,024.00
8. Less retainage (5%)	\$ 91,151.20
9. Total due contractor to date (Net)	\$ 1,731,872.80
10. Less previous requests (Net)	\$ 1,253,438.55
11. This request (Net)	\$ 478,434.25

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 1,823,024.00
Superintendent:					Date	Previous \$ 1,319,409.00
Accountant:					Date	Current \$ 503,615.00
						Retainage Approved
						Total to Date \$ 91,151.20
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 65,970.45
01B	01	\$ 0.00	\$ 1,383.00	\$ 1,383.00		Current \$ 25,180.75
09A	01	\$ 503,615.00	\$ 1,821,641.00	\$ 8,091,671.00		Invoice #:
						J08864.000-0025-04-30
	Totals	\$ 503,615.00	\$ 1,823,024.00	\$ 8,093,054.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Central Ceilings Inc.
36 Norfolk Avenue
South Easton, Massachusetts 02375

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0025 - BP 09A -

Drywall and General Trades

CONTRACT DATE: 07/01/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>8,063,400.00</u>
2. Net Change by Change Orders	\$	<u>29,654.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>8,093,054.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>1,823,024.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>91,151.20</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>91,151.20</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>1,731,872.80</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>1,253,438.55</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>478,434.25</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>6,361,181.20</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$43,409.00	\$(13,755.00)
Total approved this Month	\$0.00	\$0.00
TOTALS	\$43,409.00	\$(13,755.00)
NET CHANGES by Change Order		\$ 29,654.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Central Ceilings Inc.

By: David Capella _____ Date: October 13, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 478,434.25
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*TA*3 415321987	TA-00014 120 hrs Carpenter	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TA*3 415321988	TA-00015 200 Taper/Finisher - Patching	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TA*3 415321995	TA-00016 120 Hrs Carpenter Safety	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TA*3 415340709	TA-00018 Temporary Weather Protection	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
000*GBC-J08 864.000*TA*3 415342220	TA-00019 Hollow Metal Door Frames	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
000*GBC-J08 864.000*TA*3 415343582	TA-00020 Ten Access Panels	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TA*3 419956320	TA-00021 Wood Blocking Beyond Scope	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
000*GBC-J08 864.000*TA*3 419959014	TA-00017 Added Work Per CM Direction	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
001*GBC-J08 864.000*CSS* 2584581827	001 - IS-00002 - HC Ramp at Existing Gym	1,383.00	1,383.00	0.00	0.00	1,383.00	100.0%	0.00	69.15
001*GBC-J08 864.000*TC*2 584581828	001 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584637221	002 - OS-00004 - ASI #11R Roof Edge Blocking Revisions	(10,972.00)	(5,486.00)	0.00	0.00	(5,486.00)	50.0%	(5,486.00)	(274.30)
003*GBC-J08 864.000*TA*2 584650734	003 - IS-00021 - Allowance Phase Code Assignment	11,500.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00
003*GBC-J08 864.000*TA*2 584650735	003 - IS-00021 - Allowance Phase Code Assignment	20,400.00	0.00	0.00	0.00	0.00	0.0%	20,400.00	0.00
003*GBC-J08 864.000*TA*2 584650736	003 - IS-00021 - Allowance Phase Code Assignment	11,500.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00
003*GBC-J08 864.000*TC*2 584650733	003 - IS-00021 - Allowance Phase Code Assignment	(43,400.00)	0.00	0.00	0.00	0.00	0.0%	(43,400.00)	0.00
004*GBC-J08 864.000*TC*2 584687370	004 - OS-00065 - PR 013 Gym Equipment - Telescoping Stands / Control	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
005*GBC-J08 864.000*TA*2 584669042	005 - IS-00029 - Allowance Phase Code Assignment- TA-20 Installation of an additional 10 Access Panels	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
005*GBC-J08 864.000*TC*2 584669040	005 - OS-00029 - ASI #9 FP Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584669041	005 - IS-00029 - Allowance Phase Code Assignment- TA-20 Installation of an additional 10 Access Panels	(2,500.00)	0.00	0.00	0.00	0.00	0.0%	(2,500.00)	0.00
006*GBC-J08 864.000*TC*2 584670593	006 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
007*GBC-J08 864.000*TC*2 584678233	007 - IS-00014 - Scissor Lift Cost Differential	12,452.00	0.00	0.00	0.00	0.00	0.0%	12,452.00	0.00
008*GBC-J08 864.000*TC*2 584690455	008 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
009*GBC-J08 864.000*TC*2 584702848	009 - OS-00075 - RFI #239 Door Hardware Change	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
009*GBC-J08 864.000*TC*2 584702853	009 - OS-00100 - ASI #36 Locker Room Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
009*GBC-J08 864.000*TC*2 584702854	009 - OS-00052 - ASI #17 Cafeteria and Project Area Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
009*GBC-J08 864.000*TC*2 584702855	009 - OS-00038 - ASI #12 Elevator Structure Clarifications	9,023.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,023.00	0.00
010*GBC-J08 864.000*TC*2 584724152	010 - OS-00111 - ASI #41 Typical Classroom Communication- Control	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584724156	010 - OS-00082 - PR-020 Guidance Waiting- Delete Storage Room	(2,783.00)	(2,783.00)	0.00	0.00	(2,783.00)	100.0%		0.00	(139.15)
010*GBC-J08 864.000*TC*2 584724157	010 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00
011*GBC-J08 864.000*TC*2 584729100	011 - OS-00101 - ASI #27 Sloped Glazing	1,554.00	0.00	0.00	0.00	0.00	0.0%		1,554.00	0.00
011*GBC-J08 864.000*TC*2 584729114	011 - OS-00113 - PR #26 OT/PT 4128 Ceiling Hooks	380.00	0.00	0.00	0.00	0.00	0.0%		380.00	0.00
012*GBC-J08 864.000*TC*2 584754438	012 - OS-00112 - PR #24 Additional Phenolic Lockers	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
012*GBC-J08 864.000*TC*2 584754439	012 - OS-00098 - PR #23 Door Control Modifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584754440	012 - OS-00097 - RFI #312 Shaft Adjustment at Level 3 Kitchen Exhaust	954.00	0.00	0.00	0.00	0.00	0.00	0.0%	954.00	0.00
012*GBC-J08 864.000*TC*2 584754441	012 - OS-00115 - ASI #47 Door Swing Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584754442	012 - OS-00103 - RFI #339 Missing 5 Door Openings on Door Schedule A711	3,005.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,005.00	0.00
012*GBC-J08 864.000*TC*2 584754443	012 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	14,658.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,658.00	0.00
100	Mobilization	10,000.00	10,000.00	0.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
101	Shop Drawings & Submittals	40,000.00	20,000.00	10,000.00	0.00	0.00	30,000.00	75.0%	10,000.00	1,500.00
102	Exterior LGMF Shop Drawings	35,000.00	28,000.00	3,500.00	0.00	0.00	31,500.00	90.0%	3,500.00	1,575.00
103	LEED Submittal's	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
104	Safety	35,000.00	2,800.00	700.00	0.00	0.00	3,500.00	10.0%	31,500.00	175.00
105	Scheduling & Pull Plan Meeting	20,000.00	3,000.00	1,000.00	0.00	0.00	4,000.00	20.0%	16,000.00	200.00
106	Site Office Trailer-Central	6,000.00	6,000.00	0.00	0.00	0.00	6,000.00	100.0%	0.00	300.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
107	Close-Out	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
108	Punchlist	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
109	De-mobilization	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
110	Mock-Up	19,000.00	19,000.00	0.00	0.00	19,000.00	100.0%	0.00	950.00	
111	General Foreman & Supervision	240,000.00	36,000.00	16,800.00	0.00	52,800.00	22.0%	187,200.00	2,640.00	
112	TA-14 Carp Repair 120hrs	11,500.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00	
113	TA-15 Taper GC Patching 200hrs	20,400.00	0.00	0.00	0.00	0.00	0.0%	20,400.00	0.00	
114	TA-16 Carp Mis. Safety 120hrs	11,500.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00	
115	TA-20 Ten Access Panels	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
116	Scissor Lift Allowance	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
117	Temp Drs Elect/IDF Q-12	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
118	Temp Ext. Door Infil Q-20	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00	
119	Trash Chutes	9,500.00	2,375.00	0.00	0.00	2,375.00	25.0%	7,125.00	118.75	
120	Loading Zones Total-3	7,200.00	0.00	0.00	0.00	0.00	0.0%	7,200.00	0.00	
121	Temp Wood Railing 500LF	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
122	Temp FECs & Stands (Q-50)	17,500.00	13,125.00	0.00	0.00	13,125.00	75.0%	4,375.00	656.25	
123	Temp Wood Stands Misc. (Q-30)	6,000.00	4,500.00	0.00	0.00	4,500.00	75.0%	1,500.00	225.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
124	Temp CM/EMT Office	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
125	Temp Ext. Power Enclosure	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
126	Install Access Doors Qty-40	6,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
127	Furnish Debris Cart Qty-10	3,500.00	1,750.00	0.00	0.00	0.00	1,750.00	50.0%	1,750.00	87.50
128	Temp PW At Window Q-12	2,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00
129	PW At Depressions	2,500.00	1,250.00	0.00	0.00	0.00	1,250.00	50.0%	1,250.00	62.50
130	Safety Rail Removal As Needed	20,000.00	1,000.00	0.00	0.00	0.00	1,000.00	5.0%	19,000.00	50.00
131	Ext South El Area A-A221 - Layout	5,100.00	3,060.00	1,530.00	0.00	0.00	4,590.00	90.0%	510.00	229.50
132	Ext South El Area A-A221 - F&I Clips for FP	3,500.00	2,100.00	1,050.00	0.00	0.00	3,150.00	90.0%	350.00	157.50
133	Ext South El Area A-A221 - Exterior Wall Framing Mat.	43,000.00	38,700.00	4,300.00	0.00	0.00	43,000.00	100.0%	0.00	2,150.00
134	Ext South El Area A-A221 - Exterior Wall Framing	59,400.00	44,550.00	8,910.00	0.00	0.00	53,460.00	90.0%	5,940.00	2,673.00
135	Ext South El Area A-A221 - Ext Sheathing Material	8,300.00	8,300.00	0.00	0.00	0.00	8,300.00	100.0%	0.00	415.00
136	Ext South El Area A-A221 - Ext Sheathing Install	20,600.00	15,450.00	3,090.00	0.00	0.00	18,540.00	90.0%	2,060.00	927.00
137	Ext South El Area A-A221 - Ext DAFS Mat. & Labor Install	15,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,400.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
138	Ext South El Area A-A221 - GRC Ext Column Material	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
139	Ext South El Area A-A221 - GRC Ext Column Install	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
140	Ext South El Area A-A221 - Insul & FS at Slab Edge Mat	2,800.00	1,400.00	1,120.00	0.00	2,520.00	90.0%	280.00	126.00
141	Ext South El Area A-A221 - Insul & FS at Slab Edge Labor	17,400.00	8,700.00	6,960.00	0.00	15,660.00	90.0%	1,740.00	783.00
142	Ext South El Area A-A221 - Ext Window & Wd Blcking Mat	7,000.00	3,500.00	2,800.00	0.00	6,300.00	90.0%	700.00	315.00
143	Ext South El Area A-A221 - Ext Window & Wd Blcking Labor	23,400.00	11,700.00	9,360.00	0.00	21,060.00	90.0%	2,340.00	1,053.00
144	Ext South El Area A-A221 - Ext Mat Stock & Clean	5,300.00	3,180.00	795.00	0.00	3,975.00	75.0%	1,325.00	198.75
145	Ext South El Area A-A221 - Exterior Lifts & Equipment	22,200.00	11,100.00	0.00	0.00	11,100.00	50.0%	11,100.00	555.00
146	Ext South El Area B - A222 - Layout	6,700.00	0.00	3,350.00	0.00	3,350.00	50.0%	3,350.00	167.50
147	Ext South El Area B - F&I Clips for FP	1,900.00	0.00	950.00	0.00	950.00	50.0%	950.00	47.50
148	Ext South El Area B - A222 - Exterior Wall Framing Mat.	33,000.00	0.00	19,800.00	0.00	19,800.00	60.0%	13,200.00	990.00
149	Ext South El Area B - A222 - Exterior Wall Framing	46,300.00	0.00	4,630.00	0.00	4,630.00	10.0%	41,670.00	231.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
150	Ext South El Area B - A222 - Ext Sheathing Material	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
151	Ext South El Area B - A222 - Ext Sheathing Install	17,400.00	0.00	0.00	0.00	0.00	0.0%	17,400.00	0.00
152	Ext South El Area B - A222 - Ext DAFS Mat. & Labor Install	2,700.00	0.00	0.00	0.00	0.00	0.0%	2,700.00	0.00
153	Ext South El Area B - A222 - Insul & FS at Slab Edge Mat	2,600.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
154	Ext South El Area B - A222 - Insul & FS at Slab Edge Labor	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00
155	Ext South El Area B - A222 - Ext Window & Wd Blcking Mat	8,700.00	0.00	0.00	0.00	0.00	0.0%	8,700.00	0.00
156	Ext South El Area B - A222 - Ext Window & Wd Blcking Labor	27,100.00	0.00	0.00	0.00	0.00	0.0%	27,100.00	0.00
157	Ext South El Area B - A222 - Ext Mat Stock & Clean	5,600.00	0.00	0.00	0.00	0.00	0.0%	5,600.00	0.00
158	Ext South El Area B - A222 - Exterior Lifts & Equipment	19,600.00	0.00	0.00	0.00	0.00	0.0%	19,600.00	0.00
159	Ext West El Area B-A223 - Layout	5,200.00	0.00	2,600.00	0.00	2,600.00	50.0%	2,600.00	130.00
160	Ext West El Area B-A223 - F&I Clips for FP	3,500.00	0.00	1,750.00	0.00	1,750.00	50.0%	1,750.00	87.50
161	Ext West El Area B-A223 - Exterior Wall Framing Mat.	46,000.00	0.00	23,000.00	0.00	23,000.00	50.0%	23,000.00	1,150.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
162	Ext West El Area B-A223 - Exterior Wall Framing	76,700.00	0.00	7,670.00	0.00	7,670.00	10.0%	69,030.00	383.50
163	Ext West El Area B-A223 - Ext Sheathing Material	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
164	Ext West El Area B-A223 - Ext Sheathing Install	25,300.00	0.00	0.00	0.00	0.00	0.0%	25,300.00	0.00
165	Ext West El Area B-A223 - Ext DAFS Mat. & Labor Install	23,000.00	0.00	0.00	0.00	0.00	0.0%	23,000.00	0.00
166	Ext West El Area B-A223 - Insul & FS at Slab Edge Mat	2,200.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00
167	Ext West El Area B-A223 - Insul & FS at Slab Edge Labor	11,100.00	0.00	0.00	0.00	0.00	0.0%	11,100.00	0.00
168	Ext West El Area B-A223 - Ext Window & Wd Blcking Mat	5,400.00	0.00	0.00	0.00	0.00	0.0%	5,400.00	0.00
169	Ext West El Area B-A223 - Ext Window & Wd Blcking Labor	11,400.00	0.00	0.00	0.00	0.00	0.0%	11,400.00	0.00
170	Ext West El Area B-A223 - Ext Mat Stock & Clean	5,700.00	0.00	0.00	0.00	0.00	0.0%	5,700.00	0.00
171	Ext West El Area B-A223 - Exterior Lifts & Equipment	19,100.00	0.00	0.00	0.00	0.00	0.0%	19,100.00	0.00
172	Ext West El Area C-A224- Layout	4,400.00	3,960.00	440.00	0.00	4,400.00	100.0%	0.00	220.00
173	Ext West El Area C-A224 - F&I Clips for FP	3,500.00	3,325.00	175.00	0.00	3,500.00	100.0%	0.00	175.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
174	Ext West El Area C-A224- Exterior Wall Framing Mat.	45,800.00	45,800.00	0.00	0.00	45,800.00	100.0%	0.00	2,290.00
175	Ext West El Area C-A224- Exterior Wall Framing	76,400.00	68,760.00	0.00	0.00	68,760.00	90.0%	7,640.00	3,438.00
176	Ext West El Area C-A224- Ext Sheathing Material	15,400.00	13,860.00	0.00	0.00	13,860.00	90.0%	1,540.00	693.00
177	Ext West El Area C-A224- Ext Sheathing Install	29,700.00	26,730.00	0.00	0.00	26,730.00	90.0%	2,970.00	1,336.50
178	Ext West El Area C-A224- Ext DAFS Material	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
179	Ext West El Area C-A224- Exterior DAFS Install Labor	42,300.00	0.00	0.00	0.00	0.00	0.0%	42,300.00	0.00
180	Ext West El Area C-A224- Insul & FS at Slab Edge Mat	1,900.00	0.00	1,900.00	0.00	1,900.00	100.0%	0.00	95.00
181	Ext West El Area C-A224- Insul & FS at Slab Edge Labor	10,100.00	9,090.00	505.00	0.00	9,595.00	95.0%	505.00	479.75
182	Ext West El Area C-A224- Ext Window & Wd Blcking Mat	8,500.00	7,650.00	0.00	0.00	7,650.00	90.0%	850.00	382.50
183	Ext West El Area C-A224- Ext Window & Wd Blcking Labor	16,300.00	14,670.00	0.00	0.00	14,670.00	90.0%	1,630.00	733.50
184	Ext West El Area C-A224- Ext Mat Stock & Clean	7,700.00	6,930.00	0.00	0.00	6,930.00	90.0%	770.00	346.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
185	Ext West El Area C-A224- Exterior Lifts & Equipment	21,800.00	19,620.00	0.00	0.00	19,620.00	90.0%	2,180.00	981.00	
186	Ext East El Area A-A225 - Layout	3,900.00	3,900.00	0.00	0.00	3,900.00	100.0%	0.00	195.00	
187	Ext East El Area A-A225 - F&I Clips for FP	3,500.00	3,500.00	0.00	0.00	3,500.00	100.0%	0.00	175.00	
188	Ext East El Area A-A225 - Exterior Wall Framing Mat.	42,300.00	40,185.00	2,115.00	0.00	42,300.00	100.0%	0.00	2,115.00	
189	Ext East El Area A-A225 - Exterior Wall Framing	66,700.00	40,020.00	23,345.00	0.00	63,365.00	95.0%	3,335.00	3,168.25	
190	Ext East El Area A-A225 - Ext Sheathing Material	10,300.00	10,300.00	0.00	0.00	10,300.00	100.0%	0.00	515.00	
191	Ext East El Area A-A225 - Ext Sheathing Install	19,100.00	11,460.00	6,685.00	0.00	18,145.00	95.0%	955.00	907.25	
192	Ext East El Area A-A225 - Ext DAFS Material	10,400.00	0.00	0.00	0.00	0.00	0.0%	10,400.00	0.00	
193	Ext East El Area A-A225 - Exterior DAFS Install Labor	40,700.00	0.00	0.00	0.00	0.00	0.0%	40,700.00	0.00	
194	Ext East El Area A-A225 - GRC Ext Column Material	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
195	Ext East El Area A-A225 - GRC Ext Column Install	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
196	Ext East El Area A-A225 - Insul & FS at Slab Edge Mat	1,700.00	1,020.00	680.00	0.00	1,700.00	100.0%	0.00	85.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
197	Ext East El Area A-A225 - Insul & FS at Slab Edge Labor	8,300.00	4,980.00	2,905.00	0.00	7,885.00	95.0%	415.00	394.25	
198	Ext East El Area A-A225 - Ext Window & Wd Blcking Mat	11,400.00	10,260.00	1,140.00	0.00	11,400.00	100.0%	0.00	570.00	
199	Ext East El Area A-A225 - Ext Window & Wd Blcking Labor	23,000.00	13,800.00	8,050.00	0.00	21,850.00	95.0%	1,150.00	1,092.50	
200	Ext East El Area A-A225 - Ext Mat Stock & Clean	4,900.00	2,450.00	1,225.00	0.00	3,675.00	75.0%	1,225.00	183.75	
201	Ext East El Area A-A225 - Exterior Lifts & Equipment	16,900.00	8,450.00	6,760.00	0.00	15,210.00	90.0%	1,690.00	760.50	
202	Ext West El Area B-A227 - Layout	1,300.00	0.00	650.00	0.00	650.00	50.0%	650.00	32.50	
203	Ext West El Area B-A227 - F & I Clips For FP	1,200.00	0.00	600.00	0.00	600.00	50.0%	600.00	30.00	
204	Ext West El Area B-A227 - Exterior Wall Framing Mat.	11,600.00	0.00	5,800.00	0.00	5,800.00	50.0%	5,800.00	290.00	
205	Ext West El Area B-A227 - Exterior Wall Framing	14,800.00	0.00	1,480.00	0.00	1,480.00	10.0%	13,320.00	74.00	
206	Ext West El Area B-A227 - Ext Sheathing Material	3,300.00	0.00	0.00	0.00	0.00	0.0%	3,300.00	0.00	
207	Ext West El Area B-A227 - Ext Sheathing Install	6,600.00	0.00	0.00	0.00	0.00	0.0%	6,600.00	0.00	
208	Ext West El Area B-A227 - Ext DAFS Mat. & Labor Install	2,700.00	0.00	0.00	0.00	0.00	0.0%	2,700.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
209	Ext West El Area B-A227 - Insul & FS at Slab Edge Mat	1,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,300.00	0.00
210	Ext West El Area B-A227 - Insul & FS at Slab Edge Labor	4,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,200.00	0.00
211	Ext West El Area B-A227 - Ext Window & Wd Blcking Mat	1,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,100.00	0.00
212	Ext West El Area B-A227 - Ext Window & Wd Blcking Labor	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
213	Ext West El Area B-A227 - Ext Mat Stock & Clean	2,200.00	0.00	550.00	0.00	0.00	550.00	25.0%	1,650.00	27.50
214	Ext West El Area B-A227 - Exterior Lifts & Equipment	10,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,800.00	0.00
215	Ext East El Area Gym-A226 - Layout	1,100.00	1,100.00	0.00	0.00	0.00	1,100.00	100.0%	0.00	55.00
216	Ext East El Area Gym-A226 - F & I Clips For FP	1,200.00	1,200.00	0.00	0.00	0.00	1,200.00	100.0%	0.00	60.00
217	Ext East El Area Gym-A226 - Exterior Wall Framing Mat.	11,500.00	11,500.00	0.00	0.00	0.00	11,500.00	100.0%	0.00	575.00
218	Ext East El Area Gym-A226 - Exterior Wall Framing	14,500.00	13,050.00	0.00	0.00	0.00	13,050.00	90.0%	1,450.00	652.50
219	Ext East El Area Gym-A226 - Ext Sheathing Material	3,500.00	3,500.00	0.00	0.00	0.00	3,500.00	100.0%	0.00	175.00
220	Ext East El Area Gym-A226 - Ext Sheathing Install	5,900.00	0.00	4,425.00	0.00	0.00	4,425.00	75.0%	1,475.00	221.25

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
221	Ext East El Area Gym-A226 - Insul & FS at Slab Edge Mat	1,300.00	0.00	1,300.00	0.00	1,300.00	100.0%	0.00	65.00	
222	Ext East El Area Gym-A226 - Insul & FS at Slab Edge Labor	4,200.00	0.00	3,150.00	0.00	3,150.00	75.0%	1,050.00	157.50	
223	Ext East El Area Gym-A226 - Ext Window & Wd Blcking Mat	1,100.00	0.00	1,100.00	0.00	1,100.00	100.0%	0.00	55.00	
224	Ext East El Area Gym-A226 - Ext Window & Wd Blcking Labor	1,400.00	0.00	700.00	0.00	700.00	50.0%	700.00	35.00	
225	Ext East El Area Gym-A226 - Ext Mat Stock & Clean	1,900.00	475.00	475.00	0.00	950.00	50.0%	950.00	47.50	
226	Ext East El Area Gym-A226 - Exterior Lifts & Equipment	9,000.00	1,800.00	4,950.00	0.00	6,750.00	75.0%	2,250.00	337.50	
227	Ext East El Area A-A227 - Layout	1,300.00	975.00	325.00	0.00	1,300.00	100.0%	0.00	65.00	
228	Ext East El Area A-A227 - F & I Clips For FP	1,200.00	900.00	300.00	0.00	1,200.00	100.0%	0.00	60.00	
229	Ext East El Area A-A227 - Exterior Wall Framing Mat.	12,100.00	9,075.00	3,025.00	0.00	12,100.00	100.0%	0.00	605.00	
230	Ext East El Area A-A227 - Exterior Wall Framing	15,100.00	11,325.00	3,020.00	0.00	14,345.00	95.0%	755.00	717.25	
231	Ext East El Area A-A227 - Ext Sheathing Material	3,600.00	3,600.00	0.00	0.00	3,600.00	100.0%	0.00	180.00	
232	Ext East El Area A-A227 - Ext Sheathing Install	6,100.00	4,575.00	1,220.00	0.00	5,795.00	95.0%	305.00	289.75	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
233	Ext East El Area A-A227 - Ext DAFS Mat. & Labor Install	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
234	Ext East El Area A-A227 - GRC Ext Column Material	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
235	Ext East El Area A-A227 - GRC Ext Column Install	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
236	Ext East El Area A-A227 - Insul & FS at Slab Edge Mat	3,000.00	2,250.00	750.00	0.00	3,000.00	100.0%	0.00	150.00	0.00
237	Ext East El Area A-A227 - Insul & FS at Slab Edge Labor	6,800.00	5,100.00	1,360.00	0.00	6,460.00	95.0%	340.00	323.00	0.00
238	Ext East El Area A-A227 - Ext Window & Wd Blcking Mat	1,200.00	900.00	300.00	0.00	1,200.00	100.0%	0.00	60.00	0.00
239	Ext East El Area A-A227 - Ext Window & Wd Blcking Labor	3,500.00	2,625.00	525.00	0.00	3,150.00	90.0%	350.00	157.50	0.00
240	Ext East El Area A-A227 - Ext Mat Stock & Clean	1,800.00	900.00	450.00	0.00	1,350.00	75.0%	450.00	67.50	0.00
241	Ext East El Area A-A227 - Exterior Lifts & Equipment	7,800.00	3,900.00	1,950.00	0.00	5,850.00	75.0%	1,950.00	292.50	0.00
242	Ext East El Area C-A225 - Layout	2,600.00	2,470.00	130.00	0.00	2,600.00	100.0%	0.00	130.00	0.00
243	Ext East El Area C-A225 - F & I Clips For FP	1,800.00	1,710.00	90.00	0.00	1,800.00	100.0%	0.00	90.00	0.00
244	Ext East El Area C-A225 - Exterior Wall Framing Mat.	20,900.00	20,900.00	0.00	0.00	20,900.00	100.0%	0.00	1,045.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
245	Ext East El Area C-A225 - Exterior Wall Framing	31,000.00	29,450.00	0.00	0.00	29,450.00	95.0%	1,550.00	1,472.50	
246	Ext East El Area C-A225 - Ext Sheathing Material	4,800.00	4,800.00	0.00	0.00	4,800.00	100.0%	0.00	240.00	
247	Ext East El Area C-A225 - Ext Sheathing Install	9,700.00	9,215.00	0.00	0.00	9,215.00	95.0%	485.00	460.75	
248	Ext East El Area C-A225 - Ext DAFS Mat. & Labor Install	2,600.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00	
249	Ext East El Area C-A225 - Insul & FS at Slab Edge Mat	4,000.00	4,000.00	0.00	0.00	4,000.00	100.0%	0.00	200.00	
250	Ext East El Area C-A225 - Insul & FS at Slab Edge Labor	8,300.00	7,885.00	0.00	0.00	7,885.00	95.0%	415.00	394.25	
251	Ext East El Area C-A225 - Ext Window & Wd Blcking Mat	4,700.00	4,465.00	235.00	0.00	4,700.00	100.0%	0.00	235.00	
252	Ext East El Area C-A225 - Ext Window & Wd Blcking Labor	6,600.00	6,270.00	0.00	0.00	6,270.00	95.0%	330.00	313.50	
253	Ext East El Area C-A225 - Ext Mat Stock & Clean	2,600.00	2,080.00	0.00	0.00	2,080.00	80.0%	520.00	104.00	
254	Ext East El Area C-A225 - Exterior Lifts & Equipment	10,100.00	7,575.00	1,515.00	0.00	9,090.00	90.0%	1,010.00	454.50	
255	Int. Foreman & Supervision	123,900.00	6,195.00	6,195.00	0.00	12,390.00	10.0%	111,510.00	619.50	
256	F & I Inter Clips For FP A	10,100.00	5,050.00	5,050.00	0.00	10,100.00	100.0%	0.00	505.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
257	F & I Inter Clips For FP B	7,500.00	0.00	3,750.00	0.00	3,750.00	50.0%	3,750.00	187.50	
258	F & I Inter Clips For FP C	8,600.00	6,450.00	2,150.00	0.00	8,600.00	100.0%	0.00	430.00	
259	Int Floor 0 Area A - Layout	5,900.00	0.00	5,900.00	0.00	5,900.00	100.0%	0.00	295.00	
260	Int Floor 0 Area A - Framing Material	33,100.00	0.00	31,445.00	0.00	31,445.00	95.0%	1,655.00	1,572.25	
261	Int Floor 0 Area A - Frame Walls Labor	35,800.00	0.00	17,900.00	0.00	17,900.00	50.0%	17,900.00	895.00	
262	Int Floor 0 Area A - Frame Ceilings & Soffits Labor	10,700.00	0.00	0.00	0.00	0.00	0.0%	10,700.00	0.00	
263	Int Floor 0 Area A - Install HMDF Labor	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
264	Int Floor 0 Area A - Drywall Material	32,400.00	0.00	0.00	0.00	0.00	0.0%	32,400.00	0.00	
265	Int Floor 0 Area A - Install Drywall	79,800.00	0.00	0.00	0.00	0.00	0.0%	79,800.00	0.00	
266	Int Floor 0 Area A - Install GWB Ceilings & Soffits	5,700.00	0.00	0.00	0.00	0.00	0.0%	5,700.00	0.00	
267	Int Floor 0 Area A - AC Caulk & FC Material	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
268	Int Floor 0 Area A - Install AC Caulk & FC	21,200.00	0.00	0.00	0.00	0.00	0.0%	21,200.00	0.00	
269	Int Floor 0 Area A - Insulation Material	5,900.00	0.00	0.00	0.00	0.00	0.0%	5,900.00	0.00	
270	Int Floor 0 Area A - Install Insulation	6,600.00	0.00	0.00	0.00	0.00	0.0%	6,600.00	0.00	
271	Int Floor 0 Area A - In-Wall Blck Material	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
272	Int Floor 0 Area A - Install In-Wall Bldking	11,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00
273	Int Floor 0 Area A - Material Stock & Cleaning	34,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	34,600.00	0.00
274	Int Floor 0 Area A - Taping & Finish Material	13,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,600.00	0.00
275	Int Floor 0 Area A - Taping & Finish Labor	53,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	53,000.00	0.00
276	Int Floor 0 Area A - Door & Hardware Install	18,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,700.00	0.00
277	Int Floor 0 Area A - Interior Lifts & Equipment	4,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,900.00	0.00
278	Int Floor 0 Area C - Layout	1,800.00	900.00	720.00	0.00	1,620.00	90.0%	180.00	81.00	
279	Int Floor 0 Area C - Framing Material	9,800.00	4,900.00	3,920.00	0.00	8,820.00	90.0%	980.00	441.00	
280	Int Floor 0 Area C - Frame Walls Labor	11,400.00	1,140.00	4,560.00	0.00	5,700.00	50.0%	5,700.00	285.00	
281	Int Floor 0 Area C - Frame Ceilings & Soffits Labor	4,100.00	0.00	0.00	0.00	0.00	0.0%	4,100.00	0.00	
282	Int Floor 0 Area C - Install HMDF Labor	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
283	Int Floor 0 Area C - Drywall Material	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	
284	Int Floor 0 Area C - Install Drywall	22,400.00	0.00	0.00	0.00	0.00	0.0%	22,400.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
285	Int Floor 0 Area C - Install GWB Ceilings & Soffits	2,300.00	0.00	0.00	0.00	0.00	0.0%	2,300.00	0.00	
286	Int Floor 0 Area C - AC Caulk & FC Material	1,700.00	0.00	0.00	0.00	0.00	0.0%	1,700.00	0.00	
287	Int Floor 0 Area C - Install AC Caulk & FC	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00	
288	Int Floor 0 Area C - Insulation Material	1,400.00	0.00	0.00	0.00	0.00	0.0%	1,400.00	0.00	
289	Int Floor 0 Area C - Install Insulation	1,700.00	0.00	0.00	0.00	0.00	0.0%	1,700.00	0.00	
290	Int Floor 0 Area C - In-Wall Blck Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00	
291	Int Floor 0 Area C - Install In-Wall Bleking	1,300.00	0.00	0.00	0.00	0.00	0.0%	1,300.00	0.00	
292	Int Floor 0 Area C - Material Stock & Cleaning	10,600.00	0.00	2,650.00	0.00	2,650.00	25.0%	7,950.00	132.50	
293	Int Floor 0 Area C - Taping & Finish Material	4,700.00	0.00	0.00	0.00	0.00	0.0%	4,700.00	0.00	
294	Int Floor 0 Area C - Taping & Finish Labor	12,600.00	0.00	0.00	0.00	0.00	0.0%	12,600.00	0.00	
295	Int Floor 0 Area C - Door & Hardware Install	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
296	Int Floor 0 Area C - Interior Lifts & Equipment	2,400.00	0.00	600.00	0.00	600.00	25.0%	1,800.00	30.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 22)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
297	Floor 1 Area A - Layout	4,900.00	2,450.00	1,225.00	0.00	3,675.00	75.0%	1,225.00	183.75	
298	Floor 1 Area A - Framing Material	27,800.00	20,850.00	6,950.00	0.00	27,800.00	100.0%	0.00	1,390.00	
299	Floor 1 Area A - Frame Walls Labor	28,400.00	14,200.00	5,680.00	0.00	19,880.00	70.0%	8,520.00	994.00	
300	Floor 1 Area A - Frame Ceilings & Soffits Labor	17,700.00	0.00	0.00	0.00	0.00	0.0%	17,700.00	0.00	
301	Floor 1 Area A - Install HMDf Labor	9,900.00	0.00	0.00	0.00	0.00	0.0%	9,900.00	0.00	
302	Floor 1 Area A - Drywall Material	24,700.00	6,175.00	0.00	0.00	6,175.00	25.0%	18,525.00	308.75	
303	Floor 1 Area A - Install Drywall	66,600.00	6,660.00	0.00	0.00	6,660.00	10.0%	59,940.00	333.00	
304	Floor 1 Area A - Install GWB Ceilings & Soffits	10,200.00	0.00	0.00	0.00	0.00	0.0%	10,200.00	0.00	
305	Floor 1 Area A - AC Caulk & FC Material	3,900.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00	
306	Floor 1 Area A - Install AC Caulk & FC	12,700.00	0.00	0.00	0.00	0.00	0.0%	12,700.00	0.00	
307	Floor 1 Area A - Insulation Material	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	
308	Floor 1 Area A - Install Insulation	4,600.00	0.00	0.00	0.00	0.00	0.0%	4,600.00	0.00	
309	Floor 1 Area A - In-Wall Blck Material	3,600.00	0.00	0.00	0.00	0.00	0.0%	3,600.00	0.00	
310	Floor 1 Area A - Install In-Wall Blcking	6,800.00	0.00	0.00	0.00	0.00	0.0%	6,800.00	0.00	
311	Floor 1 Area A - Material Stock & Cleaning	32,200.00	0.00	0.00	0.00	0.00	0.0%	32,200.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
312	Floor 1 Area A - Furnish & Install Reveals	10,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,100.00	0.00
313	Floor 1 Area A - Taping & Finish Material	18,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,400.00	0.00
314	Floor 1 Area A - Taping & Finish Wall Labor	49,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	49,100.00	0.00
315	Floor 1 Area A - Taping & Finish Clg Labor	8,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,200.00	0.00
316	Floor 1 Area A - Furnish & Install FRP	12,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,200.00	0.00
317	Floor 1 Area A - Door & Hardware Install	27,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	27,200.00	0.00
318	Floor 1 Area A - Interior Lifts & Equipment	4,400.00	0.00	440.00	0.00	440.00	440.00	10.0%	3,960.00	22.00
319	Flr 1 Area B - Layout	6,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
320	Flr 1 Area B - Framing Material	32,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	32,400.00	0.00
321	Flr 1 Area B - Frame Walls Labor	40,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00
322	Flr 1 Area B - Frame Ceilings & Soffits Labor	29,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	29,400.00	0.00
323	Flr 1 Area B - Install HMDF Labor	5,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,200.00	0.00
324	Flr 1 Area B - Drywall Material	41,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	41,100.00	0.00
325	Flr 1 Area B - Install Drywall	76,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	76,400.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 24)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
326	Flr 1 Area B - Install GWB Ceilings & Soffits	22,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,200.00	0.00
327	Flr 1 Area B - AC Caulk & FC Material	5,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,200.00	0.00
328	Flr 1 Area B - Install AC Caulk & FC	18,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,200.00	0.00
329	Flr 1 Area B - Insulation Material	7,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,600.00	0.00
330	Flr 1 Area B - Install Insulation	8,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,600.00	0.00
331	Flr 1 Area B - In-Wall Blck Material	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
332	Flr 1 Area B - Install In-Wall Blcking	6,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,300.00	0.00
333	Flr 1 Area B - Material Stock & Cleaning	44,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	44,400.00	0.00
334	Flr 1 Area B - Furnish & Install Reveals	11,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,400.00	0.00
335	Flr 1 Area B - Taping & Finish Material	21,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,400.00	0.00
336	Flr 1 Area B - Taping & Finish Wall Labor	62,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	62,900.00	0.00
337	Flr 1 Area B - Taping & Finish Clg Labor	13,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,200.00	0.00
338	Flr 1 Area B - Door & Hardware Install	21,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,000.00	0.00
339	Flr 1 Area B - Interior Lifts & Equipment	5,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,800.00	0.00
340	Flr 1 Area C - Layout	4,600.00	3,450.00	690.00	0.00	4,140.00	90.0%	460.00	207.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 25)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
341	Flr 1 Area C - Framing Material	27,300.00	24,570.00	2,730.00	0.00	27,300.00	100.0%	0.00	1,365.00	
342	Flr 1 Area C - Frame Walls Labor	34,100.00	17,050.00	8,525.00	0.00	25,575.00	75.0%	8,525.00	1,278.75	
343	Flr 1 Area C - Frame Ceilings & Soffits Labor	40,000.00	10,000.00	0.00	0.00	10,000.00	25.0%	30,000.00	500.00	
344	Flr 1 Area C - Install HMDF Labor	3,900.00	0.00	2,925.00	0.00	2,925.00	75.0%	975.00	146.25	
345	Flr 1 Area C - Drywall Material	30,600.00	4,590.00	0.00	0.00	4,590.00	15.0%	26,010.00	229.50	
346	Flr 1 Area C - Install Drywall	63,700.00	3,185.00	0.00	0.00	3,185.00	5.0%	60,515.00	159.25	
347	Flr 1 Area C - Install GWB Ceilings & Soffits	38,000.00	5,700.00	0.00	0.00	5,700.00	15.0%	32,300.00	285.00	
348	Flr 1 Area C - AC Caulk & FC Material	3,600.00	0.00	0.00	0.00	0.00	0.0%	3,600.00	0.00	
349	Flr 1 Area C - Install AC Caulk & FC	14,200.00	0.00	0.00	0.00	0.00	0.0%	14,200.00	0.00	
350	Flr 1 Area C - Insulation Material	8,400.00	0.00	0.00	0.00	0.00	0.0%	8,400.00	0.00	
351	Flr 1 Area C - Install Insulation	10,400.00	0.00	0.00	0.00	0.00	0.0%	10,400.00	0.00	
352	Flr 1 Area C - In-Wall Blck Material	2,100.00	0.00	0.00	0.00	0.00	0.0%	2,100.00	0.00	
353	Flr 1 Area C - Install In-Wall Blecking	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00	
354	Flr 1 Area C - Material Stock & Cleaning	35,800.00	3,580.00	0.00	0.00	3,580.00	10.0%	32,220.00	179.00	
355	Flr 1 Area C - Taping & Finish Material	19,700.00	0.00	0.00	0.00	0.00	0.0%	19,700.00	0.00	
356	Flr 1 Area C - Taping & Finish Wall Labor	55,500.00	0.00	0.00	0.00	0.00	0.0%	55,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 26)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
357	Flr 1 Area C - Taping & Finish Clg Labor	27,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	27,900.00	0.00
358	Flr 1 Area C - Door & Hardware Install	14,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
359	Flr 1 Area C - Interior Lifts & Equipment	3,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00
360	Flr 2 Area A - Layout	6,400.00	3,200.00	1,600.00	0.00	4,800.00	75.0%	1,600.00	240.00	
361	Flr 2 Area A - Framing Material	36,400.00	27,300.00	9,100.00	0.00	36,400.00	100.0%	0.00	1,820.00	
362	Flr 2 Area A - Frame Walls Labor	45,100.00	22,550.00	11,275.00	0.00	33,825.00	75.0%	11,275.00	1,691.25	
363	Flr 2 Area A - Frame Ceilings & Soffits Labor	29,400.00	0.00	0.00	0.00	0.00	0.0%	29,400.00	0.00	
364	Flr 2 Area A - Install HMDF Labor	3,900.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00	
365	Flr 2 Area A - Drywall Material	22,900.00	0.00	0.00	0.00	0.00	0.0%	22,900.00	0.00	
366	Flr 2 Area A - Install Drywall	48,000.00	0.00	0.00	0.00	0.00	0.0%	48,000.00	0.00	
367	Flr 2 Area A - Install GWB Ceilings & Soffits	15,100.00	0.00	0.00	0.00	0.00	0.0%	15,100.00	0.00	
368	Flr 2 Area A - AC Caulk & FC Material	4,100.00	0.00	0.00	0.00	0.00	0.0%	4,100.00	0.00	
369	Flr 2 Area A - Install AC Caulk & FC	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00	
370	Flr 2 Area A - Insulation Material	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
371	Flr 2 Area A - Install Insulation	5,200.00	0.00	0.00	0.00	0.00	0.0%	5,200.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 27)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
372	Flr 2 Area A - In-Wall Blck Material	3,500.00	0.00	0.00	0.00	0.00	0.00	0.00	3,500.00	0.00
373	Flr 2 Area A - Install In-Wall Blcking	10,700.00	0.00	0.00	0.00	0.00	0.00	0.00	10,700.00	0.00
374	Flr 2 Area A - Material Stock & Cleaning	36,400.00	0.00	0.00	0.00	0.00	0.00	0.00	36,400.00	0.00
375	Flr 2 Area A - Furnish & Install Reveals	11,100.00	0.00	0.00	0.00	0.00	0.00	0.00	11,100.00	0.00
376	Flr 2 Area A - Taping & Finish Material	17,900.00	0.00	0.00	0.00	0.00	0.00	0.00	17,900.00	0.00
377	Flr 2 Area A - Taping & Finish Wall Labor	49,800.00	0.00	0.00	0.00	0.00	0.00	0.00	49,800.00	0.00
378	Flr 2 Area A - Taping & Finish Clg Labor	11,400.00	0.00	0.00	0.00	0.00	0.00	0.00	11,400.00	0.00
379	Flr 2 Area A - Door & Hardware Install	14,000.00	0.00	0.00	0.00	0.00	0.00	0.00	14,000.00	0.00
380	Flr 2 Area A - Interior Lifts & Equipment	5,800.00	0.00	0.00	0.00	0.00	0.00	0.00	5,800.00	0.00
381	Flr 2 Area B - Layout	8,000.00	0.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
382	Flr 2 Area B - Framing Material	39,400.00	0.00	0.00	0.00	0.00	0.00	0.00	39,400.00	0.00
383	Flr 2 Area B - Frame Walls Labor	46,800.00	0.00	0.00	0.00	0.00	0.00	0.00	46,800.00	0.00
384	Flr 2 Area B - Frame Ceilings & Soffits Labor	65,600.00	0.00	0.00	0.00	0.00	0.00	0.00	65,600.00	0.00
385	Flr 2 Area B - Install HMDF Labor	3,100.00	0.00	0.00	0.00	0.00	0.00	0.00	3,100.00	0.00
386	Flr 2 Area B - Drywall Material	28,200.00	0.00	0.00	0.00	0.00	0.00	0.00	28,200.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 28)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
387	Flr 2 Area B - Install Drywall	49,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	49,900.00	0.00
388	Flr 2 Area B - Install GWB Ceilings & Soffits	40,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,100.00	0.00
389	Flr 2 Area B - AC Caulk & FC Material	4,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,900.00	0.00
390	Flr 2 Area B - Install AC Caulk & FC	19,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,600.00	0.00
391	Flr 2 Area B - Insulation Material	8,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,200.00	0.00
392	Flr 2 Area B - Install Insulation	12,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,700.00	0.00
393	Flr 2 Area B - In-Wall Blck Material	4,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,400.00	0.00
394	Flr 2 Area B - Install In-Wall Blcking	9,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,900.00	0.00
395	Flr 2 Area B - Material Stock & Cleaning	30,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	30,300.00	0.00
396	Flr 2 Area B - Furnish & Install Reveals	18,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
397	Flr 2 Area B - Taping & Finish Material	21,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,300.00	0.00
398	Flr 2 Area B - Taping & Finish Wall Labor	62,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	62,300.00	0.00
399	Flr 2 Area B - Taping & Finish Clg Labor	25,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,400.00	0.00
400	Flr 2 Area B - Door & Hardware Install	11,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00
401	Flr 2 Area B - Interior Lifts & Equipment	7,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,800.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 29)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
402	Flr 2 Area C - Layout	5,100.00	3,825.00	1,275.00	0.00	5,100.00	100.0%	0.00	255.00	
403	Flr 2 Area C - Framing Material	31,400.00	28,260.00	3,140.00	0.00	31,400.00	100.0%	0.00	1,570.00	
404	Flr 2 Area C - Frame Walls Labor	37,800.00	18,900.00	7,560.00	0.00	26,460.00	70.0%	11,340.00	1,323.00	
405	Flr 2 Area C - Frame Ceilings & Soffits Labor	22,700.00	0.00	0.00	0.00	0.00	0.0%	22,700.00	0.00	
406	Flr 2 Area C - Install HMDF Labor	6,500.00	3,250.00	2,600.00	0.00	5,850.00	90.0%	650.00	292.50	
407	Flr 2 Area C - Drywall Material	22,400.00	1,120.00	0.00	0.00	1,120.00	5.0%	21,280.00	56.00	
408	Flr 2 Area C - Install Drywall	48,500.00	2,425.00	0.00	0.00	2,425.00	5.0%	46,075.00	121.25	
409	Flr 2 Area C - Install GWB Ceilings & Soffits	11,100.00	0.00	0.00	0.00	0.00	0.0%	11,100.00	0.00	
410	Flr 2 Area C - AC Caulk & FC Material	3,400.00	0.00	0.00	0.00	0.00	0.0%	3,400.00	0.00	
411	Flr 2 Area C - Install AC Caulk & FC	11,300.00	0.00	0.00	0.00	0.00	0.0%	11,300.00	0.00	
412	Flr 2 Area C - Insulation Material	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
413	Flr 2 Area C - Install Insulation	4,600.00	0.00	0.00	0.00	0.00	0.0%	4,600.00	0.00	
414	Flr 2 Area C - In-Wall Blck Material	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
415	Flr 2 Area C - Install In-Wall Blcking	6,600.00	0.00	0.00	0.00	0.00	0.0%	6,600.00	0.00	
416	Flr 2 Area C - Material Stock & Cleaning	25,400.00	1,270.00	0.00	0.00	1,270.00	5.0%	24,130.00	63.50	
417	Flr 2 Area C - Furnish & Install Reveals	17,900.00	0.00	0.00	0.00	0.00	0.0%	17,900.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 30)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
418	Flr 2 Area C - Taping & Finish Material	17,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	17,800.00	0.00
419	Flr 2 Area C - Taping & Finish Labor	48,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	48,700.00	0.00
420	Flr 2 Area C - Taping & Finish Clg Labor	8,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,700.00	0.00
421	Flr 2 Area C - Door & Hardware Install	19,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,600.00	0.00
422	Flr 2 Area C - Interior Lifts & Equipment	4,900.00	245.00	245.00	0.00	490.00	10.0%	4,410.00	24.50	
423	Flr 3 Area A - Layout	6,300.00	3,150.00	2,520.00	0.00	5,670.00	90.0%	630.00	283.50	
424	Flr 3 Area A - Framing Material	35,500.00	26,625.00	8,875.00	0.00	35,500.00	100.0%	0.00	1,775.00	
425	Flr 3 Area A - Frame Walls Labor	41,000.00	10,250.00	14,350.00	0.00	24,600.00	60.0%	16,400.00	1,230.00	
426	Flr 3 Area A - Frame Ceilings & Soffits Labor	25,900.00	0.00	0.00	0.00	0.00	0.0%	25,900.00	0.00	
427	Flr 3 Area A - Install HMDF Labor	3,900.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00	
428	Flr 3 Area A - Drywall Material	23,900.00	0.00	0.00	0.00	0.00	0.0%	23,900.00	0.00	
429	Flr 3 Area A - Install Drywall	51,100.00	0.00	0.00	0.00	0.00	0.0%	51,100.00	0.00	
430	Flr 3 Area A - Install GWB Ceilings & Soffits	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
431	Flr 3 Area A - AC Caulk & FC Material	3,900.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00	
432	Flr 3 Area A - Install AC Caulk & FC	12,800.00	0.00	0.00	0.00	0.00	0.0%	12,800.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 31)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
433	Flr 3 Area A - Insulation Material	4,600.00	0.00	0.00	0.00	0.00	0.0%	4,600.00	0.00	
434	Flr 3 Area A - Install Insulation	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
435	Flr 3 Area A - In-Wall Blck Material	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
436	Flr 3 Area A - Install In-Wall Blcking	9,800.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00	
437	Flr 3 Area A - Material Stock & Cleaning	23,400.00	0.00	2,340.00	0.00	2,340.00	10.0%	21,060.00	117.00	
438	Flr 3 Area A - Furnish & Install Reveals	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
439	Flr 3 Area A - Taping & Finish Material	18,500.00	0.00	0.00	0.00	0.00	0.0%	18,500.00	0.00	
440	Flr 3 Area A - Taping & Finish Wall Labor	49,400.00	0.00	0.00	0.00	0.00	0.0%	49,400.00	0.00	
441	Flr 3 Area A - Taping & Finish Clg Labor	12,900.00	0.00	0.00	0.00	0.00	0.0%	12,900.00	0.00	
442	Flr 3 Area A - Door & Hardware Install	17,600.00	0.00	0.00	0.00	0.00	0.0%	17,600.00	0.00	
443	Flr 3 Area A - Interior Lifts & Equipment	5,800.00	0.00	0.00	0.00	0.00	0.0%	5,800.00	0.00	
444	Flr 3 Area B - Layout	7,100.00	0.00	0.00	0.00	0.00	0.0%	7,100.00	0.00	
445	Flr 2 Area B - Framing Material	35,000.00	0.00	0.00	0.00	0.00	0.0%	35,000.00	0.00	
446	Flr 2 Area B - Frame Walls Labor	42,000.00	0.00	0.00	0.00	0.00	0.0%	42,000.00	0.00	
447	Flr 2 Area B - Frame Ceilings & Soffits Labor	32,000.00	0.00	0.00	0.00	0.00	0.0%	32,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 32)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
448	Flr 2 Area B - Install HMDF Labor	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
449	Flr 2 Area B - Drywall Material	22,200.00	0.00	0.00	0.00	0.00	0.0%	22,200.00	0.00	
450	Flr 2 Area B - Install Drywall	50,700.00	0.00	0.00	0.00	0.00	0.0%	50,700.00	0.00	
451	Flr 2 Area B - Install GWB Ceilings & Soffits	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
452	Flr 2 Area B - AC Caulk & FC Material	3,600.00	0.00	0.00	0.00	0.00	0.0%	3,600.00	0.00	
453	Flr 2 Area B - Install AC Caulk & FC	12,100.00	0.00	0.00	0.00	0.00	0.0%	12,100.00	0.00	
454	Flr 2 Area B - Insulation Material	4,300.00	0.00	0.00	0.00	0.00	0.0%	4,300.00	0.00	
455	Flr 2 Area B - Install Insulation	4,600.00	0.00	0.00	0.00	0.00	0.0%	4,600.00	0.00	
456	Flr 2 Area B - In-Wall Blck Material	3,400.00	0.00	0.00	0.00	0.00	0.0%	3,400.00	0.00	
457	Flr 2 Area B - Install In-Wall Blcking	7,200.00	0.00	0.00	0.00	0.00	0.0%	7,200.00	0.00	
458	Flr 2 Area B - Material Stock & Cleaning	24,100.00	0.00	0.00	0.00	0.00	0.0%	24,100.00	0.00	
459	Flr 2 Area B - Furnish & Install Reveals	11,100.00	0.00	0.00	0.00	0.00	0.0%	11,100.00	0.00	
460	Flr 2 Area B - Taping & Finish Material	19,100.00	0.00	0.00	0.00	0.00	0.0%	19,100.00	0.00	
461	Flr 2 Area B - Taping & Finish Labor	53,700.00	0.00	0.00	0.00	0.00	0.0%	53,700.00	0.00	
462	Flr 2 Area B - Taping & Finish Clg Labor	17,300.00	0.00	0.00	0.00	0.00	0.0%	17,300.00	0.00	
463	Flr 2 Area B - Door & Hardware Install	20,400.00	0.00	0.00	0.00	0.00	0.0%	20,400.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 33)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
464	Flr 2 Area B - Interior Lifts & Equipment	58,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	58,800.00	0.00
465	Flr 3 Area C - Layout	4,400.00	3,300.00	660.00	0.00	3,960.00	90.0%	440.00	198.00	
466	Flr 3 Area C - Framing Material	29,300.00	26,370.00	2,930.00	0.00	29,300.00	100.0%	0.00	1,465.00	
467	Flr 3 Area C - Frame Walls Labor	35,500.00	17,750.00	8,875.00	0.00	26,625.00	75.0%	8,875.00	1,331.25	
468	Flr 3 Area C - Frame Ceilings & Soffits Labor	17,800.00	0.00	0.00	0.00	0.00	0.0%	17,800.00	0.00	
469	Flr 3 Area C - Install HMDF Labor	2,700.00	0.00	0.00	0.00	0.00	0.0%	2,700.00	0.00	
470	Flr 3 Area C - Drywall Material	14,900.00	745.00	0.00	0.00	745.00	5.0%	14,155.00	37.25	
471	Flr 3 Area C - Install Drywall	35,300.00	1,765.00	0.00	0.00	1,765.00	5.0%	33,535.00	88.25	
472	Flr 3 Area C - Install GWB Ceilings & Soffits	11,400.00	0.00	0.00	0.00	0.00	0.0%	11,400.00	0.00	
473	Flr 3 Area C - AC Caulk & FC Material	2,700.00	0.00	0.00	0.00	0.00	0.0%	2,700.00	0.00	
474	Flr 3 Area C - Install AC Caulk & FC	8,700.00	0.00	0.00	0.00	0.00	0.0%	8,700.00	0.00	
475	Flr 3 Area C - Insulation Material	3,600.00	0.00	0.00	0.00	0.00	0.0%	3,600.00	0.00	
476	Flr 3 Area C - Install Insulation	3,200.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00	
477	Flr 3 Area C - In-Wall Blck Material	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
478	Flr 3 Area C - Install In-Wall Blcking	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
479	Flr 3 Area C - Material Stock & Cleaning	22,200.00	1,110.00	1,110.00	0.00	2,220.00	10.0%	19,980.00	111.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 34)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
480	Flr 3 Area C - Furnish & Install Reveals	15,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,700.00	0.00
481	Flr 3 Area C - Taping & Finish Material	12,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,900.00	0.00
482	Flr 3 Area C - Taping & Finish Wall Labor	38,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	38,100.00	0.00
483	Flr 3 Area C - Taping & Finish Clg Labor	8,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,900.00	0.00
484	Flr 3 Area C - Door & Hardware Install	11,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,800.00	0.00
485	Flr 3 Area C - Interior Lifts & Equipment	3,900.00	195.00	195.00	0.00	390.00	10.0%	3,510.00	19.50	
486	Flr 4 Area A - Layout	7,400.00	1,850.00	4,810.00	0.00	6,660.00	90.0%	740.00	333.00	
487	Flr 4 Area A - Framing Material	38,600.00	28,950.00	9,650.00	0.00	38,600.00	100.0%	0.00	1,930.00	
488	Flr 4 Area A - Frame Walls Labor	40,400.00	0.00	20,200.00	0.00	20,200.00	50.0%	20,200.00	1,010.00	
489	Flr 4 Area A - Frame Ceilings & Soffits Labor	24,400.00	0.00	0.00	0.00	0.00	0.0%	24,400.00	0.00	
490	Flr 4 Area A - Frame Skylights	26,400.00	0.00	0.00	0.00	0.00	0.0%	26,400.00	0.00	
491	Flr 4 Area A - Install HMDF Labor	6,700.00	0.00	0.00	0.00	0.00	0.0%	6,700.00	0.00	
492	Flr 4 Area A - Drywall Material	23,900.00	0.00	0.00	0.00	0.00	0.0%	23,900.00	0.00	
493	Flr 4 Area A - Install Drywall	50,300.00	0.00	0.00	0.00	0.00	0.0%	50,300.00	0.00	
494	Flr 4 Area A - Install GWB Ceilings & Soffits	34,000.00	0.00	0.00	0.00	0.00	0.0%	34,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 35)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
495	Flr 4 Area A - AC Caulk & FC Material	4,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,400.00	0.00
496	Flr 4 Area A - Install AC Caulk & FC	14,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,600.00	0.00
497	Flr 4 Area A - Insulation Material	4,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,600.00	0.00
498	Flr 4 Area A - Install Insulation	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
499	Flr 4 Area A - In-Wall Blck Material	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
500	Flr 4 Area A - Install In-Wall Blcking	13,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00
501	Flr 4 Area A - Material Stock & Cleaning	36,400.00	1,820.00	0.00	0.00	0.00	1,820.00	5.0%	34,580.00	91.00
502	Flr 4 Area A - Furnish & Install Reveals	12,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,600.00	0.00
503	Flr 4 Area A - Taping & Finish Material	21,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,200.00	0.00
504	Flr 4 Area A - Taping & Finish Wall Labor	69,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	69,400.00	0.00
505	Flr 4 Area A - Taping & Finish Clg Labor	15,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,200.00	0.00
506	Flr 4 Area A - Door & Hardware Install	22,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,100.00	0.00
507	Flr 4 Area A - Interior Lifts & Equipment	6,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,800.00	0.00
508	Flr 4 Area B - Layout	6,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,600.00	0.00
509	Flr 4 Area B - Framing Material	24,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	24,400.00	0.00
510	Flr 4 Area B - Frame Walls Labor	32,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	32,700.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 36)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
511	Flr 4 Area B - Frame Ceilings & Soffits Labor	24,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	24,700.00	0.00
512	Flr 4 Area B - Install HMDF Labor	5,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,400.00	0.00
513	Flr 4 Area B - Drywall Material	24,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	24,300.00	0.00
514	Flr 4 Area B - Install Drywall	50,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,100.00	0.00
515	Flr 4 Area B - Install GWB Ceilings & Soffits	13,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,800.00	0.00
516	Flr 4 Area B - AC Caulk & FC Material	4,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,200.00	0.00
517	Flr 4 Area B - Install AC Caulk & FC	14,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
518	Flr 4 Area B - Insulation Material	5,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,200.00	0.00
519	Flr 4 Area B - Install Insulation	5,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,400.00	0.00
520	Flr 4 Area B - In-Wall Blck Material	3,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,800.00	0.00
521	Flr 4 Area B - Install In-Wall Blcking	9,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00
522	Flr 4 Area B - Material Stock & Cleaning	35,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	35,400.00	0.00
523	Flr 4 Area B - Furnish & Install Reveals	15,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,300.00	0.00
524	Flr 4 Area B - Taping & Finish Material	18,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,200.00	0.00
525	Flr 4 Area B - Taping & Finish Wall Labor	51,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	51,300.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 37)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
526	Flr 4 Area B - Taping & Finish Clg Labor	10,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,400.00	0.00
527	Flr 4 Area B - Door & Hardware Install	22,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,900.00	0.00
528	Flr 4 Area B - Interior Lifts & Equipment	5,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,800.00	0.00
529	Flr 4 Area C - Layout	4,800.00	3,600.00	720.00	0.00	4,320.00	90.0%	480.00	216.00	
530	Flr 4 Area C - Framing Material	28,200.00	25,380.00	2,820.00	0.00	28,200.00	100.0%	0.00	1,410.00	
531	Flr 4 Area C - Frame Walls Labor	34,100.00	17,050.00	8,525.00	0.00	25,575.00	75.0%	8,525.00	1,278.75	
532	Flr 4 Area C - Frame Ceilings & Soffits Labor	16,400.00	4,100.00	0.00	0.00	4,100.00	25.0%	12,300.00	205.00	
533	Flr 4 Area C - Install HMDF Labor	2,900.00	725.00	1,450.00	0.00	2,175.00	75.0%	725.00	108.75	
534	Flr 4 Area C - Drywall Material	18,400.00	920.00	0.00	0.00	920.00	5.0%	17,480.00	46.00	
535	Flr 4 Area C - Install Drywall	39,200.00	1,960.00	0.00	0.00	1,960.00	5.0%	37,240.00	98.00	
536	Flr 4 Area C - Install GWB Ceilings & Soffits	8,800.00	0.00	0.00	0.00	0.00	0.0%	8,800.00	0.00	
537	Flr 4 Area C - AC Caulk & FC Material	2,900.00	0.00	0.00	0.00	0.00	0.0%	2,900.00	0.00	
538	Flr 4 Area C - Install AC Caulk & FC	9,800.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00	
539	Flr 4 Area C - Insulation Material	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
540	Flr 4 Area C - Install Insulation	3,800.00	0.00	0.00	0.00	0.00	0.0%	3,800.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 38)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
541	Flr 4 Area C - In-Wall Blck Material	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
542	Flr 4 Area C - Install In-Wall Blcking	7,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,400.00	0.00
543	Flr 4 Area C - Material Stock & Cleaning	23,900.00	1,195.00	1,195.00	0.00	2,390.00	10.0%	21,510.00	119.50	
544	Flr 4 Area C - Furnish & Install Reveals	17,800.00	0.00	0.00	0.00	0.00	0.0%	17,800.00	0.00	
545	Flr 4 Area C - Taping & Finish Material	9,800.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00	
546	Flr 4 Area C - Taping & Finish Wall Labor	35,200.00	0.00	0.00	0.00	0.00	0.0%	35,200.00	0.00	
547	Flr 4 Area C - Taping & Finish Clg Labor	6,400.00	0.00	0.00	0.00	0.00	0.0%	6,400.00	0.00	
548	Flr 4 Area C - Door & Hardware Install	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	
549	Flr 4 Area C - Interior Lifts & Equipment	3,900.00	195.00	195.00	0.00	390.00	10.0%	3,510.00	19.50	
550	Roof Blocking Material	44,200.00	22,100.00	11,050.00	0.00	33,150.00	75.0%	11,050.00	1,657.50	
551	South A Roof Edge Blking Labor	10,600.00	2,120.00	7,420.00	0.00	9,540.00	90.0%	1,060.00	477.00	
552	South B Roof Edge Blking Labor	9,500.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00	
553	West C Roof Edge Blking Labor	2,300.00	1,380.00	690.00	0.00	2,070.00	90.0%	230.00	103.50	
554	West B Roof Edge Blking Labor	8,100.00	0.00	0.00	0.00	0.00	0.0%	8,100.00	0.00	
555	West C Roof Edge Blking Labor	5,600.00	3,360.00	1,680.00	0.00	5,040.00	90.0%	560.00	252.00	
556	East C Roof Edge Blking Labor	10,900.00	6,540.00	3,270.00	0.00	9,810.00	90.0%	1,090.00	490.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 39)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
557	Gym Roof Edge Blking Labor	6,200.00	0.00	0.00	0.00	0.00	0.00	0.00	6,200.00	0.00
558	East A Roof Edge Blking Labor	7,600.00	1,520.00	5,320.00	0.00	6,840.00	90.0%	760.00	342.00	
559	West B Roof Edge Blking Labor	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
560	Skylight Roof Blocking	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
561	104400 Furnish FE & FEC	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
562	104400 Install FE & FEC	4,700.00	0.00	0.00	0.00	0.00	0.0%	4,700.00	0.00	
563	Furnish CWF Music Room	3,600.00	0.00	0.00	0.00	0.00	0.0%	3,600.00	0.00	
564	Install CWF Music Room	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
565	Furnish CWF Media Room	2,300.00	0.00	0.00	0.00	0.00	0.0%	2,300.00	0.00	
566	Install CWF Media Room	1,100.00	0.00	0.00	0.00	0.00	0.0%	1,100.00	0.00	
567	Furnish CWF Band Chorus Room	9,200.00	0.00	0.00	0.00	0.00	0.0%	9,200.00	0.00	
568	Install CWF Band Chorus Room	4,300.00	0.00	0.00	0.00	0.00	0.0%	4,300.00	0.00	
569	Furnish CWF Multipurpose Room	23,500.00	0.00	0.00	0.00	0.00	0.0%	23,500.00	0.00	
570	Install CWF Multipurpose Room	10,200.00	0.00	0.00	0.00	0.00	0.0%	10,200.00	0.00	
571	Furnish CWF Large Gym Room	46,000.00	0.00	0.00	0.00	0.00	0.0%	46,000.00	0.00	
572	Install CWF Large Gym Room	21,300.00	0.00	0.00	0.00	0.00	0.0%	21,300.00	0.00	
573	Furnish CWF Small Gym Room	7,100.00	0.00	0.00	0.00	0.00	0.0%	7,100.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 40)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
574	Install CWF Small Gym Room	3,200.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00
575	Furnish CWF Project Area	38,000.00	0.00	0.00	0.00	0.00	0.0%	38,000.00	0.00
576	Install CWF Project Area	12,900.00	0.00	0.00	0.00	0.00	0.0%	12,900.00	0.00
577	Furnish FRP & CG At Kitchen	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
578	Install FRP & CG At Kitchen	5,700.00	0.00	0.00	0.00	0.00	0.0%	5,700.00	0.00
	GRAND TOTAL	\$8,093,054.00	\$1,319,409.00	\$503,615.00	\$0.00	\$1,823,024.00	22.5%	\$6,270,030.00	\$91,151.20

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

David Capella of the City of South Easton, County of , and State of MA, being duly sworn, deposes and says that he/she is the Controller of the Central Ceilings Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0025 dated 07/01/2021 with Gilbane Building Company for the BP 09A - Drywall and General Trades Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

David Capella

_____ Name

Controller

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: David Capella _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 478,434.25 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 8,063,400.00 , that approved change orders total \$ 29,654.00 , that the current contract sum is \$ 8,093,054.00 of which \$ 1,253,438.55 has been previously paid and \$ 478,434.25 is currently due, leaving a balance of \$ 6,361,181.20 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 243,810.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Central Ceilings Inc.

By:

David Capella

Name:

David Capella

Title:

Controller

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0025 - BP 09A - Drywall and General Trades

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Four hundred seventy eight thousand four hundred thirty four and 25/100 Dollars (\$478,434.25)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: David Capella, Controller
Central Ceilings Inc.
ADDRESS: 36 Norfolk Avenue, South Easton, Massachusetts 02375

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **FERNANDES MASONRY**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0007

Requisition #: 6

From: 10/01/22 To: 10/31/22

Vendor #: **FERMA001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	34.62%
2. Original contract amount	\$ 1,827,000.00
3. Additions (thru amendment # 007)	\$ 49,013.00
4. Deductions (thru amendment # 007)	\$ 0.00
5. Total amount of contract adjusted	\$ 1,876,013.00
6. Balance to complete contract	\$ 1,226,550.00
7. Total completed to date	\$ 649,463.00
8. Less retainage (5%)	\$ 32,473.17
9. Total due contractor to date (Net)	\$ 616,989.83
10. Less previous requests (Net)	\$ 349,600.46
11. This request (Net)	\$ 267,389.37

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 649,463.00
Superintendent:					Date	Previous \$ 368,000.50
Accountant:					Date	Current \$ 281,462.50
						Retainage Approved
						Total to Date \$ 32,473.17
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 18,400.04
04A	01	\$ 281,462.50	\$ 649,463.00	\$ 1,876,013.00		Current \$ 14,073.13
						Invoice #:
						J08864.000-0007-06-30
	Totals	\$ 281,462.50	\$ 649,463.00	\$ 1,876,013.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Fernandes Masonry
1031 Phillips Road
New Bedford, Massachusetts 02745

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0007 - BP 04A -

Masonry (Trade Bid - Section 04 00 01)

CONTRACT DATE: 06/06/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 1,827,000.00
- 2. Net Change by Change Orders \$ 49,013.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,876,013.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 649,463.00
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 32,473.17
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 32,473.17
- 6. TOTAL EARNED LESS RETAINAGE \$ 616,989.83
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 349,600.46
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 267,389.37
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 1,259,023.17

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$49,013.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$49,013.00	\$0.00
NET CHANGES by Change Order		\$ 49,013.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Fernandes Masonry

By: Victor Fernandes _____
State or: _____ County of: _____

Date: October 24, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 267,389.37

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
001*GBC-J08 864.000*TC*2 584577193	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584577196	001 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584601726	002 - OS-00016 - ASI #003R Brick Selection	5,072.00	5,072.00	0.00	0.00	5,072.00	100.0%	0.00	253.60	
003*GBC-J08 864.000*TC*2 584631417	003 - OS-00025 - ASI #7 Mock Up Angled Window Clarification	934.00	934.00	0.00	0.00	934.00	100.0%	0.00	46.70	
004*GBC-J08 864.000*TC*2 584670391	004 - IS-00030 - Baseline Schedule 5/21/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
005*GBC-J08 864.000*TC*2 584690367	005 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
006*GBC-J08 864.000*TC*2 584724139	006 - OS-00110 - ASI-043 Thermal Block (Updated 5.16.22) Also RFI-274.1	40,802.00	40,802.00	0.00	0.00	40,802.00	100.0%	0.00	2,040.10	
006*GBC-J08 864.000*TC*2 584724140	006 - OS-00079 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
007*GBC-J08 864.000*TC*2 584729092	007 - OS-00101 - ASI #27 Sloped Glazing	2,205.00	0.00	2,205.00	0.00	2,205.00	100.0%	0.00	110.25	
008*GBC-J08 864.000*TC*2 584777659	008 - OS-00122 - ASI #44 Roof Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
B001	Bond	27,405.00	27,405.00	0.00	0.00	27,405.00	100.0%	0.00	1,370.25	
B002	Submittals	18,000.00	18,000.00	0.00	0.00	18,000.00	100.0%	0.00	900.00	
B003	Mockup	16,095.00	16,095.00	0.00	0.00	16,095.00	100.0%	0.00	804.76	
B004	Mobilization	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
B005	Demobilization	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
B006	Closeout	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
B007	Safety	15,000.00	1,350.00	1,650.00	0.00	3,000.00	20.0%	12,000.00	150.00	
B008	LEED	2,000.00	1,500.00	0.00	0.00	1,500.00	75.0%	500.00	75.00	
B009	Loose lintel Install	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
B010	Precast Stair Mat.	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00	
B011	Precast Stair Lab	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00	
B012	Precast Base Panels Mat	15,000.00	0.00	15,000.00	0.00	15,000.00	100.0%	0.00	750.00	
B013	Precast Base Panels Lab	15,000.00	0.00	4,500.00	0.00	4,500.00	30.0%	10,500.00	225.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
B014	Building A Veneer S. A1-A3 Mat	7,750.00	0.00	0.00	0.00	0.00	0.0%	7,750.00	0.00
B015	Building A Veneer S. A1-A3 Lab	16,250.00	0.00	0.00	0.00	0.00	0.0%	16,250.00	0.00
B016	Building A Veneer S. A3-A7 Mat	9,450.00	0.00	0.00	0.00	0.00	0.0%	9,450.00	0.00
B017	Building A Veneer S. A3-A7 Lab	17,550.00	0.00	0.00	0.00	0.00	0.0%	17,550.00	0.00
B018	Building A Veneer S. A7-A17 Mat	13,300.00	0.00	0.00	0.00	0.00	0.0%	13,300.00	0.00
B019	Building A Veneer S. A7-A17 Lab	20,700.00	0.00	0.00	0.00	0.00	0.0%	20,700.00	0.00
B020	Building A Veneer S. A17-A21 Mat	11,200.00	0.00	0.00	0.00	0.00	0.0%	11,200.00	0.00
B021	Building A Veneer S. A17-A21 Lab	18,800.00	0.00	0.00	0.00	0.00	0.0%	18,800.00	0.00
B022	Building A Veneer S. A23-A31 Mat	15,400.00	0.00	0.00	0.00	0.00	0.0%	15,400.00	0.00
B023	Building A Veneer S. A23-A31 Lab	24,600.00	0.00	0.00	0.00	0.00	0.0%	24,600.00	0.00
B024	Building A Veneer S. SA3-SA1 Mat	12,250.00	0.00	0.00	0.00	0.00	0.0%	12,250.00	0.00
B025	Building A Veneer S. SA3-SA1 Lab	22,750.00	0.00	0.00	0.00	0.00	0.0%	22,750.00	0.00
B026	Building A Veneer E. AD-AG Mat	12,250.00	0.00	3,062.50	0.00	3,062.50	25.0%	9,187.50	153.13
B027	Building A Veneer E. AD-AG Lab	22,750.00	0.00	2,275.00	0.00	2,275.00	10.0%	20,475.00	113.75
B028	Building A Veneer E. SA2-AK Floor 1-3 Mat	11,900.00	0.00	2,975.00	0.00	2,975.00	25.0%	8,925.00	148.75
B029	Building A Veneer E. SA2-AK Floor 1-3 Lab	22,100.00	0.00	2,210.00	0.00	2,210.00	10.0%	19,890.00	110.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
B030	Building A Veneer E. SA2-AK FL. 4-5 Mat	5,950.00	0.00	0.00	0.00	0.00	0.0%	5,950.00	0.00	
B031	Building A Veneer E. SA2-AK FL. 4-5 Lab	11,050.00	0.00	0.00	0.00	0.00	0.0%	11,050.00	0.00	
B032	Building A Veneer E. AK-AU FL 1-2 Mat	12,250.00	0.00	0.00	0.00	0.00	0.0%	12,250.00	0.00	
B033	Building A Veneer E. AK-AU FL 1-2 Lab	20,750.00	0.00	0.00	0.00	0.00	0.0%	20,750.00	0.00	
B034	Building A Veneer E. AK-AM.6 FL 3-4 Mat	7,700.00	0.00	0.00	0.00	0.00	0.0%	7,700.00	0.00	
B035	Building A Veneer E. AK-AM.6 FL 3-4 Lab	14,300.00	0.00	0.00	0.00	0.00	0.0%	14,300.00	0.00	
B036	Building A Veneer N. 1st Floor Mat	11,200.00	0.00	11,200.00	0.00	11,200.00	100.0%	0.00	560.00	
B037	Building A Veneer N. 1st Floor Lab	18,800.00	0.00	18,800.00	0.00	18,800.00	100.0%	0.00	940.00	
B038	Building A Veneer N. 2nd FL Mat	6,650.00	0.00	6,650.00	0.00	6,650.00	100.0%	0.00	332.50	
B039	Building A Veneer N. 2nd FL Lab	12,350.00	0.00	12,350.00	0.00	12,350.00	100.0%	0.00	617.50	
B040	Building A Veneer N. 3rd FL Mat	8,750.00	0.00	8,750.00	0.00	8,750.00	100.0%	0.00	437.50	
B041	Building A Veneer N. 3rd FL Lab	16,250.00	0.00	16,250.00	0.00	16,250.00	100.0%	0.00	812.50	
B042	Building A Veneer N. 4th FL Mat	10,850.00	0.00	10,850.00	0.00	10,850.00	100.0%	0.00	542.50	
B043	Building A Veneer N. 4th FL Lab	19,150.00	0.00	19,150.00	0.00	19,150.00	100.0%	0.00	957.50	
B044	Building B Veneer E. Line B1 Mat	11,200.00	0.00	11,200.00	0.00	11,200.00	100.0%	0.00	560.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
B045	Building B Veneer E. Line B1 Lab	19,800.00	0.00	990.00	0.00	990.00	5.0%	18,810.00	49.50	
B046	Building B Veneer E. Line B2 Mat	11,900.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00	
B047	Building B Veneer E. Line B2 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	
B048	Building B Veneer S. B1-B3 Mat	12,600.00	0.00	0.00	0.00	0.00	0.0%	12,600.00	0.00	
B049	Building B Veneer S. B1-B3 Lab	21,400.00	0.00	0.00	0.00	0.00	0.0%	21,400.00	0.00	
B050	Building B Veneer S. B3-B5 Mat	9,800.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00	
B051	Building B Veneer S. B3-B5 Lab	18,200.00	0.00	0.00	0.00	0.00	0.0%	18,200.00	0.00	
B052	Building B Veneer S. B5-B9 Mat	9,800.00	0.00	0.00	0.00	0.00	0.0%	9,800.00	0.00	
B053	Building B Veneer S. B5-B9 Lab	17,000.00	0.00	0.00	0.00	0.00	0.0%	17,000.00	0.00	
B054	Building B Veneer S. B9-B15 Mat	12,250.00	0.00	0.00	0.00	0.00	0.0%	12,250.00	0.00	
B055	Building B Veneer S. B9-B15 Lab	22,750.00	0.00	0.00	0.00	0.00	0.0%	22,750.00	0.00	
B056	Building B Veneer S. B15-B19 Mat	12,950.00	0.00	0.00	0.00	0.00	0.0%	12,950.00	0.00	
B057	Building B Veneer S. B15-B19 Lab	21,050.00	0.00	0.00	0.00	0.00	0.0%	21,050.00	0.00	
B058	Building B Veneer S. B19- B23 Mat	11,900.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00	
B059	Building B Veneer S. B19- B23 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	
B060	Building B Veneer S. B23-B29 Mat	11,900.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00	
B061	Building B Veneer S. B23-B29 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
B062	Building B Veneer S. B29-B33 Mat	15,750.00	0.00	0.00	0.00	0.00	0.0%	15,750.00	0.00	
B063	Building B Veneer S. B29-B33 Lab	22,250.00	0.00	0.00	0.00	0.00	0.0%	22,250.00	0.00	
B064	Building B Veneer W. BD-Bj.4 Mat	11,900.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00	
B065	Building B Veneer W. BD-Bj.4 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	
B066	Building B Veneer W. BJ.4-BL Mat	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
B067	Building B Veneer W. BJ.4-BL Lab	13,000.00	0.00	0.00	0.00	0.00	0.0%	13,000.00	0.00	
B068	Building B Veneer W. BL-SB5 Mat	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
B069	Building B Veneer W. BL-SB5 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	
B070	Building B Veneer W. SB5-BQ Mat	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
B071	Building B Veneer W. SB5-BQ Lab	19,500.00	0.00	0.00	0.00	0.00	0.0%	19,500.00	0.00	
B072	Building B Veneer N. SB4-SB1 FL3-4 Mat	8,750.00	0.00	0.00	0.00	0.00	0.0%	8,750.00	0.00	
B073	Building B Veneer N. SB4-SB1 FL3-4 Lab	16,250.00	0.00	0.00	0.00	0.00	0.0%	16,250.00	0.00	
B074	Building B Veneer N. B30-B26 Mat	11,900.00	0.00	0.00	0.00	0.00	0.0%	11,900.00	0.00	
B075	Building B Veneer N. B30-B26 Lab	20,100.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00	
B076	Building B Veneer N. B26-B20 Mat	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
B077	Building B Veneer N. B26-B20 Lab	18,500.00	0.00	0.00	0.00	0.00	0.0%	18,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
B078	Building B Veneer N. B20-B16 Mat	7,700.00	0.00	0.00	0.00	0.00	0.0%	7,700.00	0.00
B079	Building B Veneer N. B20-B16 Lab	14,300.00	0.00	0.00	0.00	0.00	0.0%	14,300.00	0.00
B080	Building B Veneer N. B16-B12 Mat	11,200.00	0.00	0.00	0.00	0.00	0.0%	11,200.00	0.00
B081	Building B Veneer N. B16-B12 Lab	19,800.00	0.00	0.00	0.00	0.00	0.0%	19,800.00	0.00
B082	Building B Veneer N. B12-B8 Mat	9,450.00	0.00	0.00	0.00	0.00	0.0%	9,450.00	0.00
B083	Building B Veneer N. B12-B8 Lab	17,550.00	0.00	0.00	0.00	0.00	0.0%	17,550.00	0.00
B084	Building B Veneer N. B8-B2 Mat	9,100.00	0.00	0.00	0.00	0.00	0.0%	9,100.00	0.00
B085	Building B Veneer N. B8-B2 Lab	16,900.00	0.00	0.00	0.00	0.00	0.0%	16,900.00	0.00
B086	Building C Veneer S. Line C2 Mat	12,250.00	0.00	0.00	0.00	0.00	0.0%	12,250.00	0.00
B087	Building C Veneer S. Line C2 Lab	21,750.00	0.00	0.00	0.00	0.00	0.0%	21,750.00	0.00
B088	Building C Veneer S. Line C4 Mat	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
B089	Building C Veneer S. Line C4 Lab	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
B090	Building C Veneer W. C2-C8 Mat	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00
B091	Building C Veneer W. C2-C8 Lab	19,500.00	0.00	0.00	0.00	0.00	0.0%	19,500.00	0.00
B092	Building C Veneer W. C8-C14 Mat	12,250.00	12,250.00	0.00	0.00	12,250.00	100.0%	0.00	612.50
B093	Building C Veneer W. C8-C14 Lab	20,750.00	20,750.00	0.00	0.00	20,750.00	100.0%	0.00	1,037.50
B094	Building C Veneer W. C14-C16 Mat	10,500.00	10,500.00	0.00	0.00	10,500.00	100.0%	0.00	525.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
B095	Building C Veneer W. C14-C16 Lab	19,500.00	19,500.00	0.00	0.00	19,500.00	100.0%	0.00	975.00	
B096	Building C Veneer W. C16-SC2 Mat	11,200.00	11,200.00	0.00	0.00	11,200.00	100.0%	0.00	560.00	
B097	Building C Veneer W. C16-SC2 Lab	20,800.00	20,800.00	0.00	0.00	20,800.00	100.0%	0.00	1,040.00	
B098	Building C Veneer W. SC2-SC4 Mat	8,400.00	8,400.00	0.00	0.00	8,400.00	100.0%	0.00	420.00	
B099	Building C Veneer W. SC2-SC4 Lab	15,600.00	15,600.00	0.00	0.00	15,600.00	100.0%	0.00	780.00	
B100	Building C Veneer N. CY-CW Mat	11,200.00	11,200.00	0.00	0.00	11,200.00	100.0%	0.00	560.00	
B101	Building C Veneer N. CY-CW Lab	19,000.00	19,000.00	0.00	0.00	19,000.00	100.0%	0.00	950.00	
B102	Building C Veneer N. CW-CT Mat	9,450.00	9,450.00	0.00	0.00	9,450.00	100.0%	0.00	472.50	
B103	Building C Veneer N. CW-CT Lab	17,550.00	17,550.00	0.00	0.00	17,550.00	100.0%	0.00	877.50	
B104	Building C Veneer N. CT-CQ.1 Mat	6,650.00	6,650.00	0.00	0.00	6,650.00	100.0%	0.00	332.50	
B105	Building C Veneer N. CT-CQ.1 Lab	12,350.00	12,350.00	0.00	0.00	12,350.00	100.0%	0.00	617.50	
B106	Building C Veneer N. Line C13 Mat	7,350.00	7,350.00	0.00	0.00	7,350.00	100.0%	0.00	367.50	
B107	Building C Veneer N. Line C13 Lab	13,650.00	0.00	0.00	0.00	0.00	0.0%	13,650.00	0.00	
B108	Building C Veneer E. FL 3,4 C25-C19 Mat	10,500.00	10,500.00	0.00	0.00	10,500.00	100.0%	0.00	525.00	
B109	Building C Veneer E. FL 3,4 C25-C19 Lab	18,400.00	3,680.00	14,720.00	0.00	18,400.00	100.0%	0.00	920.00	
B110	Building C Veneer E. FL 3,4 C19-C13 Mat	5,950.00	2,975.00	2,975.00	0.00	5,950.00	100.0%	0.00	297.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
B111	Building C Veneer E. FL 3,4 C19-C13 Lab	11,050.00	0.00	11,050.00	0.00	11,050.00	100.0%	0.00	552.50
B112	Building C Veneer N. CK-CD Mat	11,900.00	0.00	11,900.00	0.00	11,900.00	100.0%	0.00	595.00
B113	Building C Veneer N. CK-CD Lab	22,100.00	0.00	22,100.00	0.00	22,100.00	100.0%	0.00	1,105.00
B114	Building C Veneer E. Line CD, C21.620 Corner Mat	14,000.00	0.00	14,000.00	0.00	14,000.00	100.0%	0.00	700.00
B115	Building C Veneer E. Line CD, C21.620 Corner Lab	23,000.00	0.00	23,000.00	0.00	23,000.00	100.0%	0.00	1,150.00
B116	Staging A Mat	15,750.00	0.00	3,937.50	0.00	3,937.50	25.0%	11,812.50	196.87
B117	Staging A Lab	29,250.00	0.00	7,312.50	0.00	7,312.50	25.0%	21,937.50	365.63
B118	Staging B Mat	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
B119	Staging B Lab	32,000.00	0.00	0.00	0.00	0.00	0.0%	32,000.00	0.00
B120	Staging C Mat	11,900.00	11,900.00	0.00	0.00	11,900.00	100.0%	0.00	595.00
B121	Staging C Lab	22,100.00	11,050.00	5,525.00	0.00	16,575.00	75.0%	5,525.00	828.75
B122	Insulation Mat	21,250.00	5,312.50	5,312.50	0.00	10,625.00	50.0%	10,625.00	531.25
B123	Insulation Lab	63,750.00	6,375.00	9,562.50	0.00	15,937.50	25.0%	47,812.50	796.88
	GRAND TOTAL	\$1,876,013.00	\$368,000.50	\$281,462.50	\$0.00	\$649,463.00	34.6%	\$1,226,550.00	\$32,473.17

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Victor Fernandes of the City of New Bedford, County of , and State of MA, being duly sworn, deposes and says that he/she is the President of the Fernandes Masonry, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0007 dated 06/06/2021 with Gilbane Building Company for the BP 04A - Masonry (Trade Bid - Section 04 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Victor Fernandes

_____ Name

President

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Victor Fernandes _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 267,389.37 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 1,827,000.00 , that approved change orders total \$ 49,013.00 , that the current contract sum is \$ 1,876,013.00 of which \$ 349,600.46 has been previously paid and \$ 267,389.37 is currently due, leaving a balance of \$ 1,259,023.17 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 4,822.43 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

	Fernandes Masonry
By:	<u>Victor Fernandes</u>
Name:	<u>Victor Fernandes</u>
Title:	<u>President</u>

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0007 - BP 04A - Masonry (Trade Bid - Section 04 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Two hundred sixty seven thousand three hundred eighty nine and 37/100 Dollars (\$267,389.37)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Victor Fernandes, President
Fernandes Masonry
ADDRESS: 1031 Phillips Road, New Bedford, Massachusetts 02745

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **J. DERENZO CO.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0020

Requisition #: 16

From: 10/01/22 To: 10/31/22

Vendor #: **JDE001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	53.97%
2. Original contract amount	\$ 10,620,820.00
3. Additions (thru amendment # 022)	\$ 3,813,036.00
4. Deductions (thru amendment # 022)	\$ (588,459.00)
5. Total amount of contract adjusted	\$ 13,845,397.00
6. Balance to complete contract	\$ 6,373,323.00
7. Total completed to date	\$ 7,472,074.00
8. Less retainage (5%)	\$ 373,603.70
9. Total due contractor to date (Net)	\$ 7,098,470.30
10. Less previous requests (Net)	\$ 6,995,078.95
11. This request (Net)	\$ 103,391.35

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 7,472,074.00
Superintendent:					Date	Previous \$ 7,363,241.00
Accountant:					Date	Current \$ 108,833.00
						Retainage Approved
						Total to Date \$ 373,603.70
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 368,162.05
01B	01	\$ 0.00	\$ 17,677.00	\$ 17,677.00		Current \$ 5,441.65
31A	01	\$ 106,920.00	\$ 7,450,794.00	\$ 13,824,117.00		Invoice #:
07A	01	\$ 0.00	\$ 1,690.00	\$ 1,690.00		J08864.000-0020-16-30
02A	01	\$ 1,913.00	\$ 1,913.00	\$ 1,913.00		
	Totals	\$ 108,833.00	\$ 7,472,074.00	\$ 13,845,397.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

J. Derenzo Co.
338 Howard Street
Brockton, Massachusetts 02302

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0020 - BP 31A -
Sitework

CONTRACT DATE: 06/21/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 10,620,820.00
- 2. Net Change by Change Orders \$ 3,224,577.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 13,845,397.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 7,472,074.00
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 373,603.70
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 373,603.70
- 6. TOTAL EARNED LESS RETAINAGE \$ 7,098,470.30
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 6,995,078.95
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 103,391.35
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 6,746,926.70

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$3,796,494.00	\$(180,875.00)
Total approved this Month	\$16,542.00	\$(407,584.00)
TOTALS	\$3,813,036.00	\$(588,459.00)
NET CHANGES by Change Order		\$ 3,224,577.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: J. Derenzo Co.

By: Michael Midwood _____ Date: October 24, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 103,391.35

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*OA*3 407406738	Allowance #6 Soil Disposal and Upcharge Above Clean	729,920.00	729,920.00	0.00	0.00	729,920.00	100.0%	0.00	36,496.00
000*GBC-J08 864.000*TA*3 407362799	Allowance #1 Add'l Street Sweeping	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
000*GBC-J08 864.000*TA*3 407399583	Allowance #2 Added Stone to Stabilize Site	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
000*GBC-J08 864.000*TA*3 407400901	Allowance #3 Added Temp Walkways	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
000*GBC-J08 864.000*TA*3 407403060	Allowance #4 Reworking of Temp Fence & Gates	15,000.00	190.00	0.00	0.00	190.00	1.3%	14,810.00	9.50
000*GBC-J08 864.000*TA*3 407406735	Allowance #5 Snow Removal	50,000.00	30,081.00	0.00	0.00	30,081.00	60.2%	19,919.00	1,504.05
000*GBC-J08 864.000*TA*3 407408385	Allowance #7 Temp Utilities to Trailers	20,000.00	2,151.00	0.00	0.00	2,151.00	10.8%	17,849.00	107.55
000*GBC-J08 864.000*TA*3 407412827	Allowance #8 Fill to Subgrade After Ex Bldg Demo	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
001*GBC-J08 864.000*CSS* 2584535562	001 - IS-00001 - Temporary Handicap Parking Spot	6,856.00	6,856.00	0.00	0.00	6,856.00	100.0%	0.00	342.80	
002*GBC-J08 864.000*OA*2 584537812	002 - IS-00004 - Correct Phases for OA	46,208.00	46,208.00	0.00	0.00	46,208.00	100.0%	0.00	2,310.40	
002*GBC-J08 864.000*OA*2 584537813	002 - IS-00004 - Correct Phases for OA	435,000.00	435,000.00	0.00	0.00	435,000.00	100.0%	0.00	21,750.00	
002*GBC-J08 864.000*OA*2 584537814	002 - IS-00004 - Correct Phases for OA	250,000.00	92,550.00	1,495.00	0.00	94,045.00	37.6%	155,955.00	4,702.25	
002*GBC-J08 864.000*OA*2 584537815	002 - IS-00004 - Correct Phases for OA	365,000.00	0.00	365,000.00	0.00	365,000.00	100.0%	0.00	18,250.00	
002*GBC-J08 864.000*OA*2 584537816	002 - IS-00004 - Correct Phases for OA	50,000.00	0.00	50,000.00	0.00	50,000.00	100.0%	0.00	2,500.00	
002*GBC-J08 864.000*TC*2 584537809	002 - IS-00004 - Correct Phases for OA	(1,146,208.00)	(1,146,208.00)	0.00	0.00	(1,146,208.00)	100.0%	0.00	(57,310.40)	
003*GBC-J08 864.000*CSS* 2584552623	003 - IS-00002 - HC Ramp at Exisiting Gym	2,346.00	2,346.00	0.00	0.00	2,346.00	100.0%	0.00	117.30	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
003*GBC-J08 864.000*TC*2 584552625	003 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TA*2 584554660	004 - TA-00006 - Utilities for Temp Offices	(3,264.00)	(3,264.00)	0.00	0.00	(3,264.00)	100.0%	0.00	0.00	(163.20)
005*GBC-J08 864.000*OA*2 584556923	005 - OA-00010 - Rock Socket , Clear Access, SOE Install, Site Stabilization	(12,875.00)	(12,875.00)	0.00	0.00	(12,875.00)	100.0%	0.00	0.00	(643.75)
005*GBC-J08 864.000*TC*2 584556964	005 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
006*GBC-J08 864.000*TC*2 584575633	006 - OS-00014 - Addition of Geothermal Scope	3,740,800.00	0.00	0.00	0.00	0.00	0.0%	3,740,800.00	0.00	0.00
007*GBC-J08 864.000*TC*2 584613574	007 - OS-00028 - Credit for Paint at Play Area	(4,500.00)	(4,500.00)	0.00	0.00	(4,500.00)	100.0%	0.00	0.00	(225.00)
008*GBC-J08 864.000*TC*2 584631326	008 - OS-00040 - RFI #160 Washington Street Sanitary Sewer Connection	(4,052.00)	(4,052.00)	0.00	0.00	(4,052.00)	100.0%	0.00	0.00	(202.60)
008*GBC-J08 864.000*TC*2 584631330	008 - OS-00027 - ASI #8 Gridlines SC1 and AU.1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
009*GBC-J08 864.000*TC*2 584645222	009 - OS-00026 - PR003 & PR003R Geothermal	(156,184.00)	0.00	0.00	0.00	0.00	0.0%	(156,184.00)	0.00
010*GBC-J08 864.000*TC*2 584670407	010 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
011*GBC-J08 864.000*TC*2 584677290	011 - OS-00067 - PR 015 and RFI #195 Telecommunications Utility Pole Connections	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584690447	012 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
013*GBC-J08 864.000*TC*2 584702881	013 - OS-00066 - PR #014 Floor Drain at Custodian Workshop 0200	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
013*GBC-J08 864.000*TC*2 584702883	013 - OS-00056 - PR 004 and PR 011 EV Charging Station Circuitry	4,532.00	0.00	0.00	0.00	0.00	0.0%	4,532.00	0.00
014*GBC-J08 864.000*TC*2 584714946	014 - BC-00004 - B/C Waterproofing No Show Project Delay 5/19/2022	1,690.00	1,690.00	0.00	0.00	1,690.00	100.0%	0.00	84.50
015*GBC-J08 864.000*CSS* 2584716861	015 - IS-00048 - Extension of Covered Walkway at Gym Pinchpoint	8,475.00	8,475.00	0.00	0.00	8,475.00	100.0%	0.00	423.75

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
016*GBC-J08 864.000*TC*2 584724150	016 - IS-00047 - Temporary Wall Bracing for Building C & A Backfill-Marguerite and Derenzo Cost Only	2,897.00	2,897.00	0.00	0.00	2,897.00	100.0%	0.00	144.85
017*GBC-J08 864.000*TC*2 584725439	017 - BC-00005 - B/C Moving Electrical Materials	801.00	801.00	0.00	0.00	801.00	100.0%	0.00	40.05
018*GBC-J08 864.000*TC*2 584729115	018 - OS-00099 - RFI #70 Roof Drainage Phasing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
019*GBC-J08 864.000*TC*2 584747708	019 - BT-00025 - Asphalt Top Coating at Play Area 2	12,375.00	12,375.00	0.00	0.00	12,375.00	100.0%	0.00	618.75
019*GBC-J08 864.000*TC*2 584747709	019 - IS-00052 - Added Piers due to refuse BT 24	6,342.00	6,342.00	0.00	0.00	6,342.00	100.0%	0.00	317.10
020*GBC-J08 864.000*TC*2 584754459	020 - OS-00130 - RFI #396 Grade Conflict at Transformer Pad	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
020*GBC-J08 864.000*TC*2 584754460	020 - IS-00053 - RFI #292 Loading Dock Column and Footing Detail BT18	9,380.00	0.00	9,380.00	0.00	9,380.00	100.0%	0.00	469.00
021*GBC-J08 864.000*OA*2 584767637	021 - OA-00011 - Over Excavation Allowance	(365,000.00)	0.00	(365,000.00)	0.00	(365,000.00)	100.0%	0.00	(18,250.00)

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
021*GBC-J08 864.000*OA*2 584767638	021 - OA-00012 - Water Treatment by means of Carbon Filtering	(50,000.00)	0.00	(50,000.00)	0.00	(50,000.00)	100.0%	0.00	(2,500.00)	
021*GBC-J08 864.000*TC*2 584767636	021 - BT-00033 - Relocation of Basketball Hoop	5,503.00	0.00	5,503.00	0.00	5,503.00	100.0%	0.00	275.15	
021*GBC-J08 864.000*TC*2 584767672	021 - BC-00009 - RFI #425 Area A Mislocated Foundation Wall at AE (A3-A7)	1,913.00	0.00	1,913.00	0.00	1,913.00	100.0%	0.00	95.65	
022*GBC-J08 864.000*TC*2 584776262	022 - BT-00018 - RFI #292 Loading Dock Column and Footing Detail (IS-53)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
022*GBC-J08 864.000*TC*2 584776263	022 - OS-00157 - RFI-440 Sewer Line Connection in Washington St.	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
022*GBC-J08 864.000*TC*2 584776314	022 - OS-00137 - RFI #411 and Eversource Conduit Rework	16,542.00	0.00	16,542.00	0.00	16,542.00	100.0%	0.00	827.10	
100	MOBILIZATION	50,000.00	50,000.00	0.00	0.00	50,000.00	100.0%	0.00	2,500.00	
101	DEMOBILIZATION	30,000.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00	
102	PROJECT MANAGEMENT/SUPERVISION	50,000.00	35,000.00	2,500.00	0.00	37,500.00	75.0%	12,500.00	1,875.00	
103	SUBMITTALS	15,000.00	12,750.00	0.00	0.00	12,750.00	85.0%	2,250.00	637.50	
104	PERMITS/FEES	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
105	ASBUILTS/O&M	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
106	CLOSEOUT	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
107	PUNCHLIST	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
108	STREET SWEEPING/DUST CONTROL	90,000.00	69,300.00	0.00	0.00	69,300.00	77.0%		20,700.00	3,465.00
109	SAFETY ITEMS	50,000.00	50,000.00	0.00	0.00	50,000.00	100.0%		0.00	2,500.00
110	CURB CUTS	15,000.00	15,000.00	0.00	0.00	15,000.00	100.0%		0.00	750.00
111	FURNISH, INSTALL, MAINTAIN, OPERATE STONE ENTRANCES/WHEEL WASHES	25,000.00	22,500.00	0.00	0.00	22,500.00	90.0%		2,500.00	1,125.00
112	TREE CLEARING PHASE 1	30,000.00	30,000.00	0.00	0.00	30,000.00	100.0%		0.00	1,500.00
113	TREE CLEARING PHASE 2	25,000.00	0.00	0.00	0.00	0.00	0.0%		25,000.00	0.00
114	FURNISH & INSTALL PERIMETER FENCING PHASE 1	75,000.00	75,000.00	0.00	0.00	75,000.00	100.0%		0.00	3,750.00
115	FURNISH & INSTALL PERIMETER FENCING PHASE 2	50,000.00	0.00	0.00	0.00	0.00	0.0%		50,000.00	0.00
116	FURNISH & INSTALL OVERHEAD PROTECTION FOR PEDESTRIAN WALKWAYS	90,000.00	90,000.00	0.00	0.00	90,000.00	100.0%		0.00	4,500.00
117	FURNISH & INSTALL TEMPORARY PEDESTRIAN ACCESS ON WASHINGTON ST	25,000.00	25,000.00	0.00	0.00	25,000.00	100.0%		0.00	1,250.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
118	FURNISH, INSTALL & MAINTAIN TEMPORARY TRAFFIC CONTROLS PHASE 1	75,000.00	75,000.00	0.00	0.00	75,000.00	100.0%	0.00	3,750.00
119	FURNISH, INSTALL & MAINTAIN TEMPORARY TRAFFIC CONTROLS PHASE 2	60,000.00	0.00	0.00	0.00	0.00	0.0%	60,000.00	0.00
120	FURNISH, INSTALL & MAINTAIN TEMPORARY EROSION CONTROLS PHASE 1	30,000.00	30,000.00	0.00	0.00	30,000.00	100.0%	0.00	1,500.00
121	FURNISH, INSTALL & MAINTAIN TEMPORARY EROSION CONTROLS PHASE 2	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
122	FURNISH & INSTALL TEMPORARY OFFSITE IMPROVEMENTS/WIDENING	50,000.00	50,000.00	0.00	0.00	50,000.00	100.0%	0.00	2,500.00
123	FURNISH & INSTALL OFFSITE TRAFFIC SIGNALIZATION	90,000.00	0.00	0.00	0.00	0.00	0.0%	90,000.00	0.00
124	SITE PREP & DEMOLITION PHASE 1	150,000.00	150,000.00	0.00	0.00	150,000.00	100.0%	0.00	7,500.00
125	SITE PREP & DEMOLITION PHASE 2	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
126	REMOVE & RELOCATE TEMP PLAYGROUND STRUCTURE	90,000.00	90,000.00	0.00	0.00	90,000.00	100.0%	0.00	4,500.00
127	MILL & OVERLAY TEMP PLAYGROUND AREA	40,000.00	40,000.00	0.00	0.00	40,000.00	100.0%	0.00	2,000.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
128	FURNISH & INSTALL PAVEMENT MARKINGS AT TEMP PLAYGROUND AREA	25,000.00	25,000.00	0.00	0.00	25,000.00	100.0%	0.00	1,250.00
129	SITE CUTS & FILLS PHASE 1	250,000.00	250,000.00	0.00	0.00	250,000.00	100.0%	0.00	12,500.00
130	SITE CUTS & FILLS PHASE 2	120,000.00	0.00	0.00	0.00	0.00	0.0%	120,000.00	0.00
131	PRE-EXCAVATION FOR SOE PILES	95,000.00	95,000.00	0.00	0.00	95,000.00	100.0%	0.00	4,750.00
132	PRE-EXCAVATION FOR GROUND IMPROVEMENTS	85,000.00	85,000.00	0.00	0.00	85,000.00	100.0%	0.00	4,250.00
133	Prep for FURNISH & INSTALL SOE PILES - NORTH	145,000.00	145,000.00	0.00	0.00	145,000.00	100.0%	0.00	7,250.00
134	Prep for FURNISH & INSTALL SOE PILES - EAST	160,000.00	160,000.00	0.00	0.00	160,000.00	100.0%	0.00	8,000.00
135	Prep for FURNISH & INSTALL SOE PILES - SOUTH	135,000.00	135,000.00	0.00	0.00	135,000.00	100.0%	0.00	6,750.00
136	Prep for FURNISH & INSTALL SOE PILES - WEST	210,000.00	210,000.00	0.00	0.00	210,000.00	100.0%	0.00	10,500.00
137	FURNISH & INSTALL SOE LAGGING, shotcrete, rebar, drainageboard - NORTH	100,000.00	100,000.00	0.00	0.00	100,000.00	100.0%	0.00	5,000.00
138	FURNISH & INSTALL SOE LAGGING, shotcrete, rebar, drainageboard - EAST	110,000.00	110,000.00	0.00	0.00	110,000.00	100.0%	0.00	5,500.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
139	FURNISH & INSTALL SOE LAGGING, shotcrete, rebar, drainageboard - SOUTH	95,000.00	95,000.00	0.00	0.00	95,000.00	100.0%	0.00	4,750.00	
140	FURNISH & INSTALL SOE LAGGING, shotcrete, rebar, drainageboard - WEST	145,000.00	145,000.00	0.00	0.00	145,000.00	100.0%	0.00	7,250.00	
141	FURNISH & INSTALL SOE TIEBACKS/BRACING - NORTH	165,000.00	165,000.00	0.00	0.00	165,000.00	100.0%	0.00	8,250.00	
142	FURNISH & INSTALL SOE TIEBACKS/BRACING - EAST	180,000.00	180,000.00	0.00	0.00	180,000.00	100.0%	0.00	9,000.00	
143	FURNISH & INSTALL SOE TIEBACKS/BRACING - SOUTH	150,000.00	150,000.00	0.00	0.00	150,000.00	100.0%	0.00	7,500.00	
144	FURNISH & INSTALL SOE TIEBACKS/BRACING - WEST	230,000.00	230,000.00	0.00	0.00	230,000.00	100.0%	0.00	11,500.00	
145	FURNISH & INSTALL GROUND IMPROVEMENTS	550,000.00	550,000.00	0.00	0.00	550,000.00	100.0%	0.00	27,500.00	
146	CONSTRUCTION DEWATERING	250,000.00	225,000.00	0.00	0.00	225,000.00	90.0%	25,000.00	11,250.00	
147	SOIL DISPOSAL AS CLEAN UNCONTAMINATED - PHASE 1	435,000.00	435,000.00	0.00	0.00	435,000.00	100.0%	0.00	21,750.00	
148	SOIL DISPOSAL AS CLEAN UNCONTAMINATED - PHASE 2	290,000.00	0.00	0.00	0.00	0.00	0.0%	290,000.00	0.00	
149	LOWER LEVEL FOUNDATION EXCAVATION & BACKFILL	150,000.00	150,000.00	0.00	0.00	150,000.00	100.0%	0.00	7,500.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
150	1ST LEVEL FOUNDATION EXCAVATION & BACKFILL	80,000.00	76,000.00	4,000.00	0.00	80,000.00	100.0%	0.00	4,000.00	
151	EXCAVATE & BACKFILL INTERIOR PITS	50,000.00	50,000.00	0.00	0.00	50,000.00	100.0%	0.00	2,500.00	
152	LOWER LEVEL MEP EXCAVATION & BACKFILL	100,000.00	100,000.00	0.00	0.00	100,000.00	100.0%	0.00	5,000.00	
153	1ST LEVEL MEP EXCAVATION & BACKFILL	60,000.00	30,000.00	30,000.00	0.00	60,000.00	100.0%	0.00	3,000.00	
154	LOWER LEVEL PREP, SUBGRADE, STONE FOR SOG	90,000.00	90,000.00	0.00	0.00	90,000.00	100.0%	0.00	4,500.00	
155	1ST LEVEL PREP, SUBGRADE, STONE FOR SOG	50,000.00	12,500.00	37,500.00	0.00	50,000.00	100.0%	0.00	2,500.00	
156	IMPORTED BACKFILL BETWEEN SOE AND EXTERIOR FOUNDATION WALLS - NORTH	200,000.00	200,000.00	0.00	0.00	200,000.00	100.0%	0.00	10,000.00	
157	IMPORTED BACKFILL BETWEEN SOE AND EXTERIOR FOUNDATION WALLS - EAST	120,000.00	120,000.00	0.00	0.00	120,000.00	100.0%	0.00	6,000.00	
158	IMPORTED BACKFILL BETWEEN SOE AND EXTERIOR FOUNDATION WALLS - SOUTH	100,000.00	100,000.00	0.00	0.00	100,000.00	100.0%	0.00	5,000.00	
159	IMPORTED BACKFILL BETWEEN SOE AND EXTERIOR FOUNDATION WALLS - WEST	230,000.00	230,000.00	0.00	0.00	230,000.00	100.0%	0.00	11,500.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
160	FURNISH & INSTALL 36" RCP FOR EX CULVERT RELOCATION	100,000.00	100,000.00	0.00		0.00	100,000.00	100.0%	0.00	5,000.00
161	FURNISH & INSTALL DRAIN PIPE PHASE 1	50,000.00	0.00	0.00		0.00	0.00	0.0%	50,000.00	0.00
162	FURNISH & INSTALL DRAIN PIPE PHASE 2	120,000.00	0.00	0.00		0.00	0.00	0.0%	120,000.00	0.00
163	FURNISH & INSTALL DRAIN PIPE OFFSITE	50,000.00	50,000.00	0.00		0.00	50,000.00	100.0%	0.00	2,500.00
164	FURNISH & INSTALL DRAIN STRUCTURES PHASE 1	65,000.00	39,000.00	0.00		0.00	39,000.00	60.0%	26,000.00	1,950.00
165	FURNISH & INSTALL DRAIN STRUCTURES PHASE 2	120,000.00	0.00	0.00		0.00	0.00	0.0%	120,000.00	0.00
166	FURNISH & INSTALL DRAIN STRUCTURES OFFSITE	40,000.00	8,000.00	0.00		0.00	8,000.00	20.0%	32,000.00	400.00
167	FURNISH & INSTALL SEWER PIPE & STRUCTURES PHASE 1	50,000.00	50,000.00	0.00		0.00	50,000.00	100.0%	0.00	2,500.00
168	FURNISH & INSTALL SEWER PIPE & STRUCTURES PHASE 2	40,000.00	0.00	0.00		0.00	0.00	0.0%	40,000.00	0.00
169	FURNISH & INSTALL PHASE 1 WATER UTILITIES	60,000.00	60,000.00	0.00		0.00	60,000.00	100.0%	0.00	3,000.00
170	EXCAVATE & BACKFILL PHASE 1 FIRE PROTECTION UTILITIES	25,000.00	25,000.00	0.00		0.00	25,000.00	100.0%	0.00	1,250.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
171	EXCAVATE & BACKFILL PHASE 2 WATER UTILITIES	30,000.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00	
172	EXCAVATE, CONCRETE ENCASE & BACKFILL ELEC DUCTBANKS	50,000.00	45,000.00	0.00	0.00	45,000.00	90.0%	5,000.00	2,250.00	
173	EXCAVATE, PREP, FURNISH & INSTALL TRANSFORMER PADS	20,000.00	20,000.00	0.00	0.00	20,000.00	100.0%	0.00	1,000.00	
174	EXCAVATE & BACKFILL SITE LIGHTING PHASE 1	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
175	EXCAVATE & BACKFILL SITE LIGHTING PHASE 2	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
176	FURNISH & INSTALL PRECAST LIGHT BASES PHASE 1	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
177	FURNISH & INSTALL PRECAST LIGHT BASES PHASE 2	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
178	FURNISH & INSTALL GRANITE CURB - WESTBOURNE	75,000.00	22,500.00	0.00	0.00	22,500.00	30.0%	52,500.00	1,125.00	
179	FURNISH & INSTALL GRANITE CURB - WASHINGTON/PARKING AREAS	40,000.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00	
180	FURNISH & INSTALL PRECAST CURB	80,000.00	0.00	0.00	0.00	0.00	0.0%	80,000.00	0.00	
181	EXCAVATE & BACKFILL FIELD ANCHOR CURB	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
182	EXCAVATE & BACKFILL SITE CIP WALLS	30,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00
183	FURNISH & INSTALL MODULAR BLOCK RETAINING WALLS	222,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	222,000.00	0.00
184	SUBGRADE, FURNISH & INSTALL GRAVEL BASE FOR PAVEMENT - WESTBOURNE	75,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	75,000.00	0.00
185	SUBGRADE, FURNISH & INSTALL GRAVEL BASE FOR PAVEMENT - ONSITE	40,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00
186	FURNISH & INSTALL ASPHALT PAVING - WESTBOURNE	122,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	122,500.00	0.00
187	FURNISH & INSTALL ASPHALT PAVING - ONSITE	80,192.00	0.00	0.00	0.00	0.00	0.00	0.0%	80,192.00	0.00
188	SUBGRADE, FURNISH & INSTALL GRAVEL BASE FOR SIDEWALKS - WESTBOURNE	75,000.00	22,500.00	0.00	0.00	0.00	22,500.00	30.0%	52,500.00	1,125.00
189	SUBGRADE, FURNISH & INSTALL GRAVEL BASE FOR SIDEWALKS - ONSITE	40,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00
190	FURNISH & INSTALL SBSS AT TREE PIT AREAS	25,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
191	FURNISH & INSTALL SBSS AT PAVERS	40,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
192	SUBGRADE, FURNISH & INSTALL, LASER GRADE STONE BELOW TURF FIELD	75,000.00	0.00	0.00	0.00	0.00	0.0%	75,000.00	0.00
193	SUBGRADE, FURNISH & INSTALL STONE BELOW PLAYGROUND AREAS	35,000.00	0.00	0.00	0.00	0.00	0.0%	35,000.00	0.00
194	SUBGRADE LOAM AREAS	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
195	SUBGRADE RAIN GARDEN AREAS	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
196	FURNISH & INSTALL TRAFFIC PAVEMENT MARKINGS - WESTBOURNE	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
197	FURNISH & INSTALL TRAFFIC PAVEMENT MARKINGS - WASHINGTON	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
198	FURNISH & INSTALL STEEL BOLLARDS	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
199	EXCAVATE & BACKFILL SITE FURNISHING FOUNDATIONS	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
200	ALLOWANCE 009 - CONTAMINATED SOIL DISPOSAL PER 3120001 - 3.9.A/B	46,208.00	46,208.00	0.00	0.00	46,208.00	100.0%	0.00	2,310.40
201	ALLOWANCE 010 - SOIL REMOVAL & DISPOSAL BEYOND BASE BID QTY	435,000.00	435,000.00	0.00	0.00	435,000.00	100.0%	0.00	21,750.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
202	ALLOWANCE 011 - ROCK SOCKETS, SOE ADDS	250,000.00	250,000.00	0.00	0.00	250,000.00	100.0%	0.00	12,500.00
203	ALLOWANCE 012 - OVER EXCAVATION, CLEAN DISPOSAL AND REPLACEMENT	365,000.00	365,000.00	0.00	0.00	365,000.00	100.0%	0.00	18,250.00
204	ALLOWANCE 013 - DEWATERING TREATMENT (CARBON FILTERS)	50,000.00	50,000.00	0.00	0.00	50,000.00	100.0%	0.00	2,500.00
	GRAND TOTAL	\$13,845,397.00	\$7,363,241.00	\$108,833.00	\$0.00	\$7,472,074.00	54.0%	\$6,373,323.00	\$373,603.70

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Michael Midwood of the City of Brockton, County of Plymouth, and State of MA, being duly sworn, deposes and says that he/she is the CFO of the J. Derenzo Co., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0020 dated 06/21/2021 with Gilbane Building Company for the BP 31A - Sitework Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

SUB-TIER SUBCONTRACTS

Company	Minority Business	Total Amount Of Subcontract	Total Amount Earned To Date	Total Paid to Date	Balance Due
Allied Paving	No	46,017.95	46,017.95	10,000.00	36,017.95
HUB	No	1,495,074.00	1,495,074.00	0.00	1,495,074.00
LRT	No	216,946.61	204,305.90	9,587.21	194,718.69

MATERIALS

Company	Minority Business	Purchase Price Of Materials Furnished to Date	Total Paid to Date	Balance Due
Beacon	No	46,410.93	529.73	45,881.20
Core & Main	No	39,080.55	1,000.00	38,080.55
Holcim	No	400,478.65	3,958.90	396,519.75
Phoenix Precast	No	31,629.16	1,000.00	30,629.16
Rosenfeld	No	112,899.00	2,671.00	110,228.00
SM Lorusso	No	334,116.50	77,533.68	256,582.82

OUTSIDE LABOR

Company	Minority Business	Total Earned to Date	Total Paid to Date	Balance Due
N/A				

Total Balance Due

2,603,732.12

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Michael Midwood

Name

CFO

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Michael Midwood _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 103,391.35 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 10,620,820.00 , that approved change orders total \$ 3,224,577.00 , that the current contract sum is \$ 13,845,397.00 of which \$ 6,995,078.95 has been previously paid and \$ 103,391.35 is currently due, leaving a balance of \$ 6,746,926.70 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 25,999.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

J. Derenzo Co.

By:

Michael Midwood

Name:

Michael Midwood

Title:

CFO

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0020 - BP 31A - Sitework

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **One hundred three thousand three hundred ninety one and 35/100 Dollars (\$103,391.35)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Michael Midwood, CFO
J. Derenzo Co.
ADDRESS: 338 Howard Street, Brockton, Massachusetts 02302

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **J.D. RIVET ROOFING**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0022

Requisition #: 6

From: 10/01/22 To: 10/31/22

Vendor #: **JDR1001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	49.14%
2. Original contract amount	\$ 1,417,000.00
3. Additions (thru amendment # 008)	\$ 17,110.00
4. Deductions (thru amendment # 008)	\$ 0.00
5. Total amount of contract adjusted	\$ 1,434,110.00
6. Balance to complete contract	\$ 729,360.00
7. Total completed to date	\$ 704,750.00
8. Less retainage (5%)	\$ 35,237.50
9. Total due contractor to date (Net)	\$ 669,512.50
10. Less previous requests (Net)	\$ 615,410.00
11. This request (Net)	\$ 54,102.50

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved Total to Date <u>\$ 704,750.00</u> Previous <u>\$ 647,800.00</u> Current <u>\$ 56,950.00</u>
Engineer:					Date	
Superintendent:					Date	
Accountant:					Date	
B/P	Area	Current Gross	Gross To Date	Budget		Retainage Approved Total to Date <u>\$ 35,237.50</u> Previous <u>\$ 32,390.00</u> Current <u>\$ 2,847.50</u>
07B	01	\$ 56,950.00	\$ 704,750.00	\$ 1,434,110.00		Invoice #: J08864.000-0022-06-30
	Totals	\$ 56,950.00	\$ 704,750.00	\$ 1,434,110.00		

_____ **Invoice Adjusted**
_____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

J.D. Rivet Roofing
2257 Main Street
Springfield, Massachusetts 01107

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0022 - BP 07B -
Roofing and Flashing (Trade Bid - Section 07 00 02)

CONTRACT DATE: 06/21/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 1,417,000.00
- 2. Net Change by Change Orders \$ 17,110.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,434,110.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 704,750.00
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 35,237.50
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 35,237.50
- 6. TOTAL EARNED LESS RETAINAGE \$ 669,512.50
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 615,410.00
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 54,102.50
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 764,597.50

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$17,110.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$17,110.00	\$0.00
NET CHANGES by Change Order		\$ 17,110.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: J.D. Rivet Roofing

By: Katie Maslak _____
State or: _____ County of: _____

Date: October 27, 2022

Subscribed and sworn to before me this
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 54,102.50

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
002*GBC-J08 864.000*TA*2 584597128	002 - IS-00008 - Allowance phase code reallocation	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
002*GBC-J08 864.000*TC*2 584597127	002 - IS-00008 - Allowance phase code reallocation	(50,000.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(50,000.00)	0.00
003*GBC-J08 864.000*TC*2 584669073	003 - OS-00004 - ASI #11R Roof Edge Blocking Revisions	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TC*2 584670394	004 - IS-00030 - Baseline Schedule 5/21/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584690383	005 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584702943	006 - OS-00038 - ASI #12 Elevator Structure Clarifications	281.00	0.00	0.00	0.00	0.00	0.00	0.0%	281.00	0.00
007*GBC-J08 864.000*TC*2 584729088	007 - OS-00101 - ASI #27 Sloped Glazing	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
008*GBC-J08 864.000*TC*2 584747711	008 - OS-00079 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
008*GBC-J08 864.000*TC*2 584747712	008 - IS-00054 - Temporary Roof at Pre K Terrace bt 23	16,829.00	0.00	0.00	0.00	0.00	0.00	0.0%	16,829.00	0.00
009*GBC-J08 864.000*TC*2 584777660	009 - OS-00122 - ASI #44 Roof Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
101	General Conditions	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
102	P & P Bond	16,000.00	16,000.00	0.00	0.00	0.00	16,000.00	100.0%	0.00	800.00
103	Submittals	7,000.00	4,500.00	0.00	0.00	0.00	4,500.00	64.3%	2,500.00	225.00
104	Mockup	5,000.00	5,000.00	0.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
105	Project Management	7,000.00	1,000.00	750.00	0.00	0.00	1,750.00	25.0%	5,250.00	87.50
106	Safety	20,000.00	4,000.00	0.00	0.00	0.00	4,000.00	20.0%	16,000.00	200.00
107	Cranes/Manlift	36,000.00	10,000.00	0.00	0.00	0.00	10,000.00	27.8%	26,000.00	500.00
108	Disposal	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
109	(TA-12) Allowance for Roof Repairs	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
110	Warranty/Closeout	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
111	Punchlists	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
112	Temp Protection of Stored Materials	1,000.00	1,000.00	0.00	0.00	0.00	1,000.00	100.0%	0.00	50.00
113	ROOF TYPE #1 (BLD C, A & B)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
114	Building C-5th Floor Roof Type #1	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
115	Insulation and Coverboard Materials	65,000.00	65,000.00	0.00	0.00	65,000.00	100.0%	0.00	3,250.00	
116	PVC Roofing & VB Materials	66,000.00	66,000.00	0.00	0.00	66,000.00	100.0%	0.00	3,300.00	
117	PVC Roofing & Insulation Labor	56,000.00	44,800.00	0.00	0.00	44,800.00	80.0%	11,200.00	2,240.00	
118	Roof Related Carpentry	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
119	Carpentry Materials	3,000.00	2,400.00	0.00	0.00	2,400.00	80.0%	600.00	120.00	
120	Carpentry Labor	2,000.00	1,600.00	0.00	0.00	1,600.00	80.0%	400.00	80.00	
121	Sheet Metal Flashing and Trim	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
122	Sheet Metal Materials	32,000.00	0.00	0.00	0.00	0.00	0.0%	32,000.00	0.00	
123	Sheet Metal Labor	23,000.00	0.00	0.00	0.00	0.00	0.0%	23,000.00	0.00	
124	Building A-5th Floor Roof Type #1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
125	Insulation/Coverboard Materials	80,000.00	80,000.00	0.00	0.00	80,000.00	100.0%	0.00	4,000.00	
126	PVC Roofing/VB Materials	86,000.00	86,000.00	0.00	0.00	86,000.00	100.0%	0.00	4,300.00	
127	PVC Roofing and Insulation Labor	76,000.00	0.00	53,200.00	0.00	53,200.00	70.0%	22,800.00	2,660.00	
128	Roof Related Carpentry (DWG A560)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
129	Carpentry Materials	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00	
130	Carpentry Labor	9,000.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
131	Sheet Metal Flashing and Trim	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
132	Sheet Metal Materials	43,000.00	0.00	0.00	0.00	0.00	0.0%	43,000.00	0.00
133	Sheet Metal Labor	30,000.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00
134	Walkway Pads Materials	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
135	Walkway Pads Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
136	077200 Roof Accessories	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
137	Elevator/Smoke Vents Materials	43,000.00	0.00	0.00	0.00	0.00	0.0%	43,000.00	0.00
138	Elevator/Smoke Vents Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
139	086200 Unit Skylights	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
140	Skylight Materials	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
141	Skylight Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
142	Temp Roof and Removal at Unit Skylights	3,000.00	0.00	3,000.00	0.00	3,000.00	100.0%	0.00	150.00
143	Building B-5th Floor Roof Type #1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
144	Insulation/Coverboard Material	55,000.00	55,000.00	0.00	0.00	55,000.00	100.0%	0.00	2,750.00
145	PVC Roofing/VB Materials	60,000.00	60,000.00	0.00	0.00	60,000.00	100.0%	0.00	3,000.00
146	Roofing System Install Labor	53,000.00	0.00	0.00	0.00	0.00	0.0%	53,000.00	0.00
147	Roof Related Carpentry	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
148	Carpentry Materials	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00
149	Carpentry Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
150	Sheet Metal Flashing and Trim	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
151	Sheet Metal Materials	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
152	Sheet Metal Labor	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
153	Walkway Pads Material	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
154	Walkway Pads Labor	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
155	ROOF TYPE #2 PROJECT TERRACE (Floor 2-B/C)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
156	XPS Insulation/Coverboard Materials	23,000.00	23,000.00	0.00	0.00	23,000.00	100.0%	0.00	1,150.00
157	PVC Roofing/VB Materials	25,000.00	25,000.00	0.00	0.00	25,000.00	100.0%	0.00	1,250.00
158	Roofing System Install Labor	36,000.00	0.00	0.00	0.00	0.00	0.0%	36,000.00	0.00
159	Sheet Metal Flashing and Trim	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
160	Sheet Metal Materials	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
161	Sheet Metal Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
162	EFVM Vector Mapping System	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
163	EFVM Materials	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
164	EFVM Labor	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
165	Concrete Paver and Pedestal System	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
166	Materials	33,000.00	0.00	0.00	0.00	0.00	0.0%	33,000.00	0.00
167	Labor	11,000.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00
168	ROOF TYPE #3 PLAY AREA (Floor 2-C)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
169	XPS Insulation/Coverboard Materials	40,000.00	40,000.00	0.00	0.00	40,000.00	100.0%	0.00	2,000.00
170	PVC Roofing/VB Materials	43,000.00	43,000.00	0.00	0.00	43,000.00	100.0%	0.00	2,150.00
171	Roofing System Install Labor	50,000.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
172	Sheet Metal Flashings and Trim	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
173	Sheet Metal Material	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
174	Sheet Metal Labor	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
175	EFVM Vector Mapping System	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
176	EFVM Materials	9,500.00	9,500.00	0.00	0.00	9,500.00	100.0%	0.00	475.00
177	EFVM Labor	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
178	Roof Anchor and Safety Line System	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
179	Materials	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
180	Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
	GRAND TOTAL	\$1,434,110.00	\$647,800.00	\$56,950.00	\$0.00	\$704,750.00	49.1%	\$729,360.00	\$35,237.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Katie Maslak of the City of Springfield, County of , and State of MA, being duly sworn, deposes and says that he/she is the Project Assistant of the J.D. Rivet Roofing, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0022 dated 06/21/2021 with Gilbane Building Company for the BP 07B - Roofing and Flashing (Trade Bid - Section 07 00 02) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Katie Maslak

Name

Project Assistant

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Katie Maslak _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 54,102.50 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 1,417,000.00 , that approved change orders total \$ 17,110.00 , that the current contract sum is \$ 1,434,110.00 of which \$ 615,410.00 has been previously paid and \$ 54,102.50 is currently due, leaving a balance of \$ 764,597.50 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

J.D. Rivet Roofing

By:

Katie Maslak

Name:

Katie Marie Maslak

Title:

Project Assistant

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0022 - BP 07B - Roofing and Flashing (Trade Bid - Section 07 00 02)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Fifty four thousand one hundred two and 50/100 Dollars (\$54,102.50)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Katie Marie Maslak, Project Assistant
J.D. Rivet Roofing
ADDRESS: 2257 Main Street, Springfield, Massachusetts 01107

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **JOHNSON CONTROLS US HOLDINGS LLC-JOHNSON CONTROLS FIRE PROTECTION 58-2608861**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0005

Requisition #: 10

From: 10/01/22 To: 10/31/22

Vendor #: **SIMLP003**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	57.72%
2. Original contract amount	\$ 939,600.00
3. Additions (thru amendment # 002)	\$ 6,821.00
4. Deductions (thru amendment # 002)	\$ 0.00
5. Total amount of contract adjusted	\$ 946,421.00
6. Balance to complete contract	\$ 400,151.00
7. Total completed to date	\$ 546,270.00
8. Less retainage (5%)	\$ 27,313.50
9. Total due contractor to date (Net)	\$ 518,956.50
10. Less previous requests (Net)	\$ 371,877.50
11. This request (Net)	\$ 147,079.00

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 546,270.00
Superintendent:					Date	Previous \$ 391,450.00
Accountant:					Date	Current \$ 154,820.00
						Retainage Approved
						Total to Date \$ 27,313.50
B/P	Area	Current Gross	Gross To Date	Budget		
21A	01	\$ 154,820.00	\$ 546,270.00	\$ 946,421.00	Previous	\$ 19,572.50
					Current	\$ 7,741.00
					Invoice #:	
					J08864.000-0005-10-30	
	Totals	\$ 154,820.00	\$ 546,270.00	\$ 946,421.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Johnson Controls US Holdings LLC-Johnson Controls Fire Protection
58-2608861
27 Jackson Road
Devens, Massachusetts 01434

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0005 - BP 21A - Fire Protection (Trade Bid - Section 21 00 01)

CONTRACT DATE: 06/07/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>939,600.00</u>
2. Net Change by Change Orders	\$	<u>6,821.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>946,421.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>546,270.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>27,313.50</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>27,313.50</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>518,956.50</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>371,877.50</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>147,079.00</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>427,464.50</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$6,821.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$6,821.00	\$0.00
NET CHANGES by Change Order		\$ 6,821.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Johnson Controls US Holdings LLC-Johnson Controls Fire Protection
58-2608861

By: Maggie Buehl _____ Date: October 25, 2022
State or: _____ County of: _____
Subscribed and sworn to before me this _____
Notary Public:
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 147,079.00
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:
By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)			
000*GBC-J08 864.000*TC*3 392563636	Fire Protection	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584568654	001 - OS-00003 - OS-00003 PR #001 Updated FP Drawings	2,905.00	0.00	0.00	0.00	0.00	0.0%	2,905.00	0.00
001*GBC-J08 864.000*TC*2 584568656	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584669038	002 - OS-00029 - ASI #9 FP Clarifications	3,916.00	0.00	0.00	0.00	0.00	0.0%	3,916.00	0.00
003*GBC-J08 864.000*TC*2 584670413	003 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TC*2 584690356	004 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584724173	005 - OS-00082 - PR-020 Guidance Waiting- Delete Storage Room	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584777663	006 - OS-00103 - RFI #339 Missing 5 Door Openings on Door Schedule A711	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
006*GBC-J08 864.000*TC*2 58477664	006 - OS-00079-1 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
006*GBC-J08 864.000*TC*2 58477665	006 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
100	Product Submittals	4,000.00	4,000.00	0.00	0.00	4,000.00	100.0%	0.00	200.00	
101	Permit	700.00	700.00	0.00	0.00	700.00	100.0%	0.00	35.00	
102	Mobilize	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
103	Demobilize	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
104	Project Management	54,000.00	15,120.00	0.00	0.00	15,120.00	28.0%	38,880.00	756.00	
105	Bond	6,600.00	6,600.00	0.00	0.00	6,600.00	100.0%	0.00	330.00	
106	As-Built/O&M	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
107	Close Out	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
108	Punchlist	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
109	MEP Coordination	63,000.00	63,000.00	0.00	0.00	63,000.00	100.0%	0.00	3,150.00	
110	Safety	2,500.00	450.00	100.00	0.00	550.00	22.0%	1,950.00	27.50	
111	Testing and Inspection	5,300.00	0.00	0.00	0.00	0.00	0.0%	5,300.00	0.00	
112	Commissioning	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
113	Underground Material	32,900.00	5,150.00	27,750.00	0.00	32,900.00	100.0%	0.00	1,645.00	
114	Underground Labor	21,800.00	21,800.00	0.00	0.00	21,800.00	100.0%	0.00	1,090.00	
115	Basement Bldg. A Rough Material	27,200.00	21,760.00	2,720.00	0.00	24,480.00	90.0%	2,720.00	1,224.00	
116	Basement Bldg. A Rough Labor	24,100.00	0.00	12,050.00	0.00	12,050.00	50.0%	12,050.00	602.50	
117	Basement Bldg. A Finish Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00	
118	Basement Bldg. A Finish Labor	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
119	Basement Bldg. C Rough Material	6,300.00	5,355.00	0.00	0.00	5,355.00	85.0%	945.00	267.75	
120	Basement Bldg. C Rough Labor	3,100.00	1,860.00	0.00	0.00	1,860.00	60.0%	1,240.00	93.00	
121	Basement Bldg. C Finish Material	600.00	0.00	0.00	0.00	0.00	0.0%	600.00	0.00	
122	Basement Bldg. C Finish Labor	3,100.00	0.00	0.00	0.00	0.00	0.0%	3,100.00	0.00	
123	1st Fl Bldg. A Rough Material	38,900.00	31,120.00	7,780.00	0.00	38,900.00	100.0%	0.00	1,945.00	
124	1st Fl Bldg. A Rough Labor	33,100.00	19,860.00	6,620.00	0.00	26,480.00	80.0%	6,620.00	1,324.00	
125	1st Fl Bldg. A Finish Material	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
126	1st Fl Bldg. A Finish Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
127	1st Fl Bldg. B Rough Material	27,500.00	0.00	0.00	0.00	0.00	0.0%	27,500.00	0.00	
128	1st Fl Bldg. B Rough Labor	22,200.00	0.00	0.00	0.00	0.00	0.0%	22,200.00	0.00	
129	1st Fl Bldg. B Finish Material	1,400.00	0.00	0.00	0.00	0.00	0.0%	1,400.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
130	1st Fl Bldg. B Finish Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
131	1st Fl Bldg. C Rough Material	21,400.00	17,120.00	2,140.00	0.00	19,260.00	90.0%	2,140.00	963.00	
132	1st Fl Bldg. C Rough Labor	17,200.00	10,320.00	3,440.00	0.00	13,760.00	80.0%	3,440.00	688.00	
133	1st Fl Bldg. C Finish Material	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
134	1st Fl Bldg. C Finish Labor	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
135	2nd Fl Bldg. A Rough Material	33,500.00	26,800.00	6,700.00	0.00	33,500.00	100.0%	0.00	1,675.00	
136	2nd Fl Bldg. A Rough Labor	28,300.00	16,980.00	5,660.00	0.00	22,640.00	80.0%	5,660.00	1,132.00	
137	2nd Fl Bldg. A Finish Material	1,100.00	0.00	0.00	0.00	0.00	0.0%	1,100.00	0.00	
138	2nd Fl Bldg. A Finish Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
139	2nd Fl Bldg. B Rough Material	36,400.00	0.00	21,840.00	0.00	21,840.00	60.0%	14,560.00	1,092.00	
140	2nd Fl Bldg. B Rough Labor	31,100.00	0.00	0.00	0.00	0.00	0.0%	31,100.00	0.00	
141	2nd Fl Bldg. B Finish Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00	
142	2nd Fl Bldg. B Finish Labor	3,300.00	0.00	0.00	0.00	0.00	0.0%	3,300.00	0.00	
143	2nd Bldg. C Rough Material	19,700.00	15,760.00	1,970.00	0.00	17,730.00	90.0%	1,970.00	886.50	
144	2nd Fl Bldg. C Rough Labor	15,800.00	10,270.00	2,765.00	0.00	13,035.00	82.5%	2,765.00	651.75	
145	2nd Bldg. C Finish Material	800.00	0.00	0.00	0.00	0.00	0.0%	800.00	0.00	
146	2nd Fl Bldg. C Finish Labor	3,200.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
147	3rd Fl Bldg. A Rough Material	29,400.00	23,520.00	5,880.00	0.00	29,400.00	100.0%	0.00	1,470.00	
148	3rd Fl Bldg. A Rough Labor	22,500.00	2,250.00	9,000.00	0.00	11,250.00	50.0%	11,250.00	562.50	
149	3rd Fl Bldg. A Finish Material	800.00	0.00	0.00	0.00	0.00	0.0%	800.00	0.00	
150	3rd Fl Bldg. A Finish Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
151	3rd Fl Bldg. B Rough Material	27,000.00	0.00	0.00	0.00	0.00	0.0%	27,000.00	0.00	
152	3rd Fl Bldg. B Rough Labor	20,600.00	0.00	0.00	0.00	0.00	0.0%	20,600.00	0.00	
153	3rd Fl Bldg. B Finish Material	800.00	0.00	0.00	0.00	0.00	0.0%	800.00	0.00	
154	3rd Fl Bldg. B Finish Labor	5,400.00	0.00	0.00	0.00	0.00	0.0%	5,400.00	0.00	
155	3rd Fl Bldg. C Rough Material	13,400.00	10,720.00	1,340.00	0.00	12,060.00	90.0%	1,340.00	603.00	
156	3rd Fl Bldg. C Rough Labor	9,500.00	6,650.00	950.00	0.00	7,600.00	80.0%	1,900.00	380.00	
157	3rd Fl Bldg. C Finish Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00	
158	3rd Fl Bldg. C Finish Labor	3,200.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00	
159	4th Fl Bldg. A Rough Material	40,300.00	32,240.00	8,060.00	0.00	40,300.00	100.0%	0.00	2,015.00	
160	4th Fl Bldg. A Rough Labor	30,900.00	1,545.00	23,175.00	0.00	24,720.00	80.0%	6,180.00	1,236.00	
161	4th Fl Bldg. A Finish Material	1,200.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00	
162	4th Fl Bldg. A Finish Labor	8,100.00	0.00	0.00	0.00	0.00	0.0%	8,100.00	0.00	
163	4th Fl Bldg. B Rough Material	30,200.00	0.00	0.00	0.00	0.00	0.0%	30,200.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
164	4th Fl Bldg. B Rough Labor	23,200.00	0.00	0.00	0.00	0.00	0.0%	23,200.00	0.00
165	4th Fl Bldg. B Finish Material	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
166	4th Fl Bldg. B Finish Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
167	4th Fl Bldg. C Rough Material	16,400.00	13,120.00	0.00	0.00	13,120.00	80.0%	3,280.00	656.00
168	4th Fl Bldg. C Rough Labor	12,200.00	4,880.00	4,880.00	0.00	9,760.00	80.0%	2,440.00	488.00
169	4th Fl Bldg. C Finish Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
170	4th Fl Bldg. C Finish Labor	3,400.00	0.00	0.00	0.00	0.00	0.0%	3,400.00	0.00
	GRAND TOTAL	\$946,421.00	\$391,450.00	\$154,820.00	\$0.00	\$546,270.00	57.7%	\$400,151.00	\$27,313.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Maggie Kuehl of the City of Devens, County of Worcester, and State of MA, being duly sworn, deposes and says that he/she is the Lead Job Cost Specialist of the Johnson Controls US Holdings LLC-Johnson Controls Fire Protection 58-2608861, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0005 dated 06/07/2021 with Gilbane Building Company for the BP 21A - Fire Protection (Trade Bid - Section 21 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Maggie Kuehl

_____ Name

Lead Job Cost Specialist

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Maggie Kuehl _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 147,079.00 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 939,600.00 , that approved change orders total \$ 6,821.00 , that the current contract sum is \$ 946,421.00 of which \$ 371,877.50 has been previously paid and \$ 147,079.00 is currently due, leaving a balance of \$ 427,464.50 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Johnson Controls US Holdings LLC-Johnson
Controls Fire Protection 58-2608861

By: Maggie Kuehl
Name: Maggie J. Kuehl
Title: Lead Job Cost Specialist

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0005 - BP 21A - Fire Protection (Trade Bid - Section 21 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **One hundred forty seven thousand seventy nine Dollars (\$147,079.00)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Maggie J. Kuehl, Lead Job Cost Specialist
Johnson Controls US Holdings LLC-Johnson Controls Fire Protection
58-2608861
ADDRESS: 27 Jackson Road, Devens, Massachusetts 01434

Subscribed and sworn to before me
this

My commission expires:

DATED: 31st day of October, 2022
SIGNATURE:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **MARGUERITE CONCRETE INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0019

Requisition #: 16

From: 10/01/22 To: 10/31/22

Vendor #: **MARCO007**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	87.41%
2. Original contract amount	\$ 7,728,138.00
3. Additions (thru amendment # 026)	\$ 274,297.00
4. Deductions (thru amendment # 026)	\$ (1,393.00)
5. Total amount of contract adjusted	\$ 8,001,042.00
6. Balance to complete contract	\$ 1,007,527.01
7. Total completed to date	\$ 6,993,514.99
8. Less retainage (5%)	\$ 349,675.80
9. Total due contractor to date (Net)	\$ 6,643,839.19
10. Less previous requests (Net)	\$ 6,271,840.12
11. This request (Net)	\$ 371,999.07

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved Total to Date <u>\$ 6,993,514.99</u> Previous <u>\$ 6,601,937.02</u> Current <u>\$ 391,577.97</u>
Engineer:					Date	
Superintendent:					Date	
Accountant:					Date	
B/P	Area	Current Gross	Gross To Date	Budget		Retainage Approved Total to Date <u>\$ 349,675.80</u> Previous <u>\$ 330,096.90</u> Current <u>\$ 19,578.90</u>
02A	01	\$ 396,288.97	\$ 6,991,465.99	\$ 7,998,993.00		Invoice #: J08864.000-0019-16-30
01B	01	\$ 0.00	\$ 6,308.00	\$ 6,308.00		
925	92	\$ 0.00	\$ 452.00	\$ 452.00		
05A	01	\$ (4,711.00)	\$ (4,711.00)	\$ (4,711.00)		
	Totals	\$ 391,577.97	\$ 6,993,514.99	\$ 8,001,042.00		

_____ **Invoice Adjusted**
_____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Marguerite Concrete Inc.
11 Rosenfeld Drive
Hopedale, Massachusetts 01747

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0019 - BP 03A -

Cast-in-Place Concrete

CONTRACT DATE: 06/17/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>7,728,138.00</u>
2. Net Change by Change Orders	\$	<u>272,904.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>8,001,042.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>6,993,514.99</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>349,675.80</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>349,675.80</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>6,643,839.19</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>6,271,840.12</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>371,999.07</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>1,357,202.81</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$274,297.00	\$(545.00)
Total approved this Month	\$0.00	\$(848.00)
TOTALS	\$274,297.00	\$(1,393.00)
NET CHANGES by Change Order		\$ 272,904.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Marguerite Concrete Inc.

By: Jim Marguerite _____ Date: October 26, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 371,999.07

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
001	SHOP DRAWINGS/SUBMITTALS	38,950.00	37,002.50	0.00	0.00	37,002.50	95.0%	1,947.50	1,850.14	
002	WINTER ALLOWANCE	100,000.00	18,744.05	3,261.16	0.00	22,005.21	22.0%	77,994.79	1,100.26	
003	GILBANE ITEMS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
004	safety	25,000.00	21,000.00	1,000.00	0.00	22,000.00	88.0%	3,000.00	1,100.00	
005	mobilization	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
006	demobilization	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
007	project management	5,000.00	3,900.00	500.00	0.00	4,400.00	88.0%	600.00	220.00	
008	closeout	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
009	punchlist	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
010	pit rails	3,144.00	3,144.00	0.00	0.00	3,144.00	100.0%	0.00	157.20	
011	toe boards	35,200.00	24,640.00	8,800.00	0.00	33,440.00	95.0%	1,760.00	1,672.00	
012	as-built / O&M	1,850.00	1,221.00	629.00	0.00	1,850.00	100.0%	0.00	92.50	
013	mock up	6,800.00	6,800.00	0.00	0.00	6,800.00	100.0%	0.00	340.00	
014	stair pan items	74,967.00	29,986.80	19,491.42	0.00	49,478.22	66.0%	25,488.78	2,473.91	
015	temp stairs / ladders	46,358.00	41,722.20	4,635.80	0.00	46,358.00	100.0%	0.00	2,317.92	
016	floor opening covers	17,322.00	15,589.80	1,732.20	0.00	17,322.00	100.0%	0.00	866.10	
017	stanchion patch	6,407.00	0.00	0.00	0.00	0.00	0.0%	6,407.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
018	bim/mep coordination	21,000.00	19,950.00	0.00	0.00	19,950.00	95.0%	1,050.00	997.50
019	drug testing	3,850.00	3,657.50	0.00	0.00	3,657.50	95.0%	192.50	182.89
020	ISOLATED FOOTINGS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
021	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
022	Material	57,456.00	57,456.00	0.00	0.00	57,456.00	100.0%	0.00	2,872.80
023	Labor	77,347.00	77,347.00	0.00	0.00	77,347.00	100.0%	0.00	3,867.35
024	Reinforcing Material	40,327.00	40,327.00	0.00	0.00	40,327.00	100.0%	0.00	2,016.35
024*GBC-J08 864.000*TC*2 584754467	024 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
024*GBC-J08 864.000*TC*2 584754468	024 - OS-00023 - RFI #65 Floor Drain at Outdoor Storage 1437	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
024*GBC-J08 864.000*TC*2 584754469	024 - IS-00053 - RFI #292 Loading Dock Column and Footing Detail BT18	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
024*GBC-J08 864.000*TC*2 584754470	024 - OS-00130 - RFI #396 Grade Conflict at Transformer Pad	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
025	Reinforcing Labor	26,240.00	26,240.00	0.00	0.00	26,240.00	100.0%	0.00	1,312.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
025*GBC-J08 864.000*TC*2 584767639	025 - BC-00010 - RFI #420-Missed Rebar at Slab Penetrations on C3 and C4	(4,711.00)	0.00	(4,711.00)	0.00	(4,711.00)	100.0%	0.00	(235.55)
025*GBC-J08 864.000*TC*2 584767640	025 - OS-00086 - RFI #277 Top of Wall-C- Foundation Clarification at C21.6	27,297.00	0.00	27,297.00	0.00	27,297.00	100.0%	0.00	1,364.85
025*GBC-J08 864.000*TC*2 584767641	025 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
025*GBC-J08 864.000*TC*2 584767642	025 - OS-00121 - RFI #391 Brick Shelf Conflict at A31 Line	693.00	0.00	693.00	0.00	693.00	100.0%	0.00	34.65
025*GBC-J08 864.000*TC*2 584767678	025 - BC-00006 - B/C Core C Canopy Embeds Mislocated See RFI-370	(1,606.00)	0.00	(1,606.00)	0.00	(1,606.00)	100.0%	0.00	(80.30)
025*GBC-J08 864.000*TC*2 584767679	025 - BC-00008 - Mis-Located Embed Plate at Loading Dock	(1,830.00)	0.00	(1,830.00)	0.00	(1,830.00)	100.0%	0.00	(91.50)
025*GBC-J08 864.000*TC*2 584767680	025 - BC-00009 - RFI #425 Area A Mislocated Foundation Wall at AE (A3-A7)	(1,913.00)	0.00	(1,913.00)	0.00	(1,913.00)	100.0%	0.00	(95.65)
025*GBC-J08 864.000*TC*2 584767681	025 - BC-00012 - RFI #442 Concrete Pier A1/AE Caused Steel Rework	1,210.00	0.00	1,210.00	0.00	1,210.00	100.0%	0.00	60.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
025*GBC-J08 864.000*TC*2 58477682	025 - BC-00013 - RFI-439 Missed 2 Embeds for Brace Frame on B2 Line	(4,164.00)	0.00	(4,164.00)	0.00	(4,164.00)	100.0%	0.00	(208.20)	
026	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
026*GBC-J08 864.000*TC*2 58477673	026 - BC-00015 - Fix BC 12 RFI #442 Concrete Pier A1/AE Caused Steel Rework	(2,420.00)	0.00	0.00	0.00	0.00	0.0%	(2,420.00)	0.00	
026*GBC-J08 864.000*TC*2 58477674	026 - BT-00033 - Relocation of Basketball Hoop	1,572.00	0.00	0.00	0.00	0.00	0.0%	1,572.00	0.00	
026*GBC-J08 864.000*TC*2 58477675	026 - BT-00010 - Saturday 4/16/22, 4/23/22, 4/30/22, 5/7/22, & 5/14/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
026*GBC-J08 864.000*TC*2 58477676	026 - BT-00010 - Saturday 4/16/22, 4/23/22, 4/30/22, 5/7/22, & 5/14/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
026*GBC-J08 864.000*TC*2 58477677	026 - BT-00010 - Saturday 4/16/22, 4/23/22, 4/30/22, 5/7/22, & 5/14/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
026*GBC-J08 864.000*TC*2 58477678	026 - BT-00010 - Saturday 4/16/22, 4/23/22, 4/30/22, 5/7/22, & 5/14/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
027	Material	14,926.00	14,926.00	0.00	0.00	14,926.00	100.0%	0.00	746.30	
028	Labor	19,146.00	19,146.00	0.00	0.00	19,146.00	100.0%	0.00	957.30	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
029	Reinforcing Material	10,454.00	10,454.00	0.00	0.00	10,454.00	100.0%	0.00	522.70	
030	Reinforcing Labor	7,023.00	7,023.00	0.00	0.00	7,023.00	100.0%	0.00	351.15	
031	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
032	Material	12,793.00	12,793.00	0.00	0.00	12,793.00	100.0%	0.00	639.65	
033	Labor	16,410.00	16,410.00	0.00	0.00	16,410.00	100.0%	0.00	820.50	
034	Reinforcing Material	8,961.00	8,961.00	0.00	0.00	8,961.00	100.0%	0.00	448.05	
035	Reinforcing Labor	6,175.00	6,175.00	0.00	0.00	6,175.00	100.0%	0.00	308.75	
036	WALL FOOTINGS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
037	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
038	Material	110,122.00	110,122.00	0.00	0.00	110,122.00	100.0%	0.00	5,506.09	
039	Labor	58,777.00	58,777.00	0.00	0.00	58,777.00	100.0%	0.00	2,938.85	
040	Reinforcing Material	71,604.00	71,604.00	0.00	0.00	71,604.00	100.0%	0.00	3,580.20	
041	Reinforcing Labor	55,152.00	55,152.00	0.00	0.00	55,152.00	100.0%	0.00	2,757.60	
042	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
043	Material	89,777.00	89,777.00	0.00	0.00	89,777.00	100.0%	0.00	4,488.85	
044	Labor	35,281.00	35,281.00	0.00	0.00	35,281.00	100.0%	0.00	1,764.05	
045	Reinforcing Material	58,774.00	58,774.00	0.00	0.00	58,774.00	100.0%	0.00	2,938.70	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
046	Reinforcing Labor	45,360.00	45,360.00	0.00	0.00	45,360.00	100.0%	0.00	2,268.00	
047	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
048	Material	56,298.00	56,298.00	0.00	0.00	56,298.00	100.0%	0.00	2,814.90	
049	Labor	22,314.00	22,314.00	0.00	0.00	22,314.00	100.0%	0.00	1,115.70	
050	Reinforcing Material	37,172.00	37,172.00	0.00	0.00	37,172.00	100.0%	0.00	1,858.60	
051	Reinforcing Labor	28,656.00	28,656.00	0.00	0.00	28,656.00	100.0%	0.00	1,432.80	
052	BASE MAT	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
053	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
054	Material	56,470.00	56,470.00	0.00	0.00	56,470.00	100.0%	0.00	2,823.50	
055	Labor	25,880.00	25,880.00	0.00	0.00	25,880.00	100.0%	0.00	1,294.00	
056	Reinforcing Material	34,033.00	34,033.00	0.00	0.00	34,033.00	100.0%	0.00	1,701.65	
057	Reinforcing Labor	26,715.00	26,715.00	0.00	0.00	26,715.00	100.0%	0.00	1,335.76	
058	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
059	Material	19,560.00	19,560.00	0.00	0.00	19,560.00	100.0%	0.00	978.00	
060	Labor	6,654.00	6,654.00	0.00	0.00	6,654.00	100.0%	0.00	332.70	
061	Reinforcing Material	14,338.00	14,338.00	0.00	0.00	14,338.00	100.0%	0.00	716.90	
062	Reinforcing Labor	12,303.00	12,303.00	0.00	0.00	12,303.00	100.0%	0.00	615.15	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
063	AREA C	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
064	Material	29,930.00	29,930.00	0.00	0.00	29,930.00	100.0%	0.00	1,496.50	
065	Labor	10,165.00	10,165.00	0.00	0.00	10,165.00	100.0%	0.00	508.25	
066	Reinforcing Material	21,940.00	21,940.00	0.00	0.00	21,940.00	100.0%	0.00	1,097.00	
067	Reinforcing Labor	17,424.00	17,424.00	0.00	0.00	17,424.00	100.0%	0.00	871.20	
068	LOW WALLS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
069	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
070	Material	13,743.00	13,743.00	0.00	0.00	13,743.00	100.0%	0.00	687.15	
071	Labor	32,682.00	32,682.00	0.00	0.00	32,682.00	100.0%	0.00	1,634.10	
071	023 - BC-00007 - B/C Broken Mockup Glass	(363.00)	(363.00)	0.00	0.00	(363.00)	100.0%	0.00	(18.15)	
072	Reinforcing Material	6,913.00	6,913.00	0.00	0.00	6,913.00	100.0%	0.00	345.65	
073	Reinforcing Labor	5,314.00	5,314.00	0.00	0.00	5,314.00	100.0%	0.00	265.70	
074	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
075	Material	22,002.00	22,002.00	0.00	0.00	22,002.00	100.0%	0.00	1,100.10	
076	Labor	52,335.00	52,335.00	0.00	0.00	52,335.00	100.0%	0.00	2,616.75	
077	Reinforcing Material	11,068.00	11,068.00	0.00	0.00	11,068.00	100.0%	0.00	553.40	
078	Reinforcing Labor	8,510.00	8,510.00	0.00	0.00	8,510.00	100.0%	0.00	425.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
079	AREA C	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
080	Material	6,224.00	6,224.00	0.00	0.00	6,224.00	100.0%	0.00	311.20	
081	Labor	14,802.00	14,802.00	0.00	0.00	14,802.00	100.0%	0.00	740.10	
082	Reinforcing Material	3,131.00	3,131.00	0.00	0.00	3,131.00	100.0%	0.00	156.55	
083	Reinforcing Labor	2,405.00	2,405.00	0.00	0.00	2,405.00	100.0%	0.00	120.25	
084	HIGH WALLS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
085	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
086	Material	141,769.00	141,769.00	0.00	0.00	141,769.00	100.0%	0.00	7,088.43	
087	Labor	215,199.00	215,199.00	0.00	0.00	215,199.00	100.0%	0.00	10,759.97	
088	Reinforcing Material	72,546.00	72,546.00	0.00	0.00	72,546.00	100.0%	0.00	3,627.31	
089	Reinforcing Labor	56,480.00	56,480.00	0.00	0.00	56,480.00	100.0%	0.00	2,824.00	
090	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
091	Material	186,944.00	186,944.00	0.00	0.00	186,944.00	100.0%	0.00	9,347.20	
092	Labor	283,772.00	283,772.00	0.00	0.00	283,772.00	100.0%	0.00	14,188.60	
093	Reinforcing Material	96,801.00	96,801.00	0.00	0.00	96,801.00	100.0%	0.00	4,840.05	
094	Reinforcing Labor	75,514.00	75,514.00	0.00	0.00	75,514.00	100.0%	0.00	3,775.69	
095	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
096	Material	28,607.00	28,607.00	0.00		0.00	28,607.00	100.0%	0.00	1,430.35
097	Labor	43,425.00	43,425.00	0.00		0.00	43,425.00	100.0%	0.00	2,171.25
098	Reinforcing Material	14,813.00	14,813.00	0.00		0.00	14,813.00	100.0%	0.00	740.64
099	Reinforcing Labor	12,155.00	12,155.00	0.00		0.00	12,155.00	100.0%	0.00	607.75
100	CORES	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
101	AREA A	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
102	Material	182,444.00	182,444.00	0.00		0.00	182,444.00	100.0%	0.00	9,122.20
103	Labor	234,652.00	234,652.00	0.00		0.00	234,652.00	100.0%	0.00	11,732.60
104	Reinforcing Material	47,776.00	47,776.00	0.00		0.00	47,776.00	100.0%	0.00	2,388.80
105	Reinforcing Labor	38,089.00	38,089.00	0.00		0.00	38,089.00	100.0%	0.00	1,904.45
106	AREA B	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
107	Material	341,718.00	341,718.00	0.00		0.00	341,718.00	100.0%	0.00	17,085.91
108	Labor	478,552.00	478,552.00	0.00		0.00	478,552.00	100.0%	0.00	23,927.59
109	Reinforcing Material	94,620.00	94,620.00	0.00		0.00	94,620.00	100.0%	0.00	4,731.00
110	Reinforcing Labor	74,393.00	74,393.00	0.00		0.00	74,393.00	100.0%	0.00	3,719.66
111	AREA C	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
112	Material	179,389.00	179,389.00	0.00		0.00	179,389.00	100.0%	0.00	8,969.45

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
113	Labor	243,958.00	243,958.00	0.00	0.00	243,958.00	100.0%	0.00	12,197.89	
114	Reinforcing Material	49,670.00	49,670.00	0.00	0.00	49,670.00	100.0%	0.00	2,483.50	
115	Reinforcing Labor	39,632.00	39,632.00	0.00	0.00	39,632.00	100.0%	0.00	1,981.60	
116	PIT	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
117	Material	20,592.00	20,592.00	0.00	0.00	20,592.00	100.0%	0.00	1,029.60	
118	Labor	46,596.00	46,596.00	0.00	0.00	46,596.00	100.0%	0.00	2,329.80	
119	Reinforcing Material	11,917.00	11,917.00	0.00	0.00	11,917.00	100.0%	0.00	595.85	
120	Reinforcing Labor	11,375.00	11,375.00	0.00	0.00	11,375.00	100.0%	0.00	568.75	
121	SOG	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
122	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
123	Material	61,260.00	61,260.00	0.00	0.00	61,260.00	100.0%	0.00	3,063.00	
124	Labor	25,140.00	25,140.00	0.00	0.00	25,140.00	100.0%	0.00	1,257.00	
125	Vapor Material	4,466.00	4,466.00	0.00	0.00	4,466.00	100.0%	0.00	223.30	
126	Vapor Barrier Labor	6,593.00	6,593.00	0.00	0.00	6,593.00	100.0%	0.00	329.65	
127	Insulation Material	34,842.00	34,842.00	0.00	0.00	34,842.00	100.0%	0.00	1,742.11	
128	Insulation Labor	6,592.00	6,592.00	0.00	0.00	6,592.00	100.0%	0.00	329.60	
129	Finishing	40,786.00	40,786.00	0.00	0.00	40,786.00	100.0%	0.00	2,039.29	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
130	AREA B	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
131	Material	40,839.00	0.00	40,839.00	0.00	40,839.00	100.0%		0.00	2,041.95
132	Labor	16,761.00	0.00	16,761.00	0.00	16,761.00	100.0%		0.00	838.05
133	Vapor Material	2,978.00	0.00	2,978.00	0.00	2,978.00	100.0%		0.00	148.90
134	Vapor Barrier Labor	4,396.00	0.00	4,396.00	0.00	4,396.00	100.0%		0.00	219.80
135	Insulation Material	23,227.00	0.00	23,227.00	0.00	23,227.00	100.0%		0.00	1,161.35
136	Insulation Labor	4,397.00	0.00	4,397.00	0.00	4,397.00	100.0%		0.00	219.85
137	Finishing	27,190.00	0.00	27,190.00	0.00	27,190.00	100.0%		0.00	1,359.50
138	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00
139	Material	43,757.00	43,757.00	0.00	0.00	43,757.00	100.0%		0.00	2,187.85
140	Labor	17,957.00	17,957.00	0.00	0.00	17,957.00	100.0%		0.00	897.85
141	Vapor Material	3,191.00	3,191.00	0.00	0.00	3,191.00	100.0%		0.00	159.55
142	Vapor Barrier Labor	4,710.00	4,710.00	0.00	0.00	4,710.00	100.0%		0.00	235.50
143	Insulation Material	24,887.00	24,887.00	0.00	0.00	24,887.00	100.0%		0.00	1,244.35
144	Insulation Labor	4,634.00	4,634.00	0.00	0.00	4,634.00	100.0%		0.00	231.70
145	Finishing	29,133.00	29,133.00	0.00	0.00	29,133.00	100.0%		0.00	1,456.65
146	SOD	0.00	0.00	0.00	0.00	0.00	0.0%		0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
147	AREA A	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
148	Material	434,581.00	434,581.00	0.00	0.00	434,581.00	100.0%	0.00	0.00	21,729.05
149	Labor	21,454.00	21,454.00	0.00	0.00	21,454.00	100.0%	0.00	0.00	1,072.70
150	Finishing	157,088.00	157,088.00	0.00	0.00	157,088.00	100.0%	0.00	0.00	7,854.40
151	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
152	Material	197,550.00	98,775.00	98,775.00	0.00	197,550.00	100.0%	0.00	0.00	9,877.50
153	Labor	9,753.00	4,876.50	4,876.50	0.00	9,753.00	100.0%	0.00	0.00	487.66
154	Finishing	71,408.00	35,704.00	35,704.00	0.00	71,408.00	100.0%	0.00	0.00	3,570.40
155	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
156	Material	136,226.00	136,226.00	0.00	0.00	136,226.00	100.0%	0.00	0.00	6,811.31
157	Labor	6,725.00	6,725.00	0.00	0.00	6,725.00	100.0%	0.00	0.00	336.25
158	Finishing	49,242.00	49,242.00	0.00	0.00	49,242.00	100.0%	0.00	0.00	2,462.09
159	MEZZANINE	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
160	Material	10,865.00	10,865.00	0.00	0.00	10,865.00	100.0%	0.00	0.00	543.25
161	Labor	673.00	673.00	0.00	0.00	673.00	100.0%	0.00	0.00	33.65
162	Finishing	3,922.00	3,922.00	0.00	0.00	3,922.00	100.0%	0.00	0.00	196.10
163	PAN STAIRS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
164	Material	13,580.00	4,481.40	4,481.40		0.00	8,962.80	66.0%	4,617.20	448.14
165	Labor	2,992.00	987.36	987.36		0.00	1,974.72	66.0%	1,017.28	98.74
166	Finishing	45,526.00	15,023.58	15,023.58		0.00	30,047.16	66.0%	15,478.84	1,502.36
167	SUPPORT SLAB A	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
168	Material	10,203.00	10,203.00	0.00		0.00	10,203.00	100.0%	0.00	510.16
169	Labor	12,216.00	12,216.00	0.00		0.00	12,216.00	100.0%	0.00	610.80
170	Reinforcing Material	3,536.00	3,536.00	0.00		0.00	3,536.00	100.0%	0.00	176.80
171	Reinforcing Labor	2,720.00	2,720.00	0.00		0.00	2,720.00	100.0%	0.00	136.00
172	Finishing	5,670.00	5,670.00	0.00		0.00	5,670.00	100.0%	0.00	283.50
173	TOPPING SLABS	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
174	AREA A	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
175	Material	3,093.00	3,093.00	0.00		0.00	3,093.00	100.0%	0.00	154.65
176	Labor	3,426.00	3,426.00	0.00		0.00	3,426.00	100.0%	0.00	171.30
177	Finishing	1,574.00	1,574.00	0.00		0.00	1,574.00	100.0%	0.00	78.70
178	AREA B	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
179	Material	8,019.00	0.00	0.00		0.00	0.00	0.0%	8,019.00	0.00
180	Labor	8,840.00	0.00	0.00		0.00	0.00	0.0%	8,840.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
181	Finishing	4,062.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,062.00	0.00
182	AREA C	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
183	Material	15,533.00	15,533.00	0.00	0.00	15,533.00	100.0%	0.00	0.00	776.65
184	Labor	17,207.00	17,207.00	0.00	0.00	17,207.00	100.0%	0.00	0.00	860.35
185	Finishing	7,907.00	7,907.00	0.00	0.00	7,907.00	100.0%	0.00	0.00	395.35
186	CURBS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
187	AREA A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
188	Material	9,938.00	7,453.50	2,484.50	0.00	9,938.00	100.0%	0.00	0.00	496.90
189	Labor	23,985.00	17,988.75	5,996.25	0.00	23,985.00	100.0%	0.00	0.00	1,199.24
190	AREA B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
191	Material	24,004.00	2,400.40	16,802.80	0.00	19,203.20	80.0%	4,800.80	960.16	960.16
192	Labor	63,266.00	0.00	31,633.00	0.00	31,633.00	50.0%	31,633.00	1,581.65	1,581.65
193	AREA C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
194	Material	10,422.00	10,422.00	0.00	0.00	10,422.00	100.0%	0.00	0.00	521.10
195	Labor	24,201.00	24,201.00	0.00	0.00	24,201.00	100.0%	0.00	0.00	1,210.05
196	PADS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
197	Material	8,459.00	2,537.70	0.00	0.00	2,537.70	30.0%	5,921.30	126.88	126.88

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
198	Labor	13,868.00	4,160.40	0.00	0.00	4,160.40	30.0%	9,707.60	208.02
199	SCREEN WALL	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
200	Material	3,003.00	0.00	0.00	0.00	0.00	0.0%	3,003.00	0.00
201	Labor	2,239.00	0.00	0.00	0.00	0.00	0.0%	2,239.00	0.00
202	Reinforcing Material	1,945.00	0.00	0.00	0.00	0.00	0.0%	1,945.00	0.00
203	Reinforcing Labor	1,632.00	0.00	0.00	0.00	0.00	0.0%	1,632.00	0.00
204	ENCASE COLUMNS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
205	Material	1,175.00	0.00	0.00	0.00	0.00	0.0%	1,175.00	0.00
206	Labor	4,945.00	0.00	0.00	0.00	0.00	0.0%	4,945.00	0.00
207	Reinforcing Material	1,308.00	0.00	0.00	0.00	0.00	0.0%	1,308.00	0.00
208	Reinforcing Labor	1,204.00	0.00	0.00	0.00	0.00	0.0%	1,204.00	0.00
209	RAMPS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
210	Material	13,144.00	0.00	0.00	0.00	0.00	0.0%	13,144.00	0.00
211	Labor	19,942.00	0.00	0.00	0.00	0.00	0.0%	19,942.00	0.00
212	Reinforcing Material	1,795.00	0.00	0.00	0.00	0.00	0.0%	1,795.00	0.00
213	Reinforcing Labor	1,340.00	0.00	0.00	0.00	0.00	0.0%	1,340.00	0.00
214	CIP STAIRS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
215	Material	80,226.00	0.00	0.00	0.00	0.00	0.0%	80,226.00	0.00
216	Labor	160,404.00	0.00	0.00	0.00	0.00	0.0%	160,404.00	0.00
217	Reinforcing Material	35,979.00	0.00	0.00	0.00	0.00	0.0%	35,979.00	0.00
218	Reinforcing Labor	25,833.00	0.00	0.00	0.00	0.00	0.0%	25,833.00	0.00
219	SIDEWALKS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
220	Material	68,460.00	6,846.00	0.00	0.00	6,846.00	10.0%	61,614.00	342.30
221	Labor	78,030.00	7,803.00	0.00	0.00	7,803.00	10.0%	70,227.00	390.15
222	Formwork Material	8,075.00	0.00	0.00	0.00	0.00	0.0%	8,075.00	0.00
223	Formwork Labor	5,656.00	0.00	0.00	0.00	0.00	0.0%	5,656.00	0.00
224	Finishing	86,000.00	8,600.00	0.00	0.00	8,600.00	10.0%	77,400.00	430.00
225	WALLS A592 & A594	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
226	Material	23,305.00	0.00	0.00	0.00	0.00	0.0%	23,305.00	0.00
227	Labor	59,824.00	0.00	0.00	0.00	0.00	0.0%	59,824.00	0.00
228	Reinforcing Material	7,269.00	0.00	0.00	0.00	0.00	0.0%	7,269.00	0.00
229	Reinforcing Labor	6,603.00	0.00	0.00	0.00	0.00	0.0%	6,603.00	0.00
230	001 - IS-00003 - Winter Conditions Concrete All	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
231	001 - IS-00003 - Winter Conditions Concrete Allowance	(100,000.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(100,000.00)	0.00
232	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
233	002 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
234	003 - OS-00037 - PR 006 Concrete Waterproofing Admixture for Sewage & Elev. Pits	5,005.00	5,005.00	0.00	0.00	5,005.00	100.0%	100.0%	0.00	250.25
235	003 - OS-00020 - ASI #4 Waterproofing and Vapor Retarders	28,955.00	28,954.58	0.00	0.00	28,954.58	100.0%	100.0%	0.42	1,447.73
236	003 - OS-00019 - ASI #2 Stair 5 First Floor Structural Revisions	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
237	004 - IS-00013 - Concrete Curb at Synthetic Turf	102,750.00	0.00	0.00	0.00	0.00	0.00	0.0%	102,750.00	0.00
238	005 - OS-00027 - ASI #8 Gridlines SC1 and AU.1	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
239	006 - OS-00047 - ASI #20 Matt Slab Reinforcement	10,362.00	10,362.00	0.00	0.00	10,362.00	100.0%	100.0%	0.00	518.10
240	006 - OS-00021 - ASI #5 Electrical Room Clarification	4,684.00	4,684.00	0.00	0.00	4,684.00	100.0%	100.0%	0.00	234.20
241	007 - OS-00026 - PR003 & PR003R Geothermal	9,032.00	9,032.00	0.00	0.00	9,032.00	100.0%	100.0%	0.00	451.60

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
242	007 - OS-00030 - Rebar Changes per RFI #6.1, #6.3, and #67 and submittal for Rebar Core AB	11,303.00	11,303.00	0.00	0.00	11,303.00	100.0%	0.00	565.15	
243	007 - OS-00054 - ASI# 23 and #23R Embeds for Relieving Angle Adjustments at Core C-2	1,333.00	1,333.00	0.00	0.00	1,333.00	100.0%	0.00	66.65	
244	008 - OS-00060 - ASI #25 EOS Clarifications at Corner Window Bays (14) Locations	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
245	009 - IS-00020 - Saturday 2/26/22- PREMIUM TIME ONLY EXCEPT CRANE OPERATOR	4,233.00	4,233.00	0.00	0.00	4,233.00	100.0%	0.00	211.65	
246	010 - IS-00017 - Saturday 2/5/2022- Premium Time Portion Only	7,187.00	7,187.00	0.00	0.00	7,187.00	100.0%	0.00	359.35	
247	011 - IS-00024 - Saturday 3/5/2022- Marguerite Premium Time Only	8,679.00	8,679.00	0.00	0.00	8,679.00	100.0%	0.00	433.95	
248	011 - IS-00025 - Saturday 3/19/2022- Premium Time Only	8,360.00	8,360.00	0.00	0.00	8,360.00	100.0%	0.00	418.00	
249	012 - BC-00002 - Modify Baseplate Due to Damaged Anchor Bolts per RFI-245	(545.00)	(545.00)	0.00	0.00	(545.00)	100.0%	0.00	(27.25)	
250	013 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
251	014 - IS-00038 - Saturday 5/7/2022- Premium Time Only	2,790.00	2,790.00	0.00	0.00	2,790.00	100.0%	0.00	139.50	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
252	014 - IS-00035 - Saturday 4/23/2022- Premium Time Only	4,044.00	4,044.00	0.00	0.00	4,044.00	100.0%	0.00	202.20
253	014 - IS-00036 - Saturday 4/16/2022- Premium Time Only	5,542.00	5,542.00	0.00	0.00	5,542.00	100.0%	0.00	277.10
254	014 - IS-00037 - Saturday 4/30/2022- Premium Time Only	3,864.00	3,864.00	0.00	0.00	3,864.00	100.0%	0.00	193.20
255	015 - OS-00053 - ASI #22 Stair 7 Openings at North Shear Wall	2,045.00	2,045.00	0.00	0.00	2,045.00	100.0%	0.00	102.25
256	015 - OS-00038 - ASI #12 Elevator Structure Clarifications	7,316.00	7,316.00	0.00	0.00	7,316.00	100.0%	0.00	365.80
257	015 - OS-00066 - PR #014 Floor Drain at Custodian Workshop 0200	906.00	906.00	0.00	0.00	906.00	100.0%	0.00	45.30
258	016 - IS-00043 - Saturday 5/14/2022- Premium Time Only	2,789.00	2,789.00	0.00	0.00	2,789.00	100.0%	0.00	139.45
259	017 - OS-00105 - RFI #333 Header Beam at Northeast Areaway Louver Openings	1,548.00	1,548.00	0.00	0.00	1,548.00	100.0%	0.00	77.40
260	018 - IS-00039 - Install and Dismantle Stair Tower for access to C1 SOD	3,687.00	3,687.00	0.00	0.00	3,687.00	100.0%	0.00	184.35
261	018 - IS-00045 - Safety at Core C	2,621.00	2,621.00	0.00	0.00	2,621.00	100.0%	0.00	131.05
262	019 - IS-00047 - Temporary Wall Bracing for Building C & A Backfill-Marguerite and Derenzo Cost Only	2,734.00	2,734.00	0.00	0.00	2,734.00	100.0%	0.00	136.70

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
263	020 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
264	021 - BT-00010 - Saturday 4/16/22, 4/23/22, 4/30/22, 5/7/22, & 5/14/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
265	022 - OS-00083 - RFI #300 Modify Column Base Plate to Span Between Footings	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
266	022 - IS-00049 - Saturday 6/4/2022 & 6/11/2022	2,508.00	2,508.00	0.00	0.00	2,508.00	100.0%	0.00	125.40
267	022 - IS-00049 - Saturday 6/4/2022 & 6/11/2022	2,322.00	2,322.00	0.00	0.00	2,322.00	100.0%	0.00	116.10
268	023 - IS-00057 - Saturday 2/26/22-correct phase code in IS 20 and error in \$ in BT 14	(4,233.00)	(4,233.00)	0.00	0.00	(4,233.00)	100.0%	0.00	(211.65)
269	023 - IS-00057 - Saturday 2/26/22-correct phase code in IS 20 and error in \$ in BT 14	452.00	452.00	0.00	0.00	452.00	100.0%	0.00	22.60
270	023 - BT-00013 - RFI #243 and #019.1 Suspended Slab Adjacent to Core AB Mat Slab	13,085.00	13,085.00	0.00	0.00	13,085.00	100.0%	0.00	654.25
272	023 - IS-00057 - Saturday 2/26/22-correct phase code in IS 20 and error in \$ in BT 14	(452.00)	(452.00)	0.00	0.00	(452.00)	100.0%	0.00	(22.60)

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 22)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
273	023 - IS-00057 - Saturday 2/26/22-correct phase code in IS 20 and error in \$ in BT 14	4,233.00	4,233.00		0.00	0.00	4,233.00	100.0%	0.00	211.65
	GRAND TOTAL	\$8,001,042.00	\$6,601,937.02		\$391,577.97	\$0.00	\$6,993,514.99	87.4%	\$1,007,527.01	\$349,675.80

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Jim Marguerite of the City of Hopedale, County of Worcester, and State of MA, being duly sworn, deposes and says that he/she is the President of the Marguerite Concrete Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0019 dated 06/17/2021 with Gilbane Building Company for the BP 03A - Cast-in-Place Concrete Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Jim Marguerite _____
 Name
President _____
 Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Jim Marguerite _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 371,999.07 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 7,728,138.00 , that approved change orders total \$ 272,904.00 , that the current contract sum is \$ 8,001,042.00 of which \$ 6,271,840.12 has been previously paid and \$ 371,999.07 is currently due, leaving a balance of \$ 1,357,202.81 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Marquerite Concrete Inc.

By:

Jim Marguerite

Name:

Jim Marguerite

Title:

President

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0019 - BP 03A - Cast-in-Place Concrete

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Three hundred seventy one thousand nine hundred ninety nine and 07/100 Dollars (\$371,999.07)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Jim Marguerite, President
Marguerite Concrete Inc.
ADDRESS: 11 Rosenfeld Drive, Hopedale, Massachusetts 01747

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **PATRICK J. KENNEDY & SONS INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0009

Requisition #: 10

From: 10/01/22 To: 10/31/22

Vendor #: **PATJ001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	39.01%
2. Original contract amount	\$ 2,353,000.00
3. Additions (thru amendment # 010)	\$ 83,606.00
4. Deductions (thru amendment # 010)	\$ (15,465.00)
5. Total amount of contract adjusted	\$ 2,421,141.00
6. Balance to complete contract	\$ 1,476,744.00
7. Total completed to date	\$ 944,397.00
8. Less retainage (5%)	\$ 47,219.86
9. Total due contractor to date (Net)	\$ 897,177.14
10. Less previous requests (Net)	\$ 616,198.02
11. This request (Net)	\$ 280,979.12

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 944,397.00
Superintendent:					Date	Previous \$ 648,629.50
Accountant:					Date	Current \$ 295,767.50
						Retainage Approved
						Total to Date \$ 47,219.86
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 32,431.48
22A	01	\$ 295,767.50	\$ 941,133.00	\$ 2,417,877.00		Current \$ 14,788.38
31A	01	\$ 0.00	\$ 3,264.00	\$ 3,264.00		Invoice #:
						J08864.000-0009-10-30
	Totals	\$ 295,767.50	\$ 944,397.00	\$ 2,421,141.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Patrick J. Kennedy & Sons Inc.
39 Gibson St.
Boston, Massachusetts 02122

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0009 - BP 22A -

Plumbing (Trade Bid - Section 22 00 01)

CONTRACT DATE: 06/07/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 2,353,000.00
- 2. Net Change by Change Orders \$ 68,141.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 2,421,141.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 944,397.00
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 47,219.86
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 47,219.86
- 6. TOTAL EARNED LESS RETAINAGE \$ 897,177.14
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 616,198.02
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 280,979.12
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 1,523,963.86

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$83,606.00	\$(15,465.00)
Total approved this Month	\$0.00	\$0.00
TOTALS	\$83,606.00	\$(15,465.00)
NET CHANGES by Change Order		\$ 68,141.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Patrick J. Kennedy & Sons Inc.

By: Raymond Hanley
State or: _____ County of: _____

Date: October 24, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 280,979.12

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
00-001	General Conditions - Plumbing	90,000.00	23,400.00	8,100.00	0.00	31,500.00	35.0%	58,500.00	1,575.00	
00-002	Payment & Performance Bonds	24,000.00	24,000.00	0.00	0.00	24,000.00	100.0%	0.00	1,200.00	
00-003	Project Management	30,000.00	7,800.00	2,700.00	0.00	10,500.00	35.0%	19,500.00	525.00	
00-004	Safety	30,000.00	7,800.00	2,700.00	0.00	10,500.00	35.0%	19,500.00	525.00	
00-005	Mobilization - Plumbing	30,000.00	18,000.00	0.00	0.00	18,000.00	60.0%	12,000.00	900.00	
00-006	Demobilization - Plumbing	30,000.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00	
00-007	Trucking/Logistics	40,000.00	8,000.00	8,000.00	0.00	16,000.00	40.0%	24,000.00	800.00	
00-008	LEED Requirements	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
00-009	Submittals - Plumbing	25,000.00	25,000.00	0.00	0.00	25,000.00	100.0%	0.00	1,250.00	
00-010	Cx - Plumbing	25,000.00	125.00	0.00	0.00	125.00	0.5%	24,875.00	6.25	
00-011	Punchlist	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
00-012	Closeout	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
00-013	Red Line/As-Builts	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
00-014	Training	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
00-015	Fire/Smoke Sealant	6,750.00	0.00	0.00	0.00	0.00	0.0%	6,750.00	0.00	
00-016	Temporary Water Service	6,000.00	3,000.00	0.00	0.00	3,000.00	50.0%	3,000.00	150.00	
00-017	Temporary Roof Drainage	6,000.00	3,000.00	600.00	0.00	3,600.00	60.0%	2,400.00	180.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
00-018	Pull Plan, Scheduling, Touchplan Admin	10,000.00	2,600.00	900.00	0.00	3,500.00	35.0%	6,500.00	175.00	
00-019	Flushing, Testing, Reporting	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
00-020		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
00-021	Site Plan	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
00-022	Water Piping - Labor	13,000.00	0.00	3,250.00	0.00	3,250.00	25.0%	9,750.00	162.50	
00-023	Water Piping - Material	16,000.00	0.00	4,000.00	0.00	4,000.00	25.0%	12,000.00	200.00	
00-024		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
00-025	Underground - Area A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
00-026	Sub-Surface Drainage - Labor	16,000.00	16,000.00	0.00	0.00	16,000.00	100.0%	0.00	800.00	
00-027	Sub-Surface Drainage - Material	13,000.00	13,000.00	0.00	0.00	13,000.00	100.0%	0.00	650.00	
00-028	Sanitary - Labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.0%	0.00	1,000.00	
00-029	Sanitary Piping - Material	28,000.00	28,000.00	0.00	0.00	28,000.00	100.0%	0.00	1,400.00	
00-030	Storm - Labor	29,000.00	29,000.00	0.00	0.00	29,000.00	100.0%	0.00	1,450.00	
00-031	Storm Piping - Material	48,000.00	48,000.00	0.00	0.00	48,000.00	100.0%	0.00	2,400.00	
00-032	Water Piping - Labor	7,000.00	7,000.00	0.00	0.00	7,000.00	100.0%	0.00	350.00	
00-033	Water Piping - Material	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00	
00-034		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
00-035	Underground - Area B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-036	Sanitary - Labor	18,200.00	2,730.00	15,470.00	0.00	18,200.00	100.0%	0.00	910.00
00-037	Sanitary Piping - Material	26,000.00	5,200.00	20,800.00	0.00	26,000.00	100.0%	0.00	1,300.00
00-038	Water Piping - Labor	6,000.00	0.00	6,000.00	0.00	6,000.00	100.0%	0.00	300.00
00-039	Water Piping - Material	3,800.00	0.00	3,800.00	0.00	3,800.00	100.0%	0.00	190.00
00-040		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-041	Underground - Area C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-042	Sub-Surface Drainage - Labor	7,000.00	7,000.00	0.00	0.00	7,000.00	100.0%	0.00	350.00
00-043	Sub-Surface Drainage - Labor	7,000.00	7,000.00	0.00	0.00	7,000.00	100.0%	0.00	350.00
00-044		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TC*3 392218901	Plumbing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584546911	001 - OS-00005 - OS-00005 Add #1 dated 4.23.21	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584546912	001 - OS-00006 - OS-00006 Add # 2 dated 5.5.21	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
001*GBC-J08 864.000*TC*2 584546913	001 - OS-00007 - OS-00007 Add #3 dated 5.7.21	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TA*2 584554609	002 - TA-00006 - Utilities for Temp Offices	3,264.00	3,264.00	0.00	0.00	3,264.00	100.0%	0.00	163.20	
002*GBC-J08 864.000*TC*2 584554656	002 - OS-00002 - OS-00002 Current Drawings Elevator and Plumbing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
003*GBC-J08 864.000*TC*2 584575646	003 - OS-00014 - Addition of Geothermal Scope	63,000.00	0.00	0.00	0.00	0.00	0.0%	63,000.00	0.00	
003*GBC-J08 864.000*TC*2 584575648	003 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
004*GBC-J08 864.000*TC*2 584637250	004 - OS-00057 - PR 007 Delete Booster Pump	(15,465.00)	0.00	0.00	0.00	0.00	0.0%	(15,465.00)	0.00	
005*GBC-J08 864.000*TC*2 584645218	005 - OS-00026 - PR003 & PR003R Geothermal	9,734.00	0.00	0.00	0.00	0.00	0.0%	9,734.00	0.00	
006*GBC-J08 864.000*TC*2 584667956	006 - OS-00081 - RFI #250 - Roof Drain Schedule	2,811.00	2,811.00	0.00	0.00	2,811.00	100.0%	0.00	140.55	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
006*GBC-J08 864.000*TC*2 584667957	006 - OS-00064 - RFI #202 EPO Mechanical Room 0900	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
007*GBC-J08 864.000*TC*2 584670414	007 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
008*GBC-J08 864.000*TC*2 584690350	008 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
009*GBC-J08 864.000*TC*2 584702927	009 - OS-00066 - PR #014 Floor Drain at Custodian Workshop 0200	1,959.00	1,959.00	0.00	0.00	1,959.00	100.0%	0.00	0.00	97.95
01-001	Base/Mech Mezz- Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
01-002	Plumbing Coordination	3,400.00	3,400.00	0.00	0.00	3,400.00	100.0%	0.00	0.00	170.00
01-003	Water Piping - Labor	33,000.00	0.00	3,300.00	0.00	3,300.00	10.0%	29,700.00	0.00	165.00
01-004	Water Piping - Material	40,000.00	0.00	26,000.00	0.00	26,000.00	65.0%	14,000.00	0.00	1,300.00
01-005	Sanitary Piping - Labor	20,000.00	0.00	2,000.00	0.00	2,000.00	10.0%	18,000.00	0.00	100.00
01-006	Sanitary Piping - Material	16,000.00	0.00	13,600.00	0.00	13,600.00	85.0%	2,400.00	0.00	680.00
01-007	Storm Piping - Labor	18,000.00	0.00	18,000.00	0.00	18,000.00	100.0%	0.00	0.00	900.00
01-008	Storm Piping - Material	20,500.00	10,250.00	10,250.00	0.00	20,500.00	100.0%	0.00	0.00	1,025.00
01-009	Floor Drain/Cleanouts - Labor	7,000.00	7,000.00	0.00	0.00	7,000.00	100.0%	0.00	0.00	350.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
01-010	Floor Drain/Cleanouts - Material	4,000.00	4,000.00	0.00	0.00	4,000.00	100.0%	0.00	200.00	
01-011	Fixtures - Labor	20,000.00	0.00	2,000.00	0.00	2,000.00	10.0%	18,000.00	100.00	
01-012	Fixtures - Material	35,000.00	0.00	22,750.00	0.00	22,750.00	65.0%	12,250.00	1,137.50	
01-013	Elevator Sump Pump - Labor	1,000.00	0.00	100.00	0.00	100.00	10.0%	900.00	5.00	
01-014	Elevator Sump Pump - Material	1,000.00	100.00	400.00	0.00	500.00	50.0%	500.00	25.00	
01-015	Sewage Ejector - Labor	8,000.00	0.00	400.00	0.00	400.00	5.0%	7,600.00	20.00	
01-016	Sewage Ejector - Material	19,000.00	380.00	7,220.00	0.00	7,600.00	40.0%	11,400.00	380.00	
01-017	Seperator - Labor	1,600.00	0.00	160.00	0.00	160.00	10.0%	1,440.00	8.00	
01-018	Seperator - Material	4,000.00	0.00	3,600.00	0.00	3,600.00	90.0%	400.00	180.00	
01-019	Insulation - Labor	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
01-020	Insulation - Material	7,650.00	0.00	0.00	0.00	0.00	0.0%	7,650.00	0.00	
01-021	EWI-1 & Accessories - Labor	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
01-022	EWI-1 & Accessories - Material	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
01-023	Booster Pump - Labor	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
01-024	Booster Pump - Material	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
01-025	Water Service Specialties - Labor	22,000.00	0.00	2,200.00	0.00	2,200.00	10.0%	19,800.00	110.00	
01-026	Water Service Specialties - Material	17,000.00	0.00	8,500.00	0.00	8,500.00	50.0%	8,500.00	425.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
01-027	Grease Interceptors - Labor	9,000.00	0.00	900.00	0.00	900.00	10.0%	8,100.00	45.00	
01-028	Grease Interceptors - Material	5,400.00	0.00	4,860.00	0.00	4,860.00	90.0%	540.00	243.00	
01-029		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
01-030	Base - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
01-031	Plumbing Coordination	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00	
01-032	Sanitary Piping - Labor	8,000.00	1,600.00	6,400.00	0.00	8,000.00	100.0%	0.00	400.00	
01-033	Sanitary Piping - Material	7,000.00	1,400.00	5,600.00	0.00	7,000.00	100.0%	0.00	350.00	
01-034	Storm Piping - Labor	9,000.00	9,000.00	0.00	0.00	9,000.00	100.0%	0.00	450.00	
01-035	Storm Piping - Material	12,000.00	12,000.00	0.00	0.00	12,000.00	100.0%	0.00	600.00	
01-036	Insulation - Labor	1,200.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00	
01-037	Insulation - Material	900.00	0.00	0.00	0.00	0.00	0.0%	900.00	0.00	
01-038		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
010*GBC-J08 864.000*TC*2 584747716	010 - OS-00118 - RFI #72 & #72.1 4" Sanitary at CH,C7 Not Shown - Basement	2,838.00	2,838.00	0.00	0.00	2,838.00	100.0%	0.00	141.90	
011*GBC-J08 864.000*TC*2 584767621	011 - OS-00058 - PR-012 EWH-1 Electrical Modifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
011*GBC-J08 864.000*TC*2 584767622	011 - OS-00122 - ASI #44 Roof Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584777699	012 - OS-00103 - RFI #339 Missing 5 Door Openings on Door Schedule A711	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584777700	012 - OS-00097 - RFI #312 Shaft Adjustment at Level 3 Kitchen Exhaust	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584777701	012 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
02-001	First Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
02-002	Plumbing Coordination	3,000.00	3,000.00	0.00	0.00	3,000.00	100.0%	0.00	0.00	150.00
02-003	Water Piping - Labor	20,000.00	10,000.00	6,000.00	0.00	16,000.00	80.0%	4,000.00	800.00	800.00
02-004	Water Piping - Material	15,000.00	7,500.00	4,500.00	0.00	12,000.00	80.0%	3,000.00	600.00	600.00
02-005	Sanitary Piping - Labor	17,000.00	8,500.00	5,100.00	0.00	13,600.00	80.0%	3,400.00	680.00	680.00
02-006	Sanitary Piping - Material	14,000.00	7,000.00	4,200.00	0.00	11,200.00	80.0%	2,800.00	560.00	560.00
02-007	Storm Piping - Labor	9,000.00	9,000.00	0.00	0.00	9,000.00	100.0%	0.00	450.00	450.00
02-008	Storm Piping - Material	9,000.00	9,000.00	0.00	0.00	9,000.00	100.0%	0.00	450.00	450.00
02-009	Floor Drain/Cleanouts - Labor	9,000.00	450.00	0.00	0.00	450.00	5.0%	8,550.00	22.50	22.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
02-010	Floor Drain/Cleanouts - Material	6,000.00	300.00	0.00	0.00	300.00	5.0%	5,700.00	15.00	
02-011	Fixtures - Labor	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
02-012	Fixtures - Material	21,000.00	0.00	3,150.00	0.00	3,150.00	15.0%	17,850.00	157.50	
02-013	Insulation - Labor	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
02-014	Insulation - Material	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
02-015		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
02-016	First Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
02-017	Plumbing Coordination	2,400.00	2,400.00	0.00	0.00	2,400.00	100.0%	0.00	120.00	
02-018	Water Piping - Labor	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00	
02-019	Water Piping - Material	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
02-020	Sanitary Piping - Labor	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00	
02-021	Sanitary Piping - Material	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00	
02-022	Storm Piping - Labor	14,000.00	0.00	700.00	0.00	700.00	5.0%	13,300.00	35.00	
02-023	Storm Piping - Material	12,000.00	0.00	600.00	0.00	600.00	5.0%	11,400.00	30.00	
02-024	Floor Drain/Cleanouts - Labor	3,000.00	0.00	2,250.00	0.00	2,250.00	75.0%	750.00	112.50	
02-025	Floor Drain/Cleanouts - Material	1,200.00	0.00	1,200.00	0.00	1,200.00	100.0%	0.00	60.00	
02-026	Fixtures - Labor	23,000.00	0.00	0.00	0.00	0.00	0.0%	23,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
02-027	Fixtures - Material	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00	
02-028	Insulation - Labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00	
02-029	Insulation - Material	4,500.00	0.00	0.00	0.00	0.00	0.00	4,500.00	0.00	
02-030		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
02-031	First Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
02-032	Plumbing Coordination	2,200.00	2,200.00	0.00	0.00	2,200.00	100.0%	0.00	110.00	
02-033	Water Piping - Labor	7,500.00	3,750.00	0.00	0.00	3,750.00	50.0%	3,750.00	187.50	
02-034	Water Piping - Material	6,000.00	3,000.00	0.00	0.00	3,000.00	50.0%	3,000.00	150.00	
02-035	Sanitary Piping - Labor	7,000.00	3,500.00	3,500.00	0.00	7,000.00	100.0%	0.00	350.00	
02-036	Sanitary Piping - Material	7,000.00	6,300.00	700.00	0.00	7,000.00	100.0%	0.00	350.00	
02-037	Storm Piping - Labor	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
02-038	Storm Piping - Material	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
02-039	Fixtures - Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
02-040	Fixtures - Material	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
02-041	Insulation - Labor	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
02-042	Insulation - Material	4,000.00	2,000.00	0.00	0.00	2,000.00	50.0%	2,000.00	100.00	
02-043		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
03-001	Second Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-002	Plumbing Coordination	2,800.00	2,800.00	0.00	0.00	2,800.00	100.0%	0.00	140.00	
03-003	Water Piping - Labor	6,500.00	0.00	975.00	0.00	975.00	15.0%	5,525.00	48.75	
03-004	Water Piping - Material	6,000.00	0.00	900.00	0.00	900.00	15.0%	5,100.00	45.00	
03-005	Sanitary Piping - Labor	6,000.00	0.00	1,500.00	0.00	1,500.00	25.0%	4,500.00	75.00	
03-006	Sanitary Piping - Material	6,000.00	0.00	1,500.00	0.00	1,500.00	25.0%	4,500.00	75.00	
03-007	Storm Piping - Labor	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	
03-008	Storm Piping - Material	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00	
03-009	Roof Drain - Labor	1,500.00	1,200.00	0.00	0.00	1,200.00	80.0%	300.00	60.00	
03-010	Roof Drain - Materials	800.00	640.00	160.00	0.00	800.00	100.0%	0.00	40.00	
03-011	Acid Waste - Labor	3,800.00	0.00	0.00	0.00	0.00	0.0%	3,800.00	0.00	
03-012	Acid Waste - Material	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
03-013	Fixtures - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00	
03-014	Fixtures - Material	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
03-015	EWB-2 & Access. - Labor	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
03-016	EWB-2 & Access. - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
03-017	Insulation - Labor	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
03-018	Insulation - Material	3,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00
03-019		0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-020	Second Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-021	Plumbing Coordination	2,100.00	2,100.00	0.00	0.00	2,100.00	100.0%	0.00	0.00	105.00
03-022	Water Piping - Labor	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
03-023	Water Piping - Material	3,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
03-024	Sanitary Piping - Labor	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
03-025	Sanitary Piping - Material	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
03-026	Storm Piping - Labor	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
03-027	Storm Piping - Material	9,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00
03-028	Floor Drain/Cleanouts - Labor	1,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,800.00	0.00
03-029	Floor Drain/Cleanouts - Material	800.00	0.00	0.00	0.00	0.00	0.00	0.0%	800.00	0.00
03-030	Fixtures - Labor	14,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
03-031	Fixtures - Material	19,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
03-032	Insulation - Labor	6,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
03-033	Insulation - Material	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
03-034		0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
03-035	Second Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
03-036	Plumbing Coordination	1,600.00	1,600.00	0.00	0.00	1,600.00	100.0%	0.00	80.00	
03-037	Water Piping - Labor	4,500.00	3,150.00	1,350.00	0.00	4,500.00	100.0%	0.00	225.00	
03-038	Water Piping - Material	2,500.00	1,750.00	750.00	0.00	2,500.00	100.0%	0.00	125.00	
03-039	Sanitary Piping - Labor	4,200.00	2,940.00	1,260.00	0.00	4,200.00	100.0%	0.00	210.00	
03-040	Sanitary Piping - Material	5,000.00	3,500.00	1,500.00	0.00	5,000.00	100.0%	0.00	250.00	
03-041	Storm Piping - Labor	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	
03-042	Storm Piping - Material	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00	
03-043	Roof Drain - Labor	1,200.00	1,200.00	0.00	0.00	1,200.00	100.0%	0.00	60.00	
03-044	Roof Drain - Material	800.00	800.00	0.00	0.00	800.00	100.0%	0.00	40.00	
03-045	Acid Waste - Labor	1,800.00	0.00	0.00	0.00	0.00	0.0%	1,800.00	0.00	
03-046	Acid Waste - Material	1,200.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00	
03-047	Fixtures - Labor	9,000.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00	
03-048	Fixtures - Material	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
03-049	Insulation - Labor	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
03-050	Insulation - Material	1,000.00	500.00	0.00	0.00	500.00	50.0%	500.00	25.00	
03-051		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
04-001	Third Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
04-002	Plumbing Coordination	2,200.00	2,200.00	0.00	0.00	2,200.00	100.0%	0.00	110.00
04-003	Water Piping - Labor	5,000.00	0.00	750.00	0.00	750.00	15.0%	4,250.00	37.50
04-004	Water Piping - Material	3,800.00	0.00	570.00	0.00	570.00	15.0%	3,230.00	28.50
04-005	Sanitary Piping - Labor	6,000.00	0.00	900.00	0.00	900.00	15.0%	5,100.00	45.00
04-006	Sanitary Piping - Material	4,200.00	0.00	630.00	0.00	630.00	15.0%	3,570.00	31.50
04-007	Storm Piping - Labor	6,000.00	4,500.00	1,500.00	0.00	6,000.00	100.0%	0.00	300.00
04-008	Storm Piping - Material	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00
04-009	Acid Waste - Labor	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
04-010	Acid Waste - Material	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
04-011	Floor Drain/Cleanouts - Labor	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
04-012	Floor Drain/Cleanouts - Material	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
04-013	Fixtures - Labor	22,000.00	0.00	0.00	0.00	0.00	0.0%	22,000.00	0.00
04-014	Fixtures - Material	23,000.00	0.00	0.00	0.00	0.00	0.0%	23,000.00	0.00
04-015	Insulation - Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
04-016	Insulation - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
04-017		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
04-018	Third Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
04-019	Plumbing Coordination	2,000.00	2,000.00	0.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
04-020	Water Piping - Labor	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
04-021	Water Piping - Material	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
04-022	Sanitary Piping - Labor	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
04-023	Sanitary Piping - Material	4,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,700.00	0.00
04-024	Storm Piping - Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
04-025	Storm Piping - Material	9,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00
04-026	Roof Drain - Labor	4,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,200.00	0.00
04-027	Roof Drain - Material	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
04-028	Floor Drain/Cleanouts - Labor	1,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00
04-029	Floor Drain/Cleanouts - Material	500.00	0.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
04-030	Fixtures - Labor	14,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
04-031	Fixtures - Material	19,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
04-032	Insulation - Labor	2,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,400.00	0.00
04-033	Insulation - Material	1,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00
04-034		0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
04-035	Third Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
04-036	Plumbing Coordination	1,600.00	1,600.00	0.00	0.00	1,600.00	100.0%	0.00	80.00	
04-037	Water Piping - Labor	2,800.00	2,240.00	560.00	0.00	2,800.00	100.0%	0.00	140.00	
04-038	Water Piping - Material	2,000.00	1,600.00	400.00	0.00	2,000.00	100.0%	0.00	100.00	
04-039	Sanitary Piping - Labor	3,400.00	2,720.00	680.00	0.00	3,400.00	100.0%	0.00	170.00	
04-040	Sanitary Piping - Material	1,600.00	1,280.00	320.00	0.00	1,600.00	100.0%	0.00	80.00	
04-041	Storm Piping - Labor	2,800.00	2,800.00	0.00	0.00	2,800.00	100.0%	0.00	140.00	
04-042	Storm Piping - Material	4,000.00	4,000.00	0.00	0.00	4,000.00	100.0%	0.00	200.00	
04-043	Acid Waste - Labor	3,900.00	0.00	0.00	0.00	0.00	0.0%	3,900.00	0.00	
04-044	Acid Waste - Material	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
04-045	Fixtures - Labor	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
04-046	Fixtures - Material	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
04-047	Insulation - Labor	1,800.00	0.00	0.00	0.00	0.00	0.0%	1,800.00	0.00	
04-048	Insulation - Material	900.00	0.00	0.00	0.00	0.00	0.0%	900.00	0.00	
04-049		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
05-001	Fourth Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	0.00
05-002	Plumbing Coordination	3,200.00	3,200.00	0.00	0.00	3,200.00	100.0%	0.00	160.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
05-003	Water Piping - Labor	11,250.00	562.50	562.50	0.00	1,125.00	10.0%	10,125.00	56.26	
05-004	Water Piping - Material	10,000.00	500.00	500.00	0.00	1,000.00	10.0%	9,000.00	50.00	
05-005	Sanitary Piping - Labor	16,000.00	800.00	1,600.00	0.00	2,400.00	15.0%	13,600.00	120.00	
05-006	Sanitary Piping - Material	12,000.00	600.00	1,200.00	0.00	1,800.00	15.0%	10,200.00	90.00	
05-007	Storm Piping - Labor	18,000.00	13,500.00	4,500.00	0.00	18,000.00	100.0%	0.00	900.00	
05-008	Storm Piping - Material	18,000.00	18,000.00	0.00	0.00	18,000.00	100.0%	0.00	900.00	
05-009	Acid Waste - Labor	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
05-010	Acid Waste - Material	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
05-011	Floor Drain/Cleanouts - Labor	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
05-012	Floor Drain/Cleanouts - Material	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
05-013	Fixtures - Labor	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
05-014	Fixtures - Material	27,000.00	0.00	0.00	0.00	0.00	0.0%	27,000.00	0.00	
05-015	Insulation - Labor	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
05-016	Insulation - Material	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
05-017		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
05-018	Fourth Floor - Part B (M104B)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
05-019	Plumbing Coordination	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)			
05-020	Water Piping - Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
05-021	Water Piping - Material	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
05-022	Sanitary Piping - Labor	9,000.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00
05-023	Sanitary Piping - Material	4,050.00	0.00	0.00	0.00	0.00	0.0%	4,050.00	0.00
05-024	Storm Piping - Labor	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
05-025	Storm Piping - Material	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
05-026	Floor Drain/Cleanouts - Labor	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
05-027	Floor Drain/Cleanouts - Material	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
05-028	Fixtures - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00
05-029	Fixtures - Material	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
05-030	Insulation - Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
05-031	Insulation - Material	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
05-032		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
05-033	Fourth Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
05-034	Plumbing Coordination	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
05-035	Water Piping - Labor	7,000.00	5,600.00	1,400.00	0.00	7,000.00	100.0%	0.00	350.00
05-036	Water Piping - Material	5,000.00	4,000.00	1,000.00	0.00	5,000.00	100.0%	0.00	250.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
05-037	Sanitary Piping - Labor	8,000.00	6,400.00	1,600.00	0.00	8,000.00	100.0%	0.00	400.00
05-038	Sanitary Piping - Material	3,000.00	2,400.00	600.00	0.00	3,000.00	100.0%	0.00	150.00
05-039	Storm Piping - Labor	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
05-040	Storm Piping - Material	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00
05-041	Acid Waste - Labor	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
05-042	Acid Waste - Material	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
05-043	Fixtures - Labor	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
05-044	Fixtures - Material	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
05-045	Insulation - Labor	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
05-046	Insulation - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
05-047		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
06-001	Roof	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
06-002	Plumbing Coordination	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
06-003	Roof Drains - Labor	14,400.00	4,320.00	5,760.00	0.00	10,080.00	70.0%	4,320.00	504.00
06-004	Roof Drains - Material	25,000.00	7,500.00	10,000.00	0.00	17,500.00	70.0%	7,500.00	875.00
06-005	Venting - Labor	8,800.00	1,320.00	880.00	0.00	2,200.00	25.0%	6,600.00	110.00
06-006	Venting - Material	5,000.00	750.00	500.00	0.00	1,250.00	25.0%	3,750.00	62.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30
APPLICATION DATE: 10/13/22
PERIOD TO: 10/31/22
ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
06-007	Water Piping & Access. - Labor	7,000.00	1,750.00	1,750.00	0.00	3,500.00	50.0%	3,500.00	175.00	
06-008	Water Piping & Access. - Material	5,000.00	1,250.00	1,250.00	0.00	2,500.00	50.0%	2,500.00	125.00	
	GRAND TOTAL	\$2,421,141.00	\$648,629.50	\$295,767.50	\$0.00	\$944,397.00	39.0%	\$1,476,744.00	\$47,219.86	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Raymond Hanley of the City of Boston, County of Suffolk, and State of MA, being duly sworn, deposes and says that he/she is the Project Manager of the Patrick J. Kennedy & Sons Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0009 dated 06/07/2021 with Gilbane Building Company for the BP 22A - Plumbing (Trade Bid - Section 22 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

SUB-TIER SUBCONTRACTS

Company	Minority Business	Total Amount Of Subcontract	Total Amount Earned To Date	Total Paid to Date	Balance Due
Energy Insulation Conservation LLC	No	109,450.00	15,050.00	13,545.00	1,505.00

MATERIALS

Company	Minority Business	Purchase Price Of Materials Furnished to Date	Total Paid to Date	Balance Due
Gustavo Preston Company	No	42,749.00	42,749.00	0.00
Metropolitan Pipe	No	119,283.99	119,283.99	0.00

OUTSIDE LABOR

Company	Minority Business	Total Earned to Date	Total Paid to Date	Balance Due
N/A				

Total Balance Due

1,505.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Name

Project Manager

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Raymond Hanley _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 280,979.12 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 2,353,000.00 , that approved change orders total \$ 68,141.00 , that the current contract sum is \$ 2,421,141.00 of which \$ 616,198.02 has been previously paid and \$ 280,979.12 is currently due, leaving a balance of \$ 1,523,963.86 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 4,751.32 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Patrick J. Kennedy & Sons Inc.

By: Raymond Hanley
Name: Raymond Hanley
Title: Project Manager

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0009 - BP 22A - Plumbing (Trade Bid - Section 22 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Two hundred eighty thousand nine hundred seventy nine and 12/100 Dollars (\$280,979.12)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

Raymond Hanley, Project Manager
COMPANY: Patrick J. Kennedy & Sons Inc.
ADDRESS: 39 Gibson St., Boston, Massachusetts 02122

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **PATRICK J. KENNEDY & SONS INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0012

Requisition #: 9

From: 10/01/22 To: 10/31/22

Vendor #: **PATJ001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	26.17%
2. Original contract amount	\$ 10,433,000.00
3. Additions (thru amendment # 010)	\$ 449,641.00
4. Deductions (thru amendment # 010)	\$ (43,700.00)
5. Total amount of contract adjusted	\$ 10,838,941.00
6. Balance to complete contract	\$ 8,002,000.05
7. Total completed to date	\$ 2,836,940.95
8. Less retainage (5%)	\$ 141,847.05
9. Total due contractor to date (Net)	\$ 2,695,093.90
10. Less previous requests (Net)	\$ 2,168,991.31
11. This request (Net)	\$ 526,102.59

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved	
Engineer:					Date	Total to Date	\$ 2,836,940.95
Superintendent:					Date	Previous	\$ 2,283,148.75
Accountant:					Date	Current	\$ 553,792.20
						Retainage Approved	
						Total to Date	\$ 141,847.05
B/P	Area	Current Gross	Gross To Date	Budget		Previous	\$ 114,157.44
23A	01	\$ 553,792.20	\$ 2,836,940.95	\$ 10,838,941.00		Current	\$ 27,689.61
						Invoice #:	
						J08864.000-0012-09-30	
	Totals	\$ 553,792.20	\$ 2,836,940.95	\$ 10,838,941.00			

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Patrick J. Kennedy & Sons Inc.
39 Gibson St.
Boston, Massachusetts 02122

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0012 - BP 23A -

HVAC (Trade Bid - Section 23 00 01)

CONTRACT DATE: 06/07/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 10,433,000.00
- 2. Net Change by Change Orders \$ 405,941.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 10,838,941.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 2,836,940.95
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 141,847.05
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 141,847.05
- 6. TOTAL EARNED LESS RETAINAGE \$ 2,695,093.90
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 2,168,991.31
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 526,102.59
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 8,143,847.10

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$449,641.00	\$(43,700.00)
Total approved this Month	\$0.00	\$0.00
TOTALS	\$449,641.00	\$(43,700.00)
NET CHANGES by Change Order		\$ 405,941.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Patrick J. Kennedy & Sons Inc.

By: Raymond Hanley _____

Date: October 24, 2022

State or: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 526,102.59

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
00-001	General Conditions - Mechanical	80,000.00	17,440.00	4,160.00	0.00	21,600.00	27.0%	58,400.00	1,080.00	
00-002	Payment & Performance Bonds	75,000.00	75,000.00	0.00	0.00	75,000.00	100.0%	0.00	3,750.00	
00-003	Project Management	40,000.00	8,720.00	2,080.00	0.00	10,800.00	27.0%	29,200.00	540.00	
00-004	Safety	40,000.00	8,720.00	2,080.00	0.00	10,800.00	27.0%	29,200.00	540.00	
00-005	Mobilization - Mechanical	35,000.00	12,250.00	1,750.00	0.00	14,000.00	40.0%	21,000.00	700.00	
00-006	Demobilization - Mechanical	35,000.00	0.00	0.00	0.00	0.00	0.0%	35,000.00	0.00	
00-007	Trucking/Logistics	45,000.00	20,250.00	2,250.00	0.00	22,500.00	50.0%	22,500.00	1,125.00	
00-008	LEED Requirements	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
00-009	Submittals - Mechanical	40,000.00	36,800.00	0.00	0.00	36,800.00	92.0%	3,200.00	1,840.00	
00-010	HVAC Cx - Mechanical	50,000.00	250.00	0.00	0.00	250.00	0.5%	49,750.00	12.50	
00-011	Punchlist	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
00-012	Closeout	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
00-013	Red Line/As-Builts - Piping	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
00-014	Training	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00	
00-015	General Conditions - Sheet Metal	5,000.00	1,090.00	1,910.00	0.00	3,000.00	60.0%	2,000.00	150.00	
00-016	Mobilization - Sheet Metal	7,500.00	5,000.00	2,500.00	0.00	7,500.00	100.0%	0.00	375.00	
00-017	Demobilization - Sheet Metal	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
00-018	Red Line/As-Built - Sheet Metal	500.00	0.00	0.00	0.00	0.00	0.00	0.00	500.00	0.00
00-019	Submittals - Sheet Metal	5,000.00	5,000.00	0.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
00-020	CAD-Sheetmetal Coordination	60,000.00	60,000.00	0.00	0.00	0.00	60,000.00	100.0%	0.00	3,000.00
00-021	VAV Boxes	45,000.00	0.00	9,000.00	0.00	0.00	9,000.00	20.0%	36,000.00	450.00
00-022	Sheet Metal - Fan/RTU Labor	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
00-023	Sound Attenuators	13,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00
00-024	RGD's	120,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	120,000.00	0.00
00-025	Fire dampers	31,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	31,500.00	0.00
00-026	Louver Installation	6,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,900.00	0.00
00-027	Generator Stack - Labor & Materials	80,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	80,000.00	0.00
00-028	Testing/Adjusting/Balancing	84,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	84,000.00	0.00
00-029	Water Treatment	75,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	75,000.00	0.00
00-030	ATC - Mobilization	20,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
00-031	ATC - Submittal	80,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	80,000.00	0.00
00-032	ATC - Programming	100,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
00-033	ATC - Checkout Area A	65,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	65,000.00	0.00
00-034	ATC - Checkout Area B	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
00-035	ATC - Checkout Area C	55,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	55,000.00	0.00
00-036	ATC - Cx Area A	85,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	85,000.00	0.00
00-037	ATC - Cx Area B	65,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	65,000.00	0.00
00-038	ATC - Cx Area C	70,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	70,000.00	0.00
00-039	ATC - Rough Mech Rm	56,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	56,000.00	0.00
00-040	ATC - Finish Mech Rm	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
00-041	ATC - Rough Area A	100,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
00-042	ATC - Rough Area B	90,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	90,000.00	0.00
00-043	ATC - Rough Area C	90,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	90,000.00	0.00
00-044	ATC - Finish Area A	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
00-045	ATC - Finish Area B	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
00-046	ATC - Finish Area C	50,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00
00-047	ATC Training	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
00-048	ATC Closeout	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
00-049	Temp Heat - Exh B Item 23	28,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
00-050	Replacement Filters/Attic Stock	4,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00
00-051	Access Panels/Doors	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
00-052	Acoustical/Fire/Smoke Sealant	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
00-053	Pull Plan, Scheduling, Touchplan Admin	15,000.00	3,270.00	780.00	0.00	4,050.00	27.0%	10,950.00	202.50
00-054		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-055	Base/Mech Mezz- Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-056	HVAC Piping/Equip Coordination	12,000.00	12,000.00	0.00	0.00	12,000.00	100.0%	0.00	600.00
00-057	HVAC Piping - Labor	100,000.00	0.00	15,000.00	0.00	15,000.00	15.0%	85,000.00	750.00
00-058	HVAC Piping - Materials	123,700.00	18,555.00	92,775.00	0.00	111,330.00	90.0%	12,370.00	5,566.50
00-059	AHU-1 - Labor	65,000.00	6,500.00	6,500.00	0.00	13,000.00	20.0%	52,000.00	650.00
00-060	AHU-1 - Material	120,000.00	100,000.00	0.00	0.00	100,000.00	83.3%	20,000.00	5,000.00
00-061	AHU-2 - Labor	50,000.00	5,000.00	5,000.00	0.00	10,000.00	20.0%	40,000.00	500.00
00-062	AHU-2 - Material	88,500.00	80,000.00	0.00	0.00	80,000.00	90.4%	8,500.00	4,000.00
00-063	AHU-3 - Labor	65,000.00	6,500.00	6,500.00	0.00	13,000.00	20.0%	52,000.00	650.00
00-064	AHU-3 - Material	120,000.00	100,000.00	0.00	0.00	100,000.00	83.3%	20,000.00	5,000.00
00-065	MAU - Labor	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
00-066	MAU - Material	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
00-067	ERV - Labor	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
00-068	ERV - Material	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
00-069	Pumps - Labor	95,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	95,000.00	0.00
00-070	Pumps - Material	250,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	250,000.00	0.00
00-071	Hydronic Specialties - Labor	60,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	60,000.00	0.00
00-072	Hydronic Specialties - Material	99,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	99,000.00	0.00
00-073	Heat Exchangers - Labor	20,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
00-074	Heat Exchangers - Material	80,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	80,000.00	0.00
00-075	Buffer Tanks - Labor	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
00-076	Buffer Tanks - Material	30,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00
00-077	Chiller - Labor	100,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
00-078	Chiller - Material	600,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	600,000.00	0.00
00-079	Boilers - Labor	55,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	55,000.00	0.00
00-080	Boilers - Material	100,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
00-081	Fuel Oil System - Labor	45,000.00	1,350.00	0.00	0.00	1,350.00	3.0%	43,650.00	67.50	
00-082	Fuel Oil System - Material	88,000.00	80,000.00	0.00	0.00	80,000.00	90.9%	8,000.00	4,000.00	
00-083	Sheet Metal Rough - Material	39,885.00	0.00	3,500.00	0.00	3,500.00	8.8%	36,385.00	175.00	
00-084	Sheet Metal Rough - Labor	62,827.00	0.00	3,150.00	0.00	3,150.00	5.0%	59,677.00	157.50	
00-085	Sheet Metal Finish - Material	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
00-086	Sheet Metal Finish - Labor	9,500.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00
00-087	Sheetmetal Sleeves Furnished & installed	6,038.00	6,038.00	0.00	0.00	6,038.00	100.0%	0.00	301.90
00-088	Pipe Insulation - Labor	34,511.00	0.00	0.00	0.00	0.00	0.0%	34,511.00	0.00
00-089	Pipe Insulation - Material	23,008.00	0.00	0.00	0.00	0.00	0.0%	23,008.00	0.00
00-090	Duct Insulation - Labor	18,846.00	0.00	0.00	0.00	0.00	0.0%	18,846.00	0.00
00-091	Duct Insulation - Material	12,563.00	0.00	0.00	0.00	0.00	0.0%	12,563.00	0.00
00-092	Hydronic Heaters - Labor	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
00-093	Hydronic Heaters - Material	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
00-094	Electric Unit Heater	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
00-095	Split Systems - Labor	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
00-096	Split Systems - Material	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
00-097		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-098	Base - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
00-099	HVAC Piping/Equip Coordination	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
00-100	HVAC Piping - Labor	18,400.00	14,720.00	0.00	0.00	14,720.00	80.0%	3,680.00	736.00
00-101	HVAC Piping - Materials	32,240.00	25,792.00	0.00	0.00	25,792.00	80.0%	6,448.00	1,289.60
00-102	Sheet Metal Rough - Material	26,010.00	0.00	0.00	0.00	0.00	0.0%	26,010.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
00-103	Sheet Metal Rough - Labor	41,015.00	2,050.75	0.00		0.00	2,050.75	5.0%	38,964.25	102.54
00-104	Sheet Metal Finish - Material	1,600.00	0.00	0.00		0.00	0.00	0.0%	1,600.00	0.00
00-105	Sheet Metal Finish - Labor	6,375.00	0.00	0.00		0.00	0.00	0.0%	6,375.00	0.00
00-106	Sheetmetal Sleeves Furnished & installed	5,000.00	5,000.00	0.00		0.00	5,000.00	100.0%	0.00	250.00
00-107	Pipe Insulation - Labor	1,733.00	0.00	0.00		0.00	0.00	0.0%	1,733.00	0.00
00-108	Pipe Insulation - Material	1,155.00	0.00	0.00		0.00	0.00	0.0%	1,155.00	0.00
00-109	Duct Insulation - Labor	2,910.00	0.00	0.00		0.00	0.00	0.0%	2,910.00	0.00
00-110	Duct Insulation - Material	1,940.00	0.00	0.00		0.00	0.00	0.0%	1,940.00	0.00
00-111	Hydronic Heaters - Labor	11,000.00	0.00	0.00		0.00	0.00	0.0%	11,000.00	0.00
00-112	Hydronic Heaters - Material	17,000.00	0.00	0.00		0.00	0.00	0.0%	17,000.00	0.00
00-113		0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
000*GBC-J08 864.000*TC*3 392986987	HVAC	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584575649	001 - OS-00014 - Addition of Geothermal Scope	440,000.00	110,000.00	35,200.00		0.00	145,200.00	33.0%	294,800.00	7,260.00
001*GBC-J08 864.000*TC*2 584575650	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
002*GBC-J08 864.000*TC*2 584616340	002 - OS-00022 - ASI #6 RCP Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
003*GBC-J08 864.000*TC*2 584645204	003 - OS-00043 - RFI #047 Dryer Vent Clarification-Basement	6,517.00	0.00	0.00	0.00	0.00	0.0%	6,517.00	0.00
003*GBC-J08 864.000*TC*2 584645205	003 - OS-00026 - PR003 & PR003R Geothermal	(50,217.00)	0.00	0.00	0.00	0.00	0.0%	(50,217.00)	0.00
004*GBC-J08 864.000*TC*2 584631317	004 - OS-00024 - RFI #46 HVAC Pipe Size Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584631342	005 - OS-00015 - ASI #1 HVAC Updates	1,153.00	1,153.00	0.00	0.00	1,153.00	100.0%	0.00	57.65
005*GBC-J08 864.000*TC*2 584631343	005 - OS-00059 - ASI 015 RTU AHU Dehumidification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584670419	006 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
007*GBC-J08 864.000*TC*2 584690351	007 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
008*GBC-J08 864.000*TC*2 584724158	008 - OS-00111 - ASI #41 Typical Classroom Communication- Control	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
008*GBC-J08 864.000*TC*2 584724159	008 - OS-00082 - PR-020 Guidance Waiting- Delete Storage Room	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
008*GBC-J08 864.000*TC*2 584724160	008 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
009*GBC-J08 864.000*TC*2 584729431	009 - OS-00078 - PR #19 Electrical Modification- Ductless Cooling Units	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
01-001	First Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
01-002	HVAC Piping/Equip Coordination	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
01-003	HVAC Piping - Labor	34,000.00	23,800.00	3,400.00	0.00	27,200.00	80.0%	6,800.00	1,360.00
01-004	HVAC Piping - Materials	46,300.00	32,410.00	4,630.00	0.00	37,040.00	80.0%	9,260.00	1,852.00
01-005	Sheet Metal Rough - Material	50,200.00	0.00	0.00	0.00	0.00	0.0%	50,200.00	0.00
01-006	Sheet Metal Rough - Labor	78,300.00	783.00	0.00	0.00	783.00	1.0%	77,517.00	39.15
01-007	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
01-008	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00
01-009	Sheetmetal Sleeves Furnished & installed	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
01-010	Pipe Insulation - Labor	23,372.00	0.00	0.00	0.00	0.00	0.00	23,372.00	0.00	
01-011	Pipe Insulation - Material	15,581.00	0.00	0.00	0.00	0.00	0.00	15,581.00	0.00	
01-012	Duct Insulation - Labor	15,108.00	0.00	0.00	0.00	0.00	0.00	15,108.00	0.00	
01-013	Duct Insulation - Material	10,072.00	0.00	0.00	0.00	0.00	0.00	10,072.00	0.00	
01-014	Hydronic Heaters - Labor	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00	
01-015	Hydronic Heaters - Material	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00	0.00	
01-016	Split Systems - Labor	4,000.00	1,000.00	1,000.00	0.00	2,000.00	50.0%	2,000.00	100.00	
01-017	Split Systems - Material	8,000.00	2,000.00	0.00	0.00	2,000.00	25.0%	6,000.00	100.00	
01-018		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
01-019	First Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
01-020	HVAC Piping/Equip Coordination	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00	
01-021	HVAC Piping - Labor	24,800.00	0.00	0.00	0.00	0.00	0.0%	24,800.00	0.00	
01-022	HVAC Piping - Materials	36,800.00	0.00	0.00	0.00	0.00	0.0%	36,800.00	0.00	
01-023	Sheet Metal Rough - Material	28,560.00	0.00	0.00	0.00	0.00	0.0%	28,560.00	0.00	
01-024	Sheet Metal Rough - Labor	45,840.00	0.00	0.00	0.00	0.00	0.0%	45,840.00	0.00	
01-025	Sheet Metal Finish - Material	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
01-026	Sheet Metal Finish - Labor	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
01-027	Sheetmetal Sleeves Furnished & installed	6,500.00	0.00	1,625.00	0.00	1,625.00	25.0%	4,875.00	81.25
01-028	Pipe Insulation - Labor	11,670.00	0.00	0.00	0.00	0.00	0.0%	11,670.00	0.00
01-029	Pipe Insulation - Material	7,780.00	0.00	0.00	0.00	0.00	0.0%	7,780.00	0.00
01-030	Duct Insulation - Labor	7,321.00	0.00	0.00	0.00	0.00	0.0%	7,321.00	0.00
01-031	Duct Insulation - Material	4,881.00	0.00	0.00	0.00	0.00	0.0%	4,881.00	0.00
01-032	Hydronic Heaters - Labor	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
01-033	Hydronic Heaters - Material	24,500.00	0.00	0.00	0.00	0.00	0.0%	24,500.00	0.00
01-034		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
01-035	First Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
01-036	HVAC Piping/Equip Coordination	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
01-037	HVAC Piping - Labor	26,500.00	19,875.00	0.00	0.00	19,875.00	75.0%	6,625.00	993.75
01-038	HVAC Piping - Materials	36,800.00	27,600.00	0.00	0.00	27,600.00	75.0%	9,200.00	1,380.00
01-039	Sheet Metal Rough - Material	36,160.00	3,616.00	0.00	0.00	3,616.00	10.0%	32,544.00	180.80
01-040	Sheet Metal Rough - Labor	57,240.00	5,724.00	0.00	0.00	5,724.00	10.0%	51,516.00	286.20
01-041	Sheet Metal Finish - Material	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00
01-042	Sheet Metal Finish - Labor	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
01-043	Sheetmetal Sleeves Furnished & installed	7,500.00	7,500.00	0.00	0.00	7,500.00	100.0%	0.00	375.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
01-044	Pipe Insulation - Labor	4,961.00	0.00	0.00	0.00	0.00	0.0%	4,961.00	0.00
01-045	Pipe Insulation - Material	3,307.00	0.00	0.00	0.00	0.00	0.0%	3,307.00	0.00
01-046	Duct Insulation - Labor	3,096.00	0.00	0.00	0.00	0.00	0.0%	3,096.00	0.00
01-047	Duct Insulation - Material	2,064.00	0.00	0.00	0.00	0.00	0.0%	2,064.00	0.00
01-048	Hydronic Heaters - Labor	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
01-049	Hydronic Heaters - Material	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
01-050		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584767631	010 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584767632	010 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584767633	010 - OS-00129 - ASI #46 and RFI #100.3 Emergency Generator Exhaust Structural Coordination	8,488.00	0.00	0.00	0.00	0.00	0.0%	8,488.00	0.00
011*GBC-J08 864.000*TC*2 584777696	011 - OS-00079-1 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
02-001	Second Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
02-002	HVAC Piping/Equip Coordination	5,200.00	5,200.00	0.00	0.00	5,200.00	100.0%	0.00	260.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
02-003	HVAC Piping - Labor	24,700.00	17,290.00	494.00	0.00	17,784.00	72.0%	6,916.00	889.20	
02-004	HVAC Piping - Materials	40,020.00	28,014.00	800.40	0.00	28,814.40	72.0%	11,205.60	1,440.72	
02-005	Sheet Metal Rough - Material	28,560.00	0.00	0.00	0.00	0.00	0.0%	28,560.00	0.00	
02-006	Sheet Metal Rough - Labor	45,840.00	0.00	0.00	0.00	0.00	0.0%	45,840.00	0.00	
02-007	Sheet Metal Finish - Material	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
02-008	Sheet Metal Finish - Labor	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	
02-009	Sheetmetal Sleeves Furnished & installed	6,500.00	6,500.00	0.00	0.00	6,500.00	100.0%	0.00	325.00	
02-010	Pipe Insulation - Labor	19,076.00	0.00	953.80	0.00	953.80	5.0%	18,122.20	47.69	
02-011	Pipe Insulation - Material	12,717.00	0.00	635.85	0.00	635.85	5.0%	12,081.15	31.79	
02-012	Duct Insulation - Labor	9,922.00	0.00	0.00	0.00	0.00	0.0%	9,922.00	0.00	
02-013	Duct Insulation - Material	6,615.00	0.00	0.00	0.00	0.00	0.0%	6,615.00	0.00	
02-014	Hydronic Heaters - Labor	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
02-015	Hydronic Heaters - Material	26,500.00	0.00	0.00	0.00	0.00	0.0%	26,500.00	0.00	
02-016	Split Systems - Labor	1,600.00	400.00	400.00	0.00	800.00	50.0%	800.00	40.00	
02-017	Split Systems - Material	2,500.00	625.00	625.00	0.00	1,250.00	50.0%	1,250.00	62.50	
02-018		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
02-019	Second Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
02-020	HVAC Piping/Equip Coordination	5,200.00	5,200.00	0.00	0.00	5,200.00	100.0%	0.00	260.00	
02-021	HVAC Piping - Labor	28,000.00	0.00	19,600.00	0.00	19,600.00	70.0%	8,400.00	980.00	
02-022	HVAC Piping - Materials	43,300.00	0.00	30,310.00	0.00	30,310.00	70.0%	12,990.00	1,515.50	
02-023	Sheet Metal Rough - Material	36,160.00	0.00	0.00	0.00	0.00	0.0%	36,160.00	0.00	
02-024	Sheet Metal Rough - Labor	57,240.00	0.00	0.00	0.00	0.00	0.0%	57,240.00	0.00	
02-025	Sheet Metal Finish - Material	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
02-026	Sheet Metal Finish - Labor	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	
02-027	Sheetmetal Sleeves Furnished & installed	7,500.00	0.00	7,500.00	0.00	7,500.00	100.0%	0.00	375.00	
02-028	Pipe Insulation - Labor	16,710.00	0.00	0.00	0.00	0.00	0.0%	16,710.00	0.00	
02-029	Pipe Insulation - Material	11,140.00	0.00	0.00	0.00	0.00	0.0%	11,140.00	0.00	
02-030	Duct Insulation - Labor	6,149.00	0.00	0.00	0.00	0.00	0.0%	6,149.00	0.00	
02-031	Duct Insulation - Material	4,099.00	0.00	0.00	0.00	0.00	0.0%	4,099.00	0.00	
02-032	Hydronic Heaters - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00	
02-033	Hydronic Heaters - Material	24,500.00	0.00	0.00	0.00	0.00	0.0%	24,500.00	0.00	
02-034	Split Systems - Labor	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
02-035	Split Systems - Material	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
02-036		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
02-037	Second Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
02-038	HVAC Piping/Equip Coordination	5,200.00	5,200.00	0.00	0.00	0.00	5,200.00	100.0%	0.00	260.00
02-039	HVAC Piping - Labor	30,000.00	22,500.00	0.00	0.00	0.00	22,500.00	75.0%	7,500.00	1,125.00
02-040	HVAC Piping - Materials	42,000.00	31,500.00	0.00	0.00	0.00	31,500.00	75.0%	10,500.00	1,575.00
02-041	Sheet Metal Rough - Material	28,560.00	4,284.00	24,276.00	0.00	0.00	28,560.00	100.0%	0.00	1,428.00
02-042	Sheet Metal Rough - Labor	45,840.00	4,584.00	34,380.00	0.00	0.00	38,964.00	85.0%	6,876.00	1,948.20
02-043	Sheet Metal Finish - Material	1,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00
02-044	Sheet Metal Finish - Labor	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
02-045	Sheetmetal Sleeves Furnished & installed	6,500.00	6,500.00	0.00	0.00	0.00	6,500.00	100.0%	0.00	325.00
02-046	Pipe Insulation - Labor	12,968.00	0.00	5,187.20	0.00	0.00	5,187.20	40.0%	7,780.80	259.36
02-047	Pipe Insulation - Material	8,645.00	0.00	3,458.00	0.00	0.00	3,458.00	40.0%	5,187.00	172.90
02-048	Duct Insulation - Labor	3,175.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,175.00	0.00
02-049	Duct Insulation - Material	2,117.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,117.00	0.00
02-050	Hydronic Heaters - Labor	22,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,000.00	0.00
02-051	Hydronic Heaters - Material	31,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	31,000.00	0.00
02-052	Split Systems - Labor	1,600.00	800.00	0.00	0.00	0.00	800.00	50.0%	800.00	40.00
02-053	Split Systems - Material	2,500.00	1,250.00	0.00	0.00	0.00	1,250.00	50.0%	1,250.00	62.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
02-054		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-001	Third Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-002	HVAC Piping/Equip Coordination	5,500.00	5,500.00	0.00	0.00	5,500.00	100.0%	0.00	275.00
03-003	HVAC Piping - Labor	36,000.00	25,200.00	0.00	0.00	25,200.00	70.0%	10,800.00	1,260.00
03-004	HVAC Piping - Materials	48,500.00	33,950.00	0.00	0.00	33,950.00	70.0%	14,550.00	1,697.50
03-005	Sheet Metal Rough - Material	60,500.00	0.00	0.00	0.00	0.00	0.0%	60,500.00	0.00
03-006	Sheet Metal Rough - Labor	91,000.00	910.00	0.00	0.00	910.00	1.0%	90,090.00	45.50
03-007	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
03-008	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00
03-009	Sheetmetal Sleeves Furnished & installed	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
03-010	Pipe Insulation - Labor	21,916.00	0.00	1,095.80	0.00	1,095.80	5.0%	20,820.20	54.79
03-011	Pipe Insulation - Material	14,611.00	0.00	730.55	0.00	730.55	5.0%	13,880.45	36.53
03-012	Duct Insulation - Labor	9,389.00	0.00	0.00	0.00	0.00	0.0%	9,389.00	0.00
03-013	Duct Insulation - Material	6,259.00	0.00	0.00	0.00	0.00	0.0%	6,259.00	0.00
03-014	Hydronic Heaters - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00
03-015	Hydronic Heaters - Material	24,500.00	0.00	0.00	0.00	0.00	0.0%	24,500.00	0.00
03-016		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
03-017	Third Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-018	HVAC Piping/Equip Coordination	5,500.00	5,500.00	0.00	0.00	5,500.00	100.0%	0.00	275.00	
03-019	HVAC Piping - Labor	30,000.00	0.00	9,000.00	0.00	9,000.00	30.0%	21,000.00	450.00	
03-020	HVAC Piping - Materials	43,000.00	0.00	30,100.00	0.00	30,100.00	70.0%	12,900.00	1,505.00	
03-021	Sheet Metal Rough - Material	54,900.00	0.00	0.00	0.00	0.00	0.0%	54,900.00	0.00	
03-022	Sheet Metal Rough - Labor	82,600.00	0.00	0.00	0.00	0.00	0.0%	82,600.00	0.00	
03-023	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
03-024	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
03-025	Sheetmetal Sleeves Furnished & installed	9,000.00	0.00	1,800.00	0.00	1,800.00	20.0%	7,200.00	90.00	
03-026	Pipe Insulation - Labor	20,555.00	0.00	0.00	0.00	0.00	0.0%	20,555.00	0.00	
03-027	Pipe Insulation - Material	13,703.00	0.00	0.00	0.00	0.00	0.0%	13,703.00	0.00	
03-028	Duct Insulation - Labor	7,139.00	0.00	0.00	0.00	0.00	0.0%	7,139.00	0.00	
03-029	Duct Insulation - Material	4,760.00	0.00	0.00	0.00	0.00	0.0%	4,760.00	0.00	
03-030	Hydronic Heaters - Labor	17,000.00	0.00	0.00	0.00	0.00	0.0%	17,000.00	0.00	
03-031	Hydronic Heaters - Material	24,000.00	0.00	0.00	0.00	0.00	0.0%	24,000.00	0.00	
03-032	Split Systems - Labor	1,600.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00	
03-033	Split Systems - Material	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
03-034		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-035	Third Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
03-036	HVAC Piping/Equip Coordination	5,500.00	5,500.00	0.00	0.00	5,500.00	100.0%	0.00	275.00
03-037	HVAC Piping - Labor	28,500.00	22,800.00	0.00	0.00	22,800.00	80.0%	5,700.00	1,140.00
03-038	HVAC Piping - Materials	39,200.00	31,360.00	0.00	0.00	31,360.00	80.0%	7,840.00	1,568.00
03-039	Sheet Metal Rough - Material	50,200.00	12,550.00	35,140.00	0.00	47,690.00	95.0%	2,510.00	2,384.50
03-040	Sheet Metal Rough - Labor	78,300.00	7,500.00	39,480.00	0.00	46,980.00	60.0%	31,320.00	2,349.00
03-041	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
03-042	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00
03-043	Sheetmetal Sleeves Furnished & installed	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00
03-044	Pipe Insulation - Labor	9,249.00	0.00	3,699.60	0.00	3,699.60	40.0%	5,549.40	184.98
03-045	Pipe Insulation - Material	6,166.00	0.00	2,466.40	0.00	2,466.40	40.0%	3,699.60	123.32
03-046	Duct Insulation - Labor	2,644.00	0.00	0.00	0.00	0.00	0.0%	2,644.00	0.00
03-047	Duct Insulation - Material	1,763.00	0.00	0.00	0.00	0.00	0.0%	1,763.00	0.00
03-048	Hydronic Heaters - Labor	11,000.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00
03-049	Hydronic Heaters - Material	19,500.00	0.00	0.00	0.00	0.00	0.0%	19,500.00	0.00
03-050		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
04-001	Fourth Floor - Part A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
04-002	HVAC Piping/Equip Coordination	6,000.00	6,000.00	0.00	0.00	0.00	6,000.00	100.0%	0.00	300.00
04-003	HVAC Piping - Labor	28,190.00	14,095.00	8,457.00	0.00	0.00	22,552.00	80.0%	5,638.00	1,127.60
04-004	HVAC Piping - Materials	40,200.00	24,120.00	8,040.00	0.00	0.00	32,160.00	80.0%	8,040.00	1,608.00
04-005	Sheet Metal Rough - Material	62,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	62,500.00	0.00
04-006	Sheet Metal Rough - Labor	94,000.00	940.00	0.00	0.00	0.00	940.00	1.0%	93,060.00	47.00
04-007	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
04-008	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00
04-009	Sheetmetal Sleeves Furnished & installed	10,000.00	10,000.00	0.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
04-010	Pipe Insulation - Labor	27,597.00	0.00	0.00	0.00	0.00	0.00	0.0%	27,597.00	0.00
04-011	Pipe Insulation - Material	18,398.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,398.00	0.00
04-012	Duct Insulation - Labor	9,584.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,584.00	0.00
04-013	Duct Insulation - Material	6,389.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,389.00	0.00
04-014	Hydronic Heaters - Labor	20,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
04-015	Hydronic Heaters - Material	30,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	30,500.00	0.00
04-016		0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
04-017	Fourth Floor - Part B	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
04-018	HVAC Piping/Equip Coordination	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	
04-019	HVAC Piping - Labor	31,800.00	0.00	0.00	0.00	0.00	0.0%	31,800.00	0.00	
04-020	HVAC Piping - Materials	45,200.00	0.00	0.00	0.00	0.00	0.0%	45,200.00	0.00	
04-021	Sheet Metal Rough - Material	66,500.00	0.00	0.00	0.00	0.00	0.0%	66,500.00	0.00	
04-022	Sheet Metal Rough - Labor	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00	
04-023	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
04-024	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
04-025	Sheetmetal Sleeves Furnished & installed	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
04-026	Pipe Insulation - Labor	22,304.00	0.00	0.00	0.00	0.00	0.0%	22,304.00	0.00	
04-027	Pipe Insulation - Material	14,869.00	0.00	0.00	0.00	0.00	0.0%	14,869.00	0.00	
04-028	Duct Insulation - Labor	6,838.00	0.00	0.00	0.00	0.00	0.0%	6,838.00	0.00	
04-029	Duct Insulation - Material	4,559.00	0.00	0.00	0.00	0.00	0.0%	4,559.00	0.00	
04-030	Hydronic Heaters - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00	
04-031	Hydronic Heaters - Material	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00	
04-032	Electric Unit Heater	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
04-033		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
04-034	Fourth Floor - Part C	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 22)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
04-035	HVAC Piping/Equip Coordination	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	
04-036	HVAC Piping - Labor	26,900.00	21,520.00	0.00	0.00	21,520.00	80.0%	5,380.00	1,076.00	
04-037	HVAC Piping - Materials	39,500.00	31,600.00	0.00	0.00	31,600.00	80.0%	7,900.00	1,580.00	
04-038	Sheet Metal Rough - Material	62,500.00	0.00	31,250.00	0.00	31,250.00	50.0%	31,250.00	1,562.50	
04-039	Sheet Metal Rough - Labor	94,000.00	0.00	28,000.00	0.00	28,000.00	29.8%	66,000.00	1,400.00	
04-040	Sheet Metal Finish - Material	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
04-041	Sheet Metal Finish - Labor	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
04-042	Sheetmetal Sleeves Furnished & installed	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
04-043	Pipe Insulation - Labor	11,623.00	0.00	6,973.80	0.00	6,973.80	60.0%	4,649.20	348.69	
04-044	Pipe Insulation - Material	7,748.00	0.00	4,648.80	0.00	4,648.80	60.0%	3,099.20	232.44	
04-045	Duct Insulation - Labor	2,880.00	0.00	0.00	0.00	0.00	0.0%	2,880.00	0.00	
04-046	Duct Insulation - Material	1,920.00	0.00	0.00	0.00	0.00	0.0%	1,920.00	0.00	
04-047	Hydronic Heaters - Labor	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00	
04-048	Hydronic Heaters - Material	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00	
04-049		0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
05-001	Roof	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
05-002	HVAC Piping/Equip Coordination	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
05-003	HVAC Piping - Labor	16,000.00	0.00	1,600.00	0.00	1,600.00	10.0%	14,400.00	80.00
05-004	HVAC Piping - Materials	30,000.00	0.00	4,500.00	0.00	4,500.00	15.0%	25,500.00	225.00
05-005	Sheet Metal - Material	60,000.00	1,800.00	0.00	0.00	1,800.00	3.0%	58,200.00	90.00
05-006	Sheet Metal - Labor	40,000.00	1,200.00	0.00	0.00	1,200.00	3.0%	38,800.00	60.00
05-007	Pipe Insulation - Labor	1,754.00	0.00	0.00	0.00	0.00	0.0%	1,754.00	0.00
05-008	Pipe Insulation - Material	1,171.00	0.00	0.00	0.00	0.00	0.0%	1,171.00	0.00
05-009	Split Systems - Labor	36,000.00	1,800.00	0.00	0.00	1,800.00	5.0%	34,200.00	90.00
05-010	Split Systems - Material	54,000.00	2,700.00	0.00	0.00	2,700.00	5.0%	51,300.00	135.00
05-011	RTU-4 - Labor	110,000.00	0.00	0.00	0.00	0.00	0.0%	110,000.00	0.00
05-012	RTU-4 - Material	700,000.00	500,000.00	0.00	0.00	500,000.00	71.4%	200,000.00	25,000.00
05-013	RTU-5 - Labor	68,000.00	0.00	3,400.00	0.00	3,400.00	5.0%	64,600.00	170.00
05-014	RTU-5 - Material	400,000.00	350,000.00	0.00	0.00	350,000.00	87.5%	50,000.00	17,500.00
05-015	Adiabatic Dry Cooler - Labor	44,000.00	0.00	0.00	0.00	0.00	0.0%	44,000.00	0.00
05-016	Adiabatic Dry Cooler - Material	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
	GRAND TOTAL	\$10,838,941.00	\$2,283,148.75	\$553,792.20	\$0.00	\$2,836,940.95	26.2%	\$8,002,000.05	\$141,847.05

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Raymond Hanley of the City of Boston, County of Suffolk, and State of MA, being duly sworn, deposes and says that he/she is the Project Manager of the Patrick J. Kennedy & Sons Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0012 dated 06/07/2021 with Gilbane Building Company for the BP 23A - HVAC (Trade Bid - Section 23 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

SUB-TIER SUBCONTRACTS

Company	Minority Business	Total Amount Of Subcontract	Total Amount Earned To Date	Total Paid to Date	Balance Due
Apex Corporation	No	2,392,196.69	449,249.71	423,769.40	25,480.31
Johnson Controls	No	1,000,000.00	146,000.00	131,400.00	14,600.00
THB Company, Inc	No	84,000.00	0.00	0.00	0.00
Viking Industries Inc	No	580,000.00	34,849.80	33,107.31	1,742.49

MATERIALS

Company	Minority Business	Purchase Price Of Materials Furnished to Date	Total Paid to Date	Balance Due
HTS Engineering	No	1,188,500.00	1,188,500.00	0.00
New England Applied Products	No	0.00	0.00	0.00
WA O'Leary	No	52,000.00	52,000.00	0.00

OUTSIDE LABOR

Company	Minority Business	Total Earned to Date	Total Paid to Date	Balance Due
N/A				

Total Balance Due

41,822.80

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Raymond Harley

_____ Name

Project Manager

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Raymond Hanley _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 526,102.59 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 10,433,000.00 , that approved change orders total \$ 405,941.00 , that the current contract sum is \$ 10,838,941.00 of which \$ 2,168,991.31 has been previously paid and \$ 526,102.59 is currently due, leaving a balance of \$ 8,143,847.10 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 123,637.02 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Patrick J. Kennedy & Sons Inc.

By: Raymond Hanley
Name: Raymond Hanley
Title: Project Manager

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0012 - BP 23A - HVAC (Trade Bid - Section 23 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Five hundred twenty six thousand one hundred two and 59/100 Dollars (\$526,102.59)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Raymond Hanley, Project Manager
Patrick J. Kennedy & Sons Inc.
ADDRESS: 39 Gibson St., Boston, Massachusetts 02122

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **POLYBOIS, INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0037

Requisition #: 1

From: 10/01/22 To: 10/31/22

Vendor #: **POLIN003**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	4.14%
2. Original contract amount	\$ 1,882,877.00
3. Additions (thru amendment # 006)	\$ 1,747.00
4. Deductions (thru amendment # 006)	\$ (2,083.00)
5. Total amount of contract adjusted	\$ 1,882,541.00
6. Balance to complete contract	\$ 1,804,686.10
7. Total completed to date	\$ 77,854.90
8. Less retainage (5%)	\$ 3,892.74
9. Total due contractor to date (Net)	\$ 73,962.16
10. Less previous requests (Net)	\$ 0.00
11. This request (Net)	\$ 73,962.16

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 77,854.90
Superintendent:					Date	Previous \$ 0.00
Accountant:					Date	Current \$ 77,854.90
						Retainage Approved
						Total to Date \$ 3,892.74
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 0.00
06A	01	\$ 77,854.90	\$ 77,854.90	\$ 1,882,541.00		Current \$ 3,892.74
						Invoice #:
						J08864.000-0037-01-30
	Totals	\$ 77,854.90	\$ 77,854.90	\$ 1,882,541.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Polybois, Inc.
739 Rue Monfette
Theftford Mines, Quebec G6G 7K7

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0037 - BP 06A -
Millwork

CONTRACT DATE: 08/06/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>1,882,877.00</u>
2. Net Change by Change Orders	\$	<u>(336.00)</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>1,882,541.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>77,854.90</u>
5. RETAINAGE:		
a. 0.0% of Completed Work		
(Column D + E on G703)	\$	<u>0.00</u>
b. 5.0% of Stored Material		
(Column F on G703)	\$	<u>3,892.74</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>3,892.74</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>73,962.16</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>0.00</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>73,962.16</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>1,808,578.84</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$1,747.00	\$(2,083.00)
TOTALS	\$1,747.00	\$(2,083.00)
NET CHANGES by Change Order		\$ (336.00)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Polybois, Inc.

By: Paula Bisier _____

Date: October 25, 2022

State or: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 73,962.16

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*TA*3 452500105	Allowance #1	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
001	Shop drawings/ submittals	82,061.00	0.00	0.00	73,854.90	73,854.90	90.0%	8,206.10	3,692.74
001*GBC-J08 864.000*TC*2 584669043	001 - OS-00029 - ASI #9 FP Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584670599	002 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
003	Safety	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
003*GBC-J08 864.000*TC*2 584690468	003 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004	Furnish 2 extra locks for Lab Casework	100.00	0.00	0.00	0.00	0.00	0.0%	100.00	0.00
004*GBC-J08 864.000*TC*2 584724151	004 - OS-00111 - ASI #41 Typical Classroom Communication- Control	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005	Management/ general conditions	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584747721	005 - OS-00115 - ASI #47 Door Swing Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
005*GBC-J08 864.000*TC*2 584747722	005 - OS-00112 - PR #24 Additional Phenolic Lockers	1,747.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,747.00	0.00
006	Area A	26,666.00	0.00	0.00	1,333.30	1,333.30	5.0%	25,332.70	66.66	
006*GBC-J08 864.000*TC*2 584754502	006 - IS-00034 - RFI-316 Misc Equipment - 3 Goggle Cabinets & 1 Tall Cabinet bt 22	(2,083.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(2,083.00)	0.00
007	Area B	26,667.00	0.00	0.00	1,333.35	1,333.35	5.0%	25,333.65	66.67	
008	Area C	26,667.00	0.00	0.00	1,333.35	1,333.35	5.0%	25,333.65	66.67	
009	Closeout/ warranty	12,662.13	0.00	0.00	0.00	0.00	0.0%	12,662.13	0.00	
010	Touch up / punchlist	7,417.00	0.00	0.00	0.00	0.00	0.0%	7,417.00	0.00	
011	Quality control programm	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
012	Level 0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
013	RM 050/114/520/700/814/816/820/830 Material	14,608.71	0.00	0.00	0.00	0.00	0.0%	14,608.71	0.00	
014	Labor;8573.07	8,573.07	0.00	0.00	0.00	0.00	0.0%	8,573.07	0.00	
015	Level 1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
016	RM 1002 Lobby Material	21,585.31	0.00	0.00	0.00	0.00	0.0%	21,585.31	0.00	
017	Labor	6,218.13	0.00	0.00	0.00	0.00	0.0%	6,218.13	0.00	
018	Exterior bench Material	14,183.27	0.00	0.00	0.00	0.00	0.0%	14,183.27	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
019	Labor	3,078.21	0.00	0.00	0.00	0.00	0.00	0.0%	3,078.21	0.00
020	RM1100/1113 Gen.Office Material	16,025.07	0.00	0.00	0.00	0.00	0.00	0.0%	16,025.07	0.00
021	Labor	7,035.94	0.00	0.00	0.00	0.00	0.00	0.0%	7,035.94	0.00
022	RM1111/12 Material	13,458.56	0.00	0.00	0.00	0.00	0.00	0.0%	13,458.56	0.00
023	Labor	7,037.41	0.00	0.00	0.00	0.00	0.00	0.0%	7,037.41	0.00
024	RM 1120/21/22/23 Material	16,023.89	0.00	0.00	0.00	0.00	0.00	0.0%	16,023.89	0.00
025	Labor	9,902.82	0.00	0.00	0.00	0.00	0.00	0.0%	9,902.82	0.00
026	RM 1130/31/32/1142/1160/61 Material	6,784.51	0.00	0.00	0.00	0.00	0.00	0.0%	6,784.51	0.00
027	Labor	6,158.65	0.00	0.00	0.00	0.00	0.00	0.0%	6,158.65	0.00
028	RM 1150/51/52/53/54 Material	33,231.26	0.00	0.00	0.00	0.00	0.00	0.0%	33,231.26	0.00
029	Labor	14,815.48	0.00	0.00	0.00	0.00	0.00	0.0%	14,815.48	0.00
030	RM 1550 Material	8,755.15	0.00	0.00	0.00	0.00	0.00	0.0%	8,755.15	0.00
031	Labor	7,028.03	0.00	0.00	0.00	0.00	0.00	0.0%	7,028.03	0.00
032	RM1220/1228 Material	6,372.04	0.00	0.00	0.00	0.00	0.00	0.0%	6,372.04	0.00
033	Labor	3,141.15	0.00	0.00	0.00	0.00	0.00	0.0%	3,141.15	0.00
034	RM 1338/1440/1443/44/1446/1448/49 Material	9,241.94	0.00	0.00	0.00	0.00	0.00	0.0%	9,241.94	0.00
035	Labor	9,974.32	0.00	0.00	0.00	0.00	0.00	0.0%	9,974.32	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
036	RM 1300/1304/5/6/7/1320 Material	32,547.29	0.00	0.00	0.00	0.00	0.00	0.00	32,547.29	0.00
037	Labor	41,239.82	0.00	0.00	0.00	0.00	0.00	0.00	41,239.82	0.00
038	RM1600/1680 Material	15,338.50	0.00	0.00	0.00	0.00	0.00	0.00	15,338.50	0.00
039	Labor	10,784.12	0.00	0.00	0.00	0.00	0.00	0.00	10,784.12	0.00
040	Level 2	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
041	RM 2020 Corridor Material	37,468.84	0.00	0.00	0.00	0.00	0.00	0.00	37,468.84	0.00
042	Labor	21,030.68	0.00	0.00	0.00	0.00	0.00	0.00	21,030.68	0.00
043	RM 2110/2118 Material	12,839.23	0.00	0.00	0.00	0.00	0.00	0.00	12,839.23	0.00
044	Labor	9,596.29	0.00	0.00	0.00	0.00	0.00	0.00	9,596.29	0.00
045	RM 2120/2128/2210/2220 Material	18,835.51	0.00	0.00	0.00	0.00	0.00	0.00	18,835.51	0.00
046	Labor	13,736.31	0.00	0.00	0.00	0.00	0.00	0.00	13,736.31	0.00
047	RM 2920/2928 Material	28,654.68	0.00	0.00	0.00	0.00	0.00	0.00	28,654.68	0.00
048	Labor	16,951.45	0.00	0.00	0.00	0.00	0.00	0.00	16,951.45	0.00
049	RM 2910/2918 Material	28,654.68	0.00	0.00	0.00	0.00	0.00	0.00	28,654.68	0.00
050	Labor	16,951.45	0.00	0.00	0.00	0.00	0.00	0.00	16,951.45	0.00
051	RM 2045 Material	14,993.66	0.00	0.00	0.00	0.00	0.00	0.00	14,993.66	0.00
052	Labor	12,617.69	0.00	0.00	0.00	0.00	0.00	0.00	12,617.69	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
053	RM 2000/2030/2060 Material	40,825.60	0.00	0.00	0.00	0.00	0.00	0.0%	40,825.60	0.00
054	Labor	23,532.73	0.00	0.00	0.00	0.00	0.00	0.0%	23,532.73	0.00
055	RM 2410/18/20/28/2515/2229/2240 Material	26,150.39	0.00	0.00	0.00	0.00	0.00	0.0%	26,150.39	0.00
056	Labor	19,827.13	0.00	0.00	0.00	0.00	0.00	0.0%	19,827.13	0.00
057	RM 2610//15/16/18/19/21/22/23/24 Material	14,314.12	0.00	0.00	0.00	0.00	0.00	0.0%	14,314.12	0.00
058	Labor	13,928.08	0.00	0.00	0.00	0.00	0.00	0.0%	13,928.08	0.00
059	RM 2710/18/20 Material	39,892.90	0.00	0.00	0.00	0.00	0.00	0.0%	39,892.90	0.00
060	Labor	23,604.41	0.00	0.00	0.00	0.00	0.00	0.0%	23,604.41	0.00
061	Level 3	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
062	RM 3000/3010/320 Corridor Material	48,671.21	0.00	0.00	0.00	0.00	0.00	0.0%	48,671.21	0.00
063	Labor	28,246.48	0.00	0.00	0.00	0.00	0.00	0.0%	28,246.48	0.00
064	RM 3010/15/3118/20/25/28/3210/3220 Material	21,976.35	0.00	0.00	0.00	0.00	0.00	0.0%	21,976.35	0.00
065	Labor	19,953.92	0.00	0.00	0.00	0.00	0.00	0.0%	19,953.92	0.00
066	RM 3820/30/3910/3920/15/25/3928 Material	29,257.97	0.00	0.00	0.00	0.00	0.00	0.0%	29,257.97	0.00
067	Labor	24,206.85	0.00	0.00	0.00	0.00	0.00	0.0%	24,206.85	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
068	RM 3030 Corridor Material	31,959.95	0.00	0.00	0.00	0.00	0.0%	31,959.95	0.00	
069	Labor	17,657.26	0.00	0.00	0.00	0.00	0.0%	17,657.26	0.00	
070	RM 3310/3313/3326/3327/3328/3228 Material	16,248.45	0.00	0.00	0.00	0.00	0.0%	16,248.45	0.00	
071	Labor	15,440.85	0.00	0.00	0.00	0.00	0.0%	15,440.85	0.00	
072	RM3410/15/18/20/25/25/28/3515 Material	18,980.06	0.00	0.00	0.00	0.00	0.0%	18,980.06	0.00	
073	Labor	18,402.23	0.00	0.00	0.00	0.00	0.0%	18,402.23	0.00	
074	RM 3060 Corridor Material	28,487.82	0.00	0.00	0.00	0.00	0.0%	28,487.82	0.00	
075	Labor	14,886.35	0.00	0.00	0.00	0.00	0.0%	14,886.35	0.00	
076	RM3610/3615/3618/3620/3622 Material	15,010.20	0.00	0.00	0.00	0.00	0.0%	15,010.20	0.00	
077	Labor	13,911.73	0.00	0.00	0.00	0.00	0.0%	13,911.73	0.00	
078	RM3710/3715/3718/3810/3525 Material	11,780.40	0.00	0.00	0.00	0.00	0.0%	11,780.40	0.00	
079	Labor	12,532.25	0.00	0.00	0.00	0.00	0.0%	12,532.25	0.00	
080	Level 4	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
081	RM 4000/4020 Corridor Material	19,128.74	0.00	0.00	0.00	0.00	0.0%	19,128.74	0.00	
082	Labor	15,793.77	0.00	0.00	0.00	0.00	0.0%	15,793.77	0.00	
083	RM 4110/15/18/24/22/25/28/4210/4220 Material	22,119.29	0.00	0.00	0.00	0.00	0.0%	22,119.29	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
084	Labor	19,919.73	0.00	0.00	0.00	0.00	0.00	19,919.73	0.00	
085	RM 4815/4820 Science Material	61,670.33	0.00	0.00	0.00	0.00	0.00	61,670.33	0.00	
086	Labor	19,445.27	0.00	0.00	0.00	0.00	0.00	19,445.27	0.00	
087	RM 4825/4830 Material	61,670.33	0.00	0.00	0.00	0.00	0.00	61,670.33	0.00	
088	Labor	19,445.27	0.00	0.00	0.00	0.00	0.00	19,445.27	0.00	
089	RM 4910/15/20/25/28 Material	12,637.10	0.00	0.00	0.00	0.00	0.00	12,637.10	0.00	
090	Labor	13,634.04	0.00	0.00	0.00	0.00	0.00	13,634.04	0.00	
091	RM 4030/4000/4060 Material	21,289.64	0.00	0.00	0.00	0.00	0.00	21,289.64	0.00	
092	Labor	21,927.99	0.00	0.00	0.00	0.00	0.00	21,927.99	0.00	
093	RM 4228/30/4310/15/16/18/20/22/23/25/27/28 Material	20,355.64	0.00	0.00	0.00	0.00	0.00	20,355.64	0.00	
094	Labor	19,496.59	0.00	0.00	0.00	0.00	0.00	19,496.59	0.00	
095	RM4410/15/18/20/25/28/4515/25 Material	19,483.17	0.00	0.00	0.00	0.00	0.00	19,483.17	0.00	
096	Labor	19,316.89	0.00	0.00	0.00	0.00	0.00	19,316.89	0.00	
097	RM 4535/4310/15/18/20/22 Material	16,173.76	0.00	0.00	0.00	0.00	0.00	16,173.76	0.00	
098	Labor	16,112.63	0.00	0.00	0.00	0.00	0.00	16,112.63	0.00	
099	RM4810/15 Science Material	49,417.21	0.00	0.00	0.00	0.00	0.00	49,417.21	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
100	Labor	16,975.92	0.00	0.00	0.00	0.00	0.0%	16,975.92	0.00
101	RM4710/4718/15 Material	10,260.35	0.00	0.00	0.00	0.00	0.0%	10,260.35	0.00
102	Labor	10,704.40	0.00	0.00	0.00	0.00	0.0%	10,704.40	0.00
	GRAND TOTAL	\$1,882,541.00	\$0.00	\$0.00	\$77,854.90	\$77,854.90	4.1%	\$1,804,686.10	\$3,892.74

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Paule Bizier of the City of Theftord Mines, County of , and State of QC, being duly sworn, deposes and says that he/she is the Invoice coordinator of the Polybois, Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0037 dated 08/06/2021 with Gilbane Building Company for the BP 06A - Millwork Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Paule Bizier

_____ Name

Invoice coordinator

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Paule Bizier _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 73,962.16 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 1,882,877.00 , that approved change orders total \$ (336.00) , that the current contract sum is \$ 1,882,541.00 of which \$ 0.00 has been previously paid and \$ 73,962.16 is currently due, leaving a balance of \$ 1,808,578.84 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Polybois, Inc.

By:

Paule Bizier

Name:

Paule Bizier

Title:

Invoice coordinator

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0037 - BP 06A - Millwork

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Seventy three thousand nine hundred sixty two and 16/100 Dollars (\$73,962.16)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Paule Bizier, Invoice coordinator
Polybois, Inc.
ADDRESS: 739 Rue Monfette, Thetford Mines, Quebec G6G 7K7

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **RICMOR CONSTRUCTION**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0028

Requisition #: 4

From: 10/01/22 To: 10/31/22

Vendor #: **RICCO011**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	51.06%
2. Original contract amount	\$ 222,000.00
3. Additions (thru amendment # 004)	\$ 0.00
4. Deductions (thru amendment # 004)	\$ 0.00
5. Total amount of contract adjusted	\$ 222,000.00
6. Balance to complete contract	\$ 108,650.00
7. Total completed to date	\$ 113,350.00
8. Less retainage (5%)	\$ 5,667.50
9. Total due contractor to date (Net)	\$ 107,682.50
10. Less previous requests (Net)	\$ 85,880.00
11. This request (Net)	\$ 21,802.50

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 113,350.00
Superintendent:					Date	Previous \$ 90,400.00
Accountant:					Date	Current \$ 22,950.00
						Retainage Approved
						Total to Date \$ 5,667.50
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 4,520.00
07D	01	\$ 22,950.00	\$ 113,350.00	\$ 222,000.00		Current \$ 1,147.50
						Invoice #:
						J08864.000-0028-04-30
	Totals	\$ 22,950.00	\$ 113,350.00	\$ 222,000.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

RicMor Construction
3 Bert Drive, Suite 14
W. Bridgewater, Massachusetts 02379

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0028 - BP 07D -

Applied Fireproofing

CONTRACT DATE: 07/02/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>222,000.00</u>
2. Net Change by Change Orders	\$	<u>0.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>222,000.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>113,350.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>5,667.50</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>5,667.50</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>107,682.50</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>85,880.00</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>21,802.50</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>114,317.50</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: RicMor Construction

By: Greg Morris _____ Date: October 12, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 21,802.50

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
000*GBC-J08 864.000*TA*3 418686897	Allowance #1	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584577462	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584670436	002 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
003*GBC-J08 864.000*TC*2 584690471	003 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TA*2 584696728	004 - IS-00041 - Reallocation Phase Code SPFP	70,500.00	70,500.00	0.00	0.00	0.00	70,500.00	100.0%	0.00	3,525.00
004*GBC-J08 864.000*TC*2 584696729	004 - IS-00041 - Reallocation Phase Code SPFP	(70,500.00)	(70,500.00)	0.00	0.00	0.00	(70,500.00)	100.0%	0.00	(3,525.00)
1	Safety	1,000.00	1,000.00	0.00	0.00	0.00	1,000.00	100.0%	0.00	50.00
10	Floor 2-A Material	7,000.00	7,000.00	0.00	0.00	0.00	7,000.00	100.0%	0.00	350.00
11	Floor 2-B Labor	5,000.00	0.00	4,000.00	0.00	0.00	4,000.00	80.0%	1,000.00	200.00
12	Floor 2-B Material	4,000.00	0.00	3,200.00	0.00	0.00	3,200.00	80.0%	800.00	160.00
13	Floor 2-C Labor	4,000.00	3,600.00	400.00	0.00	0.00	4,000.00	100.0%	0.00	200.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
14	Floor 2-C Material	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
15	Floor 3-A Labor	9,500.00	9,500.00	0.00	0.00	9,500.00	100.0%	0.00	475.00	
16	Floor 3-A Material	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00	
17	Floor 3-B Labor	7,500.00	0.00	6,000.00	0.00	6,000.00	80.0%	1,500.00	300.00	
18	Floor 3-B Material	4,500.00	0.00	3,600.00	0.00	3,600.00	80.0%	900.00	180.00	
19	Floor 3-C Labor	3,200.00	3,200.00	0.00	0.00	3,200.00	100.0%	0.00	160.00	
2	Submittals	1,000.00	1,000.00	0.00	0.00	1,000.00	100.0%	0.00	50.00	
20	Floor 3-C Material	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
21	Floor 4-A Labor	8,500.00	8,500.00	0.00	0.00	8,500.00	100.0%	0.00	425.00	
22	Floor 4-A Material	6,000.00	6,000.00	0.00	0.00	6,000.00	100.0%	0.00	300.00	
23	Floor4-B Labor	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00	
24	Floor 4-B Material	3,200.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00	
25	Floor 4-C Labor	5,500.00	5,500.00	0.00	0.00	5,500.00	100.0%	0.00	275.00	
26	Floor 4-C Material	4,300.00	4,300.00	0.00	0.00	4,300.00	100.0%	0.00	215.00	
27	Roof A Labor	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	
28	Roof A Material	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
29	Roof B Labor	5,000.00	0.00	2,500.00	0.00	2,500.00	50.0%	2,500.00	125.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
3	Loading Dock & Service Floor - Labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
30	Roof B Material	3,500.00	0.00	1,750.00	0.00	1,750.00	50.0%	1,750.00	87.50
31	Roof C Labor	4,000.00	4,000.00	0.00	0.00	4,000.00	100.0%	0.00	200.00
32	Roof C Material	3,000.00	3,000.00	0.00	0.00	3,000.00	100.0%	0.00	150.00
33	Closeout Documents	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
34	Mobilization	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
35	Demobilization	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
36	TA-22 SOFT Patching Allowance	70,500.00	0.00	0.00	0.00	0.00	0.0%	70,500.00	0.00
4	Loading Dock & Service Floor -Material	1,500.00	0.00	1,500.00	0.00	1,500.00	100.0%	0.00	75.00
5	Floor 1-A Labor	4,000.00	3,200.00	0.00	0.00	3,200.00	80.0%	800.00	160.00
6	Floor 1-A Material	2,400.00	0.00	0.00	0.00	0.00	0.0%	2,400.00	0.00
7	Floor 1-C Labor	3,900.00	3,900.00	0.00	0.00	3,900.00	100.0%	0.00	195.00
8	Floor 1-C Material	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00
9	Floor 2-A Labor	9,000.00	7,200.00	0.00	0.00	7,200.00	80.0%	1,800.00	360.00
	GRAND TOTAL	\$222,000.00	\$90,400.00	\$22,950.00	\$0.00	\$113,350.00	51.1%	\$108,650.00	\$5,667.50

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Greg Morris of the City of W. Bridgewater, County of MA, and State of MA, being duly sworn, deposes and says that he/she is the Treasurer of the RicMor Construction, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0028 dated 07/02/2021 with Gilbane Building Company for the BP 07D - Applied Fireproofing Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Greg Morris

_____ Name

Treasurer

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Greg Morris _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 21,802.50 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 222,000.00 , that approved change orders total \$ 0.00 , that the current contract sum is \$ 222,000.00 of which \$ 85,880.00 has been previously paid and \$ 21,802.50 is currently due, leaving a balance of \$ 114,317.50 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

RicMor Construction

By:

Greg Morris

Name:

Greg Morris

Title:

Treasurer

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0028 - BP 07D - Applied Fireproofing

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Twenty one thousand eight hundred two and 50/100 Dollars (\$21,802.50)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Greg Morris, Treasurer
RicMor Construction
ADDRESS: 3 Bert Drive, Suite 14, W. Bridgewater, Massachusetts 02379

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **SALEM GLASS COMPANY**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0018

Requisition #: 13

From: 10/01/22 To: 10/31/22

Vendor #: **SALGL001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	30.33%
2. Original contract amount	\$ 5,577,400.00
3. Additions (thru amendment # 013)	\$ 169,959.00
4. Deductions (thru amendment # 013)	\$ (13,236.00)
5. Total amount of contract adjusted	\$ 5,734,123.00
6. Balance to complete contract	\$ 3,994,778.29
7. Total completed to date	\$ 1,739,344.71
8. Less retainage (5%)	\$ 86,967.15
9. Total due contractor to date (Net)	\$ 1,652,377.56
10. Less previous requests (Net)	\$ 1,568,656.20
11. This request (Net)	\$ 83,721.36

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 1,739,344.71
Superintendent:					Date	Previous \$ 1,651,216.96
Accountant:					Date	Current \$ 88,127.75
						Retainage Approved
						Total to Date \$ 86,967.15
B/P	Area	Current Gross	Gross To Date	Budget		
08A	01	\$ 78,127.75	\$ 1,322,633.69	\$ 3,964,760.00	Previous	\$ 82,560.76
07C	01	\$ 10,000.00	\$ 416,711.02	\$ 1,769,000.00	Current	\$ 4,406.39
02A	01	\$ 0.00	\$ 0.00	\$ 363.00		
						Invoice #:
						J08864.000-0018-13-30
Totals		\$ 88,127.75	\$ 1,739,344.71	\$ 5,734,123.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Salem Glass Company
3 Technology Way
Salem, Massachusetts 01970

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:**APPLICATION NO:** 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0018 - BP 08A -
Exterior Glazing Systems and BP 07C - Phenolic (Metal)
Panels

CONTRACT DATE: 06/16/21

PROJECT NOS: GBC-J08864.000

Distribution to:

OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>5,577,400.00</u>
2. Net Change by Change Orders	\$	<u>156,723.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>5,734,123.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>1,739,344.71</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>86,967.15</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>86,967.15</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>1,652,377.56</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>1,568,656.20</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>83,721.36</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>4,081,745.44</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$169,596.00	\$(13,236.00)
Total approved this Month	\$363.00	\$0.00
TOTALS	\$169,959.00	\$(13,236.00)
NET CHANGES by Change Order		\$ 156,723.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Salem Glass Company

By: Timothy McHugh _____
State or: _____ County of: _____

Date: October 24, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 83,721.36

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*TC*3 402489524	Metal Panels	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584662787	006 - OS-00072 - PR #017R Changing Storefront K Vents to U Vents	36,732.00	36,732.00	0.00	0.00	36,732.00	100.0%	0.00	1,836.60	
006*GBC-J08 864.000*TC*2 584664292	006 - OS-00070 - ASI #29 Roof and Loading Dock- Perforated Metal Panel Change	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
007*GBC-J08 864.000*TC*2 584670434	007 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
008*GBC-J08 864.000*TC*2 584677292	008 - OS-00091 - Acoustical Glass at Band/Chorus Rm & Multipurpose Rm	13,179.00	13,179.00	0.00	0.00	13,179.00	100.0%	0.00	658.95	
009*GBC-J08 864.000*TC*2 584690459	009 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
009*GBC-J08 864.000*TC*2 584690470	009 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
010*GBC-J08 864.000*TC*2 584702936	010 - OS-00053 - ASI #22 Stair 7 Openings at North Shear Wall	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
010*GBC-J08 864.000*TC*2 584702937	010 - OS-00052 - ASI #17 Cafeteria and Project Area Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584702938	010 - OS-00052 - ASI #17 Cafeteria and Project Area Clarifications	(13,236.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(13,236.00)	0.00
011*GBC-J08 864.000*TC*2 584729098	011 - OS-00101 - ASI #27 Sloped Glazing	3,416.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,416.00	0.00
012*GBC-J08 864.000*TC*2 584753360	012 - OS-00154 - REV 1-ASI #57 Acoustical Glass Revision	42,109.00	0.00	0.00	0.00	0.00	0.00	0.0%	42,109.00	0.00
013*GBC-J08 864.000*TC*2 584768536	013 - BC-00007 - B/C Broken Mockup Glass	363.00	0.00	0.00	0.00	0.00	0.00	0.0%	363.00	0.00
013*GBC-J08 864.000*TC*2 584768537	013 - OS-00098 - PR #23 Door Control Modifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1001	Project Management - A,B,C,D,H,I	100,000.00	40,000.00	5,000.00	0.00	45,000.00	45.0%	55,000.00	2,250.00	
1002	Safety Coordination- A,B,C,D,H,I	25,000.00	5,000.00	2,500.00	0.00	7,500.00	30.0%	17,500.00	375.00	
1003	Mobilization- A,B,C,D,H,I	20,000.00	5,000.00	2,500.00	0.00	7,500.00	37.5%	12,500.00	375.00	
1004	Demobilization- A,B,C,D,H,I	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
1005	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
1006	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1006 A-----	A) Exterior Aluminum Storefront	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1007	Exterior Storefront Engineering -	35,000.00	35,000.00	0.00	0.00	35,000.00	100.0%	0.00	1,750.00
1008	Submittals	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00
1009	Block A South Elevation stock length material	98,000.00	52,887.69	0.00	0.00	52,887.69	54.0%	45,112.31	2,644.38
101	Project Management - E,F,G	60,000.00	25,000.00	5,000.00	0.00	30,000.00	50.0%	30,000.00	1,500.00
1010	Block A East Elevation stock length material	86,250.00	52,887.69	0.00	0.00	52,887.69	61.3%	33,362.31	2,644.38
1011	Block A N East Elevation stock length material	88,500.00	52,887.69	0.00	0.00	52,887.69	59.8%	35,612.31	2,644.38
1012	Block A Elevation Operable Vent Material	98,627.00	85,453.86	0.00	0.00	85,453.86	86.6%	13,173.14	4,272.69
1013	Block A Elevation Glazing Material	93,810.00	33,579.91	0.00	0.00	33,579.91	35.8%	60,230.09	1,678.99
1014	Shop Labor - Fab - Block A South elevation	74,256.00	42,128.00	0.00	0.00	42,128.00	56.7%	32,128.00	2,106.40
1015	Field Labor - Erect Block A South elevation	53,333.00	0.00	0.00	0.00	0.00	0.0%	53,333.00	0.00
1016	Field Labor - Erect Block A East elevation	21,333.00	0.00	0.00	0.00	0.00	0.0%	21,333.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
1017	Field Labor - Erect Block A N East elevation	53,333.00	0.00	0.00	0.00	0.00	0.0%	53,333.00	0.00	
1018	Field Labor - Glaze Exterior Block A South elev	88,200.00	0.00	0.00	0.00	0.00	0.0%	88,200.00	0.00	
1019	Field Labor - Perimeter Caulking	39,560.00	0.00	0.00	0.00	0.00	0.0%	39,560.00	0.00	
102	Safety Coordination- E,F,G	12,500.00	0.00	1,000.00	0.00	1,000.00	8.0%	11,500.00	50.00	
1020	Field Labor- expandable Insulation	17,333.00	0.00	0.00	0.00	0.00	0.0%	17,333.00	0.00	
1021	Field Labor-Install Vert C Channel	26,800.00	0.00	0.00	0.00	0.00	0.0%	26,800.00	0.00	
1022	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1023	Block B South Elevation stock length material	98,000.00	52,887.69	0.00	0.00	52,887.69	54.0%	45,112.31	2,644.38	
1024	Block B West Elevation stock length material	80,211.00	52,887.69	0.00	0.00	52,887.69	65.9%	27,323.31	2,644.38	
1025	Block B North Elevation stock length material	78,000.00	52,887.69	0.00	0.00	52,887.69	67.8%	25,112.31	2,644.38	
1026	Block B North Elevation Operable Vent Material	98,627.00	85,453.86	0.00	0.00	85,453.86	86.6%	13,173.14	4,272.69	
1027	Block B North Elevation Glazing Material	93,810.00	33,579.91	0.00	0.00	33,579.91	35.8%	60,230.09	1,678.99	
1028	Shop Labor - Fab - Block B North elevation	74,256.00	10,000.00	0.00	0.00	10,000.00	13.5%	64,256.00	500.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
1029	Field Labor - Erect Block B South elevation	53,333.00	0.00	0.00	0.00	0.00	0.0%	53,333.00	0.00
103	Mobilization- E,F,G	10,000.00	0.00	4,000.00	0.00	4,000.00	40.0%	6,000.00	200.00
1030	Field Labor - Erect Block B West elevation	21,333.00	0.00	0.00	0.00	0.00	0.0%	21,333.00	0.00
1031	Field Labor - Erect Block B North elevation	53,333.00	0.00	0.00	0.00	0.00	0.0%	53,333.00	0.00
1032	Field Labor - Glaze Exterior Block B North elev	88,200.00	0.00	0.00	0.00	0.00	0.0%	88,200.00	0.00
1033	Field Labor - Perimeter Caulking	39,560.00	0.00	0.00	0.00	0.00	0.0%	39,560.00	0.00
1034	Field Labor- expandable Insulation	17,333.00	0.00	0.00	0.00	0.00	0.0%	17,333.00	0.00
1035	Field Labor-Install Vert C Channel	26,800.00	0.00	0.00	0.00	0.00	0.0%	26,800.00	0.00
1036	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1037	Block C N West Elevation stock length material	97,000.00	52,887.69	0.00	0.00	52,887.69	54.5%	44,112.31	2,644.38
1038	Block C N East Elevation stock length material	85,200.00	52,887.69	0.00	0.00	52,887.69	62.1%	32,312.31	2,644.38
1039	Block C Gym Elevation stock length material	78,000.00	52,887.69	0.00	0.00	52,887.69	67.8%	25,112.31	2,644.38
104	Demobilization - E,F,G	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
1040	Block C Northeast Elev Operable Vent Material	97,627.00	85,453.86	0.00	0.00	85,453.86	87.5%	12,173.14	4,272.69	
1041	Block C Northeast Elevation Glazing Material	93,810.00	41,102.33	0.00	0.00	41,102.33	43.8%	52,707.67	2,055.12	
1042	Shop Labor - Fab - Block C Northeast elevation	74,256.00	30,000.00	12,128.00	0.00	42,128.00	56.7%	32,128.00	2,106.40	
1043	Field Labor - Erect Block C N West elevation	53,333.00	0.00	39,999.75	0.00	39,999.75	75.0%	13,333.25	1,999.99	
1044	Field Labor - Erect Block C N East elevation	21,333.00	0.00	0.00	0.00	0.00	0.0%	21,333.00	0.00	
1045	Field Labor - Erect Block C Gym elevation	53,333.00	0.00	0.00	0.00	0.00	0.0%	53,333.00	0.00	
1046	Field Labor - Glaze Block C Northeast elevation	88,200.00	0.00	16,000.00	0.00	16,000.00	18.1%	72,200.00	800.00	
1047	Field Labor - Perimeter Caulking	39,560.00	0.00	0.00	0.00	0.00	0.0%	39,560.00	0.00	
1048	Field Labor- expandable Insulation	17,333.00	0.00	0.00	0.00	0.00	0.0%	17,333.00	0.00	
1049	Field Labor-Install Vert C Channel	26,800.00	0.00	0.00	0.00	0.00	0.0%	26,800.00	0.00	
1050	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1051	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1051 B-----	B) Sloped Glazing/Skylight	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1052	Skylight Engineering	8,000.00	8,000.00	0.00	0.00	8,000.00	100.0%	0.00	400.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
1053	Submittals	2,000.00	2,000.00	0.00	0.00	2,000.00	100.0%	0.00	100.00
1054	Skylight Aluminum Stock length Material	36,460.00	18,230.00	0.00	0.00	18,230.00	50.0%	18,230.00	911.50
1055	Skylight Glazing Material	58,650.00	0.00	0.00	0.00	0.00	0.0%	58,650.00	0.00
1056	Shop Labor-Fabricate Skylight	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
1057	Field Labor-Erect Skylight	70,200.00	0.00	0.00	0.00	0.00	0.0%	70,200.00	0.00
1058	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1059 C	C) Storefront Entrances	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1060	Door Elevation Engineering	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
1061	Kawneer Door Leafs	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00
1062	Door Hardware	98,600.00	0.00	0.00	0.00	0.00	0.0%	98,600.00	0.00
1063	Door Glass Material	99,500.00	0.00	0.00	0.00	0.00	0.0%	99,500.00	0.00
1064	Shop Labor-Fabricate doors	13,500.00	0.00	0.00	0.00	0.00	0.0%	13,500.00	0.00
1065	Field Labor-Install Doors	46,800.00	0.00	0.00	0.00	0.00	0.0%	46,800.00	0.00
1066	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1067	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1067 D-----	D) Fire rated Framing	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1068	Fire Rated Frame Engineering	15,000.00	15,000.00	0.00	0.00	15,000.00	100.0%	0.00	750.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
1069	Submittals	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00	
1070	Fire rated Framing Material	100,000.00	0.00	0.00	0.00	0.00	0.0%	100,000.00	0.00	
1071	Fire rated Glazing- Material	96,500.00	0.00	0.00	0.00	0.00	0.0%	96,500.00	0.00	
1072	Shop Labor-Fabricate TGP	66,500.00	0.00	0.00	0.00	0.00	0.0%	66,500.00	0.00	
1073	Field Labor - Erect fire rated frames-	91,800.00	0.00	0.00	0.00	0.00	0.0%	91,800.00	0.00	
1074	Field Labor - Install fire rated Glass-	34,560.00	0.00	0.00	0.00	0.00	0.0%	34,560.00	0.00	
1075	Field Labor - Install fire rated Doors-	17,290.00	0.00	0.00	0.00	0.00	0.0%	17,290.00	0.00	
1076	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1077	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1077 E-----	E) Mock up	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
1078	Panel Engineering (Shops)	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
1079	Storefront Engineering (Shops)	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00	
1080	Mock up Panel material	6,500.00	6,500.00	0.00	0.00	6,500.00	100.0%	0.00	325.00	
1081	Mock up Girt/Insulation Material	8,750.00	8,750.00	0.00	0.00	8,750.00	100.0%	0.00	437.50	
1082	Mock up stock length material	13,250.00	13,250.00	0.00	0.00	13,250.00	100.0%	0.00	662.50	
1083	mock up Operable Vent Material	4,400.00	4,400.00	0.00	0.00	4,400.00	100.0%	0.00	220.00	
1084	Mock up Glazing Material	3,100.00	3,100.00	0.00	0.00	3,100.00	100.0%	0.00	155.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
1085	Shop Labor - Fab -	3,024.00	3,024.00	0.00	0.00	3,024.00	100.0%	0.00	151.20
1086	Field Labor - Install storefronts	10,800.00	10,800.00	0.00	0.00	10,800.00	100.0%	0.00	540.00
1087	Field Labor - Install Panels	10,800.00	10,800.00	0.00	0.00	10,800.00	100.0%	0.00	540.00
1088	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1089	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1089 F-----	F) Louvers (Supply only)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1090	Louver material	55,500.00	55,500.00	0.00	0.00	55,500.00	100.0%	0.00	2,775.00
1091-----	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
1092	Closeouts/O&M	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
1093	Punchlist	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
148	Closeouts/ O&M - E,F,G,	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
149	Punchlist- E,F,G,	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
150	001 - 1 - Rider A	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
151	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
152	002 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
153	002 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
154	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
155	003 - OS-00042 - RFI #139 Wide Syle Door Leaf- Exterior Openings	9,911.00	0.00	0.00	0.00	0.00	0.0%	9,911.00	0.00
156	003 - OS-00036 - REV 1-ASI #14 Exterior Metal Colors	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
157	003 - OS-00027 - ASI #8 Gridlines SC1 and AU.1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
158	003 - OS-00025 - ASI #7 Mock Up Angled Window Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
159	004 - IS-00018 - REV 1-PR 016 Fire Rated Glass and Glazing Systems	64,249.00	0.00	0.00	0.00	0.00	0.0%	64,249.00	0.00
160	005 - OS-00060 - ASI #25 EOS Clarifications at Corner Window Bays (14) Locations	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
2000	07C METAL PANELS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
2000-	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
2000-	0	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
500	E) PHENOLIC WALL PANELS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
501	Panel Engineering (Shops & Calcs)	20,000.00	20,000.00	0.00	0.00	20,000.00	100.0%	0.00	1,000.00
502	Submittals	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
503	Block A South Elevation Panel Material	82,183.00	50,144.67	0.00	0.00	50,144.67	61.0%	32,038.33	2,507.23	
504	Block A South Elevation Girt/Insulation Material	28,684.00	7,443.87	0.00	0.00	7,443.87	26.0%	21,240.13	372.19	
505	Shop Labor- FAB- Block A South Elevation	35,566.00	0.00	0.00	0.00	0.00	0.0%	35,566.00	0.00	
506	Field Labor- Install Girts/Insulation Block A South	60,340.00	0.00	0.00	0.00	0.00	0.0%	60,340.00	0.00	
507	Field Labor- Install Panels Block A South Elevation	51,470.00	0.00	0.00	0.00	0.00	0.0%	51,470.00	0.00	
508	Field Labor- Install Panels Block A East Elevation	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
509	Field Labor- Install Panels Block A N.East Elevation	61,470.00	0.00	0.00	0.00	0.00	0.0%	61,470.00	0.00	
510	Block B North Elevation Panel Material	82,183.00	50,144.67	0.00	0.00	50,144.67	61.0%	32,038.33	2,507.23	
511	Block B North Elevation Girt/Insulation Material	28,684.00	7,443.87	0.00	0.00	7,443.87	26.0%	21,240.13	372.19	
512	Shop Labor- FAB- Block B North Elevation	35,566.00	0.00	0.00	0.00	0.00	0.0%	35,566.00	0.00	
513	Field Labor- Install Girts/Insulation Block B North	60,340.00	0.00	0.00	0.00	0.00	0.0%	60,340.00	0.00	
514	Field Labor-Install Panels Block B South	51,470.00	0.00	0.00	0.00	0.00	0.0%	51,470.00	0.00	
515	Field Labor- Install Panels Block B West	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
516	Field Labor- Install Panels Block B North	61,470.00	0.00	0.00		0.00	0.00	0.0%	61,470.00	0.00
517	Block C Northeast Elevation Panel Material	82,183.00	50,144.67	0.00		0.00	50,144.67	61.0%	32,038.33	2,507.23
518	Block C Northeast Elevation Girt/Insulation Material	28,684.00	7,443.87	0.00		0.00	7,443.87	26.0%	21,240.13	372.19
519	Shop Labor- Fab- Block C Northeast Elevation	35,566.00	0.00	0.00		0.00	0.00	0.0%	35,566.00	0.00
520	Field Labor-Install Girts/ Insulation Block C Northeast	60,340.00	0.00	0.00		0.00	0.00	0.0%	60,340.00	0.00
521	Field Labor- Install Panels Block C N.West	51,470.00	0.00	0.00		0.00	0.00	0.0%	51,470.00	0.00
522	Field Labor- Install Panels Block C N.East	15,000.00	0.00	0.00		0.00	0.00	0.0%	15,000.00	0.00
523	Field Labor- Install Panels Block C Gym	61,470.00	0.00	0.00		0.00	0.00	0.0%	61,470.00	0.00
600	F) METAL/CORRUGATED WALL PANELS	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
601	Panel Engineering (Shops & Calcs)	4,000.00	4,000.00	0.00		0.00	4,000.00	100.0%	0.00	200.00
602	Submittals	1,000.00	1,000.00	0.00		0.00	1,000.00	100.0%	0.00	50.00
603	Roof Mech Screen Panel Material	8,640.00	8,640.00	0.00		0.00	8,640.00	100.0%	0.00	432.00
604	Trash Screen Panel Material	12,000.00	12,000.00	0.00		0.00	12,000.00	100.0%	0.00	600.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
605	Field Labor- Install Roof Panels	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
606	Field Labor- Install Trash Panels	27,000.00	0.00	0.00	0.00	0.00	0.0%	27,000.00	0.00	
700	G) COMPOSITE WALL PANELS	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
701	Panel Engineering (Shops & Calcs)	15,000.00	15,000.00	0.00	0.00	15,000.00	100.0%	0.00	750.00	
702	Submittals	2,500.00	2,500.00	0.00	0.00	2,500.00	100.0%	0.00	125.00	
703	Block A South Elevation Panel Material	73,009.00	21,421.46	0.00	0.00	21,421.46	29.3%	51,587.54	1,071.07	
704	Block A South Elevation Girt/Insulation Material	28,684.00	28,684.00	0.00	0.00	28,684.00	100.0%	0.00	1,434.20	
705	Shop Labor- FAB- Block A South Elevation	35,280.00	0.00	0.00	0.00	0.00	0.0%	35,280.00	0.00	
706	Field Labor- Install Girt/Insulation Block A South	21,300.00	0.00	0.00	0.00	0.00	0.0%	21,300.00	0.00	
707	Field Labor- Install Panels Block A South Elevation	40,340.00	0.00	0.00	0.00	0.00	0.0%	40,340.00	0.00	
708	Block B North Elevation Panel Materials	63,009.00	21,421.46	0.00	0.00	21,421.46	34.0%	41,587.54	1,071.07	
709	Block B North Elevation Girt/Insulation Materials	27,684.00	27,684.00	0.00	0.00	27,684.00	100.0%	0.00	1,384.20	
710	Shop Labor- FAB- Block B North Elevation	25,280.00	0.00	0.00	0.00	0.00	0.0%	25,280.00	0.00	
711	Field Labor- Install Girts/Insulation Block B North	21,300.00	0.00	0.00	0.00	0.00	0.0%	21,300.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
712	Field Labor- Install Panels Block B North	40,340.00	0.00	0.00	0.00	0.00	0.0%	40,340.00	0.00
713	Block C Northeast Elevation Panel Material	63,009.00	21,421.48	0.00	0.00	21,421.48	34.0%	41,587.52	1,071.07
714	Block C Northeast Elevation Girts/Insulation Material	20,173.00	20,173.00	0.00	0.00	20,173.00	100.0%	0.00	1,008.65
715	Shop Labor-FAB-Block C Northeast Elevation	25,280.00	0.00	0.00	0.00	0.00	0.0%	25,280.00	0.00
716	Field Labor- Install Girts/Insulation Block C Northeast	21,300.00	0.00	0.00	0.00	0.00	0.0%	21,300.00	0.00
717	Field Labor-Install Panels Block C Northeast	40,233.00	0.00	0.00	0.00	0.00	0.0%	40,233.00	0.00
	GRAND TOTAL	\$5,734,123.00	\$1,651,216.96	\$88,127.75	\$0.00	\$1,739,344.71	30.3%	\$3,994,778.29	\$86,967.15

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Timothy McHugh of the City of Salem, County of Essex, and State of MA, being duly sworn, deposes and says that he/she is the Vice President Finance of the Salem Glass Company, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0018 dated 06/16/2021 with Gilbane Building Company for the BP 08A - Exterior Glazing Systems and BP 07C - Phenolic (Metal) Panels Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Timothy McHugh

_____ Name

Vice President Finance

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Timothy McHugh _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 83,721.36 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 5,577,400.00 , that approved change orders total \$ 156,723.00 , that the current contract sum is \$ 5,734,123.00 of which \$ 1,568,656.20 has been previously paid and \$ 83,721.36 is currently due, leaving a balance of \$ 4,081,745.44 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Salem Glass Company

By:



Name:

Timothy McHugh

Title:

Vice President Finance

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0018 - BP 08A - Exterior Glazing Systems and BP 07C - Phenolic (Metal) Panels

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Eighty three thousand seven hundred twenty one and 36/100 Dollars (\$83,721.36)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Timothy McHugh, Vice President Finance
Salem Glass Company
ADDRESS: 3 Technology Way, Salem, Massachusetts 01970

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **SINGER MA, LLC**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0026

Requisition #: 6

From: 10/01/22 To: 10/31/22

Vendor #:

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	34.93%
2. Original contract amount	\$ 432,000.00
3. Additions (thru amendment # 001)	\$ 9,730.00
4. Deductions (thru amendment # 001)	\$ 0.00
5. Total amount of contract adjusted	\$ 441,730.00
6. Balance to complete contract	\$ 287,423.41
7. Total completed to date	\$ 154,306.59
8. Less retainage (5%)	\$ 7,715.35
9. Total due contractor to date (Net)	\$ 146,591.24
10. Less previous requests (Net)	\$ 138,907.64
11. This request (Net)	\$ 7,683.60

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 154,306.59
Superintendent:					Date	Previous \$ 146,218.59
Accountant:					Date	Current \$ 8,088.00
						Retainage Approved
						Total to Date \$ 7,715.35
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 7,310.95
11C	01	\$ 8,088.00	\$ 154,306.59	\$ 441,730.00		Current \$ 404.40
						Invoice #:
						J08864.000-0026-06-30
	Totals	\$ 8,088.00	\$ 154,306.59	\$ 441,730.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Singer MA, LLC
100 Bowles Rd
Aqawam, Massachusetts 01001

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0026 - BP 11C - Food Service Equipment

CONTRACT DATE: 07/01/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>432,000.00</u>
2. Net Change by Change Orders	\$	<u>9,730.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>441,730.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>154,306.59</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>7,310.95</u>
b. 5.0% of Stored Material		
(Column F on G703)	\$	<u>404.40</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>7,715.35</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>146,591.24</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>138,907.64</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>7,683.60</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>295,138.76</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$9,730.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$9,730.00	\$0.00
NET CHANGES by Change Order		\$ 9,730.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Singer MA, LLC

By: Casey Kaplan
State or: _____ County of: _____

Date: October 12, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 7,683.60

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
0001	Mop Broom Holder item 2	270.00	270.00	0.00	0.00	270.00	100.0%	0.00	13.50	
0002	Wire Shelving item 3	222.00	166.50	0.00	0.00	166.50	75.0%	55.50	8.32	
0003	Walk-In Cooler/freezer/condensor package item 6,7,8,8A,8B,8C,8D	42,918.00	0.00	0.00	0.00	0.00	0.0%	42,918.00	0.00	
0004	Labor - refrigeration installation for 6,7,8,8A,8B,8C, 8D	18,047.00	0.00	0.00	0.00	0.00	0.0%	18,047.00	0.00	
0005	Shelving w/ Metal Frame (qty=19) item 9	6,892.00	5,169.00	0.00	0.00	5,169.00	75.0%	1,723.00	258.45	
0006	Mobile Dunnage Rack (qty=4) item 10	874.00	655.50	0.00	0.00	655.50	75.0%	218.50	32.78	
0007	Bussing Utility Transport Cart, Metal (qty=2) item 11	1,156.00	0.00	0.00	0.00	0.00	0.0%	1,156.00	0.00	
0008	Hand Sink (qty=4) item 12	1,023.00	0.00	0.00	0.00	0.00	0.0%	1,023.00	0.00	
0009	Hand Sink (qty=4) item 12.1	485.00	0.00	0.00	0.00	0.00	0.0%	485.00	0.00	
0010	Wall/Splash Mount Faucet (qty=4) item 12.2	930.00	0.00	0.00	0.00	0.00	0.0%	930.00	0.00	
0011	Wire Shelving (qty=7) item 14	1,888.00	1,416.00	0.00	0.00	1,416.00	75.0%	472.00	70.80	
0012	Dunnage Rack (qty=2) item 15	185.00	138.75	0.00	0.00	138.75	75.0%	46.25	6.94	
0013	Fire Supression System item 18	6,705.00	0.00	0.00	0.00	0.00	0.0%	6,705.00	0.00	
0014	DCV-1111 Demand Control Ventilation item 19	3,583.00	2,687.25	0.00	0.00	2,687.25	75.0%	895.75	134.36	
0015	Hood item 20 L/R	19,613.00	14,709.75	0.00	0.00	14,709.75	75.0%	4,903.25	735.49	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
0016	Labor for Hood Hanging	6,863.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,863.00	0.00
0017	Utility Distribution System item 21	37,323.00	27,992.25	0.00	0.00	0.00	27,992.25	75.0%	9,330.75	1,399.61
0018	Convection Oven, Electric item 22	13,836.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,836.00	0.00
0019	Convection Oven, Electric item 23	13,836.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,836.00	0.00
0020	Steamer, Electric, Boilerless item 24	14,414.00	13,245.59	0.00	0.00	0.00	13,245.59	91.9%	1,168.41	662.28
0021	Kettle, Electric, Stationary item 25	12,137.00	12,137.00	0.00	0.00	0.00	12,137.00	100.0%	0.00	606.85
0022	Range 24", 4 French Hot Plates item 26	7,111.00	0.00	0.00	0.00	5,333.25	5,333.25	75.0%	1,777.75	266.66
0023	Griddle, Electric, Countertop item 27	8,066.00	6,049.50	0.00	0.00	0.00	6,049.50	75.0%	2,016.50	302.48
0024	Oven, Electric, Rotisserie item 28	9,769.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,769.00	0.00
0025	Floor Pan & Grate item 29	1,133.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,133.00	0.00
0026	Water Filter Assembly item 30	1,622.00	0.00	0.00	0.00	1,216.50	1,216.50	75.0%	405.50	60.82
0027	Wall Flashing item 31	1,253.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,253.00	0.00
0028	Shelving w/ Metal Frame (qty=4) item 32	1,584.00	1,188.00	0.00	0.00	0.00	1,188.00	75.0%	396.00	59.40
0029	Three Compt. Sink item 33	6,158.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,158.00	0.00
0030	Wall/Splash Mount Faucet item 33.1	570.00	0.00	0.00	0.00	427.50	427.50	75.0%	142.50	21.38
0031	Wall Shelf item 34	406.00	0.00	0.00	0.00	0.00	0.00	0.0%	406.00	0.00
0032	Mobile Work Table (qty=5) item 35	7,390.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,390.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
0033	Mobile Work Table (qty=2) item 36	2,584.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,584.00	0.00
0034	Food Processor, Benchtop/Countertop item 37	1,359.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,359.00	0.00
0035	Cooks Table item 38	4,946.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,946.00	0.00
0036	Deck Mount Faucet item 38.1	125.00	0.00	0.00	0.00	0.00	0.00	0.0%	125.00	0.00
0037	Can Opener item 39	409.00	0.00	0.00	0.00	0.00	0.00	0.0%	409.00	0.00
0038	Prep Counter item 40	4,429.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,429.00	0.00
0039	Wall/Splash Mount Faucet item 40.1	120.00	0.00	0.00	0.00	0.00	0.00	0.0%	120.00	0.00
0040	Bun/Sheet Pan Rack (qty=3) item 42	586.00	439.50	0.00	0.00	0.00	439.50	75.0%	146.50	21.98
0041	Mobile Heated Cabinet (qty=2) item 45	11,944.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,944.00	0.00
0042	Cord Set (qty=2) item 46	440.00	0.00	0.00	330.00	330.00	330.00	75.0%	110.00	16.50
0043	Pass-thru Refrigerator (qty=2) item 47	20,426.00	15,319.50	0.00	0.00	0.00	15,319.50	75.0%	5,106.50	765.98
0044	Mobile Hot Food Counter (qty=2) item 48	10,632.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,632.00	0.00
0045	Food Protector (qty=2) item 48A	8,924.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,924.00	0.00
0046	Hot Food Well Unit, Drop-In, Electric (qty=8) item 49	3,680.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,680.00	0.00
0047	Mobile Cold Food Counter (qty=2) item 50	7,858.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,858.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
0048	Food Protector (qty=2) item 50A	6,164.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,164.00	0.00
0049	Drop-In Well (qty=2) item 51	6,838.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,838.00	0.00
0050	Mobile Display Counter (qty=2) item 52	4,378.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,378.00	0.00
0051	Milk Cooler item 53	4,000.00	3,000.00	0.00	0.00	0.00	3,000.00	75.0%	1,000.00	150.00
0052	Mobile Cashier Stand item 54	3,277.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,277.00	0.00
0053	Roll Down Shutter item 58	2,943.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,943.00	0.00
0054	Soiled Ware Table item 59	6,223.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,223.00	0.00
0055	Hose Reel Assembly item 60	1,041.00	0.00	0.00	0.00	780.75	780.75	75.0%	260.25	39.04
0056	Dishwasher, Conveyor Type, Ventless item 61	38,262.00	28,696.50	0.00	0.00	0.00	28,696.50	75.0%	9,565.50	1,434.82
0057	Clean Ware Table item 62	1,143.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,143.00	0.00
0058	Refrigerator/Freezer (Type 1): Two-Door item R1	1,477.00	1,107.75	0.00	0.00	0.00	1,107.75	75.0%	369.25	55.39
0059	Refrigerator/Freezer (Type 2): Two-Door item R2	3,042.00	2,281.50	0.00	0.00	0.00	2,281.50	75.0%	760.50	114.08
0060	Dishwasher: Complyinh with AHAM DW-1 item R3	1,474.00	1,105.50	0.00	0.00	0.00	1,105.50	75.0%	368.50	55.28
0061	Clothes Washer: Complying with AHAM HLW-1 item R4	1,157.00	867.75	0.00	0.00	0.00	867.75	75.0%	289.25	43.39

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
0062	Clothes Dryer: Complying with AHAM HLD-1 item R5	1,126.00	844.50	0.00	0.00	844.50	75.0%	281.50	42.22	
0063	Warehousing/Delivery/labor	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
0064	Mobilization	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0065	Demolization	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0066	Submittals/project mgmt/administration	2,231.00	2,231.00	0.00	0.00	2,231.00	100.0%	0.00	111.55	
0067	BIM Coordination	4,500.00	4,500.00	0.00	0.00	4,500.00	100.0%	0.00	225.00	
0068	Closeout/O+M Manuals	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0069	Cleaning item X3	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0070	Punch list	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0071	Safety	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
0072	Startup, Testing, Comissioning	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
0073	001 - OS-00076 - Steel Shop Drawing-Walk in Cooler Resizing	9,730.00	0.00	0.00	0.00	0.00	0.0%	9,730.00	0.00	
0074	002 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
0075	003 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
	GRAND TOTAL	\$441,730.00	\$146,218.59	\$0.00	\$8,088.00	\$154,306.59	34.9%	\$287,423.41	\$7,715.35	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Casey Kaplan of the City of Aqawam, County of , and State of MA, being duly sworn, deposes and says that he/she is the Accounting of the Singer MA, LLC, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0026 dated 07/01/2021 with Gilbane Building Company for the BP 11C - Food Service Equipment Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

SUB-TIER SUBCONTRACTS

Company	Minority Business	Total Amount Of Subcontract	Total Amount Earned To Date	Total Paid to Date	Balance Due
N/A					

MATERIALS

Company	Minority Business	Purchase Price Of Materials Furnished to Date	Total Paid to Date	Balance Due
Accutemp	No	13,245.59	13,245.59	0.00
Advance Tabco	No	0.00	0.00	0.00
Alto Shaam	No	0.00	0.00	0.00
Aquamatic	No	61,999.91	61,999.91	0.00
Bally refrigerated Box	No	0.00	0.00	0.00
Blodgett Oven	No	0.00	0.00	0.00
Champion Industries	No	45,419.70	45,419.70	0.00
Channel Manufacturing, Inc.	No	3,709.88	3,709.88	0.00
Continental Refrigerator	No	27,887.88	27,887.88	0.00
Crown	No	15,232.98	15,232.98	0.00
Intermetro Industries	No	12,657.74	12,657.74	0.00
Mannys TV & Appliance	No	8,213.00	8,213.00	0.00
Vulcan	No	0.00	0.00	0.00

OUTSIDE LABOR

Company	Minority Business	Total Earned to Date	Total Paid to Date	Balance Due
N/A				

Total Balance Due

0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Casey Kaplan

Name

Accounting

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: *Casey Kaplan*

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 7,683.60 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 432,000.00 , that approved change orders total \$ 9,730.00 , that the current contract sum is \$ 441,730.00 of which \$ 138,907.64 has been previously paid and \$ 7,683.60 is currently due, leaving a balance of \$ 295,138.76 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Singer MA. LLC
By: Casey Kaplan
Name: Casey Kaplan
Title: Accounting

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0026 - BP 11C - Food Service Equipment

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Seven thousand six hundred eighty three and 60/100 Dollars (\$7,683.60)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Casey Kaplan, Accounting
Singer MA, LLC
ADDRESS: 100 Bowles Rd, Aqawam, Massachusetts 01001

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

BILL OF SALE OF PERSONAL PROPERTY

KNOW ALL MEN BY THESE PRESENTS, THAT, Singer MA, LLC dba Singer Kittredge for and in consideration of the sum of eight thousand and eighty-eight dollars and zero cents and other good and valuable consideration, upon the receipt of payment of which, the Undersigned ("Seller") does by these present GRANT, BARGAIN, AND SELL unto Town of Brookline ("Purchaser") the goods and chattels located at 21 Manning Road, Enfield CT 06082 as described on Schedule "A" attached hereto and by this reference made a part of hereof (the "Property").

IN CONSIDERATION OF THE FOREGOING AND THE COVENANTS HEREIN CONTAINED, SELLER AGREES AS FOLLOWS:

1. Seller does hereby covenant and warrant to the Purchaser that Seller is the lawful owner of the Property; that the Property is free from all liens and claims whatsoever; that Seller has good right to sell the same; that Seller will warrant and defend same against the claims and demands of all persons.
2. Seller will provide safe and proper storage for the Property and will cause to be placed conspicuously and securely on the Property a sign or signs which will show that the Property is the property of the Purchaser.
3. The Property shall be held at Seller's risk, and shall be kept insured against fire, theft and all other hazards by Seller at Seller's expense while its custody or control in an amount equal to the replacement cost thereof, with loss payable to Purchaser. Copies of certificates evidencing such insurance will be furnished to Purchaser.
4. The Purchaser shall have the right to inspect the Property at any time during normal business hours at the storage facilities of the Seller. The failure to inspect shall not be deemed a waiver of any of the rights of the Purchaser, and if the Property is found to be defective, in materials or workmanship, stolen or lost, in whole or in part, the Seller shall replace the same at its own cost.
5. The Property shall be subject to removal by Purchaser, at any time upon Purchaser's instructions.
6. Seller does hereby warrant to purchaser that the value of the property described herein is \$ 8,088.00.

FURTHER

IN WITNESS WHEREOF, The Undersigned has set his hand this 12th day of October, 2022.

SELLER: Philip C Schultz
(TITLE)
Philip Schultz - Director of Finance

WITNESS: Casey Kaplan
State of MA
County of Hampden

This is to certify that Philip Schultz, personally known to me to be the same person whose name subscribed to the foregoing Bill of Sale appeared before me, Heidi H. Cincone, a notary public, this 12th day of October, 20 22 and expressly acknowledged to me that the execution of said foregoing Bill of Sale is his free and voluntary act.

My Commission expires: Heidi H. Cincone



SCHEDULE 'A' OF BILL OF SALE

Singer MA, LLC dba Singer Kittredge
CONTRACTOR'S NAME

10/12/2022
DATE

Michael Driscoll School
PROJECT TITLE

BID PACKAGE #

THE FOLLOWING MATERIAL HAS BEEN MANUFACTURED OR PURCHASED
BY Singer MA, LLC dba Singer Kittredge, IS SPECIFICALLY INTENDED FOR USE ON _____
Michael Driscoll School AND IS STORED AT _____
21 Manning Road, Enfield CT 06082

THE TOTAL VALUE OF THE MATERIAL IS \$ 8,088.00

DESCRIPTION	NUMBER	VALUE	DATE MOVED "ON-SITE"
Textura 0022	Pass-Thru Refrigerator, Singer Kittredge item	26.0	\$5,333.25
Textura 0026	Water Filter Assembly, Singer Kittredge item	30.0	\$1,216.50
Textura 0030	Wall/Splash Mount Faucet, Singer Kittredge item	33.1	\$427.50
Textura 0042	Cord Set (qty=2), Singer Kittredge item	46.0	\$330.00
Textura 0055	Hose Reel Assembly, Singer Kittredge item	60.0	\$780.75

Vulcan Food Equipment Group

Representing these premier brands

INVOICE 1131475



INVOICE DATE: 9/16/2022
 PAGE: 1 of 1
 TERMS: 1/2% 10 Days - Net 30 Days
 PAYMENT DUE: 10/16/2022
 PO NUMBER: 149630
 SALES ORDER: 569677

Bill To: 817
 KITTREDGE EQUIPMENT CO INC
 100 BOWLES RD
 AGAWAM MA 01001-2901
 USA

Sold To: 817
 KITTREDGE EQUIPMENT CO INC
 100 BOWLES RD
 AGAWAM MA 01001-2901
 USA

COMMENTS:

POC: FREDDY CORREA @ 413-209-7369

Ship To: KITTREDGE EQUIPMENT CO PROJECT JOBS CTLOCATION 21 MANNING RD ENFIELD CT 06082-1828 USA	End User: MICHAEL DRISCOL SCHOOL BROOKLINE MA 02446 USA	Shipping Date: 9/16/2022 From: ITW Food Equipment Group Plt #29 Pack ID: 289631 Carrier: UPS FREIGHT (LTL) PRO#: 013024126 B/L#: 7328955
---	---	---

PO LINE	ITEM REFERENCE	QTY/UOM	INVOICING DETAIL	EXTENDED AMT
0001	EV24S-4FP480 ELECTRIC RANGE - 24in. WIDE ; STANDARD OVEN BASE; 4 FRENCH PLATES; 480V-3PH - 13KW; BACKRISER WITH SHELF; 6in. ADJ LEGS	SO Line/Rel: 1/1 1 EA	Unit Price: 7,574.93 Serials: 482017373 <i>Item 26-0</i> EXTENDED WARRANTY - REST RANGE	7,574.93 0.00
	STUB10-XL24 STUB RISER - 24in. W x 10in. H	SO Line/Rel: 2/1 1 EA	Unit Price: 663.52 <i>Item 26-20</i>	663.52
	CASTERS-RR4 CASTERS - SET OF 4 - 6in. H ; 5in. WHEELS - (2) W/BRAKES ; 3-1/2in. x 3-1/2in. PLATE MOUNT	SO Line/Rel: 3/1 1 EA	Unit Price: 404.30 <i>Item 26-30</i>	404.30
			(Line 0001 Total:	8,642.75)

EQUIPMENT TOTAL: 8,642.75
 EXTENDED WARRANTY - REST RANGE: 0.00
 INVOICE TOTAL (USD): 8,642.75

If Payment Received By: 9/26/2022
 Prompt Pay Discount Is: 43.21

Mail Remittance To:
 Vulcan Food Equipment Group
 Dept. #3302
 Carol Stream, IL 60132-3302

Refer All Inquiries To:
 Vulcan FEG Sales
 2006 Northwestern Pkwy
 Louisville KY 40203
 Phone: 1-800-814-2028 Ext 4

Our INCOTERMS® are EXW Ex Works

Data Date: 9/16/2022 3:44:49 PM

Dave Swain Associates Inc

6 Lyberty Way, Suite 101
Westford, MA 01886

Invoice

Date	Invoice #
9/26/2022	20086

Bill To
Singer/Kittredge Equipment 100 Bowles Road Agawam, MA 01001 ap@kittredgeequipment.com

Ship To
Kittredge Equipment CT Project Jobs CT Location 21 Manning Road Freddy Correa - 413-209-7369 Enfield, CT 06082

P.O. Number	Terms	Rep	Ship	Via	F.O.B.	Project
149618	Net 30		9/26/2022	UPS		

Quantity	Item Code	Description	U/M	Price Each	Amount
1	Filters	SF1XX single port single manifold assembly	Item 30.0	390.46	390.46
5	Filters	HF95-CL replacement cartridge	Item 30.10	206.59	1,032.95
5	Filters	HF8-S replacement cartridge	Item 30.20	42.13	210.65

<table border="1"> <tr> <th>Phone #</th> <th>Fax #</th> </tr> <tr> <td>978-392-8401</td> <td>978-392-8431</td> </tr> </table>		Phone #	Fax #	978-392-8401	978-392-8431	Total	\$1,634.06
Phone #	Fax #						
978-392-8401	978-392-8431						

INVOICE



T&S Brass & Bronze Works, Inc.
2 Saddleback Cove
PO Box 1088
Travelers Rest, SC 29690

INVOICE DATE	INVOICE NUMBER
09/26/2022	2974211
TO VIEW AND PAY YOUR BILLS ONLINE:	ENROLLMENT TOKEN:
https://tsbrass.billtrust.com	SSH KSQ STF

BILL TO:

KITTREDGE EQUIPMENT
100 BOWLES ROAD
AGAWAM MA 01001

SHIP TO:

Kittredge Equipment
21 MANNING RD
Freddy Corea
ENFIELD CT 06082

SOLD TO:

KITTREDGE EQUIPMENT
100 BOWLES ROAD
AGAWAM MA 01001

CUSTOMER NUMBER	ORDER	ORDER DATE	PO NUMBER		SHIP VIA		
US38180	CO-T164122	02/17/2022	149627		UPS		
SALESPERSON		TERMS		INVOICE DUE DATE	PREPAID		
E3 Commercial Kitchen Solutions		2% 10 Net 45		11/10/2022	0.00		
QTY SHIPPED	BACK ORDER	U/M	ITEM	DESCRIPTION	DATE SHIPPED	UNIT PRICE	EXTENDED PRICE
2.00000000	0.00	EA	B-0290 <i>Item 33.1</i>	Big-Flo Mixing Faucet, 8" Wall Mount, 12 PACKAGE TRACKING NUMBERS: 1Z2240150303353976	09/26/2022	315.12	630.24

SAVE TIME AND MONEY WITH INVOICE GATEWAY
Our goal is to make it easy for you to manage the invoices you receive from us. For the ultimate in convenience try our **Invoice Gateway** site. You will be notified by email when new invoices are posted. You can view, print, download and pay your invoices online. Save time and money by going paperless. Go Green!
Visit <https://tsbrass.billtrust.com> to enroll.



PLEASE REMIT PAYMENT TO:
T&S Brass & Bronze Works, Inc. P.O. Box 736364 Dallas, TX 75373-6364

Contact Us

Phone: (864) 834-4102 - (800) 476-4103 **Email:** customerservice@tsbrass.com
Fax: (864) 834-3518 - (800) 868-0084 **Website:** www.tsbrass.com

USD

SALES AMOUNT	630.24
MINIMUM ORDER CHARGE	0.00
MISC CHARGE	0.00
FREIGHT	0.00
PREPAID AMOUNT	0.00
TOTAL	630.24

Discount of 12.60 is available if payment is received by 10/06/2022



PO Box 1111, Enfield, CT, 06083, USA
 (860) 763-2100
 accounts@worldcordsets.com

INVOICE #9814483

Purchase Order #	149631	Sales Order #	112092
Invoice Date	2022-09-26	Payment Terms	net_30
Customer	Kittredge Equipment Co., Inc.	Customer Acct #	10368
Tracking #	1ZR8024V0322977287		
Shipped Via	UPS Ground collect on 013 855		

Ship To

Kittredge Equipment Co
 21 Manning Road
 Enfield, CT
 06082
 US

Bill To

Kittredge Equipment Co., Inc.
 100 Bowles Rd.
 Agawam, MA, 01001
 US

INV. LINE NO.	PO LINE NO.	ITEM	DESCRIPTION	QUANTITY	UNIT PRICE	LINE PRICE
1	1	88-DC-2003-A4-GA	4FT 20A 125V Drop Cord Assembly with Automatic Reset GFCI and NEMA 5-20R connector. <i>Item 46.0</i>	2	\$192.15	\$384.30

Payments

Date Paid	Transaction Type	Transaction Details	Amount

Product Total	\$384.30
Shipping Total	\$0.00
Tax Total	\$0.00
Grand Total	\$384.30
Amt Paid	\$0.00
Total Amt Due	\$384.30

PLEASE NOTE: World Cord Sets, Inc does not collect sales tax. If this order is subject to sales tax, it is the responsibility of the buyer to pay the sales tax to the appropriate parties.

INVOICE



T&S Brass & Bronze Works, Inc.
2 Saddleback Cove
PO Box 1088
Travelers Rest, SC 29690

INVOICE DATE	INVOICE NUMBER
09/29/2022	2976107
TO VIEW AND PAY YOUR BILLS ONLINE:	ENROLLMENT TOKEN:
https://tsbrass.billtrust.com	SSH KSQ STF

BILL TO:

KITTREDGE EQUIPMENT
100 BOWLES ROAD
AGAWAM MA 01001

SHIP TO:

Kittredge Equipment
21 MANNING RD
Freddy Corea
ENFIELD CT 06082

SOLD TO:

KITTREDGE EQUIPMENT
100 BOWLES ROAD
AGAWAM MA 01001

CUSTOMER NUMBER	ORDER	ORDER DATE	PO NUMBER		SHIP VIA		
US38180	CO-T164122	02/17/2022	149627		UPS		
SALESPERSON		TERMS		INVOICE DUE DATE	PREPAID		
E3 Commercial Kitchen Solutions		2% 10 Net 45		11/13/2022	0.00		
QTY SHIPPED	BACK ORDER	U/M	ITEM	DESCRIPTION	DATE SHIPPED	UNIT PRICE	EXTENDED PRICE
1.00000000	0.00	EA	<i>Item 60.0</i> B-1457-7102-01C	Hose Reel Assembly, 12' SS Open Reel	09/29/2022	1,249.68	1,249.68
1.00000000				MOD W/ B-0107-J		0.00	0.00
				PACKAGE TRACKING NUMBERS: 1Z2240150303372437			

SAVE TIME AND MONEY WITH INVOICE GATEWAY
Our goal is to make it easy for you to manage the invoices you receive from us. For the ultimate in convenience try our **Invoice Gateway** site. You will be notified by email when new invoices are posted. You can view, print, download and pay your invoices online. Save time and money by going paperless. Go Green!
Visit <https://tsbrass.billtrust.com> to enroll.



PLEASE REMIT PAYMENT TO:

T&S Brass & Bronze Works, Inc.
P.O. Box 736364
Dallas, TX 75373-6364

SALES AMOUNT	1,249.68
MINIMUM ORDER CHARGE	0.00
MISC CHARGE	0.00
FREIGHT	0.00
PREPAID AMOUNT	0.00
TOTAL	1,249.68

Contact Us
Phone: (864) 834-4102 - (800) 476-4103 Email: customerservice@tsbrass.com
Fax: (864) 834-3518 - (800) 868-0084 Website: www.tsbrass.com

Discount of 24.99 is available if payment is received by 10/09/2022



EVIDENCE OF PROPERTY INSURANCE

DATE (MM/DD/YYYY)
10/12/2022

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY HUB International Northeast Limited 980 Jolly Road Suite 100 Blue Bell, PA 19422		PHONE (A/C. No. Ext): 800-220-3008	COMPANY The Cincinnati Casualty Company P.O. Box 146596 Cincinnati, OH 45250-5496	
FAX (A/C. No): 866-454-7291	E-MAIL ADDRESS:			
CODE:	SUB CODE:			
AGENCY CUSTOMER ID #:		LOAN NUMBER		POLICY NUMBER
INSURED Singer MA, LLC T/A Singer Kittredge 100 Bowles Road Agawam MA 01001				ECO0639686
		EFFECTIVE DATE	EXPIRATION DATE	CONTINUED UNTIL TERMINATED IF CHECKED
		01/01/2022	01/01/2023	<input type="checkbox"/>
THIS REPLACES PRIOR EVIDENCE DATED:				

PROPERTY INFORMATION

LOCATION/DESCRIPTION

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION	PERILS INSURED	BASIC	BROAD	X	SPECIAL	AMOUNT OF INSURANCE	DEDUCTIBLE
Blanket Real & Personal Property - No Co-Insurance Installation Floater - Stored Materials - No Co-Insurance Special Causes of Loss/Replacement Cost						\$76,175,000 \$3,000,000	\$25,000 \$25,000

REMARKS (Including Special Conditions)

Project: Michael Driscoll School

Project Location: 54 Westbourne Terrace, Brookline, MA 02446

Materials are being stored at Singer Kittredge Warehouse - 21 Manning Road, Enfield, CT 06082 in the amount of \$8,088.00


Town of Brookline, MA & Gilbane Building Company are included as Loss Payees with respects to stored materials for this project.

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Gilbane Building Company 10 Channel Center Street Suite 100 Boston, MA 02210	ADDITIONAL INSURED	LENDER'S LOSS PAYABLE	LOSS PAYEE
	MORTGAGEE		
	LOAN #		
AUTHORIZED REPRESENTATIVE <i>Stephanie Gilley</i>			





KITTREDGE

DATE: 09/27/22

PROJECT NAME: Michael Driscoll

PROJECT # 2701

MANUFACTURER: 3M

ITEM # 30

MODEL# 3M-SF1XX

S/N#

1 OF 1

09/27/2022 12:57



09/27/2022 12:57





KITTREDGE

DATE: 09/27/22

PROJECT NAME: Michael Driscoll

PROJECT # 2701

MANUFACTURER: 3M

ITEM #

30.20 (5)

MODEL#

3M-HF8-S

09/27/2022 12:58





KITTREDGE

DATE: 09/28/22

PROJECT NAME: Michael Driscoll

PROJECT # 2701

MANUFACTURER: T&S

ITEM # 33.1 (2)

MODEL# B-0290

S/N#

1 OF 1

09/28/2022 13:48



09/28/2022 13:48

SINGER

KITTREDGE

DATE: 09/19/22

PROJECT NAME: Michael Driscoll

PROJECT # 2701

MANUFACTURER: World Cord

ITEM # 46 (2)

MODEL# WORL-P2701-27

09/27/2022 12:58

S/N#

1 OF 1



RELIABILITY BUILT IN™
7-7102-01C
Assembly, 12' SS Op
posed Piping & B-0107-
0107-J



KITTREDGE

DATE: 10/03/22

PROJECT NAME: MICHAEL DRISCOLL SCHOOL

PROJECT # 2701

MANUFACTURER: T&S

ITEM # 60.0,60.10

MODEL# T&S-B-1457-7102-01C HOSE REEL WITH
EXPOSED PIPING AND B-107-J SPRAY
VALVE

S/N# _____ 1 OF 1

MICHAEL DRIS

10/03/2022 13:31

PROJECT # 2701
MANUFACTURER: T&S
ITEM # 60.0,60.10



10/03/2022 13:31

PROJECT NAME: MICHAEL DRISCOLL SCHOOL
PROJECT # 2701
MANUFACTURER: T&S
ITEM # 60.0,60.10
MODEL# T&S-B-1457-7102-01C HOSE REEL WITH
EXPOSED PIPING AND B-107-J
S/N# _____



KITTREDGE

DATE: 10/03/22

PROJECT NAME: MICHAEL DRISCOLL SCHOOL

PROJECT # 2701

MANUFACTURER: T&S


ITEM # 60.0,60.10

MODEL# T&S-B-1457-7102-01C HOSE REEL WITH EXPOSED PIPING AND B-107-J SPRAY VALVE

S/N#

1 OF 1

10/03/2022 13:31



10/03/2022 13:31

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **SUPERMETAL STRUCTURES, INC (USA)**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0006

Requisition #: 10

From: 10/01/22 To: 10/31/22

Vendor #: **SUPST003**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	99.05%
2. Original contract amount	\$ 6,188,000.00
3. Additions (thru amendment # 019)	\$ 185,107.00
4. Deductions (thru amendment # 019)	\$ (14,972.00)
5. Total amount of contract adjusted	\$ 6,358,135.00
6. Balance to complete contract	\$ 60,580.00
7. Total completed to date	\$ 6,297,555.00
8. Less retainage (5%)	\$ 314,877.78
9. Total due contractor to date (Net)	\$ 5,982,677.22
10. Less previous requests (Net)	\$ 5,929,934.36
11. This request (Net)	\$ 52,742.86

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 6,297,555.00
Superintendent:					Date	Previous \$ 6,242,036.20
Accountant:					Date	Current \$ 55,518.80
						Retainage Approved
						Total to Date \$ 314,877.78
B/P	Area	Current Gross	Gross To Date	Budget		
05A	01	\$ 45,503.80	\$ 6,286,995.00	\$ 6,347,575.00	Previous	\$ 312,101.84
02A	01	\$ 8,810.00	\$ 9,355.00	\$ 9,355.00	Current	\$ 2,775.94
01B	01	\$ 1,205.00	\$ 1,205.00	\$ 1,205.00	Invoice #:	
						J08864.000-0006-10-30
Totals		\$ 55,518.80	\$ 6,297,555.00	\$ 6,358,135.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Supermetal Structures, Inc (USA)
1955 5th street
Lévis, Quebec G6W5M6

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0006 - BP 05A -
Structural Steel

CONTRACT DATE: 06/04/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>6,188,000.00</u>
2. Net Change by Change Orders	\$	<u>170,135.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>6,358,135.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>6,297,555.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>314,877.78</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>314,877.78</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>5,982,677.22</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>5,929,934.36</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>52,742.86</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>375,457.78</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$170,099.00	\$(14,972.00)
Total approved this Month	\$15,008.00	\$0.00
TOTALS	\$185,107.00	\$(14,972.00)
NET CHANGES by Change Order		\$ 170,135.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Supermetal Structures, Inc (USA)

By: Jean-Francois Ledere
State or: _____ County of: _____

Date: October 27, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 52,742.86

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
002*GBC-J08 864.000*TC*2 584577449	002 - OS-00012 - PR #2 Mock Up	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
003*GBC-J08 864.000*TC*2 584616346	003 - OS-00019 - ASI #2 Stair 5 First Floor Structural Revisions	3,100.00	3,100.00	0.00	0.00	3,100.00	100.0%	0.00	155.00	
004*GBC-J08 864.000*TA*2 584622417	004 - IS-00012 - Allowance Phase Code Allocation	48,000.00	48,000.00	0.00	0.00	48,000.00	100.0%	0.00	2,400.00	
004*GBC-J08 864.000*TC*2 584622416	004 - IS-00012 - Allowance Phase Code Allocation	(48,000.00)	(48,000.00)	0.00	0.00	(48,000.00)	100.0%	0.00	(2,400.00)	
005*GBC-J08 864.000*TC*2 584631334	005 - OS-00027 - ASI #8 Gridlines SC1 and AU.1	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
006*GBC-J08 864.000*TC*2 584631338	006 - OS-00048 - ASI #21 2/S407 Typical Slab Edge at Brick Support	525.00	525.00	0.00	0.00	525.00	100.0%	0.00	26.25	
006*GBC-J08 864.000*TC*2 584631340	006 - OS-00025 - ASI #7 Mock Up Angled Window Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
007*GBC-J08 864.000*TC*2 584637222	007 - OS-00004 - ASI #11R Roof Edge Blocking Revisions	2,344.00	2,344.00	0.00	0.00	2,344.00	100.0%	0.00	117.20	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
008*GBC-J08 864.000*TC*2 584645251	008 - OS-00060 - ASI #25 EOS Clarifications at Corner Window Bays (14) Locations	1,017.00	1,017.00	0.00	0.00	1,017.00	100.0%	0.00	50.86
008*GBC-J08 864.000*TC*2 584645252	008 - OS-00026 - PR003 & PR003R Geothermal	(14,369.00)	(14,369.00)	0.00	0.00	(14,369.00)	100.0%	0.00	(718.46)
008*GBC-J08 864.000*TC*2 584645253	008 - OS-00054 - ASI# 23 and #23R Embeds for Relieving Angle Adjustments at Core C-2	1,358.00	1,358.00	0.00	0.00	1,358.00	100.0%	0.00	67.90
009*GBC-J08 864.000*TC*2 584670587	009 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584690264	010 - BC-00002 - Modify Baseplate Due to Damaged Anchor Bolts per RFI-245	545.00	545.00	0.00	0.00	545.00	100.0%	0.00	27.25
011*GBC-J08 864.000*TC*2 584690457	011 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584702940	012 - OS-00063 - Structural Shop Drawing Review- Redrafting Changes	3,900.00	3,900.00	0.00	0.00	3,900.00	100.0%	0.00	195.00
012*GBC-J08 864.000*TC*2 584702941	012 - OS-00038 - ASI #12 Elevator Structure Clarifications	353.00	353.00	0.00	0.00	353.00	100.0%	0.00	17.65

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
013*GBC-J08 864.000*TC*2 584703460	013 - IS-00011 - Temporary Wall Bracing for Building C & A Backfill	120,663.00	120,663.00	0.00	0.00	120,663.00	100.0%	0.00	6,033.15	
014*GBC-J08 864.000*TC*2 584724181	014 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	2,978.00	0.00	2,978.00	0.00	2,978.00	100.0%	0.00	148.90	
015*GBC-J08 864.000*TC*2 584725353	015 - OS-00052 - ASI #17 Cafeteria and Project Area Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
016*GBC-J08 864.000*TC*2 584729083	016 - OS-00083 - RFI #300 Modify Column Base Plate to Span Between Footings	1,654.00	1,654.00	0.00	0.00	1,654.00	100.0%	0.00	82.70	
016*GBC-J08 864.000*TC*2 584729101	016 - OS-00101 - ASI #27 Sloped Glazing	5,095.00	5,095.00	0.00	0.00	5,095.00	100.0%	0.00	254.75	
016*GBC-J08 864.000*TC*2 584729108	016 - IS-00051 - Out of Sequence Steel Erection	4,916.00	4,916.00	0.00	0.00	4,916.00	100.0%	0.00	245.80	
017*GBC-J08 864.000*TC*2 584756447	017 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	(2,978.00)	(2,978.00)	0.00	0.00	(2,978.00)	100.0%	0.00	(148.90)	
018*GBC-J08 864.000*CSS* 2584767630	018 - IS-00046 - Work as Directed by Gilbane- Couplers	1,205.00	0.00	1,205.00	0.00	1,205.00	100.0%	0.00	60.25	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
018*GBC-J08 864.000*TC*2 584767623	018 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
018*GBC-J08 864.000*TC*2 584767625	018 - BT-00037 - RFI #230 coordination of slab openings in Building A	2,897.00	0.00	2,897.00		0.00	2,897.00	100.0%	0.00	144.85
018*GBC-J08 864.000*TC*2 584767626	018 - BT-00036 - RFI #422 Missed Embed at Core A 2nd Floor Stair 1	2,124.00	0.00	2,124.00		0.00	2,124.00	100.0%	0.00	106.20
018*GBC-J08 864.000*TC*2 584767627	018 - OS-00129 - ASI #46 and RFI #100.3 Emergency Generator Exhaust Structural Coordination	2,880.00	0.00	2,880.00		0.00	2,880.00	100.0%	0.00	144.00
018*GBC-J08 864.000*TC*2 584767628	018 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
018*GBC-J08 864.000*TC*2 584767629	018 - OS-00122 - ASI #44 Roof Plan Clarifications	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
018*GBC-J08 864.000*TC*2 584767643	018 - BC-00010 - RFI #420-Missed Rebar at Slab Penetrations on C3 and C4	4,711.00	0.00	4,711.00		0.00	4,711.00	100.0%	0.00	235.55
018*GBC-J08 864.000*TC*2 584767667	018 - OS-00148 - RFI #424 Core C Relocate (2) embeds per rel. angle size change	1,399.00	0.00	1,399.00		0.00	1,399.00	100.0%	0.00	69.95

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
018*GBC-J08 864.000*TC*2 584767674	018 - BC-00012 - RFI #442 Concrete Pier A1/AE Caused Steel Rework	1,210.00	0.00	1,210.00	0.00	1,210.00	100.0%	0.00	60.50	
018*GBC-J08 864.000*TC*2 584767675	018 - BC-00013 - RFI-439 Missed 2 Embeds for Brace Frame on B2 Line	4,164.00	0.00	4,164.00	0.00	4,164.00	100.0%	0.00	208.20	
018*GBC-J08 864.000*TC*2 584767676	018 - BC-00006 - B/C Core C Canopy Embeds Mislocated See RFI-370	1,606.00	0.00	1,606.00	0.00	1,606.00	100.0%	0.00	80.30	
018*GBC-J08 864.000*TC*2 584767677	018 - BC-00008 - Mis-Located Embed Plate at Loading Dock	1,830.00	0.00	1,830.00	0.00	1,830.00	100.0%	0.00	91.50	
019*GBC-J08 864.000*TC*2 584776282	019 - BT-00038 - Saturday 7.23.22 Premium time for Supermetal erection	7,491.00	0.00	7,491.00	0.00	7,491.00	100.0%	0.00	374.55	
019*GBC-J08 864.000*TC*2 584776283	019 - BT-00041 - Saturday 9.10.22 Premium time for Supermetal erection	7,517.00	0.00	7,517.00	0.00	7,517.00	100.0%	0.00	375.85	
100	MOBILIZATION CRANE & CREW	60,000.00	60,000.00	0.00	0.00	60,000.00	100.0%	0.00	3,000.00	
101	PROJECT MANAGEMENT	58,000.00	55,100.00	2,320.00	0.00	57,420.00	99.0%	580.00	2,871.00	
102	DEMOBILIZATION	40,000.00	0.00	0.00	0.00	0.00	0.0%	40,000.00	0.00	
103	CLOSEOUT DOCUMENTS & As-built	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
104	PUNCH LIST ITEMS	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
105	ANCHOR BOLTS	18,500.00	18,500.00	0.00	0.00	18,500.00	100.0%	0.00	925.00	
106	EMBEDDED PLATES	15,600.00	15,600.00	0.00	0.00	15,600.00	100.0%	0.00	780.00	
107	MOCK UP	18,200.00	18,200.00	0.00	0.00	18,200.00	100.0%	0.00	910.00	
108	THERMAL INSULATORS	1,500.00	1,500.00	0.00	0.00	1,500.00	100.0%	0.00	75.00	
109	ALLOWANCES TA-8 (web openings)	48,000.00	48,000.00	0.00	0.00	48,000.00	100.0%	0.00	2,400.00	
110	FALL ARREST SAFETY	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
111	BUILDING A Level 1 - Eng./Detail.	11,502.00	11,502.00	0.00	0.00	11,502.00	100.0%	0.00	575.10	
112	BUILDING A Level 2 - Eng./Detail.	36,159.00	36,159.00	0.00	0.00	36,159.00	100.0%	0.00	1,807.95	
113	BUILDING A Level 3 - Eng./Detail.	18,194.00	18,194.00	0.00	0.00	18,194.00	100.0%	0.00	909.70	
114	BUILDING A Level 4 - Eng./Detail.	15,115.00	15,115.00	0.00	0.00	15,115.00	100.0%	0.00	755.76	
115	BUILDING A Roof - Eng./Detail.	14,835.00	14,835.00	0.00	0.00	14,835.00	100.0%	0.00	741.75	
116	BUILDING B Level 1 - Eng./Detail.	12,367.00	12,367.00	0.00	0.00	12,367.00	100.0%	0.00	618.35	
117	BUILDING B Level 2 - Eng./Detail.	12,749.00	12,749.00	0.00	0.00	12,749.00	100.0%	0.00	637.45	
118	BUILDING B Level 3 - Eng./Detail.	15,802.00	15,802.00	0.00	0.00	15,802.00	100.0%	0.00	790.10	
119	BUILDING B Level 4 - Eng./Detail.	8,346.00	8,346.00	0.00	0.00	8,346.00	100.0%	0.00	417.30	
120	BUILDING B Roof - Eng./Detail.	4,122.00	4,122.00	0.00	0.00	4,122.00	100.0%	0.00	206.10	
121	BUILDING C Level 1 - Eng./Detail.	11,833.00	11,833.00	0.00	0.00	11,833.00	100.0%	0.00	591.65	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
122	BUILDING C Level 2 - Eng./Detail.	50,359.00	50,359.00	0.00	0.00	50,359.00	100.0%	0.00	2,517.95	
123	BUILDING C Level 3 - Eng./Detail.	9,568.00	9,568.00	0.00	0.00	9,568.00	100.0%	0.00	478.40	
124	BUILDING C Level 4 - Eng./Detail.	4,479.00	4,479.00	0.00	0.00	4,479.00	100.0%	0.00	223.95	
125	BUILDING C Roof - Eng./Detail.	4,250.00	4,250.00	0.00	0.00	4,250.00	100.0%	0.00	212.50	
126	LOBY STAIR STRINGERS - Eng./Detail.	6,972.00	6,972.00	0.00	0.00	6,972.00	100.0%	0.00	348.60	
127	BUILDING A Level 1 - Fabrication	77,682.00	77,682.00	0.00	0.00	77,682.00	100.0%	0.00	3,884.10	
128	BUILDING A Level 2 - Fabrication	244,218.00	244,218.00	0.00	0.00	244,218.00	100.0%	0.00	12,210.90	
129	BUILDING A Level 3 - Fabrication	122,883.00	122,883.00	0.00	0.00	122,883.00	100.0%	0.00	6,144.15	
130	BUILDING A Level 4 - Fabrication	102,087.00	102,087.00	0.00	0.00	102,087.00	100.0%	0.00	5,104.35	
131	BUILDING A Roof - Fabrication	100,197.00	100,197.00	0.00	0.00	100,197.00	100.0%	0.00	5,009.85	
132	BUILDING B Level 1 - Fabrication	83,526.00	83,526.00	0.00	0.00	83,526.00	100.0%	0.00	4,176.30	
133	BUILDING B Level 2 - Fabrication	86,104.00	86,104.00	0.00	0.00	86,104.00	100.0%	0.00	4,305.20	
134	BUILDING B Level 3 - Fabrication	106,727.00	106,727.00	0.00	0.00	106,727.00	100.0%	0.00	5,336.35	
135	BUILDING B Level 4 - Fabrication	56,371.00	56,371.00	0.00	0.00	56,371.00	100.0%	0.00	2,818.55	
136	BUILDING B Roof - Fabrication	27,842.00	27,842.00	0.00	0.00	27,842.00	100.0%	0.00	1,392.10	
137	BUILDING C Level 1 - Fabrication	79,917.00	79,917.00	0.00	0.00	79,917.00	100.0%	0.00	3,995.85	
138	BUILDING C Level 2 - Fabrication	340,118.00	340,118.00	0.00	0.00	340,118.00	100.0%	0.00	17,005.90	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
139	BUILDING C Level 3 - Fabrication	64,621.00	64,621.00	0.00	0.00	64,621.00	100.0%	0.00	3,231.05	
140	BUILDING C Level 4 - Fabrication	30,248.00	30,248.00	0.00	0.00	30,248.00	100.0%	0.00	1,512.40	
141	BUILDING C Roof - Fabrication	28,701.00	28,701.00	0.00	0.00	28,701.00	100.0%	0.00	1,435.05	
142	LOBY STAIR STRINGERS - Fabrication	47,091.00	47,091.00	0.00	0.00	47,091.00	100.0%	0.00	2,354.55	
143	BUILDING A Level 1 - Erection	42,806.00	42,806.00	0.00	0.00	42,806.00	100.0%	0.00	2,140.30	
144	BUILDING A Level 2 - Erection	134,575.00	134,575.00	0.00	0.00	134,575.00	100.0%	0.00	6,728.75	
145	BUILDING A Level 3 - Erection	67,714.00	67,714.00	0.00	0.00	67,714.00	100.0%	0.00	3,385.71	
146	BUILDING A Level 4 - Erection	56,254.00	56,254.00	0.00	0.00	56,254.00	100.0%	0.00	2,812.70	
147	BUILDING A Roof - Erection	55,213.00	49,691.70	5,521.30	0.00	55,213.00	100.0%	0.00	2,760.64	
148	BUILDING B Level 1 - Erection	46,026.00	46,026.00	0.00	0.00	46,026.00	100.0%	0.00	2,301.30	
149	BUILDING B Level 2 - Erection	47,447.00	47,447.00	0.00	0.00	47,447.00	100.0%	0.00	2,372.34	
150	BUILDING B Level 3 - Erection	58,811.00	58,811.00	0.00	0.00	58,811.00	100.0%	0.00	2,940.55	
151	BUILDING B Level 4 - Erection	31,063.00	31,063.00	0.00	0.00	31,063.00	100.0%	0.00	1,553.15	
152	BUILDING B Roof - Erection	15,342.00	15,342.00	0.00	0.00	15,342.00	100.0%	0.00	767.10	
153	BUILDING C Level 1 - Erection	44,038.00	44,038.00	0.00	0.00	44,038.00	100.0%	0.00	2,201.90	
154	BUILDING C Level 2 - Erection	187,420.00	187,420.00	0.00	0.00	187,420.00	100.0%	0.00	9,371.00	
155	BUILDING C Level 3 - Erection	35,609.00	35,609.00	0.00	0.00	35,609.00	100.0%	0.00	1,780.45	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
156	BUILDING C Level 4 - Erection	16,668.00	16,668.00	0.00	0.00	16,668.00	100.0%	0.00	833.40	
157	BUILDING C Roof - Erection	15,816.00	15,816.00	0.00	0.00	15,816.00	100.0%	0.00	790.80	
158	LOBY STAIR STRINGERS - Erection	25,949.00	25,949.00	0.00	0.00	25,949.00	100.0%	0.00	1,297.46	
159	BUILDING A Level 1 - Bolt	23,050.00	23,050.00	0.00	0.00	23,050.00	100.0%	0.00	1,152.50	
160	BUILDING A Level 2 - Bolt	72,463.00	72,463.00	0.00	0.00	72,463.00	100.0%	0.00	3,623.16	
161	BUILDING A Level 3 - Bolt	36,461.00	36,461.00	0.00	0.00	36,461.00	100.0%	0.00	1,823.05	
162	BUILDING A Level 4 - Bolt	30,291.00	30,291.00	0.00	0.00	30,291.00	100.0%	0.00	1,514.55	
163	BUILDING A Roof - Bolt	29,730.00	29,730.00	0.00	0.00	29,730.00	100.0%	0.00	1,486.50	
164	BUILDING B Level 1 - Bolt	24,783.00	24,783.00	0.00	0.00	24,783.00	100.0%	0.00	1,239.15	
165	BUILDING B Level 2 - Bolt	25,548.00	25,548.00	0.00	0.00	25,548.00	100.0%	0.00	1,277.40	
166	BUILDING B Level 3 - Bolt	31,668.00	28,501.20	3,166.80	0.00	31,668.00	100.0%	0.00	1,583.40	
167	BUILDING B Level 4 - Bolt	16,726.00	15,053.40	1,672.60	0.00	16,726.00	100.0%	0.00	836.29	
168	BUILDING B Roof - Bolt	8,261.00	7,434.90	826.10	0.00	8,261.00	100.0%	0.00	413.06	
169	BUILDING C Level 1 - Bolt	23,713.00	23,713.00	0.00	0.00	23,713.00	100.0%	0.00	1,185.65	
170	BUILDING C Level 2 - Bolt	100,918.00	100,918.00	0.00	0.00	100,918.00	100.0%	0.00	5,045.90	
171	BUILDING C Level 3 - Bolt	19,174.00	19,174.00	0.00	0.00	19,174.00	100.0%	0.00	958.70	
172	BUILDING C Level 4 - Bolt	8,975.00	8,975.00	0.00	0.00	8,975.00	100.0%	0.00	448.74	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
173	BUILDING C Roof - Bolt	8,516.00	8,516.00	0.00		0.00	8,516.00	100.0%	0.00	425.80
174	LOBY STAIR STRINGERS - Bolt	13,973.00	13,973.00	0.00		0.00	13,973.00	100.0%	0.00	698.66
175	MATERIAL (930 Imp. Tons)	1,413,214.00	1,413,214.00	0.00		0.00	1,413,214.00	100.0%	0.00	70,660.71
176	STEEL DECK SUPPLY	1,295,000.00	1,295,000.00	0.00		0.00	1,295,000.00	100.0%	0.00	64,750.00
177	001 - 1 - Str. Steel	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
178	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00		0.00	0.00	0.0%	0.00	0.00
	GRAND TOTAL	\$6,358,135.00	\$6,242,036.20	\$55,518.80		\$0.00	\$6,297,555.00	99.0%	\$60,580.00	\$314,877.78

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Jean-Francois Leclerc of the City of Lévis, County of , and State of QC, being duly sworn, deposes and says that he/she is the VP Contract Administration of the Supermetal Structures, Inc (USA), hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0006 dated 06/04/2021 with Gilbane Building Company for the BP 05A - Structural Steel Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Jean-Francois Leclerc

Name

VP Contract Administration

Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Jean-Francois Leclerc _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 52,742.86 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project").

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 6,188,000.00, that approved change orders total \$ 170,135.00, that the current contract sum is \$ 6,358,135.00 of which \$ 5,929,934.36 has been previously paid and \$ 52,742.86 is currently due, leaving a balance of \$ 375,457.78 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 288,017.00.

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Supermetal Structures, Inc (USA)

By:

Jean-Francois Leclerc

Name:

Jean-Francois Leclerc

Title:

VP Contract Administration

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0006 - BP 05A - Structural Steel

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Fifty two thousand seven hundred forty two and 86/100 Dollars (\$52,742.86)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Jean-Francois Leclerc, VP Contract Administration
Supermetal Structures, Inc (USA)
ADDRESS: 1955 5th street, Lévis, Quebec G6W5M6

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **THE CHEVIOT CORPORATION**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0015

Requisition #: 1

From: 10/01/22 To: 10/31/22

Vendor #: **CHECO014**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	1.03%
2. Original contract amount	\$ 1,154,350.00
3. Additions (thru amendment # 007)	\$ 10,622.00
4. Deductions (thru amendment # 007)	\$ (137.00)
5. Total amount of contract adjusted	\$ 1,164,835.00
6. Balance to complete contract	\$ 1,152,835.00
7. Total completed to date	\$ 12,000.00
8. Less retainage (5%)	\$ 600.00
9. Total due contractor to date (Net)	\$ 11,400.00
10. Less previous requests (Net)	\$ 0.00
11. This request (Net)	\$ 11,400.00

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 12,000.00
Superintendent:					Date	Previous \$ 0.00
Accountant:					Date	Current \$ 12,000.00
						Retainage Approved
						Total to Date \$ 600.00
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 0.00
09E	01	\$ 12,000.00	\$ 12,000.00	\$ 1,164,835.00		Current \$ 600.00
						Invoice #:
						J08864.000-0015-01-30
	Totals	\$ 12,000.00	\$ 12,000.00	\$ 1,164,835.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

The Cheviot Corporation
55 Fourth Ave
Needham Heights, Massachusetts 02494

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0015 - BP 09E -
Acoustical Ceilings (Trade Bid - Section 09 00 02)

CONTRACT DATE: 06/14/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>1,154,350.00</u>
2. Net Change by Change Orders	\$	<u>10,485.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>1,164,835.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>12,000.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>600.00</u>
b. 0.0% of Stored Material		
(Column F on G703)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>600.00</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>11,400.00</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>0.00</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>11,400.00</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>1,153,435.00</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$10,622.00	\$(137.00)
TOTALS	\$10,622.00	\$(137.00)
NET CHANGES by Change Order		\$ 10,485.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: The Cheviot Corporation

By: Randy Ordway _____
State or: _____ County of: _____

Date: October 24, 2022

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 11,400.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
001	Acoustical Ceilings	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
002	Bond	10,500.00	0.00	10,500.00	0.00	10,500.00	100.0%	0.00	525.00	
003	095113 Submittals	3,000.00	1,500.00	1,500.00	0.00	3,000.00	100.0%	0.00	150.00	
004	Deleted 098433 Submittals	(1,500.00)	(1,500.00)	0.00	0.00	(1,500.00)	100.0%	0.00	(75.00)	
004	Safety	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
005	Mobalization	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
006	De-Mobalization	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
007	Punch List	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00	
008	Close-Out	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00	
009	Attic Stock	44,000.00	0.00	0.00	0.00	0.00	0.0%	44,000.00	0.00	
010	Repair Allowance	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
011	Floor 0 Building A (ACT 1)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
012	Material - Grid	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
013	Material - Tile	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
014	Labor - Grid	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
015	Labor - Tile	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
016	Floor 0 Building A (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
017	Material - Grid	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
018	Material - Tile	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
019	Labor - Grid	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
020	Labor - Tile	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
021	Floor 0 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
022	Material - Grid	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
023	Material - Tile	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
024	Labor - Grid	8,000.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00	
025	Labor - Tile	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
026	Floor 1 Building A (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
027	Material - Grid	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
028	Material - Tile	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
029	Labor - Grid	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
030	Labor - Tile	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00	
031	Floor 1 Building A (ACT 4)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
032	Material - Grid	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
033	Material - Tile	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
034	Labor - Grid	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
035	Labor - Tile	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
036	Floor 1 Building A (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
037	Material - Grid	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
038	Material - Tile	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
039	Labor - Grid	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
040	Labor - Tile	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
041	Floor 1 Building A (ACT 6)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
042	Material - Grid	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
043	Material - Tile	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00	
044	Labor - Grid	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
045	Labor - Tile	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
046	Floor 1 Building B (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
047	Material - Grid	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
048	Material - Tile	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
049	Labor - Grid	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
050	Labor - Tile	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
051	Floor 1 Building B (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
052	Material - Grid	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
053	Material - Tile	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
054	Labor - Grid	6,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
055	Labor - Tile	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
056	Floor 1 Building B (ACT 6)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
057	Material - Grid	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
058	Material - Tile	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
059	Labor - Grid	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
060	Labor - Tile	6,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
061	Floor 1 Building B (Geometrix)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
062	Material - Grid	2,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
063	Material - Tile	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
064	Labor - Grid	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
065	Labor - Tile	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
066	Floor 1 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
067	Material - Grid	2,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
068	Material - Tile	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
069	Labor - Grid	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
070	Labor - Tile	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
071	Floor 1 Building C (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
072	Material - Grid	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
073	Material - Tile	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
074	Labor - Grid	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
075	Labor - Tile	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
076	Floor 1 Building C (ACT 6)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
077	Material - Grid	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
078	Material - Tile	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
079	Labor - Grid	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
080	Labor - Tile	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
081	Floor 2 Building A (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
082	Material - Grid	14,000.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00	
083	Material - Tile	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
084	Labor - Grid	17,000.00	0.00	0.00	0.00	0.00	0.0%	17,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
085	Labor - Tile	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
086	Floor 2 Building A (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
087	Material - Grid	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
088	Material - Tile	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
089	Labor - Grid	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
090	Labor - Tile	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
091	Floor 2 Building B (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
092	Material - Grid	7,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00
093	Material - Tile	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
094	Labor - Grid	13,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,000.00	0.00
095	Labor - Tile	9,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00
096	Floor 2 Building B (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
097	Material - Grid	3,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
098	Material - Tile	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
099	Labor - Grid	6,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00
100	Labor - Tile	4,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
101	Floor 2 Building B (Geometrix)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
102	Material - Grid	2,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
103	Material - Tile	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
104	Labor - Grid	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
105	Labor - Tile	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
106	Floor 2 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
107	Material - Grid	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
108	Material - Tile	11,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00
109	Labor - Grid	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
110	Labor - Tile	10,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
111	Floor 2 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
112	Material - Grid	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
113	Material - Tile	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
114	Labor - Grid	9,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	9,000.00	0.00
115	Labor - Tile	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
116	Floor 3 Building A (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
117	Material - Grid	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
118	Material - Tile	19,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
119	Labor - Grid	17,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	17,500.00	0.00
120	Labor - Tile	14,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,500.00	0.00
121	Floor 3 Building A (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
122	Material - Grid	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
123	Material - Tile	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
124	Labor - Grid	18,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
125	Labor - Tile	14,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
126	Floor 3 Building B (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
127	Material - Grid	12,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,500.00	0.00
128	Material - Tile	16,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00
129	Labor - Grid	18,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
130	Labor - Tile	14,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	14,000.00	0.00
131	Floor 3 Building B (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
132	Material - Grid	3,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,200.00	0.00
133	Material - Tile	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
134	Labor - Grid	8,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,000.00	0.00
135	Labor - Tile	7,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
136	Floor 3 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
137	Material - Grid	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00	
138	Material - Tile	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
139	Labor - Grid	12,500.00	0.00	0.00	0.00	0.00	0.0%	12,500.00	0.00	
140	Labor - Tile	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
141	Floor 3 Building C (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
142	Material - Grid	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
143	Material - Tile	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
144	Labor - Grid	6,000.00	0.00	0.00	0.00	0.00	0.0%	6,000.00	0.00	
145	Labor - Tile	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
146	Floor 4 Building A (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
147	Material - Grid	10,500.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00	
148	Material - Tile	15,500.00	0.00	0.00	0.00	0.00	0.0%	15,500.00	0.00	
149	Labor - Grid	14,500.00	0.00	0.00	0.00	0.00	0.0%	14,500.00	0.00	
150	Labor - Tile	11,000.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00	
151	Floor 4 Building B (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
152	Material - Grid	9,500.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
153	Material - Tile	14,500.00	0.00	0.00	0.00	0.00	0.00	14,500.00	0.00	
154	Labor - Grid	13,500.00	0.00	0.00	0.00	0.00	0.00	13,500.00	0.00	
155	Labor - Tile	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00	
156	Floor 4 Building B (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
157	Material - Grid	7,500.00	0.00	0.00	0.00	0.00	0.00	7,500.00	0.00	
158	Material - Tile	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00	
159	Labor - Grid	13,000.00	0.00	0.00	0.00	0.00	0.00	13,000.00	0.00	
160	Labor - Tile	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00	
161	Floor 4 Building C (ACT 2)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
162	Material - Grid	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00	
163	Material - Tile	12,000.00	0.00	0.00	0.00	0.00	0.00	12,000.00	0.00	
164	Labor - Grid	13,000.00	0.00	0.00	0.00	0.00	0.00	13,000.00	0.00	
165	Labor - Tile	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00	
166	Floor 4 Building C (ACT 5)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
167	Material - Grid	4,650.00	0.00	0.00	0.00	0.00	0.00	4,650.00	0.00	
168	Material - Tile	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00	
169	Labor - Grid	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
170	Labor - Tile	7,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00
171	Allowance - Bldg Pass-Thru	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
172	001 - TA-00023 - Ceiling Tile Remove for MEP	10,622.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,622.00	0.00
173	002 - IS-00007 - Allowance Adjust Tile	7,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	7,300.00	0.00
174	002 - IS-00007 - Allowance Adjust Tile	(7,300.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(7,300.00)	0.00
175	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
176	003 - OS-00022 - ASI #6 RCP Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
177	004 - OS-00029 - ASI #9 FP Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
178	005 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
179	006 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
180	007 - OS-00082 - PR-020 Guidance Waiting- Delete Storage Room	(137.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(137.00)	0.00
181	008 - OS-00113 - PR #26 OT/PT 4128 Ceiling Hooks	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
182	009 - OS-00079-1 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
183	009 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
	GRAND TOTAL	\$1,164,835.00	\$0.00	\$12,000.00	\$0.00	\$12,000.00	1.0%	\$1,152,835.00	\$600.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Randy Ordway of the City of Needham Heights, County of , and State of MA, being duly sworn, deposes and says that he/she is the Vice President of the The Cheviot Corporation, hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0015 dated 06/14/2021 with Gilbane Building Company for the BP 09E - Acoustical Ceilings (Trade Bid - Section 09 00 02) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Randy Ordway _____
Name

Vice President _____
Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Randy Arkway _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 11,400.00 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 1,154,350.00 , that approved change orders total \$ 10,485.00 , that the current contract sum is \$ 1,164,835.00 of which \$ 0.00 has been previously paid and \$ 11,400.00 is currently due, leaving a balance of \$ 1,153,435.00 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

The Cheviot Corporation

By:

Randy Ordway

Name:

Randy Ordway

Title:

Vice President

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0015 - BP 09E - Acoustical Ceilings (Trade Bid - Section 09 00 02)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Eleven thousand four hundred Dollars (\$11,400.00)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Randy Ordway, Vice President
The Cheviot Corporation
ADDRESS: 55 Fourth Ave, Needham Heights, Massachusetts 02494

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **UNITED STEEL, INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0010

Requisition #: 6

From: 10/01/22 To: 10/31/22

Vendor #: **UNIST056**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	26.96%
2. Original contract amount	\$ 1,285,000.00
3. Additions (thru amendment # 007)	\$ 8,571.00
4. Deductions (thru amendment # 007)	\$ 0.00
5. Total amount of contract adjusted	\$ 1,293,571.00
6. Balance to complete contract	\$ 944,826.00
7. Total completed to date	\$ 348,745.00
8. Less retainage (5%)	\$ 17,437.25
9. Total due contractor to date (Net)	\$ 331,307.75
10. Less previous requests (Net)	\$ 268,726.50
11. This request (Net)	\$ 62,581.25

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved Total to Date <u>\$ 348,745.00</u> Previous <u>\$ 282,870.00</u> Current <u>\$ 65,875.00</u>
Engineer:					Date	
Superintendent:					Date	
Accountant:					Date	
B/P	Area	Current Gross	Gross To Date	Budget	Retainage Approved Total to Date <u>\$ 17,437.25</u> Previous <u>\$ 14,143.50</u> Current <u>\$ 3,293.75</u>	
05B	01	\$ 65,875.00	\$ 348,745.00	\$ 1,293,571.00	Invoice #: J08864.000-0010-06-30	
	Totals	\$ 65,875.00	\$ 348,745.00	\$ 1,293,571.00		

_____ **Invoice Adjusted**
_____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

United Steel, Inc.
164 School Street
East Hartford, Connecticut 06108

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0010 - BP 05B -
Miscellaneous and Ornamental Iron (Trade Bid - Section
05 00 01)

CONTRACT DATE: 06/07/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>1,285,000.00</u>
2. Net Change by Change Orders	\$	<u>8,571.00</u>
3. CONTRACT SUM TO DATE (Line 1+2)	\$	<u>1,293,571.00</u>
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$	<u>348,745.00</u>
5. RETAINAGE:		
a. 5.0% of Completed Work		
(Column D + E on G703)	\$	<u>16,826.00</u>
b. 5.0% of Stored Material		
(Column F on G703)	\$	<u>611.25</u>
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>17,437.25</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>331,307.75</u>
(Line 4 Less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>268,726.50</u>
(Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	<u>62,581.25</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE		
(Line 3 less Line 6)	\$	<u>962,263.25</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$8,571.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$8,571.00	\$0.00
NET CHANGES by Change Order		\$ 8,571.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: United Steel, Inc.

By: Lynne Coquette _____ Date: October 24, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 62,581.25

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
000*GBC-J08 864.000*TC*3 392318642	Misc. and Ornamental Iron	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
001*GBC-J08 864.000*TC*2 584577218	001 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
002*GBC-J08 864.000*TC*2 584616348	002 - OS-00019 - ASI #2 Stair 5 First Floor Structural Revisions	1,495.00	0.00	0.00	0.00	0.00	0.0%	1,495.00	0.00
003*GBC-J08 864.000*TC*2 584631421	003 - OS-00025 - ASI #7 Mock Up Angled Window Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TC*2 584671128	004 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584690369	005 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584702939	006 - OS-00053 - ASI #22 Stair 7 Openings at North Shear Wall	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
007*GBC-J08 864.000*TC*2 584729109	007 - OS-00113 - PR #26 OT/PT 4128 Ceiling Hooks	7,076.00	0.00	0.00	0.00	0.00	0.0%	7,076.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
008*GBC-J08 864.000*TC*2 584777706	008 - OS-00079-1 - ASI #031 Exhibit C Schedule Clarification	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
20	Detailing and submittals	90,000.00	76,500.00	0.00	0.00	76,500.00	85.0%	13,500.00	3,825.00
20.001	Engineering	30,000.00	24,000.00	0.00	0.00	24,000.00	80.0%	6,000.00	1,200.00
20.002	Administrative Processing / Project Management	15,000.00	10,500.00	0.00	0.00	10,500.00	70.0%	4,500.00	525.00
20.003	Mobilization	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00
20.004	Safety	5,000.00	500.00	0.00	0.00	500.00	10.0%	4,500.00	25.00
20.005	Closeout	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
20.006	As built	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
20.007	Punchlist	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
20.008	Demobilization	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
20.009	Cleanup	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
20.01	Bond	12,850.00	0.00	0.00	0.00	0.00	0.0%	12,850.00	0.00
20.011	FABRICATION	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
20.012	Stair 1	46,000.00	46,000.00	0.00	0.00	46,000.00	100.0%	0.00	2,300.00
20.013	Stair 1 GR	15,700.00	15,700.00	0.00	0.00	15,700.00	100.0%	0.00	785.00
20.014	Stair 1 WR	6,600.00	0.00	6,600.00	0.00	6,600.00	100.0%	0.00	330.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
20.015	Stair 4	29,000.00	0.00	0.00	0.00	0.00	0.00	29,000.00	0.00	
20.016	Stair 4 GR	9,400.00	0.00	0.00	0.00	0.00	0.00	9,400.00	0.00	
20.017	Stair 4 WR	4,700.00	0.00	0.00	0.00	0.00	0.00	4,700.00	0.00	
20.018	Stair 7	38,900.00	38,900.00	0.00	0.00	38,900.00	100.0%	0.00	1,945.00	
20.019	Stair 7 GR	14,800.00	7,400.00	7,400.00	0.00	14,800.00	100.0%	0.00	740.00	
20.02	Stair 7 WR	6,900.00	0.00	6,900.00	0.00	6,900.00	100.0%	0.00	345.00	
20.021	Stair 5	21,900.00	0.00	0.00	0.00	0.00	0.0%	21,900.00	0.00	
20.022	Stair 5 GR	11,250.00	0.00	0.00	0.00	0.00	0.0%	11,250.00	0.00	
20.023	Stair 5 WR	2,200.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00	
20.024	Central Stair GR L1-L2	28,600.00	0.00	0.00	0.00	0.00	0.0%	28,600.00	0.00	
20.025	Central Stair L2-L3 and L3-L4 GR	25,650.00	0.00	0.00	0.00	0.00	0.0%	25,650.00	0.00	
20.026	Central Stair 3rd FLR GR	14,200.00	0.00	0.00	0.00	0.00	0.0%	14,200.00	0.00	
20.027	Central Stair cane rail	2,200.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00	
20.028	Int Service Stair	2,200.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00	
20.029	Int Service Stair guardrail	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
20.03	Int Service ramp	10,400.00	0.00	0.00	0.00	0.00	0.0%	10,400.00	0.00	
20.031	Int Service ramp guardrail	6,300.00	0.00	0.00	0.00	0.00	0.0%	6,300.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
20.032	Int Service ramp wall rail	1,750.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,750.00	0.00
20.033	Int Guardrail above ramp	4,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,400.00	0.00
20.034	PG- Mechanical catwalk stair	10,350.00	5,175.00	0.00	5,175.00	10,350.00	100.0%	0.00	0.00	517.50
20.035	Mech catwalk stair guardrail- Rev' Add #1	5,300.00	2,650.00	0.00	2,650.00	5,300.00	100.0%	0.00	0.00	265.00
20.036	Mechanical catwalk guardrail Rev'd Add #1	4,400.00	0.00	0.00	4,400.00	4,400.00	100.0%	0.00	0.00	220.00
20.037	CG-Ext Service stair handrail	1,750.00	0.00	0.00	0.00	0.00	0.0%	0.00	1,750.00	0.00
20.038	CG - Ext Service ramp guardrail	13,400.00	0.00	0.00	0.00	0.00	0.0%	0.00	13,400.00	0.00
20.039	CG - Ext Service ramp wall rail	6,500.00	0.00	0.00	0.00	0.00	0.0%	0.00	6,500.00	0.00
20.04	Stage right stair handrail	1,150.00	0.00	0.00	0.00	0.00	0.0%	0.00	1,150.00	0.00
20.041	Stage left stair handrail	900.00	0.00	0.00	0.00	0.00	0.0%	0.00	900.00	0.00
20.042	Stage left stair wall rail	1,000.00	0.00	0.00	0.00	0.00	0.0%	0.00	1,000.00	0.00
20.043	Stage left ramp wall rail -2 line	8,100.00	0.00	0.00	0.00	0.00	0.0%	0.00	8,100.00	0.00
20.044	Stage rear stair wall rail	1,800.00	0.00	0.00	0.00	0.00	0.0%	0.00	1,800.00	0.00
20.045	CG -Westbourne Terr guardrail	76,000.00	0.00	0.00	0.00	0.00	0.0%	0.00	76,000.00	0.00
20.046	CG -Westbourne Terr hand rail	20,650.00	0.00	0.00	0.00	0.00	0.0%	0.00	20,650.00	0.00
20.047	CG-Gym roof/ pre K terrace guardrail	48,250.00	0.00	0.00	0.00	0.00	0.0%	0.00	48,250.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
20.048	Project area 3rd flr guardrail	25,750.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,750.00	0.00
20.05	CG -Project terrace guardrail	23,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	23,600.00	0.00
20.051	G-Areaway grating-North of Stair 1-spts w/ SS	8,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,900.00	0.00
20.051	G-Areaway grating-South of Stair 1-spts w/ SS	8,900.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,900.00	0.00
20.052	G- Elevator sump pit FR & Cvr	1,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,700.00	0.00
20.053	G Elevator pit ladder	1,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,700.00	0.00
20.054	G - playground equipment post base	21,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,000.00	0.00
20.055	G-Loading dock edge angle- F & D	900.00	0.00	0.00	0.00	0.00	0.00	0.0%	900.00	0.00
20.056	PC-Panorama Perf wall	93,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	93,300.00	0.00
20.057	PG-Lintels	1,750.00	1,750.00	0.00	0.00	0.00	1,750.00	100.0%	0.00	87.50
20.058	PG-Dumpster screen	5,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,300.00	0.00
20.059	Stair nosings- F & D	11,250.00	4,500.00	0.00	0.00	0.00	4,500.00	40.0%	6,750.00	225.00
20.06	CG-Banner outriggers	13,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	13,200.00	0.00
20.061	Wndow lintel	1,350.00	1,350.00	0.00	0.00	0.00	1,350.00	100.0%	0.00	67.50
20.062	Window sill plates	32,000.00	8,000.00	0.00	0.00	0.00	8,000.00	25.0%	24,000.00	400.00
20.063	Multipurpose room wall diffuser grilles	16,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	16,600.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
20.064	ERECTION	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
20.065	Stair 1	19,500.00	19,500.00	0.00	0.00	19,500.00	100.0%	0.00	975.00	
20.066	Stair 1 GR	7,500.00	3,750.00	3,750.00	0.00	7,500.00	100.0%	0.00	375.00	
20.067	Stair 1 WR	2,800.00	0.00	2,800.00	0.00	2,800.00	100.0%	0.00	140.00	
20.068	Stair 4	12,100.00	0.00	0.00	0.00	0.00	0.0%	12,100.00	0.00	
20.069	Stair 4 GR	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00	
20.07	Stair 4 WR	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00	
20.071	Stair 7	16,700.00	0.00	16,700.00	0.00	16,700.00	100.0%	0.00	835.00	
20.072	Stair 7 GR	6,500.00	0.00	6,500.00	0.00	6,500.00	100.0%	0.00	325.00	
20.073	Stair 7 WR	3,000.00	0.00	3,000.00	0.00	3,000.00	100.0%	0.00	150.00	
20.074	Stair 5	9,100.00	0.00	0.00	0.00	0.00	0.0%	9,100.00	0.00	
20.075	Stair 5 GR	4,800.00	0.00	0.00	0.00	0.00	0.0%	4,800.00	0.00	
20.076	Stair 5 WR	950.00	0.00	0.00	0.00	0.00	0.0%	950.00	0.00	
20.077	Central Stair GR L1-L2	11,000.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00	
20.078	Central Stair L2-L3 and L3-L4 GR	14,300.00	0.00	0.00	0.00	0.00	0.0%	14,300.00	0.00	
20.079	Central Stair 3rd FLR GR	6,100.00	0.00	0.00	0.00	0.00	0.0%	6,100.00	0.00	
20.08	Central Stair cane rail	950.00	0.00	0.00	0.00	0.00	0.0%	950.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
20.081	Int Service Stair	950.00	0.00	0.00	0.00	0.00	0.00	950.00	0.00	
20.082	Int Service Stair guardrail	1,700.00	0.00	0.00	0.00	0.00	0.00	1,700.00	0.00	
20.083	Int Service ramp	4,900.00	0.00	0.00	0.00	0.00	0.00	4,900.00	0.00	
20.084	Int Service ramp guardrail	2,700.00	0.00	0.00	0.00	0.00	0.00	2,700.00	0.00	
20.085	Int Service ramp wall rail	750.00	0.00	0.00	0.00	0.00	0.00	750.00	0.00	
20.086	Int Guardrail above ramp	1,850.00	0.00	0.00	0.00	0.00	0.00	1,850.00	0.00	
20.087	PG- Mechanical catwalk stair	4,800.00	0.00	0.00	0.00	0.00	0.00	4,800.00	0.00	
20.088	Mech catwalk stair guardrail- Rev' Add #1	2,300.00	0.00	0.00	0.00	0.00	0.00	2,300.00	0.00	
20.089	Mechanical catwalk guardrail Rev'd Add #1	1,900.00	0.00	0.00	0.00	0.00	0.00	1,900.00	0.00	
20.09	CG-Ext Service stair handrail	750.00	0.00	0.00	0.00	0.00	0.00	750.00	0.00	
20.091	CG - Ext Service ramp guardrail	5,350.00	0.00	0.00	0.00	0.00	0.00	5,350.00	0.00	
20.092	CG - Ext Service ramp wall rail	2,800.00	0.00	0.00	0.00	0.00	0.00	2,800.00	0.00	
20.093	Stage right stair handrail	450.00	0.00	0.00	0.00	0.00	0.00	450.00	0.00	
20.094	Stage left stair handrail	350.00	0.00	0.00	0.00	0.00	0.00	350.00	0.00	
20.095	Stage left stair wall rail	450.00	0.00	0.00	0.00	0.00	0.00	450.00	0.00	
20.096	Stage left ramp wall rail -2 line	3,500.00	0.00	0.00	0.00	0.00	0.00	3,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
20.097	Stage rear stair wall rail	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
20.098	CG -Westbourne Terr guardrail	30,400.00	0.00	0.00	0.00	0.00	0.00	0.0%	30,400.00	0.00
20.099	CG -Westbourne Terr hand rail	8,850.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,850.00	0.00
20.1	CG-Gym roof/ pre K terrace guardrail	20,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	20,100.00	0.00
20.101	Project area 3rd flr guardrail	11,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,200.00	0.00
20.102	CG -Project terrace guardrail	11,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	11,200.00	0.00
20.103	G-Areaway grating-North of Stair 1-sppts w/ SS	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
20.104	G-Areaway grating-South of Stair 1-sppts w/ SS	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
20.105	G- Elevator sump pit FR & Cvr	700.00	0.00	0.00	0.00	0.00	0.00	0.0%	700.00	0.00
20.106	G Elevator pit ladder	700.00	0.00	0.00	0.00	0.00	0.00	0.0%	700.00	0.00
20.107	G - playground equipment post base	8,750.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,750.00	0.00
20.108	G-Loading dock edge angle- F & D	350.00	0.00	0.00	0.00	0.00	0.00	0.0%	350.00	0.00
20.109	PC-Panorama Perf wall	35,850.00	0.00	0.00	0.00	0.00	0.00	0.0%	35,850.00	0.00
20.11	PG-Lintels	750.00	750.00	0.00	0.00	0.00	750.00	100.0%	0.00	37.50
20.111	PG-Dumpster screen	2,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,300.00	0.00
20.112	Stair nosings- F & D	4,800.00	1,920.00	0.00	0.00	0.00	1,920.00	40.0%	2,880.00	96.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
20.113	CG-Banner outriggers	6,400.00	0.00	0.00	0.00	0.00	0.00	6,400.00	0.00	
20.114	Wndow lintel	600.00	600.00	0.00	0.00	600.00	100.0%	0.00	30.00	
20.115	Window sill plates	13,700.00	3,425.00	0.00	0.00	3,425.00	25.0%	10,275.00	171.25	
20.116	Multipurpose room wall diffuser grilles	7,150.00	0.00	0.00	0.00	0.00	0.0%	7,150.00	0.00	
	GRAND TOTAL	\$1,293,571.00	\$282,870.00	\$53,650.00	\$12,225.00	\$348,745.00	27.0%	\$944,826.00	\$17,437.25	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Lynn Caouette of the City of East Hartford, County of , and State of CT, being duly sworn, deposes and says that he/she is the C.F.O. of the United Steel, Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0010 dated 06/07/2021 with Gilbane Building Company for the BP 05B - Miscellaneous and Ornamental Iron (Trade Bid - Section 05 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

Total Balance Due
0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Lynn Caouette

_____ Name

C.F.O.

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature: Lynn Casotte _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 62,581.25 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .

The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 1,285,000.00 , that approved change orders total \$ 8,571.00 , that the current contract sum is \$ 1,293,571.00 of which \$ 268,726.50 has been previously paid and \$ 62,581.25 is currently due, leaving a balance of \$ 962,263.25 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 0.00 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

United Steel. Inc.

By:

Lynn Caouette

Name:

Lynn M Caouette

Title:

C.F.O.

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0010 - BP 05B - Miscellaneous and Ornamental Iron (Trade Bid - Section 05 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Sixty two thousand five hundred eighty one and 25/100 Dollars (\$62,581.25)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: Lynn M Caouette, C.F.O.
United Steel, Inc.
ADDRESS: 164 School Street, East Hartford, Connecticut 06108

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:



BILL OF SALE OF PERSONAL PROPERTY

KNOW ALL MEN BY THESE PRESENTS, THAT, United Steel, Inc. for and in consideration of the sum of \$12,225.00 and other good and valuable consideration, upon the receipt of payment of which, the Undersigned ("Seller") does by these present GRANT, BARGAIN, AND SELL unto Gilbane Building ("Purchaser") the goods and chattels located at NMC Steel 1918 Stratford AVE Bridgeport CT 06607 as described on Schedule "A" attached hereto and by this reference made a part of hereof (the "Property").

IN CONSIDERATION OF THE FOREGOING AND THE COVENANTS HEREIN CONTAINED, SELLER AGREES AS FOLLOWS:

- 1. Seller does hereby covenant and warrant to the Purchaser that Seller is the lawful owner of the Property; that the Property is free from all liens and claims whatsoever; that Seller has good right to sell the same; that Seller will warrant and defend same against the claims and demands of all persons.
2. Seller will provide safe and proper storage for the Property and will cause to be placed conspicuously and securely on the Property a sign or signs which will show that the Property is the property of the Purchaser.
3. The Property shall be held at Seller's risk, and shall be kept insured against fire, theft and all other hazards by Seller at Seller's expense while its custody or control in an amount equal to the replacement cost thereof, with loss payable to Purchaser. Copies of certificates evidencing such insurance will be furnished to Purchaser.
4. The Purchaser shall have the right to inspect the Property at any time during normal business hours at the storage facilities of the Seller. The failure to inspect shall not be deemed a waiver of any of the rights of the Purchaser, and if the Property is found to be defective, in materials or workmanship, stolen or lost, in whole or in part, the Seller shall replace the same at its own cost.
5. The Property shall be subject to removal by Purchaser, at any time upon Purchaser's instructions.
6. Seller does hereby warrant to purchaser that the value of the property described herein is \$12,225.00

FURTHER

IN WITNESS WHEREOF, The Undersigned has set his hand this 20th day of October, 2022

SELLER: Lynn Caquette (TITLE)

WITNESS: Daren L Bard
State of CT
County of Hartford

This is to certify that Lynn Caquette, personally known to me to be the same person whose name subscribed to the foregoing Bill of Sale appeared before me, Daren L Bard a notary public, this 20th day of October, 2022 and expressly acknowledged to me that the execution of said foregoing Bill of Sale is his free and voluntary act.

My Commission expires: _____

SCHEDULE "A" OF BILL OF SALE

United Steel, Inc.
CONTRACTOR'S NAME10-20-2022
DATEDriscoll School
PROJECT TITLE_____
BID PACKAGE #

THE FOLLOWING MATERIAL HAS BEEN MANUFACTURED OR PURCHASED
 BY United Steel , IS SPECIFICALLY INTENDED FOR USE ON Driscoll School AND IS STORED AT
 NMC Steel 1918 Stratford Ave Bridgeport CT 06607

THE TOTAL VALUE OF THE MATERIAL IS \$ 12,225.00

DESCRIPTION	NUMBER	VALUE	DATE MOVED "ON-SITE"
Mechanical Catwalk Stair		\$5175.00	
Mechanical Catwalk stair Guardrail add 1		2650.00	
Mechanical Catwalk Guardrail add 1		4400.00	



CERTIFICATE OF PROPERTY INSURANCE

DATE (MM/DD/YYYY)

10/25/2022

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

PRODUCER RSC Insurance Brokerage, Inc. Risk Strategies - TriPoint 21c Arts Center Ct Avon, CT 06001	CONTACT NAME: Lynn Alfieri	
	PHONE (A/C, No, Ext): 860-618-1103 FAX (A/C, No): 868-499-5352	
	E-MAIL ADDRESS: lalfieri@risk-strategies.com	
	PRODUCER CUSTOMER ID: 6202	
INSURER(S) AFFORDING COVERAGE		
INSURED United Steel Inc. 164 School St East Hartford CT 06108	INSURER A : Hartford Fire Insurance Company	NAIC # 19682
	INSURER B :	
	INSURER C :	
	INSURER D :	
	INSURER E :	
	INSURER F :	

COVERAGES

CERTIFICATE NUMBER: 70939989

REVISION NUMBER:

LOCATION OF PREMISES / DESCRIPTION OF PROPERTY (Attach ACORD 101, Additional Remarks Schedule, if more space is required)

164 School Street, East Hartford, CT 06108; 8 Pent Highway, Wallingford, CT 06492

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YYYY)	POLICY EXPIRATION DATE (MM/DD/YYYY)	COVERED PROPERTY	LIMITS
A	<input checked="" type="checkbox"/> PROPERTY CAUSES OF LOSS	02UUMAA9908	7/1/2022	7/1/2023	BUILDING	\$
	DEDUCTIBLES				PERSONAL PROPERTY	\$
	BASIC BUILDING				BUSINESS INCOME	\$
	BROAD 5,000				EXTRA EXPENSE	\$
	SPECIAL 5,000				RENTAL VALUE	\$
	EARTHQUAKE 50,000				BLANKET BUILDING	\$
	WIND				BLANKET PERS PROP	\$
	FLOOD 50,000				<input checked="" type="checkbox"/> BLANKET BLDG & PP	\$49,112,597
	Equip Brkdwn 5,000	w/Stored Material	\$			
		Owned by Others	\$			
A	<input checked="" type="checkbox"/> INLAND MARINE CAUSES OF LOSS	TYPE OF POLICY Installation Floater	7/1/2022	7/1/2023	<input checked="" type="checkbox"/> At Any Single Loc	\$1,500,000
	NAMED PERILS	POLICY NUMBER 02UUMAA9908			<input checked="" type="checkbox"/> At Temporary Loc	\$1,500,000
	<input checked="" type="checkbox"/> Special Form				<input checked="" type="checkbox"/> In Transit	\$200,000
	<input type="checkbox"/> CRIME				<input checked="" type="checkbox"/> Any One Premises	\$1,500,000
	TYPE OF POLICY				\$	
	<input type="checkbox"/> BOILER & MACHINERY / EQUIPMENT BREAKDOWN				\$	
					\$	
					\$	
					\$	
					\$	

SPECIAL CONDITIONS / OTHER COVERAGES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

USI#21041 Michael Driscoll School: Existing School & New School, Brookline, MA
Stored Material at NMC Steel, 1918 Stratford Ave, Bridgeport, CT 06607 valued at \$12,225.00
Loss Payee applies per the attached policy form for the Owner and Gilbane Building Company.

CERTIFICATE HOLDER

USI#21041
Gilbane Building Company
c/o Alliant Insurance Services
Attn: Sarina Fanelli
140 East 45th Street, Suite 6B
New York NY 10017

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

Lynn Alfieri

covered losses involving a party wall, we will pay a proportion of the loss to the party wall based on your interest in the wall in proportion to the interest of the owner of the adjoining building. However, if you elect to repair or replace your building and the owner of the adjoining building elects not to repair or replace that building, we will pay you the full value of the loss to the party wall, subject to all applicable policy provisions including Limits of Insurance, the Valuation and all other provisions of this Loss Payment Condition. Our payment under the provisions of this paragraph does not alter any right of subrogation we may have against any entity, including the owner or insurer of the adjoining building, and does not alter the terms of the Transfer Of Rights Of Recovery Against Others To Us Condition in this policy.

g. Property of Others

- (1)** If an item(s) of personal property of others is subject to a written contract which governs your liability for loss or damage to that item(s), then valuation of that item(s) will be based on the lesser of:
 - (a)** amount for which you are liable under such contract;
 - (b)** the replacement cost of the property; or
 - (c)** the applicable Limit of Insurance.
- (2)** If no such contract exists we will not pay more than your financial interest in Personal Property of Others not to exceed:
 - (a)** the Actual Cash Value of such property; or
 - (b)** the applicable Limit of Insurance.
- (3)** At your option, we may adjust losses with the owners of lost or damaged property if other than you. If we pay the owners:
 - (a)** Such payments will only be for the account of the owner of the property and will satisfy your claims against us for the owners' property;
 - (b)** We will not pay more than their financial interest in the property.
- (4)** We may elect to defend you against suits arising from claims of owners of property. We will do this at our expense.

h. "Stock"

(1) Manufactured Stock (including Selling Price)

We will determine the value of "Stock" you have manufactured at the selling price less discounts and expenses you otherwise would have incurred. This also applies to component parts manufactured by others that will become a part of your finished product.

(2) Mercantile Stock

We will determine the value of "Stock", which you have purchased for resale and have sold but not delivered, at the selling price less discounts and expense you otherwise would have had. This does not apply to "Stock" you have manufactured.

(3) Stock in Process

We will determine the value of "Stock" in process of manufacture at the replacement cost of the raw materials, plus labor expended and the proper proportion of overhead charges.

(4) Commodity Stock

For "Stock" that is bought and sold at an established market exchange, we will determine the value at:

- (a)** The posted market price as of the time and place of loss;
- (b)** Less discounts and expenses you otherwise would have had.

i. "Tenant Improvements and Betterments"

- (1)** If you do not repair or replace lost or damaged "Tenant Improvements and Betterments" within 2 years, we will pay the pro rata of the Actual Cash Value based on the duration of the lease and the installation date of the property.
- (2)** If others pay for repairs or replacement, we will not make loss payment to you.

j. Transit

We will determine the value of covered property in due course of transit at:

- (1)** The amount of invoice plus accrued costs, prepaid charges and charges since shipment; or
- (2)** In the absence of an invoice, the valuation provision otherwise applicable to that type of Covered Property as of the time of loss or damage.



THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

BLANKET LOSS PAYEES, MORTGAGEES AND LENDER LOSS PAYEES

FOR: United Steel Inc.

POLICY NUMBER: 02UUMAA9908

This endorsement modifies insurance under the following:

PROPERTY CHOICE CONDITIONS AND DEFINITIONS FORM

A. GENERAL CONDITIONS 13. Loss Payee and 14. Mortgageholders and Lender Loss Payees are deleted and replaced with the following:

13. Loss Payee

- a.** For Covered Property in which both you and the Loss Payee as stated in the Property Choice - Schedule of Premises and Coverages or as shown on certificate of insurance on file with us or by endorsement have an insurable interest, we will:

- (1)** Adjust losses with you; and
 - (2)** Pay any claim for loss or damage jointly to you and the loss payee, as interests may appear.
- b.** If we cancel this policy, we will give written notice to the loss payee at least:
- (1)** 10 days before the effective date of cancellation if we cancel for your nonpayment of premium; or
 - (2)** 30 days before the effective date of cancellation if we cancel for any other reason.
 - (3)** If we elect not to renew this policy, we will give written notice to the loss payee at least 10 days before the expiration date of this Coverage Part.

14. Mortgageholders and Lender Loss Payees

- a.** We will pay each of the following for their interest in covered loss or damage, as stated in the Property Choice - Schedule of Premises and Coverages, or as shown on certificate of insurance on file with us or by endorsement in the order of their precedence, as their interest may appear:

- (1) Mortgageholder** for their interest in buildings or structures. The term mortgageholder includes trustees.
 - (2) Lender** for their interest as a creditor, established by such written instruments as warehouse receipts, a contract for deed, bills of lading, financing statements; or mortgages, deeds of trust, or security agreements.
- b.** The applicable mortgageholder or lender has the right to receive loss payment even if they have started foreclosure or similar action on the property.
- c.** If we deny your claim because of your acts or because you have failed to comply with the terms of this Coverage Part, the applicable mortgageholder or lender will still have the right to receive loss payment if such mortgageholder or lender:
- (1)** Pays any premium due under this Coverage Part at our request if you have failed to do so;
 - (2)** Submits a signed, sworn proof of loss within 60 days after receiving notice from us of your failure to do so; and
 - (3)** Has notified us of any change in ownership, occupancy or substantial change in risk known to the mortgageholder or lender.

All of the terms of this Coverage Part will then apply directly to the mortgageholder or lender.

- d.** *If we pay the mortgageholder or lender for any loss or damage and deny payment to you because of your acts or because you have failed to comply with the terms of this Coverage Part:*
- (1)** *The mortgageholder's rights under the mortgage will be transferred to us to the extent of the amount we pay; and*
 - (2)** *The mortgageholder's or lender's right to recover the full amount of their applicable claims will not be impaired.*
- At our option, we may pay to the mortgageholder or lender the whole principal on the mortgage or debt plus any accrued interest. In this event:*
- i.** *For mortgageholder relationships, your mortgage and note will be transferred to us and you will pay your remaining mortgage debt to us;*
 - ii.** *For lender relationships, you will pay your debt to us.*
- e.** *If we cancel this policy, we will give written notice to the mortgageholder or lender at least:*
- (1)** *10 days before the effective date of cancellation if we cancel for your nonpayment of premium; or*
 - (2)** *30 days before the effective date of cancellation if we cancel for any other reason.*
- f.** *If we elect not to renew this policy, we will give written notice to the mortgageholder or lender at least 10 days before the expiration date of this Coverage Part.*

SUBCONTRACTORS REQUEST FOR PAYMENT

Project Title: BROOKLINE - DRISCOLL SCHOOL

Invoice Date: 10/31/22

Subcontractor: **WAYNE J. GRIFFIN ELECTRIC INC.**

Job #: GBC-J08864.000

Preparer Name:

Contract #: J08864.000-0011

Requisition #: 15

From: 10/01/22 To: 10/31/22

Vendor #: **WAYJ001**

GILBANE BUILDING COMPANY

1. Present status of Contract, % complete	25.01%
2. Original contract amount	\$ 6,259,000.00
3. Additions (thru amendment # 016)	\$ 189,192.00
4. Deductions (thru amendment # 016)	\$ (25,223.00)
5. Total amount of contract adjusted	\$ 6,422,969.00
6. Balance to complete contract	\$ 4,816,793.00
7. Total completed to date	\$ 1,606,176.00
8. Less retainage (5%)	\$ 80,308.80
9. Total due contractor to date (Net)	\$ 1,525,867.20
10. Less previous requests (Net)	\$ 860,145.20
11. This request (Net)	\$ 665,722.00

This section below is for GILBANE use only

Project Manager:					Date	Gross Approved
Engineer:					Date	Total to Date \$ 1,606,176.00
Superintendent:					Date	Previous \$ 905,416.00
Accountant:					Date	Current \$ 700,760.00
						Retainage Approved
						Total to Date \$ 80,308.80
B/P	Area	Current Gross	Gross To Date	Budget		Previous \$ 45,270.80
31A	01	\$ 0.00	\$ 12,875.00	\$ 12,074.00		Current \$ 35,038.00
26A	01	\$ 700,760.00	\$ 1,593,301.00	\$ 6,410,895.00		Invoice #:
						J08864.000-0011-15-30
	Totals	\$ 700,760.00	\$ 1,606,176.00	\$ 6,422,969.00		

_____ **Invoice Adjusted**
 _____ **Subcontractor Notified**

Voucher Number _____

AIA[®] Document G702[™] – 1992

Application and Certificate for Payment

TO OWNER:

Gilbane Building Company
7 Jackson Walkway
Providence, Rhode Island 02903

FROM CONTRACTOR:

Wayne J. Griffin Electric Inc.
116 Hopping Brook Road
Holliston, Massachusetts 01746

PROJECT:

Brookline - Driscoll School
64 Westbourne Terrace
Brookline, Massachusetts 02446

VIA ARCHITECT:

APPLICATION NO: 30

PERIOD TO: 10/31/22

CONTRACT FOR: J08864.000-0011 - BP 26A -

Electrical (Trade Bid - Section 26 00 01)

CONTRACT DATE: 06/07/21

PROJECT NOS: GBC-J08864.000

Distribution to:

- OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 6,259,000.00
- 2. Net Change by Change Orders \$ 163,969.00
- 3. CONTRACT SUM TO DATE (Line 1+2) \$ 6,422,969.00
- 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$ 1,606,176.00
- 5. RETAINAGE:
 - a. 5.0% of Completed Work
(Column D + E on G703) \$ 80,308.80
 - b. 0.0% of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 80,308.80
- 6. TOTAL EARNED LESS RETAINAGE \$ 1,525,867.20
(Line 4 Less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 860,145.20
(Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE \$ 665,722.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 4,897,101.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$180,492.00	\$(25,223.00)
Total approved this Month	\$8,700.00	\$0.00
TOTALS	\$189,192.00	\$(25,223.00)
NET CHANGES by Change Order		\$ 163,969.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Wayne J. Griffin Electric Inc.

By: *Crissy Jackson* _____ Date: October 25, 2022
State or: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 665,722.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 2)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
003*GBC-J08 864.000*TC*2 584576328	003 - OS-00014 - Addition of Geothermal Scope	(8,000.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(8,000.00)	0.00
004*GBC-J08 864.000*TC*2 584631412	004 - OS-00021 - ASI #5 Electrical Room Clarification	5,277.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,277.00	0.00
004*GBC-J08 864.000*TC*2 584631413	004 - OS-00045 - ASI #018 Data Jacks and Patch Panel Labeling	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TC*2 584631414	004 - OS-00046 - ASI #019 Disconnect Switches for Electric Water Heaters	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
004*GBC-J08 864.000*TC*2 584631415	004 - OS-00033 - PR005 Elevator Battery Back Up	1,330.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,330.00	0.00
005*GBC-J08 864.000*TC*2 584645336	005 - OS-00058 - PR-012 EWH-1 Electrical Modifications	(1,368.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(1,368.00)	0.00
005*GBC-J08 864.000*TC*2 584645337	005 - OS-00026 - PR003 & PR003R Geothermal	10,954.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,954.00	0.00
005*GBC-J08 864.000*TC*2 584645338	005 - OS-00050 - PR #009 Riser Diagram Modification	12,050.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,050.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 3)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
005*GBC-J08 864.000*TC*2 584645339	005 - OS-00043 - RFI #047 Dryer Vent Clarification-Basement	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
005*GBC-J08 864.000*TC*2 584645340	005 - OS-00029 - ASI #9 FP Clarifications	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
006*GBC-J08 864.000*TC*2 584669109	006 - OS-00064 - RFI #202 EPO Mechanical Room 0900	5,264.00	0.00	0.00	0.00	0.00	0.0%	5,264.00	0.00
007*GBC-J08 864.000*TC*2 584670424	007 - IS-00030 - Baseline Schedule 5/19/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
008*GBC-J08 864.000*TC*2 584672028	008 - OS-00067 - PR 015 and RFI #195 Telecommunications Utility Pole Connections	684.00	0.00	0.00	0.00	0.00	0.0%	684.00	0.00
009*GBC-J08 864.000*TC*2 584690352	009 - IS-00040 - Latest MDS Schedule with data date 4/29/22	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
010*GBC-J08 864.000*TC*2 584729436	010 - OS-00078 - PR #19 Electrical Modification- Ductless Cooling Units	(1,553.00)	0.00	0.00	0.00	0.00	0.0%	(1,553.00)	0.00
011*GBC-J08 864.000*TC*2 584724163	011 - OS-00111 - ASI #41 Typical Classroom Communication- Control	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 4)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
011*GBC-J08 864.000*TC*2 584724165	011 - OS-00082 - PR-020 Guidance Waiting- Delete Storage Room	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
011*GBC-J08 864.000*TC*2 584724166	011 - OS-00108 - ASI-039 and RFI #228.1 Roof - Edge Slab Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
012*GBC-J08 864.000*TC*2 584725440	012 - BC-00005 - B/C Moving Electrical Materials	(801.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(801.00)	0.00
013*GBC-J08 864.000*TC*2 584738917	013 - OS-00056 - PR 004 and PR 011 EV Charging Station Circuitry	70,231.00	0.00	0.00	0.00	0.00	0.00	0.0%	70,231.00	0.00
014*GBC-J08 864.000*TC*2 584747734	014 - OS-00049 - PR #008 Power and Data Outlet Modifications	(11,373.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(11,373.00)	0.00
014*GBC-J08 864.000*TC*2 584747735	014 - OS-00095 - RFI #309 Omission of Spare Conduit Run	(3,496.00)	0.00	0.00	0.00	0.00	0.00	0.0%	(3,496.00)	0.00
014*GBC-J08 864.000*TC*2 584747737	014 - OS-00115 - ASI #47 Door Swing Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
015*GBC-J08 864.000*TC*2 584754506	015 - OS-00098 - PR #23 Door Control Modifications	50,564.00	0.00	0.00	0.00	0.00	0.00	0.0%	50,564.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 5)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
015*GBC-J08 864.000*TC*2 584754507	015 - OS-00103 - RFI #339 Missing 5 Door Openings on Door Schedule A711	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
015*GBC-J08 864.000*TC*2 584754508	015 - OS-00130 - RFI #396 Grade Conflict at Transformer Pad	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
015*GBC-J08 864.000*TC*2 584754509	015 - OS-00073 - ASI #18 Electrical Modifications to Cabinet Unit Heaters	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
015*GBC-J08 864.000*TC*2 584754510	015 - OS-00065 - PR 013 Gym Equipment - Telescoping Stands / Control	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
015*GBC-J08 864.000*TC*2 584754511	015 - OS-00132 - Increased Height of Lightning Preventor per Submittal #26 00 01-2.24.1	10,620.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,620.00	0.00
015*GBC-J08 864.000*TC*2 584754512	015 - OS-00035 - ASI #10 Shaft Transitions at Ceilings, Edge of Slab at RTU-5 Shaft	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
016*GBC-J08 864.000*TC*2 584776318	016 - OS-00129 - ASI #46 and RFI #100.3 Emergency Generator Exhaust Structural Coordination	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00
016*GBC-J08 864.000*TC*2 584776319	016 - OS-00109 - ASI-040 Mech Service Catwalk EOS Plan Clarifications	0.00	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. **All rights reserved.** **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 6)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
016*GBC-J08 864.000*TC*2 584776320	016 - OS-00137 - RFI #411 and Eversource Conduit Rework	8,700.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,700.00	0.00
101	Mobilization ALL	96,200.00	65,000.00	31,200.00	0.00	96,200.00	100.0%	0.00	4,810.00	
102	MEP Coordination ALL	48,000.00	47,000.00	1,000.00	0.00	48,000.00	100.0%	0.00	2,400.00	
103	Temp Service - Building (Material) SITE	45,000.00	33,850.00	0.00	0.00	33,850.00	75.2%	11,150.00	1,692.50	
104	Temp Service - Building (Labor) SITE	22,000.00	14,000.00	0.00	0.00	14,000.00	63.6%	8,000.00	700.00	
105	Temp Service - Trailer (Material) SITE	10,000.00	10,000.00	0.00	0.00	10,000.00	100.0%	0.00	500.00	
106	Temp Service - Trailer (Labor) SITE	5,000.00	5,000.00	0.00	0.00	5,000.00	100.0%	0.00	250.00	
107	Temp power and lighting OSHA (Materials) BLDG C	24,000.00	14,400.00	7,200.00	0.00	21,600.00	90.0%	2,400.00	1,080.00	
108	Temp power and lighting OSHA (Labor) BLDG C	16,500.00	9,900.00	3,300.00	0.00	13,200.00	80.0%	3,300.00	660.00	
109	Temp power and lighting OSHA (Materials) BLDG A	24,000.00	9,600.00	12,000.00	0.00	21,600.00	90.0%	2,400.00	1,080.00	
110	Temp power and lighting OSHA (Labor) BLDG A	16,500.00	6,600.00	6,600.00	0.00	13,200.00	80.0%	3,300.00	660.00	
111	Temp power and lighting OSHA (Materials) BLDG B	22,000.00	0.00	18,000.00	0.00	18,000.00	81.8%	4,000.00	900.00	
112	Temp power and lighting OSHA (Labor) BLDG B	16,000.00	0.00	5,500.00	0.00	5,500.00	34.4%	10,500.00	275.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 7)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			WORK COMPLETED				TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)					BALANCE TO FINISH (C - G)
113	Submittals ALL	67,000.00	58,000.00	0.00	0.00	58,000.00	86.6%	9,000.00	2,900.00	
114	Shop Drawings ALL	24,000.00	20,500.00	0.00	0.00	20,500.00	85.4%	3,500.00	1,025.00	
115	Coordination / Layout BLDG C	25,000.00	9,000.00	3,300.00	0.00	12,300.00	49.2%	12,700.00	615.00	
116	Coordination / Layout BLDG A	25,000.00	4,000.00	3,200.00	0.00	7,200.00	28.8%	17,800.00	360.00	
117	Coordination / Layout BLDG B	25,000.00	5,000.00	0.00	0.00	5,000.00	20.0%	20,000.00	250.00	
118	Safety ALL	45,000.00	4,250.00	3,500.00	0.00	7,750.00	17.2%	37,250.00	387.50	
119	Bond ALL	35,541.00	35,541.00	0.00	0.00	35,541.00	100.0%	0.00	1,777.05	
120	Field Electrical Scope:	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
121	Underground - Duct Banks - Rough (Materials) SITE	57,000.00	57,000.00	0.00	0.00	57,000.00	100.0%	0.00	2,850.00	
122	Underground - Duct Banks - Rough (Labor) SITE	56,000.00	56,000.00	0.00	0.00	56,000.00	100.0%	0.00	2,800.00	
123	Underground - Site Lighting/Power - Rough (Materials) SITE	46,300.00	0.00	0.00	0.00	0.00	0.0%	46,300.00	0.00	
124	Underground - Site Lighting/Power - Rough (Labor) SITE	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00	
125	Underground - Duct Banks - Finish (Materials) ALL	65,000.00	0.00	0.00	0.00	0.00	0.0%	65,000.00	0.00	
126	Underground - Duct Banks - Finish (Labor) ALL	30,000.00	0.00	0.00	0.00	0.00	0.0%	30,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 8)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
127	Site Lighting/Power - Finish (Materials) ALL	18,500.00	0.00	0.00	0.00	0.00	0.0%	18,500.00	0.00
128	Site Lighting/Power - Finish (Labor) ALL	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
129	Underground - Branch & Feeder - Rough (Materials) BLDG C	55,000.00	55,000.00	0.00	0.00	55,000.00	100.0%	0.00	2,750.00
130	Underground - Branch & Feeder - Rough (Labor) BLDG C	35,000.00	35,000.00	0.00	0.00	35,000.00	100.0%	0.00	1,750.00
131	Underground - Branch & Feeder - Rough (Materials) BLDG A	65,500.00	65,500.00	0.00	0.00	65,500.00	100.0%	0.00	3,275.00
132	Underground - Branch & Feeder - Rough (Labor) BLDG A	35,000.00	23,000.00	12,000.00	0.00	35,000.00	100.0%	0.00	1,750.00
133	Basement - Branch Power & Lighting - Rough (Materials) BLDG C	86,650.00	0.00	12,000.00	0.00	12,000.00	13.8%	74,650.00	600.00
134	Basement - Branch Power & Lighting - Rough (Labor) BLDG C	55,000.00	0.00	6,500.00	0.00	6,500.00	11.8%	48,500.00	325.00
135	Basement - Fire Alarm - Rough (Materials) BLDG C	42,000.00	0.00	0.00	0.00	0.00	0.0%	42,000.00	0.00
136	Basement - Fire Alarm - Rough (Labor) BLDG C	24,000.00	0.00	0.00	0.00	0.00	0.0%	24,000.00	0.00
137	Basement - Telecommunication & Security - Rough (Materials) BLDG C	38,200.00	0.00	0.00	0.00	0.00	0.0%	38,200.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 9)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
138	Basement - Telecommunication & Security - Rough (Labor) BLDG C	21,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,500.00	0.00
139	Basement - Branch Power & Lighting - Rough (Materials) BLDG A	92,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	92,500.00	0.00
140	Basement - Branch Power & Lighting - Rough (Labor) BLDG A	75,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	75,600.00	0.00
141	Basement - Fire Alarm - Rough (Materials) BLDG A	45,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	45,000.00	0.00
142	Basement - Fire Alarm - Rough (Labor) BLDG A	21,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	21,000.00	0.00
143	Basement - Telecommunication & Security - Rough (Materials) BLDG A	84,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	84,000.00	0.00
144	Basement - Telecommunication & Security - Rough (Labor) BLDG A	55,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	55,000.00	0.00
145	Level 1 - Branch Power & Lighting - Rough (Materials) BLDG C	78,500.00	12,500.00	45,000.00	0.00	57,500.00	73.2%	21,000.00	2,875.00	
146	Level 1 - Branch Power & Lighting - Rough (Labor) BLDG C	86,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	86,200.00	0.00
147	Level 1 - Fire Alarm - Rough (Materials) BLDG C	27,000.00	0.00	19,000.00	0.00	19,000.00	70.4%	8,000.00	950.00	
148	Level 1 - Fire Alarm - Rough (Labor) BLDG C	43,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	43,600.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 10)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D + E FROM PREVIOUS APPLICATION	THIS PERIOD		D + E + F TOTAL COMPLETED AND STORED TO DATE	(G / C) %		
149	Level 1 - Telecommunication & Security - Rough (Materials) BLDG C	38,000.00	0.00	0.00	0.00	0.00	0.0%	38,000.00	0.00
150	Level 1 - Telecommunication & Security - Rough (Labor) BLDG C	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
151	Level 1 - Branch Power & Lighting - Rough (Materials) BLDG B	42,000.00	0.00	0.00	0.00	0.00	0.0%	42,000.00	0.00
152	Level 1 - Branch Power & Lighting - Rough (Labor) BLDG B	54,000.00	0.00	0.00	0.00	0.00	0.0%	54,000.00	0.00
153	Level 1 - Fire Alarm - Rough (Materials) BLDG B	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
154	Level 1 - Fire Alarm - Rough (Labor) BLDG B	18,500.00	0.00	0.00	0.00	0.00	0.0%	18,500.00	0.00
155	Level 1 - Telecommunication & Security - Rough (Materials) BLDG B	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
156	Level 1 - Telecommunication & Security - Rough (Labor) BLDG B	18,000.00	0.00	0.00	0.00	0.00	0.0%	18,000.00	0.00
157	Level 1 - Branch Power & Lighting - Rough (Materials) BLDG A	69,000.00	0.00	19,500.00	0.00	19,500.00	28.3%	49,500.00	975.00
158	Level 1 - Branch Power & Lighting - Rough (Labor) BLDG A	76,400.00	0.00	1,600.00	0.00	1,600.00	2.1%	74,800.00	80.00
159	Level 1 - Fire Alarm - Rough (Materials) BLDG A	19,000.00	0.00	2,600.00	0.00	2,600.00	13.7%	16,400.00	130.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 11)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
160	Level 1 - Fire Alarm - Rough (Labor) BLDG A	22,000.00	0.00	0.00	0.00	0.00	0.0%	22,000.00	0.00	
161	Level 1 - Telecommunication & Security - Rough (Materials) BLDG A	37,000.00	0.00	0.00	0.00	0.00	0.0%	37,000.00	0.00	
162	Level 1 - Telecommunication & Security - Rough (Labor) BLDG A	21,500.00	0.00	0.00	0.00	0.00	0.0%	21,500.00	0.00	
163	Level 2 - Branch Power & Lighting - Rough (Materials) BLDG C	55,600.00	21,000.00	29,400.00	0.00	50,400.00	90.6%	5,200.00	2,520.00	
164	Level 2 - Branch Power & Lighting - Rough (Labor) BLDG C	28,000.00	2,000.00	14,500.00	0.00	16,500.00	58.9%	11,500.00	825.00	
165	Level 2 - Fire Alarm - Rough (Materials) BLDG C	25,000.00	4,000.00	16,800.00	0.00	20,800.00	83.2%	4,200.00	1,040.00	
166	Level 2 - Fire Alarm - Rough (Labor) BLDG C	12,000.00	0.00	7,500.00	0.00	7,500.00	62.5%	4,500.00	375.00	
167	Level 2 - Telecommunication & Security - Rough (Materials) BLDG C	28,000.00	1,000.00	0.00	0.00	1,000.00	3.6%	27,000.00	50.00	
168	Level 2 - Telecommunication & Security - Rough (Labor) BLDG C	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
169	Level 2 - Branch Power & Lighting - Rough (Materials) BLDG B	48,600.00	0.00	0.00	0.00	0.00	0.0%	48,600.00	0.00	
170	Level 2 - Branch Power & Lighting - Rough (Labor) BLDG B	26,000.00	0.00	0.00	0.00	0.00	0.0%	26,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 12)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D + E FROM PREVIOUS APPLICATION	E THIS PERIOD		D + E + F TOTAL COMPLETED AND STORED TO DATE	G / C %		
171	Level 2 - Fire Alarm - Rough (Materials) BLDG B	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
172	Level 2 - Fire Alarm - Rough (Labor) BLDG B	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
173	Level 2 - Telecommunication & Security - Rough (Materials) BLDG B	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
174	Level 2 - Telecommunication & Security - Rough (Labor) BLDG B	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
175	Level 2 - Branch Power & Lighting - Rough (Materials) BLDG A	55,600.00	0.00	12,400.00	0.00	12,400.00	22.3%	43,200.00	620.00
176	Level 2 - Branch Power & Lighting - Rough (Labor) BLDG A	32,000.00	0.00	2,500.00	0.00	2,500.00	7.8%	29,500.00	125.00
177	Level 2 - Fire Alarm - Rough (Materials) BLDG A	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
178	Level 2 - Fire Alarm - Rough (Labor) BLDG A	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
179	Level 2 - Telecommunication & Security - Rough (Materials) BLDG A	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
180	Level 2 - Telecommunication & Security - Rough (Labor) BLDG A	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
181	Level 2 - Electrical Room - Rough (Materials) BLDG B	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 13)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
182	Level 2 - Electrical Room - Rough (Labor) BLDG B	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00
183	Level 2 - IDF Room - Rough (Materials) BLDG B	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
184	Level 2 - IDF Room - Rough (Labor) BLDG B	4,000.00	0.00	0.00	0.00	0.00	0.0%	4,000.00	0.00
185	Level 3 - Branch Power & Lighting - Rough (Materials) BLDG C	55,600.00	0.00	45,600.00	0.00	45,600.00	82.0%	10,000.00	2,280.00
186	Level 3 - Branch Power & Lighting - Rough (Labor) BLDG C	28,000.00	0.00	13,600.00	0.00	13,600.00	48.6%	14,400.00	680.00
187	Level 3 - Fire Alarm - Rough (Materials) BLDG C	25,000.00	0.00	18,400.00	0.00	18,400.00	73.6%	6,600.00	920.00
188	Level 3 - Fire Alarm - Rough (Labor) BLDG C	12,000.00	0.00	6,400.00	0.00	6,400.00	53.3%	5,600.00	320.00
189	Level 3 - Telecommunication & Security - Rough (Materials) BLDG C	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
190	Level 3 - Telecommunication & Security - Rough (Labor) BLDG C	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
191	Level 3 - Branch Power & Lighting - Rough (Materials) BLDG B	48,600.00	0.00	0.00	0.00	0.00	0.0%	48,600.00	0.00
192	Level 3 - Branch Power & Lighting - Rough (Labor) BLDG B	26,000.00	0.00	0.00	0.00	0.00	0.0%	26,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 14)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
193	Level 3 - Fire Alarm - Rough (Materials) BLDG B	20,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
194	Level 3 - Fire Alarm - Rough (Labor) BLDG B	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
195	Level 3 - Telecommunication & Security - Rough (Materials) BLDG B	25,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,300.00	0.00
196	Level 3 - Telecommunication & Security - Rough (Labor) BLDG B	15,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
197	Level 3 - Branch Power & Lighting - Rough (Materials) BLDG A	55,600.00	0.00	6,570.00	0.00	6,570.00	11.8%	49,030.00	328.50	
198	Level 3 - Branch Power & Lighting - Rough (Labor) BLDG A	28,000.00	0.00	2,500.00	0.00	2,500.00	8.9%	25,500.00	125.00	
199	Level 3 - Fire Alarm - Rough (Materials) BLDG A	25,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
200	Level 3 - Fire Alarm - Rough (Labor) BLDG A	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
201	Level 3 - Telecommunication & Security - Rough (Materials) BLDG A	25,300.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,300.00	0.00
202	Level 3 - Telecommunication & Security - Rough (Labor) BLDG A	19,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
203	Level 3 - Electrical Room - Rough (Materials) BLDG A	10,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	10,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 15)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
204	Level 3 - Electrical Room - Rough (Labor) BLDG A	7,500.00	0.00	0.00	0.00	0.00	0.0%	7,500.00	0.00	
205	Level 3 - IDF Room - Rough (Materials) BLDG B	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00	
206	Level 3 - IDF Room - Rough (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00	
207	Level 4 - Branch Power & Lighting - Rough (Materials) BLDG C	55,600.00	12,500.00	39,500.00	0.00	52,000.00	93.5%	3,600.00	2,600.00	
208	Level 4 - Branch Power & Lighting - Rough (Labor) BLDG C	29,500.00	0.00	16,500.00	0.00	16,500.00	55.9%	13,000.00	825.00	
209	Level 4 - Fire Alarm - Rough (Materials) BLDG C	25,000.00	4,000.00	14,500.00	0.00	18,500.00	74.0%	6,500.00	925.00	
210	Level 4 - Fire Alarm - Rough (Labor) BLDG C	12,000.00	0.00	6,500.00	0.00	6,500.00	54.2%	5,500.00	325.00	
211	Level 4 - Telecommunication & Security - Rough (Materials) BLDG C	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00	
212	Level 4 - Telecommunication & Security - Rough (Labor) BLDG C	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00	
213	Level 4 - Branch Power & Lighting - Rough (Materials) BLDG B	48,600.00	0.00	0.00	0.00	0.00	0.0%	48,600.00	0.00	
214	Level 4 - Branch Power & Lighting - Rough (Labor) BLDG B	26,000.00	0.00	0.00	0.00	0.00	0.0%	26,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 16)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		D TOTAL COMPLETED AND STORED TO DATE (D+E+F)	C % (G / C)		
215	Level 4 - Fire Alarm - Rough (Materials) BLDG B	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00
216	Level 4 - Fire Alarm - Rough (Labor) BLDG B	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
217	Level 4 - Telecommunication & Security - Rough (Materials) BLDG B	25,300.00	0.00	0.00	0.00	0.00	0.0%	25,300.00	0.00
218	Level 4 - Telecommunication & Security - Rough (Labor) BLDG B	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00
219	Level 4 - Branch Power & Lighting - Rough (Materials) BLDG A	55,600.00	0.00	9,500.00	0.00	9,500.00	17.1%	46,100.00	475.00
220	Level 4 - Branch Power & Lighting - Rough (Labor) BLDG A	28,000.00	0.00	1,000.00	0.00	1,000.00	3.6%	27,000.00	50.00
221	Level 4 - Fire Alarm - Rough (Materials) BLDG A	25,000.00	0.00	0.00	0.00	0.00	0.0%	25,000.00	0.00
222	Level 4 - Fire Alarm - Rough (Labor) BLDG A	12,000.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
223	Level 4 - Telecommunication & Security - Rough (Materials) BLDG A	28,000.00	0.00	0.00	0.00	0.00	0.0%	28,000.00	0.00
224	Level 4 - Telecommunication & Security - Rough (Labor) BLDG A	19,000.00	0.00	0.00	0.00	0.00	0.0%	19,000.00	0.00
225	Level 4 - Electrical Room - Rough (Materials) BLDG B	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 17)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
226	Level 4 - Electrical Room - Rough (Labor) BLDG B	3,000.00	0.00	0.00	0.00	0.00	0.0%	3,000.00	0.00	
227	Level 4 - IDF Room - Rough (Materials) BLDG B	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
228	Level 4 - IDF Room - Rough (Labor) BLDG B	4,200.00	0.00	0.00	0.00	0.00	0.0%	4,200.00	0.00	
229	Basement - Branch Power & Lighting - Finish BLDG C(Materials)	9,500.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00	
230	Basement - Branch Power & Lighting - Finish (Labor) BLDG C	15,000.00	0.00	0.00	0.00	0.00	0.0%	15,000.00	0.00	
231	Basement - Fire Alarm - Finish (Materials) BLDG C	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00	
232	Basement - Fire Alarm - Finish (Labor) BLDG C	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00	
233	Basement - Telecommunication & Security - Finish (Materials) BLDG C	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00	
234	Basement - Telecommunication & Security - Finish (Labor) BLDG C	9,500.00	0.00	0.00	0.00	0.00	0.0%	9,500.00	0.00	
235	Basement - Branch Power & Lighting - Finish (Materials) BLDG A	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00	
236	Basement - Branch Power & Lighting - Finish (Labor) BLDG A	11,000.00	0.00	0.00	0.00	0.00	0.0%	11,000.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 18)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D + E FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD		D + E + F TOTAL COMPLETED AND STORED TO DATE (D+E+F)	G / C % (G / C)		
237	Basement - Fire Alarm - Finish (Materials) BLDG A	3,500.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
238	Basement - Fire Alarm - Finish (Labor) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
239	Basement - Telecommunication & Security - FinIsh (Materials) BLDG A	7,000.00	0.00	0.00	0.00	0.00	0.0%	7,000.00	0.00
240	Basement - Telecommunication & Security - Finish (Labor) BLDG A	11,500.00	0.00	0.00	0.00	0.00	0.0%	11,500.00	0.00
241	Level 1 - Branch Power & Lighting - Finish (Materials) BLDG C	2,500.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
242	Level 1 - Branch Power & Lighting - Finish (Labor) BLDG C	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
243	Level 1 - Fire Alarm - Finish (Materials) BLDG C	1,000.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
244	Level 1 - Fire Alarm - Finish (Labor) BLDG C	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
245	Level 1 - Telecommunication & Security - Finish (Materials) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
246	Level 1 - Telecommunication & Security - Finish (Labor) BLDG C	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
247	Level 1 - Branch Power & Lighting - Finish (Materials) BLDG B	1,500.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 19)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
248	Level 1 - Branch Power & Lighting - Finish (Labor) BLDG B	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
249	Level 1 - Fire Alarm - Finish (Materials) BLDG B	600.00	0.00	0.00	0.00	0.00	0.00	0.0%	600.00	0.00
250	Level 1 - Fire Alarm - Finish (Labor) BLDG B	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
251	Level 1 - Telecommunication & Security - Finish (Materials) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
252	Level 1 - Telecommunication & Security - Finish (Labor) BLDG B	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00
253	Level 1 - Branch Power & Lighting - Finish (Materials) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
254	Level 1 - Branch Power & Lighting - Finish (Labor) BLDG A	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
255	Level 1 - Fire Alarm - Finish (Materials) BLDG A	600.00	0.00	0.00	0.00	0.00	0.00	0.0%	600.00	0.00
256	Level 1 - Fire Alarm - Finish (Labor) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
257	Level 1 - Telecommunication & Security - Finish (Materials) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
258	Level 1 - Telecommunication & Security - Finish (Labor) BLDG A	5,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 20)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
259	Level 2 - Branch Power & Lighting BLDG C - Finish (Materials)	2,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,200.00	0.00
260	Level 2 - Branch Power & Lighting - Finish (Labor) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
261	Level 2 - Fire Alarm - Finish (Materials) BLDG C	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
262	Level 2 - Fire Alarm - Finish (Labor) BLDG C	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
263	Level 2 - Telecommunication & Security - Finish (Materials) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
264	Level 2 - Telecommunication & Security - Finish (Labor) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
265	Level 2 - Branch Power & Lighting - Finish (Materials) BLDG B	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
266	Level 2 - Branch Power & Lighting - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
267	Level 2 - Fire Alarm - Finish (Materials) BLDG B	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
268	Level 2 - Fire Alarm - Finish (Labor) BLDG B	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
269	Level 2 - Telecommunication & Security - Finish (Materials) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 21)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
270	Level 2 - Telecommunication & Security - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
271	Level 2 - Branch Power & Lighting - Finish (Materials) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
272	Level 2 - Branch Power & Lighting - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
273	Level 2 - Fire Alarm - Finish (Materials) BLDG A	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
274	Level 2 - Fire Alarm - Finish (Labor) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
275	Level 2 - Telecommunication & Security - Finish (Materials) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
276	Level 2 - Telecommunication & Security - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
277	Level 2 - Electrical Room - Finish (Materials) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
278	Level 2 - Electrical Room - Finish (Labor) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
279	Level 2 - IDF Room - Finish (Materials) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
280	Level 2 - IDF Room - Finish (Labor) BLDG C	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 22)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D + E FROM PREVIOUS APPLICATION	THIS PERIOD		D + E + F TOTAL COMPLETED AND STORED TO DATE	(G / C) %		
281	Level 3 - Branch Power & Lighting - Finish (Materials)	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
282	Level 3 - Branch Power & Lighting - Finish (Labor) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
283	Level 3 - Fire Alarm - Finish (Materials) BLDG C	750.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
284	Level 3 - Fire Alarm - Finish (L BLDG Cabor)	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
285	Level 3 - Telecommunication & Security - Finish (Materials) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
286	Level 3 - Telecommunication & Security - Finish BLDG C(Labor)	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
287	Level 3 - Branch Power & Lighting BLDG B - Finish (Materials)	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
288	Level 3 - Branch Power & Lighting - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
289	Level 3 - Fire Alarm - Finish (Materials) BLDG B	750.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
290	Level 3 - Fire Alarm - Finish (Labor) BLDG B	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
291	Level 3 - Telecommunication & Security - Finish (Materials) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
292	Level 3 - Telecommunication & Security - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
293	Level 3 - Branch Power & Lighting - Finish (Materials) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
294	Level 3 - Branch Power & Lighting - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
295	Level 3 - Fire Alarm - Finish (Materials) BLDG A	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
296	Level 3 - Fire Alarm - Finish (Labor) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
297	Level 3 - Telecommunication & Security - Finish (Materials) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
298	Level 3 - Telecommunication & Security - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
299	Level 3 - Electrical Room - Finish (Materials) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
300	Level 3 - Electrical Room - Finish (Labor) BLDG A	1,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00
301	Level 3 - IDF Room - Finish (Materials) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
302	Level 3 - IDF Room - Finish (Labor) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 24)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
303	Level 4 - Branch Power & Lighting - Finish (Materials) BLDG C	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
304	Level 4 - Branch Power & Lighting - Finish (Labor) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
305	Level 4 - Fire Alarm - Finish (Materials) BLDG C	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
306	Level 4 - Fire Alarm - Finish (Labor) BLDG C	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
307	Level 4 - Telecommunication & Security - Finish (Materials) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
308	Level 4 - Telecommunication & Security - Finish (Labor) BLDG C	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
309	Level 4 - Branch Power & Lighting - Finish (Materials) BLDG B	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
310	Level 4 - Branch Power & Lighting - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
311	Level 4 - Fire Alarm - Finish (Materials) BLDG B	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
312	Level 4 - Fire Alarm - Finish (Labor) BLDG B	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
313	Level 4 - Telecommunication & Security - Finish (Materials) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 25)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
314	Level 4 - Telecommunication & Security - Finish (Labor) BLDG B	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
315	Level 4 - Branch Power & Lighting - Finish (Materials) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
316	Level 4 - Branch Power & Lighting - Finish (Labor)	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
317	Level 4 - Fire Alarm - Finish (Materials) BLDG A	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
318	Level 4 - Fire Alarm - Finish (Labor) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
319	Level 4 - Telecommunication & Security - Finish (Materials) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
320	Level 4 - Telecommunication & Security - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
321	Level 4 - Electrical Room - Finish (M BLDG Baterials)	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
322	Level 4 - Electrical Room - Fi BLDG Bnish (Labor)	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
323	Level 4 - IDF Room - Finish (Materia BLDG BIs)	1,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00
324	Level 4 - IDF Room - Finish (Labor BLDG B)	1,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 26)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)			
325	Roof - Branch Power & Lighting - Rough (Materials)	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
326	Roof - Branch Power & Lighting - Rough (Labor) BLDG C	2,000.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
327	Roof - Fire Alarm - Rough (Materials) BLDG C	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
328	Roof - Fire Alarm - Rough (Label) - BLDG C	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
329	Roof - Telecommunication & Security - Rough (Materials) BLDG C	1,100.00	0.00	0.00	0.00	0.00	0.0%	1,100.00	0.00
330	Roof - Telecommunication & Security - Rough (Labor) BLDG C	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
331	Roof - Lightning Protetion - Rough (Materials BLDG C)	400.00	0.00	0.00	0.00	0.00	0.0%	400.00	0.00
332	Roof - Lightning Protetion - Rough (Labor) BLDG C	850.00	0.00	0.00	0.00	0.00	0.0%	850.00	0.00
333	Roof - Branch Power & Lighting - Rough (Materials) BLDG B	5,500.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
334	Roof - Branch Power & Lighting - Rough (Labor) BLDG B	6,500.00	0.00	0.00	0.00	0.00	0.0%	6,500.00	0.00
335	Roof - Fire Alarm - Rough (Materials) BLDG B	500.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 27)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
336	Roof - Fire Alarm - Rough (Labor) BLDG B	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
337	Roof - Telecommunication & Security - Rough (Materials) BLDG B	500.00	0.00	0.00	0.00	0.00	0.00	0.0%	500.00	0.00
338	Roof - Telecommunication & Security - Rough (Labor) BLDG B	1,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,000.00	0.00
339	Roof - Lightning Protetion - Rough (Materials) BLDG B	400.00	0.00	0.00	0.00	0.00	0.00	0.0%	400.00	0.00
340	Roof - Lightning Protetion - Rough (Labor) BLDG B	1,800.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,800.00	0.00
341	Roof - Branch Power & Lighting - Rough (Materials) BLDG A	12,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,000.00	0.00
342	Roof - Branch Power & Lighting - Rough (Labor) BLDG A	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
343	Roof - Fire Alarm - Rough (Materials) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
344	Roof - Fire Alarm - Rough (Labor) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
345	Roof - Telecommunication & Security - Rough (Materials) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
346	Roof - Telecommunication & Security - Rough (Labor) BLDG A	1,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,600.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 28)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
347	Roof - Lightning Protetion - Rough (Materials) BLDG A	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
348	Roof - Lightning Protetion - Rough (Labor) BLDG A	2,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,100.00	0.00
349	Roof - Branch Power & Lighting - Finish (Materials) BLDG C	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
350	Roof - Branch Power & Lighting - Finish (Labor) BLDG C	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
351	Roof - Fire Alarm - Finish (Materials) BLDG C	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
352	Roof - Fire Alarm - Finish (Labor) BLDG C	850.00	0.00	0.00	0.00	0.00	0.00	0.0%	850.00	0.00
353	Roof - Telecommunication & Security - Finish (Materials) BLDG C	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
354	Roof - Telecommunication & Security - Finish (Labor) BLDG C	750.00	0.00	0.00	0.00	0.00	0.00	0.0%	750.00	0.00
355	Roof - Lightning Protetion - Finish (Materials) BLDG C	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
356	Roof - Lightning Protetion - Finish (Labor) BLDG C	1,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00
357	Roof - Branch Power & Lighting - Finish (Materials) BLDG B	1,560.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,560.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 29)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
358	Roof - Branch Power & Lighting - Finish (Labor) BLDG B	2,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,600.00	0.00
359	Roof - Fire Alarm - Finish (Materials) BLDG B	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
360	Roof - Fire Alarm - Finish (Labor) BLDG B	350.00	0.00	0.00	0.00	0.00	0.00	0.0%	350.00	0.00
361	Roof - Telecommunication & Security - Finish (Materials) BLDG B	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
362	Roof - Telecommunication & Security - Finish (Labor) BLDG B	250.00	0.00	0.00	0.00	0.00	0.00	0.0%	250.00	0.00
363	Roof - Lightning Protetion - Finish(Materials) BLDG B	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
364	Roof - Lightning Protetion - Finish (Labor) BLDG B	250.00	0.00	0.00	0.00	0.00	0.00	0.0%	250.00	0.00
365	Roof - Branch Power & Lighting - Finsih (Materials) BLDG A	1,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,500.00	0.00
366	Roof - Branch Power & Lighting - Finish (Labor) BLDG A	2,850.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,850.00	0.00
367	Roof - Fire Alarm - Finish (Materials) BLDG A	250.00	0.00	0.00	0.00	0.00	0.00	0.0%	250.00	0.00
368	Roof - Fire Alarm - Finish (Labor) BLDG A	550.00	0.00	0.00	0.00	0.00	0.00	0.0%	550.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 30)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			MATERIALS PRESENTLY STORED (NOT IN D OR E)			BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
369	Roof - Telecommunication & Security - Finish (Materials) BLDG A	200.00	0.00	0.00	0.00	0.00	0.00	0.0%	200.00	0.00
370	Roof - Telecommunication & Security - Finish (Labor) BLDG A	250.00	0.00	0.00	0.00	0.00	0.00	0.0%	250.00	0.00
371	Roof - Lightning Protetion - Finish (Materials) BLDG A	650.00	0.00	0.00	0.00	0.00	0.00	0.0%	650.00	0.00
372	Roof - Lightning Protetion - Finish (Labor) BLDG A	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
373	BDA System Install (Material) ALL	25,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	25,600.00	0.00
374	BDA System Install (Labor) ALL	16,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	16,500.00	0.00
375	Main Electric Room - Rough (Materials) BLDG A	65,200.00	0.00	19,650.00	0.00	19,650.00	30.1%	45,550.00	982.50	
376	Main Electric Room - Rough (Labor) BLDG A	36,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	36,000.00	0.00
377	Main Telecom Room - Rough (Materials) BLDG A	22,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,500.00	0.00
378	Main Telecom Room - Rough (Labor) BLDG A	18,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	18,500.00	0.00
379	Lighting Control Panel - Rough (Materials) ALL	12,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	12,500.00	0.00
380	Lighting Control Panel - Rough (Labor) ALL	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 31)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
381	Fire Alarm Panel - Rough (Material) BLDG A	5,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	5,500.00	0.00
382	Fire Alarm Panel - Rough (Labor) BLDG A	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
383	Main Electric Room - Finish (Materials) BLDG A	35,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	35,000.00	0.00
384	Main Electric Room - Finish (Labor) BLDG A	8,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00
385	Main Telecom Room - Finish (Materials) BLDG A	2,000.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,000.00	0.00
386	Main Telecom Room - Finish (Labor) BLDG A	1,200.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00
387	Lighting Control Panel - Finish (Materials) ALL	2,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	2,500.00	0.00
388	Lighting Control Panel - Finish (Labor) ALL	4,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00
389	Fire Alarm Panel - Finish (Material) BLDG A	1,100.00	0.00	0.00	0.00	0.00	0.00	0.0%	1,100.00	0.00
390	Fire Alarm Panel - Finish (Labor) BLDG A	3,500.00	0.00	0.00	0.00	0.00	0.00	0.0%	3,500.00	0.00
391	Generator Install - Rough (Materials) BLDG A	55,500.00	0.00	6,540.00	0.00	6,540.00	11.8%	48,960.00	327.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 32)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
392	Generator Install - Rough (Labor) BLDG A	22,600.00	0.00	0.00	0.00	0.00	0.00	0.0%	22,600.00	0.00
393	Generator Install - Finish (Materials) BLDG A	12,500.00	2,300.00	0.00	0.00	2,300.00	18.4%	10,200.00	115.00	
394	Generator Install - Finish (Labor) BLDG A	4,500.00	0.00	0.00	0.00	0.00	0.0%	4,500.00	0.00	
395	System Packages:	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
396	Light Fixtures "A" BLDG A	95,500.00	0.00	0.00	0.00	0.00	0.0%	95,500.00	0.00	
397	Light Fixtures "B" BLDG B	85,200.00	0.00	0.00	0.00	0.00	0.0%	85,200.00	0.00	
398	Light Fixtures "C" BLDG C	89,700.00	0.00	0.00	0.00	0.00	0.0%	89,700.00	0.00	
399	Light Fixtures "Site" SITE	65,800.00	0.00	0.00	0.00	0.00	0.0%	65,800.00	0.00	
400	Switchgear BLDG A	83,500.00	0.00	0.00	0.00	0.00	0.0%	83,500.00	0.00	
401	Panel tubs ALL	64,465.00	0.00	43,600.00	0.00	43,600.00	67.6%	20,865.00	2,180.00	
402	Transformers BLDG A	95,000.00	0.00	75,000.00	0.00	75,000.00	78.9%	20,000.00	3,750.00	
403	Fire Alarm ALL	75,425.00	0.00	55,200.00	0.00	55,200.00	73.2%	20,225.00	2,760.00	
404	Snow Melt BLDG A	7,200.00	0.00	0.00	0.00	0.00	0.0%	7,200.00	0.00	
405	Cable Tray ALL	1,200.00	0.00	0.00	0.00	0.00	0.0%	1,200.00	0.00	
406	BLDG A	16,800.00	0.00	0.00	0.00	0.00	0.0%	16,800.00	0.00	
407	Generator BLDG A	98,900.00	98,900.00	0.00	0.00	98,900.00	100.0%	0.00	4,945.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 33)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
408	ATS-OS BLDG A	45,600.00	45,600.00	0.00	0.00	45,600.00	100.0%	0.00	2,280.00	
409	ATS-LS BLDG A	45,600.00	45,600.00	0.00	0.00	45,600.00	100.0%	0.00	2,280.00	
410	Floor/Wall Boxes BLDG A	8,500.00	0.00	2,000.00	0.00	2,000.00	23.5%	6,500.00	100.00	
411	EV Charger ALL	8,200.00	0.00	0.00	0.00	0.00	0.0%	8,200.00	0.00	
412	Tel/Data "A" BLDG A	98,750.00	0.00	0.00	0.00	0.00	0.0%	98,750.00	0.00	
413	Tel/Data "B" BLDG B	50,000.00	0.00	0.00	0.00	0.00	0.0%	50,000.00	0.00	
414	Tel/Data "C" BLDG C	65,000.00	0.00	22,100.00	0.00	22,100.00	34.0%	42,900.00	1,105.00	
415	BDA ALL	34,000.00	0.00	0.00	0.00	0.00	0.0%	34,000.00	0.00	
416	Security "A" BLDG A	98,500.00	0.00	0.00	0.00	0.00	0.0%	98,500.00	0.00	
417	Security "B" BLDG B	85,000.00	0.00	0.00	0.00	0.00	0.0%	85,000.00	0.00	
418	Security "C" BLDG C	98,500.00	0.00	0.00	0.00	0.00	0.0%	98,500.00	0.00	
419	Lightning Protection ALL	16,000.00	0.00	0.00	0.00	0.00	0.0%	16,000.00	0.00	
420	Close Out:	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
421	O&M Documents ALL	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00	
422	As-Builts BLDG C	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	
423	As-Builts BLDG A	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	
424	As-Builts BLDG B	8,500.00	0.00	0.00	0.00	0.00	0.0%	8,500.00	0.00	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet (page 34)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 30

APPLICATION DATE: 10/13/22

PERIOD TO: 10/31/22

ARCHITECT'S PROJECT NO: GBC-J08864.000

A	B	C	D		E	F	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)		
			WORK COMPLETED							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
425	Punch list BLDG C	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
426	Punch list BLDG A	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
427	Punch list BLDG C	5,000.00	0.00	0.00	0.00	0.00	0.0%	5,000.00	0.00	
428	Training / Commisioning ALL	20,000.00	0.00	0.00	0.00	0.00	0.0%	20,000.00	0.00	
429	Demobilization ALL	2,509.00	0.00	0.00	0.00	0.00	0.0%	2,509.00	0.00	
430 001*GBC-J08864.000*O A*2584556843	001 - OA-00010 - Rock Socket , Clear Access, SOE Install, Site Stabilization	12,875.00	12,875.00	0.00	0.00	12,875.00	100.0%	0.00	643.75	
431 002*GBC-J08864.000*T C*2584568658	002 - OS-00003 - OS-00003 PR #001 Updated FP Drawings	2,011.00	0.00	0.00	0.00	0.00	0.0%	2,011.00	0.00	
432 002*GBC-J08864.000*T C*2584568660	002 - OS-00009 - Conformance Set-6/11/2021	0.00	0.00	0.00	0.00	0.00	0.0%	0.00	0.00	
	GRAND TOTAL	\$6,422,969.00	\$905,416.00	\$700,760.00	\$0.00	\$1,606,176.00	25.0%	\$4,816,793.00	\$80,308.80	

AIA Document G703[™] -- 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Trade Contractor's Sworn Statement

State Of MA

SS.

County Of

To all whom it may concern

Craig Jessee of the City of Holliston, County of Middlesex, and State of MA, being duly sworn, deposes and says that he/she is the Accounts Receivable Manager of the Wayne J. Griffin Electric Inc., hereinafter called the Trade Contractor; and being duly authorized makes this statement on its behalf; that the Trade Contractor in the performance of a certain contract J08864.000-0011 dated 06/07/2021 with Gilbane Building Company for the BP 26A - Electrical (Trade Bid - Section 26 00 01) Architect - Engineer's Job No. GBC-J08864.000, furnished labor or materials or both, supervision of construction or alteration, and/or otherwise in connection with the site development and/or the erection and construction of certain building or buildings, structures and installations situated on the following property, viz.: Brookline - Driscoll School in the City of Brookline, County of , State of Massachusetts; that the following are the names of every person, firm or corporation furnishing material to, and of every unpaid laborer of, and of every Sub-Tier Subcontractor for, said Trade Contractor in connection with said contract, and that the amounts due or to become due to such Sub-Tier Subcontractors, persons, firms, corporations, laborers and others, for work done and materials furnished to the date of 10/31/2022 are fully and correctly set forth opposite their names respectively; and that all other statements herein contained are true and correct.

SUB-TIER SUBCONTRACTS

Company	Minority Business	Total Amount Of Subcontract	Total Amount Earned To Date	Total Paid to Date	Balance Due
N/A					

MATERIALS

Company	Minority Business	Purchase Price Of Materials Furnished to Date	Total Paid to Date	Balance Due
Graybar Electric	No	865.04	865.04	0.00
Johnson Controls	No	0.00	0.00	0.00
Kraft Power Corporation	No	0.00	0.00	0.00
Needham Electric Supply	No	621.94	621.94	0.00
Northeast Electrical Distributors	No	1,622.55	1,622.55	0.00

OUTSIDE LABOR

Company	Minority Business	Total Earned to Date	Total Paid to Date	Balance Due
N/A				

Total Balance Due

0.00

Any deponent further says that the Trade Contractor has not employed, or procured, material from, or subcontracted with, any person, firm or corporation other than those above mentioned, for labor of material for said building, other than the sums above set forth.

Subscribed and sworn to before me this

Erin J. Jansen

_____ Name

Accounts Receivable Manager

_____ Title

My Commission Expires

Prior to submitting this Requisition for Payment please verify that the following items have been included:

- An updated Gilbane Sworn Statement for all intended or committed subcontracts, planned or purchased material, or external labor. If any category does not apply, enter "Not Applicable". If all material is from in-house stock, please enter "From Inventory". (Sworn Statement fields are populated through the "enter additional contractor affidavit information" prompt.)
- An updated Gilbane Material Status Log or a different format/form, if preferred, must be uploaded as a PDF.
- If billing for Stored Material, the following must accompany your requisition:
 - A Gilbane Bill of Sale
 - A Gilbane Bailment Agreement
 - An Insurance Certificate
 - Packing slips, invoices or item lists specifying what material is stored

Your requisition for payment will be considered incomplete without these forms.

Signature:  _____

Conditional Partial Lien Waiver and Release

TO: Gilbane Building Company, 7 Jackson Walkway, Providence, Rhode Island 02903

Upon the receipt of \$ 665,722.00 this conditional waiver of lien and release shall become effective to waive and relinquish any lien rights which the undersigned has against certain real property and the improvements thereon and to release any and all rights, interests, and claims (including, but not limited to, all claims arising in contract, tort, quantum meruit or otherwise) which it has for all labor, material, machinery, services, etc. furnished through and including 10/31/22 for the project known as Brookline - Driscoll School located at 64 Westbourne Terrace, Brookline, Massachusetts 02446 (the "Project") .


The undersigned has paid all subcontractors, laborers and material suppliers for the Project for work performed or materials furnished to, for, or by the undersigned, through and including 10/31/22.

The undersigned represents that its original contract sum for the Project was \$ 6,259,000.00 , that approved change orders total \$ 163,969.00 , that the current contract sum is \$ 6,422,969.00 of which \$ 860,145.20 has been previously paid and \$ 665,722.00 is currently due, leaving a balance of \$ 4,897,101.80 for work performed or yet to be performed. The undersigned also represents that change orders pending approval total \$ 383,174.91 .

The individual signing this document on behalf of the undersigned warrants that he/she has full authority to execute it.

Wayne J. Griffin Electric Inc.

By:



Name:

Craig Jessee

Title:

Accounts Receivable Manager

PARTIAL WAIVER OF LIEN TO DATE

STATE OF MASSACHUSETTS

COUNTY OF

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Gilbane Building Company

to furnish J08864.000-0011 - BP 26A - Electrical (Trade Bid - Section 26 00 01)

for the premises known as Brookline - Driscoll School, 64 Westbourne Terrace, Brookline, Massachusetts 02446

of which Town of Brookline is the owner.

THE undersigned, for and in consideration of **Six hundred sixty five thousand seven hundred twenty two Dollars (\$665,722.00)**, and other good and valuable considerations, the receipt whereof is hereby acknowledged do(es) hereby waive and release any and all lien or claim of, or right to lien, under the statutes of the State of Massachusetts, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises: provided however this waiver does not apply to unpaid retention.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and the title of the officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

COMPANY: David R Benoit, Subject to Atttchmnt A, Director of Opeations
Wayne J. Griffin Electric Inc.
ADDRESS: 116 Hopping Brook Road, Holliston, Massachusetts 01746

DATED: 31st day of October, 2022
SIGNATURE:

Subscribed and sworn to before me
this

My commission expires:

Owner Change Order (OCO)



Project Name: Brookline - Driscoll School
Gilbane Project No.: J08864.000

OCO:OCO-0016

PCI:BT-00030, BT-00034, BT-00038, BT-00041, BT-00043, BT-00044, BT-00048, OS-00093, OS-00104, OS-00116, OS-00161, OS-00164, OS-00165, OS-00174, OS-00184

Alternate Tracking #:

Attention: Tony Guigli
Owner: Town of Brookline
Address: 333 Washington Street

Date Issued: 10/28/2022 4:16:26 PM

Brookline, MA 02445 US

Architect: Jonathan Levi Architects LLC, Mark Warner

The Contract changes as follows:

Scope Of Changes: OCO 16 Misc. Changes

- Description: ATP 110 OS-116 ASI #48 and RFI #380 Partition Type Clarification
- ATP 117 OS-93 ASI #34 Clock, Speakers, Scoreboard Clarifications
- ATP 137 OS-165 Steel redrafting in Area B
- ATP 141 OS-164 ASI-61 Art Rooms Counter & Backsplash Solid Surface
- ATP 142 OS-104 Rev 2- ASI #6 RCP Clarifications- Floor 0
- ATP 143 BT-38 Saturday 7.23.22 Premium Time for Supermetal Erection
- ATP 148 BT-41 Saturday 9.10.22 Premium Time for Supermetal Erection
- ATP 150 BT-30 Safety Cables at Roof A only (BT 43 is for Bldg B)
- ATP 152 OS-184 RFI #239 Door Hardware Change OS 75 credit due
- ATP 156 BT-34 Area C- Misc. Site Work
- ATP 158 OS-174 RFI #464 Brickshelf at CV-C25
- ATP 159 OS-161 ASI-064 Delete Thermal Insulating Coating 8.30.22 email
- ATP 161 BT-44 Saturday 9.24.22 Premium Time for Supermetal Erection
- ATP 166 BT-48 RFI 377 to coordinate louver size
- ATP 168 BT-43 Safety Cables at Roof B (Bldg A in BT 30)

Additional Description

Attachments:

Number	Title	PCI	Change Date	Revision
--------	-------	-----	-------------	----------

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Final	\$12,750.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0150
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$12,903.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0150
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$153.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0150
TOTAL FOR PCI No. BT-00030						\$0.00		
J08864.000		01.31A.311000.X	Sitework	J. Derenzo Company	Final	\$3,063.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0156
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)			-\$3,100.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0156
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$37.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0156
TOTAL FOR PCI No. BT-00034						\$0.00		
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Final	\$7,491.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0143
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$7,581.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0143
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$90.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0143
TOTAL FOR PCI No. BT-00038						\$0.00		
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Final	\$7,517.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0148
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$7,607.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0148
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$90.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0148
TOTAL FOR PCI No. BT-00041						\$0.00		
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Final	\$12,750.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0168
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$12,903.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0168
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$153.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0168
TOTAL FOR PCI No. BT-00043						\$0.00		
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Final	\$5,597.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0161
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$5,664.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0161
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$67.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0161

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
TOTAL FOR PCI No. BT-00044						\$0.00		
J08864.000		01.02A.030000.F	Cast-In-Place Concrete	Marguerite Concrete Contractors, Inc	Quoted	\$2,295.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0166
J08864.000		02.89A.899900.X	GILBANE CONTINGENCY (YFH)		Final	-\$2,323.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0166
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$28.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0166
TOTAL FOR PCI No. BT-00048						\$0.00		
J08864.000		01.06A.053000.X	Millwork	Polybois Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.09A.051001.S	Drywall / General Trades	Central Ceilings Inc	Final	\$1,563.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.09E.095100.X	Acoustic Tile	The Cheviot Corporation	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.11B.116000.X	Gym Equipment	The Pappas Company, Inc.	Final	-\$18,200.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.21A.100000.I	Fire Protection	Johnson Controls Fire Protection LP	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.22A.220000.TC	Plumbing	Patrick J Kennedy & Sons Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.23A.230000.TC	HVAC	Patrick J Kennedy & Sons Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
J08864.000		01.26A.110000.X	Electrical	Wayne J. Griffin Electric, Inc.	Final	-\$2,458.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0117
TOTAL FOR PCI No. OS-00093						(\$19,095.00)		
J08864.000		01.09A.051001.S	Drywall / General Trades	Central Ceilings Inc	Quoted	\$3,621.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		01.09E.095100.X	Acoustic Tile	The Cheviot Corporation	Quoted	\$317.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		01.21A.100000.I	Fire Protection	Johnson Controls Fire Protection LP	Quoted	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		01.22A.220000.TC	Plumbing	Patrick J Kennedy & Sons Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		01.23A.230000.TC	HVAC	Patrick J Kennedy & Sons Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		01.26A.110000.X	Electrical	Wayne J. Griffin Electric, Inc.	Quoted	\$904.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance			\$177.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		99.970.997000.Z	Performance & Payment Bond			\$37.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
J08864.000		99.975.996000.Z	Subcontractor Default Insurance			\$14.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
J08864.000		99.999.999000.Z	Fee			\$321.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0142
TOTAL FOR PCI No. OS-00104						\$5,391.00		
J08864.000		01.06A.053000.X	Millwork	Polybois Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		01.08C.081000.E	Doors, Frames and Hardware	Kamco Supply Corp. of Boston	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		01.09A.051001.S	Drywall / General Trades	Central Ceilings Inc	Final	\$26,336.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		01.22A.220000.TC	Plumbing	Patrick J Kennedy & Sons Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		01.26A.110000.X	Electrical	Wayne J. Griffin Electric, Inc.	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance			\$758.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		99.970.997000.Z	Performance & Payment Bond			\$160.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		99.975.996000.Z	Subcontractor Default Insurance			\$316.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
J08864.000		99.999.999000.Z	Fee			\$1,377.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0110
TOTAL FOR PCI No. OS-00116						\$28,947.00		
J08864.000		01.07D.078000.I	Spray Fireproofing	RicMor Construction, Inc	Final	\$0.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0159
J08864.000		01.09D.090003.X	Painting	Color Concepts Inc	Estimate	-\$20,000.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0159
TOTAL FOR PCI No. OS-00161						(\$20,000.00)		
J08864.000		01.06A.053000.X	Millwork	Polybois Inc	Final	\$8,348.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
J08864.000		01.22A.220000.TC	Plumbing	Patrick J Kennedy & Sons Inc	Final	\$1,199.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance			\$274.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
J08864.000		99.970.997000.Z	Performance & Payment Bond			\$58.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
J08864.000		99.975.996000.Z	Subcontractor Default Insurance			\$100.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
J08864.000		99.999.999000.Z	Fee			\$499.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0141
TOTAL FOR PCI No. OS-00164						\$10,478.00		
J08864.000		01.05A.060000.I	Structural Steel	Supermetal Structures Inc.	Quoted	\$1,500.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0137
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance		Final	\$43.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0137
J08864.000		99.970.997000.Z	Performance & Payment Bond		Final	\$9.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0137
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$18.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0137

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
J08864.000		99.999.999000.Z	Fee		Final	\$78.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0137
TOTAL FOR PCI No. OS-00165						\$1,648.00		
J08864.000		01.02A.030000.F	Cast-In-Place Concrete	Marguerite Concrete Contractors, Inc	Final	\$1,695.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0158
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance		Final	\$49.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0158
J08864.000		99.970.997000.Z	Performance & Payment Bond		Final	\$10.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0158
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$20.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0158
J08864.000		99.999.999000.Z	Fee		Final	\$89.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0158
TOTAL FOR PCI No. OS-00174						\$1,863.00		
J08864.000		01.09A.051001.S	Drywall / General Trades	Central Ceilings Inc	Final	-\$1,600.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0152
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance		Final	-\$46.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0152
J08864.000		99.970.997000.Z	Performance & Payment Bond		Final	-\$10.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0152
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	-\$19.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0152
J08864.000		99.999.999000.Z	Fee		Final	-\$84.00	<input type="radio"/> Yes <input type="radio"/> No	ATP-0152
TOTAL FOR PCI No. OS-00184						(\$1,759.00)		

Submitted Amt: \$7,473.00 **Total:** \$7,473.00

Signature of the Owner indicates agreement herewith, including any adjustment in the Contract Sum or the Contract Time

The Original Contract price was	\$94,298,030.00
Net change by previously authorized Change Orders	\$5,034,544.00
Contract Price prior to this Change Order	\$99,332,574.00
Contract Price will be changed by this Change Order in the Amount	\$7,473.00
The new Contract Price including this Change Order will be	\$99,340,047.00
The Contract Time will be changed by	0
The date of Substantial Completion for construction as of the date of this Change Order therefore is	08/01/2024

Gilbane Building Company

Gilbane Building Company	
Signed: 10/28/2022 4:16:26 PM Eastern Standard Time - By: Kathryn Hurley (Project Executive)	
Gilbane Building Company: 10.126.8.54	

Jonathan Levi Architects LLC

By:	<u>Carol Harris</u>
Title:	<u>Project Manager</u>
Company:	<u>Jonathan Levi Architects</u>
Date:	<u>10/31/22</u>
Printed Name:	<u>Carol Harris</u>

LEFTFIELD, LLC

By:	<u>Lynn Stapleton</u>
Title:	<u>OPM</u>
Company:	<u>LeftField Project Management</u>
Date:	<u>10/31/22</u>
Printed Name:	<u>Lynn Stapleton</u>

Town of Brookline

By:	_____
Title:	_____
Company:	_____
Date:	_____
Printed Name:	_____

Owner Change Order (OCO)



Project Name: Brookline - Driscoll School
Gilbane Project No.: J08864.000

OCO: OCO-0017

PCI: OS-00137, OS-00196
Alternate Tracking #:

Attention: Tony Guigli
Owner: Town of Brookline
Address: 333 Washington Street

Date Issued: 10/31/2022 2:13:40 PM

Brookline, MA 02445 US
Architect: Jonathan Levi Architects LLC, Mark Warner

The Contract changes as follows:

Scope Of Changes: OCO 17 Misc. Changes

Description: ATP 123 OS-137 RFI #411 and Eversource Conduit Rework
ATP 171R1 OS-196 Light Fixture Material ONLY- Rev #1

Additional Description

Attachments:

Number	Title	PCI	Change Date	Revision
00000001	OCO-17 Backup.pdf		10/31/2022	

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
J08864.000		01.26A.110000.X	Electrical	Wayne J. Griffin Electric, Inc.	Final	\$8,700.00	<input checked="" type="radio"/> Yes <input type="radio"/> No	ATP-0123
J08864.000		01.31A.311000.X	Sitework	J. Derenzo Company	Final	\$16,542.00	<input checked="" type="radio"/> Yes <input type="radio"/> No	ATP-0123
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance			\$724.00	<input checked="" type="radio"/> Yes <input type="radio"/> No	ATP-0123

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	Accept	ATP
J08864.000		99.970.997000.Z	Performance & Payment Bond			\$153.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0123
J08864.000		99.975.996000.Z	Subcontractor Default Insurance			\$199.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0123
J08864.000		99.999.999000.Z	Fee			\$1,315.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0123
TOTAL FOR PCI No. OS-00137						\$27,633.00		
J08864.000		01.26A.110000.X	Electrical	Wayne J. Griffin Electric, Inc.	Final	\$29,398.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0171
J08864.000		99.970.950050.Z	Gen & Excess Liability Insurance		Final	\$836.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0171
J08864.000		99.970.997000.Z	Performance & Payment Bond		Final	\$176.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0171
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$0.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0171
J08864.000		99.999.999000.Z	Fee		Final	\$1,519.00	<input type="radio"/> Yes <input checked="" type="radio"/> No	ATP-0171
TOTAL FOR PCI No. OS-00196						\$31,929.00		

Submitted Amt: \$59,562.00 **Total:** \$59,562.00

Signature of the Owner indicates agreement herewith, including any adjustment in the Contract Sum or the Contract Time

The Original Contract price was	\$94,298,030.00
Net change by previously authorized Change Orders	\$5,042,017.00
Contract Price prior to this Change Order	\$99,340,047.00
Contract Price will be changed by this Change Order in the Amount	\$59,562.00
The new Contract Price including this Change Order will be	\$99,399,609.00
The Contract Time will be changed by	0
The date of Substantial Completion for construction as of the date of this Change Order therefore is	08/01/2024

Gilbane Building Company

Gilbane Building Company
Signed: 10/31/2022 2:13:40 PM Eastern Standard Time - By: Kathryn Hurley (Project Executive)
Gilbane Building Company: 10.126.8.59

Jonathan Levi Architects LLC

By: <u>Carol Harris</u>
Title: <u>Project Manager</u>
Company: <u>Jonathan Levi Architects</u>
Date: <u>10/31/22</u>
Printed Name: <u>Carol Harris</u>

LEFTFIELD, LLC

By: <u>Lynn Stapleton</u>
Title: <u>OPM</u>
Company: <u>LeftField Project Management</u>
Date: <u>10/31/22</u>
Printed Name: <u>Lynn Stapleton</u>

Town of Brookline

By: _____
Title: _____
Company: _____
Date: _____
Printed Name: _____

MICHAEL DRISCOLL SCHOOL - Brookline, MA

K-8 New Construction
Potential Change Order - Change Order Log

Legend table with columns: APP = Approved, P-Rev = Pending Review, WDN = Withdrawn, REJ = Rejected, P S = Pending CDR Submission, EST = Estimated \$

Legend table with columns: UC = Unforeseen Condition, CD = Clarification/Change for Constructability, E/O = Errors & Omissions, OSC = Owner Scope Change, AHJ = Authority Having Jurisdiction, GMP CONT = GMP Contingency Use

Main table with columns: DATE, DIRECTIVE, ATP #, CODE, DESCRIPTION, ESTIMATED \$, CSI Code, STATUS, APPROVED \$, CO #, GMP Hold/Allowance, GMP CONT, CO #01 through CO #17, CHANGE ORDER DISTRIBUTION BY REASON (AHJ, CD, E/O, OSC, UC), and Notes. Contains 40 rows of project change order details.

MICHAEL DRISCOLL SCHOOL - Brookline, MA
K-8 New Construction
Potential Change Order - Change Order Log

APP = Approved	P-Rev = Pending Review	WDN = Withdrawn
REJ = Rejected	P.S = Pending CDR Submission	EST = Estimated \$

UC = Unforeseen Condition	CD = CD Clarification/Change for Constructability	E/O = Errors & Omissions
OSC = Owner Scope Change	AHJ = Authority Having Jurisdiction	GMP CONT = GMP Contingency Use

DATE	DIRECTIVE	ATP #	CODE	DESCRIPTION	ESTIMATED \$	CSI Code	STATUS	APPROVED \$	CO #	TOTAL CHANGE ORDERS																	CHANGE ORDER DISTRIBUTION BY REASON									
										GMP Hold/Allowance	GMP CONT	CO #01	CO #02	CO #03	CO #04	CO #05	CO #06	CO #07	CO #08	CO #09	CO #10	CO #11	CO #12	CO #13	CO #14	CO #15	CO #16	CO #17	AHJ	CD	E/O	OSC	UC	Notes		
08-Jun-22	ASI #41	080	CD	Typical Classroom Communications Control Panel	\$ -	06 00 00 09 00 00 23 00 00 26 00 00	APP	\$ -	CO #13																				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Re-arrange the mounting location of fixtures on the typical communications/control panel designed for each classroom.
08-Jun-22	ASI #28 ASI #35	081R1	E/O	Window Head and Sill Revisions	\$ 40,011.00	08 00 00 09 00 00	\$	\$ 38,145.00																					\$ -	\$ -	\$ 38,145.00	\$ -	\$ -	\$ -		Revised rough openings and details at window head and sill to change from semi-recessed roller shades to surface-mounted shades. Increased blocking dimension for shades, provide deflection track/2 framing to accommodate deflection. Includes necessary storefront and metal panel revisions as a result of the dimensional changes.
10-Jun-22	RFI 300	082	CD	Modify Column to Span Footing	\$ 1,819.00	05 00 00	APP	\$ 1,819.00	CO #13																				\$ -	\$ 1,819.00	\$ -	\$ -	\$ -	\$ -		Modification required for column CS-0/CE's base plate to extend the base plate for two new anchor bolts to span over the designed footing joint. Includes drilling and epoxy setting of two new 3/4" threaded rod anchors.
20-Jun-22	082R3	CD	Building A Steel Redrafting	\$ 4,287.00	05 00 00	\$	\$ 3,387.00																						\$ -	\$ 3,387.00	\$ -	\$ -	\$ -	\$ -		Additional costs for redrafting design changes or missing steel for sequences 204, 211 and 214. There were 38 drafting changes and associated impacts required.
20-Jun-22	ASI 30/30R1	084	E/O	Steel Clarifications	\$ 48,499.00	05 00 00																							\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Changes required to accommodate revised design drawings including the cost for additional material and labor to install steel components not originally indicated on the contract documents.
21-Jun-22	RFI #39	085R1	E/O	Add 5 Door Openings	\$ 15,156.00	08 00 00 09 00 00 10 00 00	APP	\$ 15,156.00	CO #14	\$ 13,954.00																			\$ -	\$ -	\$ 15,156.00	\$ -	\$ -	\$ -		Five doors, frames and hardware were missing off the Door Schedule and not included in the bid. However, the doors were shown on some plans but contract says Door Schedule takes priority over plans. Costs are to frame, provide and install doors, frames and hardware, paint and add signage. Team decided on 50/50 split of GMP Contingency and Construction Contingency due to conflict in bid documents.
21-Jun-22	ASI #27	086	CD	Sloped Glazing	\$ 13,457.00	04 00 00 05 00 00 08 00 00 09 00 00	APP	\$ 13,457.00	CO #13																				\$ -	\$ 13,457.00	\$ -	\$ -	\$ -	\$ -		Cost for masonry, steel and glazing changes to the sloped glazing details and brick supports at gridline C22. Added HSS steel, relieving angle and embed; changed blocking size and configuration and reduced framing height; modifications to the flashing at the sloped glazing; and added CMU at sloped glazing detail.
21-Jun-22	RFI 312	087	CD	Shaft Adjustment at Level 3 Kitchen Exhaust	\$ 1,048.00	09 00 00	APP	\$ 1,048.00	CO #14																				\$ -	\$ 1,048.00	\$ -	\$ -	\$ -	\$ -		Create two shafts in location of the WT-B3 chase to separate the kitchen exhaust grease duct and the acid waste piping which required a fire-rated shaft. Cost is to furnish and install added framing and drywall to separate the shaft and to add fire-rating for the fire-rated shaft instead of regular taping.
28-Jun-22	088	GMP CONT		Intermediate Primer Coat on Monumental Stair	\$ -	09 00 00	APP	\$ -	CO #13	\$ 6,475.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Cost to cover an intermediate coat of primer for Monumental stair after it is erected to provide an extra layer of protection.
19-Jul-22	RFI #243	089R1	GMP CONT	Suspended Slab Adjacent to Core AB Mat Slab	\$ -	03 00 00	APP	\$ -	CO #14	\$ 13,242.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Additional cost to place formed slab out of sequence, tie in later to remainder of slab and backfill to facilitate steel erection and coordinate with steel and new HVAC opening locations. Reduction of \$2,000 plus mark-up in GMP Contingency Draw.
24-Jun-22	090	GMP CONT		Premium Time for Saturday Work on 6/4 and 6/11/22	\$ -	03 00 00	APP	\$ -	CO #13	\$ 4,380.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Premium Time only for working (2) Saturdays, 6/4 and 6/11/22 for schedule recovery on critical path.
28-Jun-22	091	GMP CONT		Out of Sequence Steel Erection at Bumpout	\$ -	05 00 00	APP	\$ -	CO #13	\$ 4,916.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Cost to mobilize the crane to erect the steel at Bumpout C, gridlines 23-25.
28-Jun-22	RFI 112	092	E/O	Primed Break Metal Covers in Gym	\$ 13,706.00	05 00 00																							\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Primed break metal enclosure covers for the hot water risers in the Gym and Small Gym for protection.
28-Jun-22	ASI #39	093	CD	Roof Edge Slab Clarifications	\$ 3,868.00	05 00 00																							\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Coordination of penetrations for trade, clarification of roof edge slab dimensions and coordination of elevator and stair roof slabs.
05-Jul-22	PR #26	094	OSC	OT/PT Ceiling Hooks	\$ 8,104.00	05 00 00 09 00 00	APP	\$ 8,104.00	CO #13																				\$ -	\$ -	\$ 8,104.00	\$ -	\$ -	\$ -		Cost to add HSS supports at beam and provide 1/2" steel plate with 5 stainless steel hooks in ceiling of OT/PT Room 4128 including adding metal framing in soffit at hook locations. Required for OT/PT equipment.
06-Jul-22	RFI #70	095	CD	Roof Drainage Phasing	\$ -	31 00 00	APP	\$ -	CO #13																				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Temp connection for roof drainage until existing Driscoll can be demolished and the roof drainage can tie into the permanent DMH-9 installed in Phase 2. Temp tie-in to brook.
13-Jul-22	096	GMP CONT		Landscaping Revised Contract Buyout	\$ -	32 00 00	APP	\$ -	CO #13	\$ 223,118.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Contingency use to cover the difference between the GMP Site Improvements budget and the current low bid. Budget of \$3,776,784 less current bid of \$3,999,902 equals contingency draw of \$223,118. Initial low bidder backed out.
13-Jul-22	097	GMP CONT		Scissor Lift Cost Differential	\$ -	09 00 00	APP	\$ -	CO #14	\$ 12,452.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Cost for scissor lift was greater than the budget carried in the GMP. Budget of \$15,000 less cost to purchase scissor lift of \$26,320 equals a differential of \$12,452 including mark-up.
					\$ -			\$ -																					\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
30-Jul-22	RFI #292	99R3	GMP CONT	Loading Dock Column and Footing Detail	\$ -	31 00 00	APP	\$ -	CO #14	\$ 9,493.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		After field layout of pier, over-excavation of "14" to natural glacial till layer at grid line A28.5 was required to support footing. Work includes building 8x8 box for lean concrete for earth support and backfilling with lean concrete to bottom of footing elevation and removal of excess material.
28-Jul-22	PR #23	100	E/O	Door Control Modifications	\$ 54,918.00	26 00 00	APP	\$ 54,918.00	CO #14																				\$ -	\$ -	\$ 54,918.00	\$ -	\$ -	\$ -		Cost to add 13 access control modules to the stairwell doors and vestibule, lobby doors for fire alarm and security and addition of a weatherproof box for the video intercom device. Additional devices, conduit and wiring required for the control modules which were not originally shown on the Fire Alarm and Security Drawings.
28-Jul-22	101	GMP CONT		Asphalt Top Coating at Play Area 2	\$ -	31 00 00	APP	\$ -	CO #14	\$ 12,375.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		The condition of the existing asphalt resulted in failure of the previous sealcoat application at Play Area 2. Credit has been provided for the sealcoat at Play Area 2. Cost is for 1.5" of asphalt top course.
29-Jul-22	ASI #47	102	CD	Door Swing Clarifications	\$ -	32 00 00	APP	\$ -	CO #14																				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		No cost change for clarification of door swings indicated on plans and in schedules by A.A.
30-Jul-22	RFI #309	103	CD	Eliminate Spare Secondary Conduit Run	\$ (3,496.00)	26 00 00	APP	\$ (3,496.00)	CO #14																				\$ -	\$ (3,496.00)	\$ -	\$ -	\$ -	\$ -		Eventsource cannot accommodate the 9th spare transformer so it was deleted. Only 8 spare conduits could exit the secondary side of the utility transformer.
30-Jul-22	RFI #396	104	GMP CONT	Grade Conflict at Transformer Pad	\$ -	03 00 00 26 00 00	APP	\$ -	CO #14	\$ 13,467.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Revised grading at transformer pad location and bollards required to make the transformer pad level.
30-Jul-22	105	CD		Increased Height of Lightning Preventor	\$ 11,535.00	26 00 00	APP	\$ 11,535.00	CO #14																				\$ -	\$ 11,535.00	\$ -	\$ -	\$ -	\$ -		Lightning Prevention Mast increased height from 20' to 33' during submittal review due to height of rooftop equipment.
					\$ -			\$ -																					\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
03-Aug-22	107	AT		Reconciliation of GMP Allowances and Buy-Outs	\$ -	10 00 00 12 00 00	APP	\$ -	CO #14	\$ (8,034.00)																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Reconciliation of GMP Owner Allowances and Buy-out savings and overages for the GMP included owner allowances for Signage, Window Treatments, and Synthetic Turf bid packages. This will adjust the GMP based upon these actual contract awarded values. Signage and Window Treatments came in over the allowance value and Synthetic Turf came in under the value.
03-Aug-22	RFI #316	108	GMP CONT	Cabinet Revisions	\$ -	06 00 00	APP	\$ -	CO #14	\$ 489.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Delete Chemical Storage Cabinet and add three goggle cabinets in Science Rooms. Changes occurred after review with TOB and Science Team.
05-Aug-22	PR #24	109	OSC	Additional Phenolic Lockers	\$ 17,444.00	06 00 00 10 00 00	APP	\$ 17,444.00	CO #14																				\$ -	\$ -	\$ 17,444.00	\$ -	\$ -	\$ -		Cost to add 24 additional phenolic lockers on the fourth floor as requested by Owner.
05-Aug-22	ASI #48/ RFI #380	110	E/O	Partition Type Clarification	\$ 32,947.00	09 00 00	APP	\$ 28,947.00	CO #16																				\$ -	\$ -	\$ 28,947.00	\$ -	\$ -	\$ -		Modification of partition types on Partition Schedule to coordinate with the indicated wall thickness on plans.
05-Aug-22	RFI #72	111	E/O	Sanitary at Basement CH/C7	\$ 3,083.00	22 00 00	APP	\$ 3,083.00	CO #14																				\$ -	\$ -	\$ 3,083.00	\$ -	\$ -	\$ -		Discontinuity of the 4" sanitary drain line from P202 to P10DA and P10DA which required adding below slab 4" sanitary line to serve Kitchen Toilet, Custodian Toilet and other fixtures and to run sanitary line across Mechanical Room to drain Custodian Storeroom. The 4" drain at the scissor lift to remain draining to underground sump.
05-Aug-22	112	CD		Incorporation of Conformance Set in Subcontracts	\$ -	04 00 00 07 00 00 09 00 00 21 00 00 23 00 00	APP	\$ -	CO #14																				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		No cost to incorporate the Conformance Set, dated 6/11/22, into each subcontract. Excludes Kipliff Glass ad WJ Griffin whose costs are currently being negotiated.
05-Aug-22	113	GMP CONT		Temporary Roof at Pre-K Terrace	\$ -	07 00 00	APP	\$ -	CO #14	\$ 16,829.00																			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		Cost to install a temp roof at the lower Pre-K area to allow interior and MEP trades to continue work beneath this terrace. GMP Contingency draw requested to keep schedule on track.

K-8 New Construction

Potential Change Order - Change Order Log

Legend table with categories: APP = Approved, P-Rev = Pending Review, WDN = Withdrawn, REJ = Rejected, P S = Pending CDR Submission, EST = Estimated \$.

Legend table with categories: UC = Unforeseen Condition, CD = CD Clarification/Change for Constructability, E/O = Errors & Omissions, OSC = Owner Scope Change, AHJ = Authority Having Jurisdiction, GMP CONT = GMP Contingency Use.

Main table with columns: DATE, DIRECTIVE, A/P #, CODE, DESCRIPTION, ESTIMATED \$, CSI Code, STATUS, APPROVED \$, CO #, GMP Hold/Allowance, GMP CONT, CO #01 through CO #17, and CHANGE ORDER DISTRIBUTION BY REASON (AHJ, CD, E/O, OSC, UC). Includes detailed change order entries such as Level 4 Arch Displacement Diffuser, Soil Allowances Reconciliation, and various structural and mechanical clarifications.

**CONTRACT FOR PROJECT MANAGEMENT SERVICES
AMENDMENT NO. 9**

WHEREAS, the Town of Brookline (“Owner”) and LEFTFIELD, LLC, (the “Owner’s Project Manager”) (collectively, the “Parties”) entered into a Contract for OPM Services for the Driscoll Elementary School on March 25, 2019, “Contract”; and

WHEREAS, the scope of this work is summarized in the attached BidDocsOnline invoice #225906-1; and

WHEREAS, Contract amendment No. 1 was approved by the Town of Brookline on January 3, 2020; and

WHEREAS, Contract amendment No. 2 was approved by the Town of Brookline on April 8, 2020; and

WHEREAS, Contract amendment No. 3 was approved by the Town of Brookline on July 8, 2020; and

WHEREAS, Contract amendment No. 4 was approved by the Town of Brookline on July 8, 2020; and

WHEREAS, Contract amendment No. 5 was approved by the Town of Brookline on December 8, 2020; and

WHEREAS, Contract amendment No. 6 was approved by the Town of Brookline on May 11, 2021; and

WHEREAS, Contract amendment No. 7 was approved by the Town of Brookline on June 8, 2021; and

WHEREAS, Contract amendment No. 8 was approved by the Town of Brookline on July 13, 2021; and

WHEREAS, effective as of November 8, 2022, the parties wish to amend the contract, as amended:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

1. The Owner hereby authorizes the Owner’s Project Manager to pay for BidDocs Online to provide online bid services and printing for the Terrazzo Bid Package in the amount of \$852.50, pursuant to the terms and conditions set forth in the Contract, as amended.
2. For the performance of services required under the Contract, as amended, the Owner’s Project Manager shall be compensated by the Owner in accordance with the Fee for Basic Services shown below:

Fee for Basic Services	Original Contract	Previous Amendments	Amount of This Amendment	After This Amendment
Schematic Design Phase:	\$34,015.00	\$0	\$ 0	\$ 34,015.00

Design Development Phase:	\$ 0	\$ 429,575	\$ 0	\$ 429,575.00
Construction Documents Phase:	\$ 0	\$ 524,441.00	\$ 0	\$ 524,441.00
Bidding Phase:	\$ 0	\$ 188,436.00	\$ 0	\$ 188,436.00
Construction Phase:	\$ 0	\$1,989,628.00	\$ 0	\$1,989,628.00
Completion Phase:	\$ 0	\$ 50,010.00	\$ 0	\$ 50,010.00
Advertising & Printing	\$ 0	\$ 588.59	\$ 0	\$ 588.59
Reimbursable Services	\$ 0	\$ 66,970.92	\$ 852.50	\$ 67,823.42
Cost Estimates	\$ 0	\$ 42,900.00	\$ 0	\$ 42,900.00
Total Fee	\$34,015.00	\$3,292,549.51	\$ 852.50	\$3,327,417.01

This Amendment is for online bid services and printing for the Terrazzo Bid Package.

3. The Construction Budget shall be as follows:

Original Budget:	<u>\$ 92,909,563</u>
Amended Budget	<u>\$98,924,912</u>

4. The Project Schedule shall be as follows:

Original Schedule: (Building; Site)	<u>January 2023; August 2023</u>
Amended Schedule:	<u>January 2024; September 14 2024</u>

5. This Amendment contains all of the terms and conditions agreed upon by the Parties as amendments to the original Contract, as amended. No other understandings or representations, oral or otherwise, regarding amendments to the original Contract, as amended, shall be deemed to exist or bind the Parties, and all other terms and conditions of the Contract, as amended, remain in full force and effect.

IN WITNESS WHEREOF, the Owner, with the prior approval of the Town of Brookline, and the Owner's Project Manager have caused this Amendment to be executed by their respective authorized officers.

**OWNER:
TOWN OF BROOKLINE**

(print name)

(print title)


By: _____
(signature)

Date: _____

**OWNER'S PROJECT MANAGER:
LEFTFIELD, LLC**

James F. Rogers, Jr.
(print name)

Principal
(print title)

By: 
(signature)

Date: November 8, 2022



November 8, 2022

Mr. Tony Guigli
Project Manager
Town of Brookline
Building Department
333 Washington Street
Brookline, MA 02445

Re: Michael Driscoll School Project
Proposed Fee for Online Bid and Printing Services
OPM Contract Amendment No. 9

Dear Mr. Guigli:

LEFTFIELD's fee proposal for managing and providing the online bid services and printing for the Terrazzo Bid Package, as outlined below. The fee proposal is supported by the attached invoice #225906-1 from BidDocs Online.

<u>Consultant</u>	<u>Task</u>	<u>Total</u>
BidDocs Online	Online Bid Services and Printing	\$775.00
LeftField	10% Administrative Fee	<u>\$ 77.50</u>
	Total:	\$852.50

The fee for BidDocs Online will be transferred from the Advertising & Printing Budget Line to the "OPM Reimbursable Services" Budget Line. The costs for BidDocs Online's services includes a 10% mark-up per contract by LeftField.

We intend to bill as a lump sum as invoices are received from the consultants. The scope of OPM services for the tasks indicated will be

provided for the fee indicated and will be as defined by Article 8 - Basic Services in the Contract for Project Management Services.

Additional Services

Extra Services are as defined in Article 9 of the Contract at the hourly rates provided in the contract, which may be adjusted annually in January of each year.


The Owners Project Manager shall be reimbursed for all other related additional costs, at cost plus ten percent (10%). No additional services will be provided without written authorization in advance of the work.

Reimbursable Expenses

All reimbursable expenses (i.e. communication, printing, travel, ordinary office supplies) are included in the above lump sum prices.

We look forward to continuing to work with the Town of Brookline on the Michael Driscoll School.

Sincerely,



James F. Rogers



October 17, 2022

Mr. Andrew Deschenes (adeschenes@leftfieldpm.com)
LeftField
 225 Franklin Street, 26th Floor
 Boston, MA 02110

cc: Lynn Stapleton

Town of Brookline - Terrazzo Bid - Driscoll School
BDO Invoice #225906-1

Project Posting:	Cost	Per Unit	Quantity	Total
Electronic Posting Basic Services:	\$450.00	/ Project	X 1 =	\$450.00
Electronic Bidding Services:	\$325.00	/ Project	X 1 =	\$325.00
Additional Drawings:	\$2.00	/ Drawing	X 0 =	\$0.00
Additional Addenda:	\$50.00	/ Addenda	X 0 =	\$0.00
3-Day Rush Posting:	\$200.00	/ Posting	X 0 =	\$0.00
24-Hour Rush Posting:	\$450.00	/ Posting	X 0 =	\$0.00
Sub Total				\$775.00

Printings Costs:	Size	Quantity (sheets)	Total	Unit	Unit Cost	Cost
Drawings / Specifications	9	X 1 =	9	SF	\$0.16	\$1.44
Sheet Size 30" x 42" (9 SF)	1	X 0 =	0	EA	\$2.00	\$0.00
Binding	1	X 1042 =	1042	EA	\$0.06	\$62.52
Page Size 8 1/2" x 11"	1	X 1 =	1	EA	\$2.50	\$2.50
3-Post Binding					Cost Per Set	\$66.46
				Number of Sets*	X	0
Sub Total						\$0.00

Addenda Printing Costs: CLIENTS ONLY	Cost	Quantity (sheets)	Quantity	SAVINGS	Total
Addendum #1 (8 1/2 x 11) - 2 pages (1 Planholder)	\$0.12	/ Addendum	X 0 =	\$0.12	\$0.00
Addendum #2 (8 12 x 11) - 7 pages (2 Planholders)	\$0.42	/ Addendum	X 0 =	\$0.84	\$0.00
Addendum #3 (8 12 x 11) - 13 pages (2 Planholders)	\$0.78	/ Addendum	X 0 =	\$1.56	\$0.00
Sub Total				\$2.52	\$0.00

Mailing and Handling Costs:	Cost	Per Unit	Quantity	SAVINGS	Total
Owner Paid Mailings:	\$20.00	/ Set	X 0 =		\$0.00
Addendum #1 Shipping (UPS) on 9/27 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$12.50	\$0.00
Addendum #2 Shipping (UPS) on 10/3 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$25.00	\$0.00
Addendum #3 Shipping (UPS) on 10/6 - CLIENTS ONLY	\$12.50	/ Addendum	X 0 =	\$25.00	\$0.00
Sub Total				\$62.50	\$0.00

*0 planholders set

No client sets so no addenda printing or shipping charges.

Sales Amount	\$775.00
Misc. Charges	\$0.00
Sales Tax (Exempt)	\$0.00
Grand Total	\$775.00

SAVINGS: School saved \$133 in printing costs
 with 2 electronic planholders and \$65 in addenda printing and
 shipping costs with electronic bidding (no hard copy addenda).
TOTAL SAVINGS OF \$198

Payment Received (credit plan deposits) \$0.00
BALANCE DUE \$775.00

Lana X. Yamborke LeftField 10%: \$ 77.50
 Total: \$852.50

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
FEASIBILITY STUDY AGREEMENT									
OPM Schematic Design	\$ 34,015		\$ 34,015	\$ 34,015	100%	\$ 34,015	100%	\$ -	
A/E Schematic Design	\$ 1,179,260	\$ 500	\$ 1,179,760	\$ 1,179,760	100%	\$ 1,179,760	100%	\$ -	
TOTAL SD	\$ 1,213,275	\$ 500	\$ 1,213,775	\$ 1,213,775	100%	\$ 1,213,775	100%	\$ -	
ADMINISTRATION									
Legal Fees	\$ 106,563	\$ (50,000)	\$ 56,563	\$ -	0%	\$ -	0%	\$ 56,563	*17
Owner's Project Manager	\$ 3,182,090	\$ 110,723	\$ 3,292,813	\$ 3,292,813	100%	\$ 2,243,467	68%	\$ 1,049,346	
Design Development	\$ 429,575		\$ 429,575	\$ 429,575	100%	\$ 429,575	100%	\$ -	
Construction Documents	\$ 524,441		\$ 524,441	\$ 524,441	100%	\$ 524,441	100%	\$ -	
Bidding	\$ 188,436		\$ 188,436	\$ 188,436	100%	\$ 188,436	100%	\$ -	
Construction Administration	\$ 1,989,628		\$ 1,989,628	\$ 1,989,628	100%	\$ 995,132	50%	\$ 994,496	
Closeout	\$ 50,010		\$ 50,010	\$ 50,010	100%	\$ -	0%	\$ 50,010	
Extra Services	\$ -		\$ -	\$ -		\$ -		\$ -	
Reimbursable Services	\$ -	\$ 67,823	\$ 67,823	\$ 67,823	100%	\$ 62,983	93%	\$ 4,840	*5, 10, 15, 18, 45
Cost Estimates	\$ -	\$ 42,900	\$ 42,900	\$ 42,900	100%	\$ 42,900	100%	\$ -	*6
Advertising & Printing	\$ 31,969	\$ (26,793)	\$ 5,176	\$ 589	11%	\$ 589	11%	\$ 4,587	*18, 45
TOB Project Management Services	\$ 576,500	\$ (426,500)	\$ 150,000	\$ -	0%	\$ -	0%	\$ 150,000	*17
PSB Project Management Services	\$ 225,000	\$ (75,000)	\$ 150,000	\$ -	0%	\$ -	0%	\$ 150,000	*17
Owner's Insurance	\$ -	\$ -	\$ -	\$ -		\$ -		\$ -	
Other Administrative Costs	\$ -		\$ -	\$ -		\$ -		\$ -	
SUB-TOTAL	\$ 4,122,122	\$ (467,570)	\$ 3,654,552	\$ 3,293,402	90%	\$ 2,244,056	61%	\$ 1,410,496	
A&E									
A/E Basic Services	\$ 7,259,063	\$ -	\$ 7,259,063	\$ 7,259,063	100%	\$ 6,117,163	84%	\$ 1,141,900	
Design Development	\$ 1,814,766		\$ 1,814,766	\$ 1,814,766	100%	\$ 1,814,766	100%	\$ -	
Construction Documents	\$ 2,540,672		\$ 2,540,672	\$ 2,540,672	100%	\$ 2,540,672	100%	\$ -	
Bidding	\$ 290,363		\$ 290,363	\$ 290,363	100%	\$ 290,363	100%	\$ -	
Construction Administration	\$ 2,540,672		\$ 2,540,672	\$ 2,540,672	100%	\$ 1,471,362	58%	\$ 1,069,310	
Closeout	\$ 72,590		\$ 72,590	\$ 72,590	100%	\$ -	0%	\$ 72,590	
Other Basic Services	\$ -		\$ -	\$ -		\$ -		\$ -	
Extra/Reimbursable Services	\$ 500,000	\$ 608,350	\$ 1,108,350	\$ 1,102,850	100%	\$ 908,126	82%	\$ 200,224	
Other Reimbursables	\$ 500,000	\$ (170,181)	\$ 329,819	\$ 324,319	98%	\$ 253,597	77%	\$ 76,222	*1,2,3,13,19,24,27,42
HazMat (incl. monitoring)	\$ -	\$ 138,512	\$ 138,512	\$ 138,512	100%	\$ 34,067	25%	\$ 104,445	*2
Geotechnical/Geo-Environmental	\$ -	\$ 635,745	\$ 635,745	\$ 635,745	100%	\$ 616,188	97%	\$ 19,557	*3,4,8,9,12,20,23,31,33
Site Survey & Site Requirements	\$ -	\$ 4,274	\$ 4,274	\$ 4,274	100%	\$ 4,274	100%	\$ -	*7, 29
Wetlands	\$ -		\$ -	\$ -		\$ -		\$ -	
Traffic Studies	\$ -		\$ -	\$ -		\$ -		\$ -	
SUB-TOTAL	\$ 7,759,063	\$ 608,350	\$ 8,367,413	\$ 8,361,913	100%	\$ 7,025,288	84%	\$ 1,342,124	

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
PRE CONSTRUCTION COSTS									
CMR Pre-Con Services	\$ 319,688	\$ 155,009	\$ 474,697	\$ 474,697	100%	\$ 474,697	100%	\$ -	*11, 14
SUB-TOTAL	\$ 319,688	\$ 155,009	\$ 474,697	\$ 474,697	100%	\$ 474,697	100%	\$ -	
CONSTRUCTION COSTS									
Construction Budget	\$ 92,909,563	\$ 913,770	\$ 93,823,333	\$ 93,823,333	100%	\$ 37,574,410	40%	\$ 56,248,923	*1, 11, 14, 17
Change Orders	\$ -	\$ 5,101,579	\$ 5,101,579	\$ 5,101,579	100%	\$ 39,433	1%	\$ 5,062,146	*21,22,26,28,30,32,34,35,36,38,40,41,43,44
SUB-TOTAL	\$ 92,909,563	\$ 6,015,349	\$ 98,924,912	\$ 98,924,912	100%	\$ 37,613,843	38%	\$ 61,311,069	
OTHER PROJECT COSTS									
Construction Contingency	\$ 4,645,478	\$ (67,509)	\$ 4,577,969	\$ -	0%	\$ -	0%	\$ 4,577,969	*21,22,25,26,28,30,32,34,35,36,38,40,41,43,44
Miscellaneous Project Costs	\$ 569,893	\$ (170,918)	\$ 398,975	\$ 293,020	73%	\$ 145,624	36%	\$ 253,351	
Utilities & Utility Company Fees	\$ 106,563	\$ (85,000)	\$ 21,563	\$ 14,910	69%	\$ 14,910	69%	\$ 6,653	*16
Testing & Inspection Services	\$ 127,875	\$ -	\$ 127,875	\$ 127,875	100%	\$ 86,965	68%	\$ 40,910	*37
Commissioning	\$ 132,896	\$ 20,735	\$ 153,631	\$ 150,235	98%	\$ 43,750	28%	\$ 109,881	*37
Security	\$ 106,653	\$ (106,653)	\$ -	\$ -	0%	\$ -	0%	\$ -	*16
Moving	\$ 95,906	\$ -	\$ 95,906	\$ -	0%	\$ -	0%	\$ 95,906	
Other Project Costs	\$ -	\$ -	\$ -	\$ -		\$ -		\$ -	
Furnishings and Equipment	\$ 2,774,400	\$ 241,392	\$ 3,015,792	\$ 1,326,478	44%	\$ -	0%	\$ 3,015,792	
Furnishings	\$ 1,654,400	\$ -	\$ 1,654,400	\$ -	0%	\$ -	0%	\$ 1,654,400	
Technology Equipment	\$ 1,120,000	\$ 241,392	\$ 1,361,392	\$ 1,326,478	97%	\$ -	0%	\$ 1,361,392	*16
Owner's Contingency	\$ 2,199,793	\$ (1,280,033)	\$ 919,760	\$ -	0%	\$ -	0%	\$ 919,760	*1,4,5,6,7,8,9,10,12,13,15,16,17,18,19,20,23,24,27,29,31,33,37,42
SUB-TOTAL	\$ 10,189,564	\$ (1,277,068)	\$ 8,912,496	\$ 1,619,498	18%	\$ 145,624	2%	\$ 8,766,872	
TOTAL DD-CLO	\$ 115,300,000	\$ 5,034,070	\$ 120,334,070	\$ 112,674,422	94%	\$ 47,503,509	39%	\$ 72,830,561	*25
TOTAL PROJECT BUDGET	\$ 116,513,275	\$ 5,034,570	\$ 121,547,845	\$ 113,888,197	94%	\$ 48,717,284	40%	\$ 72,830,561	
CONSTRUCTION COST ESTIMATES									
SD Cost Estimate	4/26/2019	Daedalus	\$ 87,200,254.00	155,632	\$560.30				
Re-Start Cost Estimate	01/14/20	PM&C	\$ 93,335,813.00	155,632	\$599.72				
50% DD Cost Estimate	05/19/20	Gilbane	\$ 95,978,500.00	155,632	\$616.70				
100% DD Cost Estimate	07/20/20	Gilbane	\$ 94,466,766.00	157,950	\$598.08				
GMP	05/26/21	Gilbane	\$ 93,823,333.00	157,950	\$594.01				

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers:

01	3/18/2020	Transfer \$117,673.00 from the Construction Budget to A/E Other Reimbursables Budget to cover the costs of furnishing and installing a geothermal test well. Transfer \$5,500 from Owner's Contingency to A/E Other Reimbursables Budget for baseline sound monitoring. (Designer Contract Amendment #3)							
02	4/7/2020	Transfer \$138,512.00 from the A/E Other Reimbursables Budget to the A/E HAZMAT Budget to cover the costs of HAZMAT, testing, reporting and monitoring. (Designer Contract Amendment #4)							
03	4/7/2020	Transfer \$340,725.00 from the A/E Other Reimbursables Budget to the A/E Geo-environmental & Geotechnical Budget to cover the costs of Geotechnical Consulting for \$189,475, Geo-environmental Consulting for \$134,200.00 and additional supplemental subsurface exploratory services for \$17,050.00. (Designer Contract Amendment #5)							
04	6/9/2020	Transfer \$15,263.00 from the A/E Other Reimbursables Budget and \$34,787.00 from Owner's Contingency for a total of \$50,050.00 to the A/E Geo-Environmental & Geotechnical Budget to fund the supplemental Geotechnical borings and Geo-environmental soils sampling/characterization for the drain line relocation path. (Designer Contract Amendment #7)							
05	7/8/2020	Transfer \$27,500.00 from Owner's Contingency to Owner Project Manager's Reimbursable Services for the Construction Markey Study. (OPM Contract Amendment #3)							
06	7/8/2020	Transfer \$42,900.00 from the Owner's Contingency to the Cost Estimates Budget to fund the 3rd cost estimate for the 100% Design Development documents. (OPM Contract Amendment #4)							
07	8/11/2020	Transfer \$2,750.00 from the Owner's Contingency to the A/E Site Survey Budget to fund the the survey of the property line and building corners at alley. (Designer Contract Amendment #8)							
08	8/24/2020	Transfer \$42,900.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the testing of groundwater and preparing RNF. (Designer Contract Amendment #9)							
09	10/13/2020	Transfer \$19,800.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the additional subsurface exploration for MCP compliance. (Designer Contract Amendment #10)							
10	12/8/2020	Transfer \$11,770.00 from the Owner's Contingency to the OPM Reimbursable Services for the Third Party Structural Engineering Review for \$3,960 and the Fire Protection/Life Safety Review Services for \$7,810. (OPM Contract Amendment #5)							
11	2/9/2021	Transfer \$108,342.00 from the Construction Budget to the Preconstruction to supplement Precon Budget to cover the extended timeframe for Precon services totaling \$140,000.00. (CM Contract Amendment #3)							
12	3/9/2021	Transfer \$13,200.00 from the Owners Contingency to A/E Geotechnical/Geo-environmental Budget to fund rock probes for additional subsurface explorations to determine extent of bedrock. (A/E Contract Amendment #11)							
13	04/13/21	Transfer \$1,320.00 From Owner's Contingency to A/E Other Reimbursable Expenses to fund Building Height Survey Certification. (A/E Contract Amendment #12)							
14	05/11/21	Transfer \$46,667.00 from Construction Budget to the Preconstruction Budget to supplement the Preconstruction Budget due to extended timeframe for re-bid. (CM Contract Amendment #4)							
15	05/11/21	Transfer \$1,210.00 From Owner's Contingency to OPM Reimbursable Expenses to fund third-party Fire Protection/Life Safety review services for the revised Contract Documents. (OPM Contract Amendment #6)							
16	05/11/21	Transfer \$85,000 from Utilities, \$106,653 from Security and \$49,739 from Owner's Contingency to cover the additional \$241,392 of scope included in the Technology Budget.							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

17	05/11/21	Transfer \$50,000 from Legal, \$426,500 from TOB Management, \$75,000 from PSB Management and \$634,952 from Owner's Contingency to the Construction Budget to total the increase of \$1,186,452 for the GMP.							
18	07/13/21	Transfer \$550.00 from Owner's Contingency to OPM Reimbursable Services to fund for additional Life Safety/Fire Protection Review Services resulting from GGD Meeting (OPM Contract Amendment No. 7) and transfer \$25,940.92 from Advertising & Printing to OPM Reimbursable Services for online bid services and printing. (OPM Contract Amendment No. 8)							
19	09/14/21	Transfer \$2,090.00 from Owner's Contingency to A/E Other Reimbursable Expenses to fund Solar Study for PV-powered Traffic Signal. (A/E Contract Amendment #13)							
20	09/14/21	Transfer \$19,800.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #14)							
21	09/14/21	Transfer \$5,339.00 From Construction Contingency to CM Change Orders to fund Change Order No. 2. Change Order No. 1 is for \$0 (Change Order #2)							
22	10/12/21	Transfer (\$50,000.00) from CM Change Orders to Construction Contingency as a credit for Change Order No. 3. (Change Order #3)							
23	10/12/21	Transfer \$48,400.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #15)							
24	10/12/21	Transfer \$79,244 from Owner's Contingency to A/E Other Reimbursable Services to fund services associated with adding back the Geothermal System. (A/E Contract Amendment #16)							
25	10/12/21	Increase the Project Budget by \$4,900,000 as appropriated at Town Meeting and place in Construction Contingency budget line.							
26	10/12/21	Transfer \$4,700,307 from Construction Contingency to CM Change Orders to fund Change Order No. 4 to install the Geothermal System. (Change Order #4)							
27	11/09/21	Transfer \$107,712 from Owner's Contingency to A/E Other Reimbursable Expenses for Vibration Monitoring Services. (A/E Contract Amendment #17)							
28	11/09/21	Transfer \$5,508.00 from Construction Contingency to CM Change Orders to fund Change Order No. 5. (Change Order #5)							
29	12/14/21	Transfer \$1,523.78 from Owner's Contingency to A/E Site Survey & Site Requirements to fund additional survey required in the alleyway to determine the ROW property line (A/E Contract Amendment #18)							
30	12/14/21	Transfer \$87,492.00 from Construction Contingency to CM Change Orders to fund Change Order No. 6. (Change Order #6)							
31	12/14/21	Transfer \$26,070 from Owner's Contingency to A/E Geotechnical/Geo-environmental for construction monitoring and soils testing (A/E Contract Amendment #19).							
32	01/11/22	Transfer \$6,841.00 from Construction Contingency to CM Change Orders to fund Change Order No. 7. (Change Order #7)							
33	2/8/2022	Transfer \$74,800 from Owner's Contingency to A/E Geotechnical/Geo-environmental for additional construction monitoring and soils testing (A/E Contract Amendment #20).							
34	2/8/2022	Transfer \$21,649.00 from Construction Contingency to CM Change Orders to fund Change Order No. 8. (Change Order #8)							
35	3/8/2022	Transfer \$175,598.00 from CM Change Orders to Construction Contingency for credit of Change Order No. 9. (Change Order #9)							
36	4/12/2022	Transfer \$59,840 from Construction Contingency to CM Change Orders to fund Change Order No. 10 (Change Order #10)							
37	4/12/2022	Transfer \$20,735 from Owner's Contingency to Commissioning Budget to fund monitoring and testing of windows, roofs and facades. (Cx Contract Amendment #1)							
38	5/10/2022	Transfer \$14,287 from Construction Contingency to to CM Change Orders to fund Change Order No. 11 (Change Order #11)							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

39	6/14/2022	Transfer \$20,782.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 12 (Change Order #12)							
40	8/9/2022	Transfer \$77,650.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 13 (Change Order #13)							
41	9/13/2022	Transfer \$217,397.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 14 (Change Order #14)							
42	9/13/2022	Transfer a total of \$10,780.00 from Owner's Contingency to A/E Reimbursable Expenses for Rain Garden Redesign							
43	10/11/2022	Transfer \$43,150.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 15 (Change Order #15)							
44	11/8/2022	Transfer \$7,473.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 16 (Change Order #16) and transfer \$59,562.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 17 (Change Order #17).							
45	11/8/2022	Transfer \$852.50 from Advertising & Printing to OPM Reimbursable Services to fund the online bid services and printing for the Terrazzo Bid Package.							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers:

01	3/18/2020	Transfer \$117,673.00 from the Construction Budget to A/E Other Reimbursables Budget to cover the costs of furnishing and installing a geothermal test well. Transfer \$5,500 from Owner's Contingency to A/E Other Reimbursables Budget for baseline sound monitoring. (Designer Contract Amendment #3)							
02	4/7/2020	Transfer \$138,512.00 from the A/E Other Reimbursables Budget to the A/E HAZMAT Budget to cover the costs of HAZMAT, testing, reporting and monitoring. (Designer Contract Amendment #4)							
03	4/7/2020	Transfer \$340,725.00 from the A/E Other Reimbursables Budget to the A/E Geo-environmental & Geotechnical Budget to cover the costs of Geotechnical Consulting for \$189,475, Geo-environmental Consulting for \$134,200.00 and additional supplemental subsurface exploratory services for \$17,050.00. (Designer Contract Amendment #5)							
04	6/9/2020	Transfer \$15,263.00 from the A/E Other Reimbursables Budget and \$34,787.00 from Owner's Contingency for a total of \$50,050.00 to the A/E Geo-Environmental & Geotechnical Budget to fund the supplemental Geotechnical borings and Geo-environmental soils sampling/characterization for the drain line relocation path. (Designer Contract Amendment #7)							
05	7/8/2020	Transfer \$27,500.00 from Owner's Contingency to Owner Project Manager's Reimbursable Services for the Construction Markey Study. (OPM Contract Amendment #3)							
06	7/8/2020	Transfer \$42,900.00 from the Owner's Contingency to the Cost Estimates Budget to fund the 3rd cost estimate for the 100% Design Development documents. (OPM Contract Amendment #4)							
07	8/11/2020	Transfer \$2,750.00 from the Owner's Contingency to the A/E Site Survey Budget to fund the the survey of the property line and building corners at alley. (Designer Contract Amendment #8)							
08	8/24/2020	Transfer \$42,900.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the testing of groundwater and preparing RNF. (Designer Contract Amendment #9)							
09	10/13/2020	Transfer \$19,800.00 from the Owner's Contingency to the A/E Geotechnical/Geo-environmental Budget to fund the additional subsurface exploration for MCP compliance. (Designer Contract Amendment #10)							
10	12/8/2020	Transfer \$11,770.00 from the Owner's Contingency to the OPM Reimbursable Services for the Third Party Structural Engineering Review for \$3,960 and the Fire Protection/Life Safety Review Services for \$7,810. (OPM Contract Amendment #5)							
11	2/9/2021	Transfer \$108,342.00 from the Construction Budget to the Preconstruction to supplement Precon Budget to cover the extended timeframe for Precon services totaling \$140,000.00. (CM Contract Amendment #3)							
12	3/9/2021	Transfer \$13,200.00 from the Owners Contingency to A/E Geotechnical/Geo-environmental Budget to fund rock probes for additional subsurface explorations to determine extent of bedrock. (A/E Contract Amendment #11)							
13	04/13/21	Transfer \$1,320.00 From Owner's Contingency to A/E Other Reimbursable Expenses to fund Building Height Survey Certification. (A/E Contract Amendment #12)							
14	05/11/21	Transfer \$46,667.00 from Construction Budget to the Preconstruction Budget to supplement the Preconstruction Budget due to extended timeframe for re-bid. (CM Contract Amendment #4)							
15	05/11/21	Transfer \$1,210.00 From Owner's Contingency to OPM Reimbursable Expenses to fund third-party Fire Protection/Life Safety review services for the revised Contract Documents. (OPM Contract Amendment #6)							
16	05/11/21	Transfer \$85,000 from Utilities, \$106,653 from Security and \$49,739 from Owner's Contingency to cover the additional \$241,392 of scope included in the Technology Budget.							

Total Project Budget Status Report

Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

17	05/11/21	Transfer \$50,000 from Legal, \$426,500 from TOB Management, \$75,000 from PSB Management and \$634,952 from Owner's Contingency to the Construction Budget to total the increase of \$1,186,452 for the GMP.							
18	07/13/21	Transfer \$550.00 from Owner's Contingency to OPM Reimbursable Services to fund for additional Life Safety/Fire Protection Review Services resulting from GGD Meeting (OPM Contract Amendment No. 7) and transfer \$25,940.92 from Advertising & Printing to OPM Reimbursable Services for online bid services and printing. (OPM Contract Amendment No. 8)							
19	09/14/21	Transfer \$2,090.00 from Owner's Contingency to A/E Other Reimbursable Expenses to fund Solar Study for PV-powered Traffic Signal. (A/E Contract Amendment #13)							
20	09/14/21	Transfer \$19,800.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #14)							
21	09/14/21	Transfer \$5,339.00 From Construction Contingency to CM Change Orders to fund Change Order No. 2. Change Order No. 1 is for \$0 (Change Order #2)							
22	10/12/21	Transfer (\$50,000.00) from CM Change Orders to Construction Contingency as a credit for Change Order No. 3. (Change Order #3)							
23	10/12/21	Transfer \$48,400.00 from Owner's Contingency to A/E Geotechnical/Geo-environmental to fund Supplemental Geo-Environmental Engineering Services. (A/E Contract Amendment #15)							
24	10/12/21	Transfer \$79,244 from Owner's Contingency to A/E Other Reimbursable Services to fund services associated with adding back the Geothermal System. (A/E Contract Amendment #16)							
25	10/12/21	Increase the Project Budget by \$4,900,000 as appropriated at Town Meeting and place in Construction Contingency budget line.							
26	10/12/21	Transfer \$4,700,307 from Construction Contingency to CM Change Orders to fund Change Order No. 4 to install the Geothermal System. (Change Order #4)							
27	11/09/21	Transfer \$107,712 from Owner's Contingency to A/E Other Reimbursable Expenses for Vibration Monitoring Services. (A/E Contract Amendment #17)							
28	11/09/21	Transfer \$5,508.00 from Construction Contingency to CM Change Orders to fund Change Order No. 5. (Change Order #5)							
29	12/14/21	Transfer \$1,523.78 from Owner's Contingency to A/E Site Survey & Site Requirements to fund additional survey required in the alleyway to determine the ROW property line (A/E Contract Amendment #18)							
30	12/14/21	Transfer \$87,492.00 from Construction Contingency to CM Change Orders to fund Change Order No. 6. (Change Order #6)							
31	12/14/21	Transfer \$26,070 from Owner's Contingency to A/E Geotechnical/Geo-environmental for construction monitoring and soils testing (A/E Contract Amendment #19).							
32	01/11/22	Transfer \$6,841.00 from Construction Contingency to CM Change Orders to fund Change Order No. 7. (Change Order #7)							
33	2/8/2022	Transfer \$74,800 from Owner's Contingency to A/E Geotechnical/Geo-environmental for additional construction monitoring and soils testing (A/E Contract Amendment #20).							
34	2/8/2022	Transfer \$21,649.00 from Construction Contingency to CM Change Orders to fund Change Order No. 8. (Change Order #8)							
35	3/8/2022	Transfer \$175,598.00 from CM Change Orders to Construction Contingency for credit of Change Order No. 9. (Change Order #9)							
36	4/12/2022	Transfer \$59,840 from Construction Contingency to CM Change Orders to fund Change Order No. 10 (Change Order #10)							
37	4/12/2022	Transfer \$20,735 from Owner's Contingency to Commissioning Budget to fund monitoring and testing of windows, roofs and facades. (Cx Contract Amendment #1)							
38	5/10/2022	Transfer \$14,287 from Construction Contingency to to CM Change Orders to fund Change Order No. 11 (Change Order #11)							

Total Project Budget Status Report


Description	Total Project Budget	Authorized Changes	Revised Total Budget	Total Committed	% Cmtd to Date	Actual Spent to Date	% Spent to Date	Balance To Spend	Comments
-------------	----------------------	--------------------	----------------------	-----------------	----------------	----------------------	-----------------	------------------	----------

Budget Transfers (continued):

39	6/14/2022	Transfer \$20,782.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 12 (Change Order #12)							
40	8/9/2022	Transfer \$77,650.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 13 (Change Order #13)							
41	9/13/2022	Transfer \$217,397.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 14 (Change Order #14)							
42	9/13/2022	Transfer a total of \$10,780.00 from Owner's Contingency to A/E Reimbursable Expenses for Rain Garden Redesign							
43	10/11/2022	Transfer \$43,150.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 15 (Change Order #15)							
44	11/8/2022	Transfer \$7,473.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 16 (Change Order #16) and transfer \$59,562.00 from Construction Contingency to to CM Change Orders to fund Change Order No. 17 (Change Order #17).							


Monthly Cash Flow

Date	Original Projection	Actual	Revised Projection
Dec-19	\$ 1,213,275	\$ 1,213,775	
Jan-20	\$ 528,447	\$ 365,265	
Feb-20	\$ 529,416	\$ 324,147	
Mar-20	\$ 568,318	\$ 343,753	
Apr-20	\$ 568,318	\$ 365,930	
May-20	\$ 568,318	\$ 623,383	
Jun-20	\$ 568,317	\$ 563,890	
Jul-20	\$ 685,612	\$ 561,501	
Aug-20	\$ 690,612	\$ 448,501	
Sep-20	\$ 871,490	\$ 455,715	
Oct-20	\$ 1,870,408	\$ 483,927	
Nov-20	\$ 1,999,151	\$ 481,714	
Dec-20	\$ 2,001,151	\$ 519,219	
Jan-21	\$ 2,071,151	\$ 346,641	
Feb-21	\$ 1,864,245	\$ 304,621	
Mar-21	\$ 2,014,797	\$ 283,445	
Apr-21	\$ 2,264,797	\$ 138,248	
May-21	\$ 2,514,797	\$ 267,260	
Jun-21	\$ 2,764,797	\$ 1,210,019	
Jul-21	\$ 3,264,797	\$ 1,264,753	
Aug-21	\$ 3,515,850	\$ 690,467	
Sep-21	\$ 3,769,197	\$ 1,139,761	
Oct-21	\$ 3,519,197	\$ 905,214	
Nov-21	\$ 3,525,837	\$ 2,351,485	
Dec-21	\$ 3,275,837	\$ 2,206,793	
Jan-22	\$ 3,275,837	\$ 2,089,139	
Feb-22	\$ 3,275,837	\$ 2,791,018	
Mar-22	\$ 3,400,837	\$ 2,407,831	
Apr-22	\$ 3,525,837	\$ 2,259,097	
May-22	\$ 3,775,837	\$ 2,476,003	
Jun-22	\$ 3,775,837	\$ 4,126,810	
Jul-22	\$ 3,775,837	\$ 2,952,259	
Aug-22	\$ 3,775,837	\$ 3,911,804	
Sep-22	\$ 3,525,837	\$ 4,044,000	
Oct-22	\$ 3,275,837	\$ 3,799,895	
Nov-22	\$ 3,275,837		\$ 5,270,769
Dec-22	\$ 3,025,837		\$ 5,242,815
Jan-23	\$ 2,780,837		\$ 5,331,496
Feb-23	\$ 2,524,512		\$ 4,771,958
Mar-23	\$ 2,522,037		\$ 4,980,667
Apr-23	\$ 2,572,037		\$ 5,169,416
May-23	\$ 2,578,600		\$ 5,153,168
Jun-23	\$ 1,837,433		\$ 4,695,065
Jul-23	\$ 2,210,615		\$ 4,041,686
Aug-23	\$ 1,236,456		\$ 3,046,844
Sep-23	\$ 683,797		\$ 2,966,058
Oct-23	\$ 583,797		\$ 3,122,650
Nov-23	\$ 583,797		\$ 1,430,393
Dec-23	\$ 483,797		\$ 1,048,277
Jan-24	\$ 518,360		\$ 1,123,813
Feb-24	\$ 533,797		\$ 2,260,816
Mar-24	\$ 687,648		\$ 2,342,416
Apr-24	\$ 937,597		\$ 2,328,822
May-24	\$ 937,597		\$ 1,855,259
Jun-24	\$ 1,187,597		\$ 1,279,670
Jul-24	\$ 1,200,297		\$ 2,900,682
Aug-24	\$ 1,199,491		\$ 2,467,823
Total:	\$ 116,513,275	\$ 48,717,284	\$ 72,830,561



Cumulative Cash Flow

Date	Original Projection	Actual Cumulative	Revised Forecast
Dec-19	1,213,275	\$ 1,213,775	
Jan-20	1,741,722	\$ 1,579,040	
Feb-20	2,271,138	\$ 1,903,187	
Mar-20	2,839,456	\$ 2,246,940	
Apr-20	3,407,774	\$ 2,612,870	
May-20	3,976,092	\$ 3,236,253	
Jun-20	4,544,409	\$ 3,800,143	
Jul-20	5,230,021	\$ 4,361,645	
Aug-20	5,920,633	\$ 4,810,146	
Sep-20	6,792,123	\$ 5,265,861	
Oct-20	8,662,531	\$ 5,749,788	
Nov-20	10,661,682	\$ 6,231,502	
Dec-20	12,662,833	\$ 6,750,721	
Jan-21	14,733,984	\$ 7,097,362	
Feb-21	16,598,229	\$ 7,401,983	
Mar-21	18,613,026	\$ 7,685,428	
Apr-21	20,877,823	\$ 7,823,676	
May-21	23,392,620	\$ 8,090,935	
Jun-21	26,157,417	\$ 9,300,955	
Jul-21	29,422,214	\$ 10,565,708	
Aug-21	32,938,064	\$ 11,256,175	
Sep-21	36,707,261	\$ 12,395,936	
Oct-21	40,226,458	\$ 13,301,149	
Nov-21	43,752,295	\$ 15,652,634	
Dec-21	47,028,132	\$ 17,859,427	
Jan-22	50,303,969	\$ 19,948,566	
Feb-22	53,579,806	\$ 22,739,585	
Mar-22	56,980,643	\$ 25,147,416	
Apr-22	60,506,480	\$ 27,406,512	
May-22	64,282,317	\$ 29,882,515	
Jun-22	68,058,154	\$ 34,009,326	
Jul-22	71,833,991	\$ 36,961,584	
Aug-22	75,609,828	\$ 40,873,388	
Sep-22	79,135,665	\$ 44,917,388	
Oct-22	82,411,502	\$ 48,717,284	\$ 48,717,284
Nov-22	85,687,339		\$ 53,988,053
Dec-22	88,713,176		\$ 59,230,868
Jan-23	91,494,013		\$ 64,562,364
Feb-23	94,018,525		\$ 69,334,322
Mar-23	96,540,562		\$ 74,314,988
Apr-23	99,112,599		\$ 79,484,405
May-23	101,691,199		\$ 84,637,572
Jun-23	103,528,632		\$ 89,332,637
Jul-23	105,739,247		\$ 93,374,323
Aug-23	106,975,703		\$ 96,421,167
Sep-23	107,659,500		\$ 99,387,225
Oct-23	108,243,297		\$ 102,509,875
Nov-23	108,827,094		\$ 103,940,267
Dec-23	109,310,891		\$ 104,988,544
Jan-24	109,829,251		\$ 106,112,357
Feb-24	110,363,048		\$ 108,373,173
Mar-24	111,050,696		\$ 110,715,589
Apr-24	111,988,293		\$ 113,044,411
May-24	112,925,890		\$ 114,899,670
Jun-24	114,113,487		\$ 116,179,340
Jul-24	115,313,784		\$ 119,080,022
Aug-24	116,513,275		\$ 121,547,845
Total:	\$ 116,513,275	\$ 48,717,284	\$ 121,547,845



Log of Amendments - OPM

Amendment #		Approved Amount	Vendor	Proposal Date	Code	Description	Amount Paid	Balance	% of Contract Amount Complete
Base		\$ 34,015.00	Leftfield Base Contract		OPMFSSD	Schematic Design	\$ 34,015.00	\$ -	100%
	Total Base	\$ 34,015.00							
01		\$ 429,575.00	Leftfield	01/30/20	OPMDD	Design Development	\$ 429,575.00	\$ -	100%
01		\$ 524,441.00			OPMCD	Construction Documents	\$ 524,441.00	\$ -	100%
01		\$ 188,436.00			OPMBID	Bidding	\$ 188,436.00	\$ -	100%
01		\$ 1,989,628.00			OPM CA	Construction Administration	\$ 995,132	\$ 994,496.00	50%
01		\$ 50,010.00			OPMCLO	Closeout	\$ -	\$ 50,010.00	0%
	Total 01:	\$ 3,182,090.00							
02		\$ 265.27	Leftfield - BBP	4/8/2020	ADPRI	Printing for CMR Application	\$ 265.27	\$ -	100%
02		\$ 323.32	Leftfield - Brookline TAB (Wicked Local)		ADPRI	Legal Advertisement for Designer RFS	\$ 323.32	\$ -	100%
	Total 02:	\$ 588.59							
03		\$ 27,500.00	LeftField - RLB	7/8/2020	OPMR	Market Study on Construction Costs	\$ 27,500.00	\$ -	100%
	Total 03:	\$27,500.00							
04		\$ 42,900.00	LeftField - PM&C	7/8/2020	OPMCE	Cost Estimate for 100% DD	\$ 42,900.00	\$ -	100%
	Total 04:	\$42,900.00							
05		\$ 3,960.00	Leftfield - DM Berg	12/8/2020	OPMR	Structural Peer Review	\$ 3,960.00	\$ -	100%
05		\$ 7,810.00	Leftfield - SLS Fire		OPMR	Fire Protection/ Life Safety Review	\$ 2,970.00	\$ 4,840.00	38%
	Total 05:	\$11,770.00							
06		\$ 1,210.00	Leftfield - SLS Fire	5/11/2021	OPMR	Fire Protection/ Life Safety Review of Revised CDs	\$ 1,210.00	\$ -	100%
	Total 06:	\$ 1,210.00							
07		\$ 550.00	Leftfield - SLS Fire	6/8/2021	OPMR	Fire Protection/ Life Safety Review of Revised CDs - GGD	\$ 550.00	\$ -	100%
	Total 07:	\$550.00							
08		\$ 25,940.92	Leftfield - BidDocs Online	7/13/2021	OPMR	Online Bid Services and Printing	\$ 25,940.92	\$ -	100%
	Total 08:	\$ 25,940.92							
09		\$ 852.50	Leftfield - BidDocs Online	11/8/2022	OPMR	Online Bid Services and Printing for Terrazzo	\$ 852.50	\$ -	100%
	Total 09:	\$852.50							

TOTAL: \$ 3,327,417.01 \$ 3,327,417.01

\$ 2,278,071.01 \$ 1,049,346.00

68%

Log of Amendments - A/E

Amendment #		Approved Amount	Vendor	Proposal Date	Code	Description	Amount Paid	Balance	% of Contract Amount Complete
Base		\$ 1,179,260.00	JLA Base Contract		AFSSD	Schematic Design	\$ 1,179,260.00	\$ -	100%
	Total Base	\$ 1,179,260.00							
02		\$ 500.00		01/17/20	AFSSD	Schematic Design	\$ 500.00	\$ -	100%
02		\$ 1,814,766.00			ADD	Design Development	\$ 1,814,766.00	\$ -	100%
02		\$ 2,540,672.00			ACD	Construction Documents	\$ 2,540,672.00	\$ -	100%
02		\$ 290,363.00			ABID	Bidding	\$ 290,363.00	\$ -	100%
02		\$ 2,540,672.00			ACA	Construction Administration	\$ 1,471,362	\$ 1,069,310.07	58%
02		\$ 72,590.00			ACLO	Closeout	\$ -	\$ 72,590.00	0%
	Total 02:	\$ 7,259,563.00							
03		\$ 117,673.00	JLA - McPhail	3/18/2020	ARE	Task A - Geothermal Test Well	\$ 117,673.00	\$ -	100%
03		\$ 5,500.00	JLA - Acentech		ARE	Baseline Site Sound Level	\$ 5,500.00	\$ -	100%
	Total 03:	\$ 123,173.00							
04		\$ 138,512.00	JLA - CDW	3/18/2020	AHM	HAZMAT Consulting	\$ 34,067.00	\$ 104,445.00	25%
	Total 04:	\$138,512.00							
05		\$ 340,725.00	JLA - McPhail	3/26/2020	AGEO	Geotechnical & Geo-environmental Consulting	\$ 340,726.00	\$ (1.00)	100%
	Total 05:	\$340,725.00							
06		\$ 1,375.00	JLA-GGD	5/12/2020	UTL	Hydrant Flow Test	\$ 1,375.00	\$ -	100%
	Total 06:	\$1,375.00							
07		\$ 50,050.00	JLA - McPhail	6/9/2020	AGEO	Geotechnical & Geo-environmental Consulting	\$ 50,050.00	\$ -	100%
	Total 07:	\$ 50,050.00							
08		\$ 2,750.00	JLA - Hancock	7/11/2020	ASUR	Surveying Alley and Corners of Proposed School	\$ 2,750.00	\$ -	100%
	Total 08:	\$ 2,750.00							
09		\$ 42,900.00	JLA - McPhail	8/11/2020	AGEO	Supplemental Geotechnical & Geo-environmental Consulting	\$ 38,280.00	\$ 4,620.00	89%
	Total 09:	\$ 42,900.00							
10		\$ 19,800.00	JLA - McPhail	10/13/2020	AGEO	Supplemental Geotechnical & Geo-environmental Consulting	\$ 19,800.00	\$ -	100%
	Total 10:	\$ 19,800.00							
11		\$ 13,200.00	JLA - McPhail	3/9/2021	AGEO	Supplemental Geotechnical & Geo-environmental Consulting	\$ 13,200.00	\$ -	100%

Log of Amendments - A/E

Amendment #		Approved Amount	Vendor	Proposal Date	Code	Description	Amount Paid	Balance	% of Contract Amount Complete
	Total 11:	\$ 13,200.00							
12		\$ 1,320.00	JLA - Hancock	4/13/2021	ARE	Building Height Certification	\$ 1,320.00	\$ -	100%
	Total 12:	\$ 1,320.00							
13		\$ 2,090.00	JLA - Ocean State Signal	9/14/2021	ARE	Study for PV-Powered Traffic Sign	\$ 2,090.00	\$ -	100%
	Total 13:	\$ 2,090.00							
14		\$ 19,800.00	JLA - McPhail	9/14/2021	AGEO	Supplemental Geo-environmental Consulting	\$ 19,800.00	\$ -	100%
	Total 14:	\$ 19,800.00							
15		\$ 48,400.00	JLA - McPhail	10/12/2021	AGEO	Supplemental Geo-environmental Consulting	\$ 36,300.00	\$ 12,100.00	75%
	Total 15:	\$ 48,400.00							
16		\$ 19,800.00	JLA - GGD	10/12/2021	ARE	HVAC, Electrical & Modeling Update for Geothermal System	\$ 15,950.00	\$ 3,850.00	81%
		\$ 53,944.00	JLA - McPhail		ARE	Geothermal Engineering & Construction Administration	\$ 29,744.00	\$ 24,200.00	55%
		\$ 5,500.00	JLA		ARE	Architectual Revisions & Coordination		\$ 5,500.00	0%
	Total 16:	\$ 79,244.00							
17		\$ 107,712.00	JLA - McPhail	11/9/2021	ARE	Vibration Monitoring	\$ 90,477.22	\$ 17,234.78	84%
	Total 17:	\$ 107,712.00							
18		\$ 1,523.78	JLA - Hancock	12/14/2021	ASUR	Additional Survey Bounds/Markings in Alleyway	\$ 1,523.78	\$ -	100%
	Total 18:	\$ 1,523.78							
19		\$ 26,070.00	JLA - McPhail	12/14/2021	AGEO	Construction Monitoring & Soils Testing	\$ 26,070.00	\$ -	100%
	Total 19:	\$ 26,070.00							
20		\$ 74,800.00	JLA - McPhail	3/8/2022	AGEO	Additional Construction Monitoring & Soils Testing	\$ 71,962.00	\$ 2,838.00	96%
	Total 20:	\$ 74,800.00							
21		\$ 10,780.00	Halvorson	9/13/2022	ARE	Rain Garden Redesign	\$ 6,792.50	\$ 3,987.50	63%
	Total 21:	\$ 10,780.00							

TOTAL: \$ 9,543,047.78 \$ 9,543,047.78

\$ 8,222,373.43 \$ 1,320,674.35 86%


Log of Amendments - CM

Amendment #		Approved Amount	Vendor	Proposal Date	Code	Description	Amount Paid	Balance	% of Contract Amount Complete
Base		\$ 180,000.00	Gilbane Base Contract	05/08/20	CMPC	Preconstruction Services	\$ 180,000.00	\$ -	100%
	Total Base	\$ 180,000.00	Invoices PC-1 thru PC-8						
01		\$ 67,500.00	GBC: Invoices PC-9 thru PC-11	11/10/20	CMPC	Extended Preconstruction Services - GBC	\$ 67,500.00	\$ -	100%
01		\$ 13,125.00	GBC: Invoice PC-12		CMPC	Construction Management Plan - Vanasse (VAI)	\$ 13,125.00	\$ -	100%
01		\$ 20,055.00	GBC: Invoice PC-12		CMPC	Existing Conditions Property Surveys - Foley	\$ 20,055.00	\$ -	100%
	Total 01:	\$ 100,680.00							
02		\$ 7,350.00	GBC: Invoice PC-12	1/12/2021	CMPC	Revisions to Construction Management Plan - VAI	\$ 7,350.00		100%
	Total 02:	\$ 7,350.00							
03		\$ 140,000.00	GBC: Invoices PC-12 thru PC-13	2/9/2021	CMPC	Extended Preconstruction Services - GBC	\$ 140,000.00	\$ -	100%
	Total 03:	\$140,000.00							
04		\$ 46,667.00	GBC: Invoice PC-13	5/11/2021	CMPC	Extended Preconstruction Services - GB	\$ 46,667.00	\$ -	100%
	Total 04:	\$46,667.00							
05		\$93,823,333.00	GBC: GMP		CMCON	Construction Costs	\$ 37,574,410.05	\$ 56,248,922.95	40%
	Total 05:	\$93,823,333.00							
CO 2		\$5,339.00	Change Order No. 2	9/14/2021	CMCO	Change Orders		\$ 5,339.00	0%
	Total CO 2:	\$5,339.00							
CO 3		(\$50,000.00)	Change Order No. 3	10/12/2021	CMCO	Change Orders		\$ (50,000.00)	0%
	Total CO 3:	(\$50,000.00)							
CO 4		\$4,700,307.00	Change Order No. 4	10/12/2021	CMCO	Change Orders	\$ 147,797.00	\$ 4,552,510.00	3%
	Total CO 4:	\$4,700,307.00							
CO 5		\$5,508.00	Change Order No. 5	11/9/2021	CMCO	Change Orders	\$ 4,818.40	\$ 689.60	87%
	Total CO 5:	\$5,508.00							
CO 6		\$87,492.00	Change Order No. 6	12/14/2021	CMCO	Change Orders	\$ (199,347.29)	\$ 286,839.29	-228%
	Total CO 6:	\$87,492.00							
CO 7		\$6,841.00	Change Order No. 7	1/11/2022	CMCO	Change Orders	\$ (3,849.40)	\$ 10,690.40	-56%
	Total CO 7:	\$6,841.00							
CO 8		\$21,549.00	Change Order No. 8	2/8/2022	CMCO	Change Orders	\$ 15,680.90	\$ 5,868.10	73%
	Total CO 8:	\$21,549.00							
CO 9		(\$175,598.00)	Change Order No. 9	3/8/2022	CMCO	Change Orders	\$ 9,131.07	\$ (184,729.07)	-5%
	Total CO 9:	(\$175,598.00)							
CO 10		\$59,840.00	Change Order No. 10	4/12/2022	CMCO	Change Orders	\$ 39,543.00	\$ 20,297.00	66%
	Total CO 10:	\$59,840.00							

Log of Amendments - CM

Amendment #		Approved Amount	Vendor	Proposal Date	Code	Description	Amount Paid	Balance	% of Contract Amount Complete
CO 11		\$14,287.00	Change Order No. 11	5/10/2022	CMCO	Change Orders		\$ 14,287.00	0%
	Total CO11:	\$14,287.00							
CO 12		\$20,782.00	Change Order No. 12	6/14/2022	CMCO	Change Orders		\$ 20,782.00	0%
	Total CO 12:	\$20,782.00							
CO 13		\$77,650.00	Change Order No. 13	8/9/2022	CMCO	Change Orders		\$ 77,650.00	0%
	Total CO 13:	\$77,650.00							
CO 14		\$217,397.00	Change Order No. 14	9/13/2022	CMCO	Change Orders		\$ 217,397.00	0%
	Total CO 14:	\$217,397.00							
CO 15		\$43,150.00	Change Order No. 15	10/11/2022	CMCO	Change Orders		\$ 43,150.00	0%
	Total CO 15:	\$43,150.00							
CO 16	Pending	\$7,473.00	Change Order No. 16	11/8/2022	CMCO	Change Orders		\$ 7,473.00	0%
	Total CO 16:	\$7,473.00							
CO 17	Pending	\$59,652.00	Change Order No. 17	11/8/2022	CMCO	Change Orders		\$ 59,652.00	0%
	Total CO 17:	\$59,652.00							
TOTAL:		\$ 99,399,699.00	\$ 99,399,699.00				\$ 38,062,880.73	\$ 61,336,818.27	38.29%

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 3 – October 7)

- Brick installation was completed at the East side of Area C and is ongoing at the gym and North side of Area A.
- Exterior framing, sheathing and waterproofing in Area A was ongoing.
- All MEP trades were active in Areas A and C, all levels.
- The electrical inspection for Area C passed.
- The concrete slab on the third floor of Area B was poured.
- Excavation for geothermal piping was ongoing, directly adjacent to the Temp Playground #2.
- Roofing continued in Area A.
- **Work is anticipated for Saturday 10/8/22.**

PROJECT TRACKING:

Area A Exterior framing/sheathing: 85%
 Area B concrete slab on deck: 36%
 Roofs complete: 24%

ANTICIPATING NEXT WEEK

(October 10 – October 14)

- Window installation will continue in Area C.
- Stair #7 (Area C) will be installed.
- The masons will finish Area C and will work on Area A, North and East elevations
- Geothermal piping will be installed up to the playground.
- MEP trades will continue their work in Areas A and C, layout will begin in Area B.
- Concrete floors on levels 4 and Roof in Area B will be poured.
- Waterproofing of exterior walls on the East and South elevations of Area A will be completed.
- **Work is tentatively scheduled for Saturday 10/15/22**

MILESTONE DATES:

- Concrete slabs complete: 10/10/22
- Masonry complete, Area C: 10/18/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 10 – October 14)

- Brick installation is ongoing at the gym and North side of Area A.
- Exterior framing, sheathing and waterproofing in Area A continued.
- All MEP trades were active in Areas A and C, all levels.
- The concrete slab on the fourth floor of Area B was poured.
- Excavation for and installation of geothermal piping was completed.
- Roofing continued in Area A.
- Stair #7 installation was completed.
- No work is anticipated for Saturday 10/15/22.

PROJECT TRACKING:

Area A Exterior framing/sheathing: 90%
Area B concrete slab on deck: 60%
Roofs complete: 45%
Area C masonry: 100% (ahead of schedule)

ANTICIPATING NEXT WEEK

(October 17 – October 21)

- Window installation will continue in Area C.
- The masons will work on Area A, North and East elevations.
- Walls in the basement will be framed.
- MEP trades will continue their work in all areas A, B and C.
- Concrete floor at the Roof in Area B will be poured.
- Framing and waterproofing of exterior walls on the East and South elevations of Area A will be completed.
- Work is tentatively scheduled for Saturday 10/22/22

MILESTONE DATES:

- Concrete slabs complete: ~~10/10/22~~ (10/27/22)
- Masonry complete, Area A: 11/23/22
- Building tight: 01/26/23


For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 24 – October 28)

- Brick installation continued on Area A East.
- All MEP trades were active in Areas A and C, all levels. Area B rough plumbing continued.
- The slab on grade area at B was prepared.
- Geothermal pipe was backfilled, and Temp Playground #2 was re-paved.
- Roofing continued in Area C.
- Window installation began at Area C West.
- Exterior wall framing along the South and North of Area B progressed to 65% complete.
- Wall framing in the basement is 95% complete; layout was completed for the balance of C and A
- **Work is scheduled for Saturday 10/29/22.**

PROJECT TRACKING:

Area A Exterior framing : 95%

Area B concrete floors: 80%

Roof A complete: 75%

ANTICIPATING NEXT WEEK

(October 31 – November 4)


- Window installation will continue in Area C North and East.
- The masons will continue on Area A East.
- MEP trades will continue their work in all areas A, B and C.
- Concrete floor at the slab on grade (Level 1) in Area B will be poured.
- Framing and sheathing of exterior walls on the South and North elevations of Areas A and B will continue.
- Roofing will continue in Area A, roof edge construction will extend into Area B.
- **Work is scheduled for Saturday 11/5/22**

MILESTONE DATES:


- Concrete slabs complete: ~~10/27/22~~ (10/31/22)
- Masonry complete, Area A: 11/23/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>



West Elevation




South East Elevation



South Elevation




North Elevation



GRAPHIC KEY

-  Framing
-  Sheathing
-  Waterproofing
-  Brick
-  Glazing/Metal Panel
-  Phenolic Panels


as of October 28, 2022




2




R




1



4



B



3