



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 19 – June 24)

- Trespa installation continued at the terrace.
- Painting continued in Areas A, B and C.
- Ceiling grid and tile continued in Area B.
- Terrazzo installation started in the second half of the cafeteria.
- Tectum panels were completed in the Multipurpose Room and Band/Chorus.
- Roof duct was craned to the roof.
- The temp cooling tower was connected.
- Millwork installation continued in all areas.
- Additional kitchen equipment was delivered.
- VCT work continued in Area C level 4.
- Foundation walls were completed for the North Ramp and the Loading Dock Ramp.
- Granite curb was installed adjacent to the alley.
- **Work is scheduled for Saturday 06/24/23.**

PROJECT TRACKING:

Area C: Flooring 22% complete
Area B: Millwork 50% complete
Area A: Flooring 40% complete (terrazzo 55%)

ANTICIPATING NEXT WEEK

(June 26 – July 1)

- Ceiling grid and tile installation will continue.
- The second half of terrazzo flooring will continue in the cafeteria.
- Tel/data wiring will continue, and lights will be installed in Areas C, A and B.
- Millwork installation will continue in all areas.
- VCT work will continue on level 4 Area C.
- The elevator installation will continue.
- The North Ramp concrete flatwork will begin.
- Wood flooring will start in the large gym.
- Mechanical equipment startup will be ongoing.
- **Work is planned for Saturday 07/01/23.**

MILESTONE DATES:

- Elevator installed: 06/16/23 06/30/23
- Millwork complete: 06/27/23 07/18/23
- Terrazzo complete: 06/28/23 07/12/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>