



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(July 3 – July 8)

- Trespa installation continued at the terrace.
- Painting continued in stair cores.
- Ceiling grid and tile continued in Area B.
- Terrazzo installation was ongoing.
- Millwork installation continued in all areas.
- VCT work continued on level 4 C, A and B.
- Wood flooring was installed in the gym.
- Wood doors were hung in Areas C and B.
- Light fixtures and fire alarm devices were installed.
- VFD's for the electric boilers were started.
- Roof edge coping was installed, Areas A and B.
- Site grading around the North Ramp and the Loading Dock Ramp was ongoing.
- **Work is scheduled for Saturday 07/08/23.**

PROJECT TRACKING:

Area C: Flooring 60% complete
Area B: Millwork 85% complete
Area A: Flooring 60% complete (terrazzo 85%)

ANTICIPATING NEXT WEEK

(July 10 – July 15)

- Ceiling grid and tile installation will continue.
- Grinding of the terrazzo flooring will continue.
- Millwork installation will continue in all areas.
- VCT work will continue on level 4 Area B.
- The elevator installation will finish, and the lift at the loading dock will be installed.
- The main stair guardrail panels will be installed.
- The North Ramp concrete flatwork will continue.
- Site work on the Washington St side will begin.
- Wood flooring in the large gym will be sanded.
- Mechanical equipment startup will be ongoing.
- **Work is planned for Saturday 07/15/23.**

MILESTONE DATES:

- Elevator installed: 06/16/23 07/10/23
- Millwork complete: 06/27/23 07/18/23
- Terrazzo complete: 06/28/23 07/12/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>