



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(August 7 – August 12)

- The small gym wood flooring was started.
- VCT flooring on level 3 was washed/waxed; level 2 is nearly complete.
- Painting of the main stair was ongoing.
- Mechanical equipment startups continued.
- Security screen at the front desk was done.
- Roof edge coping was ongoing.
- Scissor lift was installed at the loading dock.
- Concrete footings and walls for the front benches were poured.
- Guardrails at the Pre-K playground have been installed.
- Playground equipment is being installed.
- Existing curb was removed along Westbourne.
- The alley was opened at Washington St.
- **Work is scheduled for Saturday 08/12/23.**

PROJECT TRACKING:

Floor 4: Ready for punch list.

Floor 3: Ready for punch list.

Floor 2: VCT flooring 90% complete

ANTICIPATING NEXT WEEK

(August 14 – August 19)

- Guardrail panels at the main stair will continue to be painted and installed.
- VCT flooring will be completed on level 2.
- The 3rd floor corridors will be washed/waxed.
- More sidewalks at the North, East and South sides of the site will be placed.
- Playground equipment on the Pre-K roof will be completed.
- Mechanical equipment startups will continue.
- The small gym wood floor will be completed.
- The Town's IT work will continue.
- The punch list process will begin on the 4th floor.
- **Work is planned for Saturday 08/19/23.**

MILESTONE DATES:

- Initial furniture delivery: 09/05/23
- Punch list, 3rd and 4th floor: 8/15/23
- Certificate of Occupancy: 09/29/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>