

DRISCOLL SCHOOL WEEKLY UPDATE

**THIS WEEK'S PROGRESS**

(October 10 – October 14)

- Brick installation is ongoing at the gym and North side of Area A.
- Exterior framing, sheathing and waterproofing in Area A continued.
- All MEP trades were active in Areas A and C, all levels.
- The concrete slab on the fourth floor of Area B was poured.
- Excavation for and installation of geothermal piping was completed.
- Roofing continued in Area A.
- Stair #7 installation was completed.
- No work is anticipated for Saturday 10/15/22.

PROJECT TRACKING:

Area A Exterior framing/sheathing: 90%
Area B concrete slab on deck: 60%
Roofs complete: 45%
Area C masonry: 100% (ahead of schedule)

ANTICIPATING NEXT WEEK

(October 17 – October 21)

- Window installation will continue in Area C.
- The masons will work on Area A, North and East elevations.
- Walls in the basement will be framed.
- MEP trades will continue their work in all areas A, B and C.
- Concrete floor at the Roof in Area B will be poured.
- Framing and waterproofing of exterior walls on the East and South elevations of Area A will be completed.
- Work is tentatively scheduled for Saturday 10/22/22

MILESTONE DATES:

- Concrete slabs complete: ~~10/10/22~~ (10/27/22)
- Masonry complete, Area A: 11/23/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>