



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(December 12 – December 16)

- Brick finished in Area A and continued in Area B.
- Skylights were delivered
- A critical decision was reached on the 'summer beam' detail in the classrooms.
- Roofing in Area B continued.
- Window frame and glass installation was ongoing at Area A North and East.
- Exterior wall sheathing at Area B was completed.
- Drywall finished in the mock-up room and continued in Areas C and A.
- In-wall inspections were achieved in Area A.
- Ductwork moved up to Area A level 2.
- Work is scheduled for Saturday 12/17/22.

PROJECT TRACKING:

Area C panels : 10%
Area A windows: 36%
Area B masonry: 13%

ANTICIPATING NEXT WEEK

(December 19 – December 23)

- Window installation will extend to Area A South elevation.
- The masons will continue in Area B South.
- Waterproofing will continue along Area B North and the balance of Area C West.
- Insulation and interior drywall will continue in Area C, levels 2 and 3, and at wall tops in multiple areas.
- Roofing in Area B will be ongoing.
- Housekeeping pads will be placed in the mechanical room.
- The mock-up room will be painted.
- No work is planned for Saturday 12/24/22.

MILESTONE DATES:

- Area C drywall complete, 12/30/22
- Area B framing complete, 1/12/23
- Building tight: 02/10/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>