



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(January 30 – February 3)

- Brick continued on the North side of Area B.
- The low roof at Area A South was completed.
- Area B roof is completed, ready for skylights.
- Window frame and glass installation was ongoing at South Area A and B.
- Drywall installation continued in Areas A and C.
- Painting continued in Area C floors 2, 3 and 4.
- Ceiling grid was being installed in Area C.
- Major mechanical equipment installation is complete in the basement.
- Ductwork ongoing in Area A level 4 and core AB
- Kitchen hoods were delivered and installed.
- **Work is scheduled for Saturday 02/04/22.**

PROJECT TRACKING:

Area C drywall: 98%
Area A windows: 100%
Area B masonry: 81%

ANTICIPATING NEXT WEEK

(February 6 – 10)

- Window installation will continue at Area B South elevation and at the West Terrace.
- Masonry will continue in Area B North, West
- Interior drywall, taping and sanding will continue in Areas C and A, levels 2, 3 and 4 and begin in Area B level 1.
- Painting will continue in Area C.
- Ceiling installation will continue in Area C.
- Plumbing in basement will be inspected.
- **Work is planned (inside!) for Saturday 02/11.**

MILESTONE DATES:

- Area C drywall complete, 01/20/23 02/06/23
- Area A drywall complete, 02/24/23
- Area B drywall complete, 03/29/23
- Building tight: 03/08/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>