



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(February 13 – 17)

- Brick finished on the North side of Area B.
- The low roof at Area B3 South was completed.
- Window frame and glass installation was ongoing at South Area A and B.
- Metal panel installation continued at Area A North, Area C West, North and East.
- Drywall installation continued in Areas A and finished in Area C.
- Painting continued in Areas A and C floors 2-4.
- Ceiling grid was being installed in Areas A, C.
- Electrical overhead and rough was ongoing in B.
- Ductwork was ongoing in Area A level 4 and started in Area B level 1.
- Work is scheduled for Saturday 02/18/22.

### PROJECT TRACKING:

Area C ceilings: 40%  
Area A drywall: 96%  
Area B masonry: 92%

### ANTICIPATING NEXT WEEK

(February 20 – 24)

- Glass installation will continue at Area B South elevation.
- Exterior metal panels will be installed.
- Masonry will continue on the West (and final) side of the building.
- Interior drywall, taping and sanding will continue in Areas C and A, levels 2, 3 and 4 and drywall will continue in Area B levels 1 and 2.
- Painting will continue in Areas C and A.
- Ceiling install will continue in Areas C and A.
- **There is no work on Monday 2/20/23.**
- **Work is planned for Saturday 02/25/23.**

### MILESTONE DATES:

- Area A drywall complete, 02/24/23
- Area B drywall complete, 03/29/23
- Building tight: 03/08/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>