



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(March 20 – March 25)

- Brick finished on the South side of Area B.
- Glazing finished on the North side of Area B.
- The installation of girts and insulation continued at Area A/B South, B North and the Terrace.
- Drywall installation was ongoing in Area B.
- Painting continued in Areas A and C floors 2-4.
- Ceiling grid was installed in Areas A, C.
- Electrical work continued in B, main electric room and electric closets in A, B and C.
- Ductwork was ongoing in Area B levels 3 and 4, Area A and C basement.
- Permanent power is ready to be turned on.
- The Pre-K playground work was ongoing.
- The walk-in cooler was installed.
- **Work is scheduled for Saturday 03/25/22.**

PROJECT TRACKING:

Area C ceilings: 65%
Area B drywall: 98%
Area A ceilings: 26%

ANTICIPATING NEXT WEEK

(March 27 – April 1)

- Glass installation will begin on B West.
- Masonry will continue in leave-out areas and other minor infill.
- Interior taping, sanding and painting will continue in Areas C and A, levels 2,3,4 and drywall will continue in Area B levels 1-4.
- Ceiling install will continue in Areas C and A.
- Painters will also work on the main stair area and the admin wing.
- Roofing will continue on the Pre-K playground
- Roof coping work will continue.
- **Work is planned for Saturday 04/01/23.**

MILESTONE DATES:

- Area B drywall complete, 03/29/23
- Building tight: 03/10/23 03/24/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>