



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(May 29 – June 3)

- Trespa panel installation continued at Area B.
- Painting continued in Areas A, B and C.
- Ceiling grid and tile continued in all areas.
- Terrazzo floor prep was started in the cafeteria.
- Ceramic tile was installed in toilet rooms in Areas A, C and Core AB.
- The gym was painted, received acoustic panels.
- Part of the concrete slab in the cafeteria was shot blasted to prepare it for terrazzo flooring.
- The exterior tel/data duct bank was completed.
- Ductwork was ongoing in B4 and A0.
- Millwork installation continued in all areas.
- The elevator installation was ongoing.
- VCT work completed in Area A level 3.
- Forms, rebar and concrete continued for the North Ramp adjacent to Westbourne Terrace.
- **Work is scheduled for Saturday 06/03/23.**

PROJECT TRACKING:

Area C: millwork: 90% complete
Area B: paint: 95%, millwork 15%
Area A: ceilings/paint 95%, millwork 80%

ANTICIPATING NEXT WEEK

(June 5 – June 10)

- Exterior soffits will continue.
- Painting will continue in the Multipurpose Rm.
- Ceiling grid and tile installation will continue.
- Terrazzo flooring will be installed.
- Tel/data wiring will continue, and lights will be installed in Areas C, A and B.
- Millwork installation will continue in all areas.
- VCT and ceramic tile work will continue.
- The elevator installation will continue.
- The North Ramp foundation work will continue.
- A concrete pad for the temp cooling tower will be placed, near the alley.
- **A portion of the Westbourne sidewalk at the site will remain closed for sitework.**
- **Work is planned for Saturday 06/10/23.**

MILESTONE DATES:

- Elevator installed: ~~06/08/23~~ 06/16/23
- Millwork complete: 06/27/23
- Terrazzo complete: 06/28/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>