



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 24 – October 28)

- Brick installation continued on Area A East.
- All MEP trades were active in Areas A and C, all levels. Area B rough plumbing continued.
- The slab on grade area at B was prepared.
- Geothermal pipe was backfilled, and Temp Playground #2 was re-paved.
- Roofing continued in Area C.
- Window installation began at Area C West.
- Exterior wall framing along the South and North of Area B progressed to 65% complete.
- Wall framing in the basement is 95% complete; layout was completed for the balance of C and A
- **Work is scheduled for Saturday 10/29/22.**

PROJECT TRACKING:

Area A Exterior framing : 95%

Area B concrete floors: 80%

Roof A complete: 75%

ANTICIPATING NEXT WEEK

(October 31 – November 4)

- Window installation will continue in Area C North and East.
- The masons will continue on Area A East.
- MEP trades will continue their work in all areas A, B and C.
- Concrete floor at the slab on grade (Level 1) in Area B will be poured.
- Framing and sheathing of exterior walls on the South and North elevations of Areas A and B will continue.
- Roofing will continue in Area A, roof edge construction will extend into Area B.
- **Work is scheduled for Saturday 11/5/22**

MILESTONE DATES:

- Concrete slabs complete: 10/27/22 (10/31/22)
- Masonry complete, Area A: 11/23/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>