



LEFTFIELD

MDS WEEKLY UPDATE



This Week's Progress (October 11-16)

- Support of Excavation (SOE) work continues: installing drainage board, wire mesh, shotcrete and soil nails around the perimeter of the site. The first 10' of excavated wall slopes will be completed on **Saturday 10/16**.
- Removal of excavated material is ongoing daily; we expect to have a total of truck trips this week (Wednesday – Friday only) to be between 130-145.
- We continue to monitor the work for vibration, soil quality and movement.

Anticipating Next Week (October 18-23)

- The next level of excavation (from 10' to 15' down) will begin.
- SOE activities will follow the excavation, counterclockwise around the site
- The fence adjacent to Play Area #2 will have new posts driven on Friday morning (10/15), that area will be closed briefly after students arrive.
- Trucking of material offsite will continue; if we schedule more than 9 trucks (+36 trips/day), a police detail will be implemented.
- **We expect SOE work to occur on Saturday the 23rd (between 8:30am -5:00pm per City ordinance). There will not be any trucking on Saturday.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>