

PIERCE SCHOOL WEEKLY UPDATE, 07/25/25



SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY THROUGH LABOR DAY

THIS WEEK (July 21-25)

- Sewer connection continued on School Street
- Form/Rebar/Pour footings, walls and columns
- Start footing prep, Building B
- Structural deck forms and rebar ongoing
- Mock-up sheathing/blocking completed

PROJECT TRACKING:

- Footings: 53%; walls: 43%; piers: 29%

ANTICIPATING NEXT WEEK (July 28-August 1)

- Prep for footings, Building B
- F/R/P footings, walls in Building A
- First concrete pour on structural deck
- Begin waterproofing on mock-up

MILESTONES:

- First structural deck concrete pour: 07/29/25

Narrative:

Concrete pour occurred on Thursday only this week – walls, footings and columns in Building A, to stay ahead of the structural deck formwork. Received deck rebar as scheduled on multiple days, first pour slid one day out, to Tuesday 7/29/25. Plumbers and electricians have been on site to locate slab sleeves.

The site contractor continued with excavation, backfill and compaction for the next areas of foundation work in Building A, and began footing prep in Building B. A utility crew on School Street worked on a sewer connection.




Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls

