

## PIERCE SCHOOL WEEKLY UPDATE, 08/22/25



**SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY THROUGH 9/9/25**

### **THIS WEEK** (August 18-22)

- Utility work ongoing on School Street
- Form/Rebar/Pour footings, col'ms in Bldg B
- Waterproofing/insulation on foundation walls
- Mock-up windows installed.
- Selective demolition at Historic Building

### **PROJECT TRACKING:**

- Footings: 75%; walls: 50%; columns: 40%

### **ANTICIPATING NEXT WEEK** (August 25-29)

- F/R/P footings, walls in Building B
- Structural deck prep, Building A
- Continue waterproofing of foundation
- Shoring/selective demo in Historic Building
- Drain and geothermal lines across School St

### **MILESTONES:**

- Deck pours 3, 4: 9/5/25

### **Narrative:**

Footings and columns in Building A were completed this week, and the structural deck forms were extended accordingly. Next week the focus on deck will be rebar and sleeves. Backfilling and compaction has been occurring in several locations, and work for the retaining wall adjacent to the Library began. The site contractor was working in School Street for drain and geothermal lines and will be working extended hours and Saturdays to complete that work. At the mock-up, windows were installed. Selective demo started in the Historic Building with shoring and more demo to follow.





Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A    Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls
-  Structural Slab

