

PIERCE SCHOOL WEEKLY UPDATE, 09/05/25



SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY THROUGH 9/12/25

THIS WEEK (September 1-5)

- Drain line run under School Street
- Pour #3 at structural slab
- Form/Rebar/Pour high walls
- Waterproofing/insulation on foundation walls
- Selective demolition at Historic Building

PROJECT TRACKING:

- Footings: 75%; walls: 60%; columns: 68%

ANTICIPATING NEXT WEEK (Sept. 8-12)

- F/R/P walls in Building B
- Structural deck prep, Pour #4 Building A
- Continue waterproofing of foundation
- Shoring/selective demo in Historic Building
- Geothermal lines across School St

MILESTONES:

- Deck pours #4: 09/08/25

Narrative:





Another major concrete pour (#3) was accomplished this week, and the remainder of the high walls along AA line was also completed. There are two additional structural slab pours planned for early next week, and walls in Building B will be underway. Waterproofing, insulation and perimeter drain pipe was installed this week. Utility work under School Street for the drain line was completed, and geothermal lines will be run next week. Selective demo was ongoing in the Historic Building with basement slab removal and shoring ahead of some new beams being installed. Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls
-  Structural Slab

