

PIERCE SCHOOL WEEKLY UPDATE, 11/07/25



THIS WEEK (November 3-7)

- Completed concrete pours #6 and #7
- Steel erection Bldg A completed
- Waterproofing and backfill at A line ongoing
- Waterproofing at G line ongoing
- Additional demo in Historic Building
- Sewer work in Pierce Street nearing completion

PROJECT TRACKING:

- Structural steel: 70% (Bldg A erected)

ANTICIPATING NEXT WEEK (November 10-14)

- Welding studs and bent plate, Bldg A
- Strip Peri forms, Bldg B
- Re-start foundation work at Hist. Bldg.
- Utility crew to work on 4" water line
- MEP underground work in garage ongoing
- Performance testing of the building mock-up

MILESTONES:

- Deck pours #5, 6, 7: 10/31, 11/4, 11/6
- Steel erection Bldg A Phase 1: 11/05/25

Narrative:

Concrete placements #6 and #7 completed the structural deck in Building B. Forms/board forms were ongoing at the retaining wall adjacent to the Library.

Steel erection was completed in Building A; detailing will continue for the next two weeks, including welding of shear studs and bent plate. Metal deck continues to be installed/spread.

The utility crew on Pierce Street completed their work on the sewer line. The site contractor continued with backfilling along A line, and began trenching for underground (UG) plumbing in the garage.

The electricians installed sleeves and conduit in the deck ahead of the two concrete placements this week. Plumbers have been doing layout and installing pipe in the garage level.

Some additional demolition was needed in the Historic Building ahead of elevator work which begins next week.

Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

