



THIS WEEK (November 4-8)

- o Brick/conc removal, abatement and trucking.
- o Scaffolding built in stairwells, Historic Bldg
- o Abatement (elbows, hangers) in 70's building

PROJECT TRACKING:

• Demolition 16% complete

ANTICIPATING NEXT WEEK (November 11-15)

- Brick/concrete removal, abatement and trucking
- o Abatement of hangers and elbows
- o Separation of Buildings A and B

MILESTONES:

• Demo begins, 70's bldg.: 11/12/24

For other project details, please visit the Project Website: <u>https://www.brookline.k12.ma.us/Page/2463</u> To sign up for Project Updates, please go to: <u>https://www.brooklinema.gov/list.aspx?ListID=816</u>

