Town of Brookline Community Meeting

Michael Driscoll School Project

Brookline, MA

May 6, 2020






Agenda

What we have heard from the Community:

- Safety Concerns Keeping the work inside the fence limits
- Signage and Wayfinding Pedestrian Routing plan & Traffic Management
- Noise and how it affects the students as well as the neighbors
- Temporary Play areas during construction
- Dust Mitigation & Materials Managements Keeping the site clean and neighborhood clean throughout the process
- Parking for Contractors



Gilbane Project Organization





Walt Kincaid, LEED AP Sr. Project Executive



Lynda Callahan Lead Project Manager




Derek Ullman



Assistant Project Manager Sr. General Superintendent



Relevant Experience – Dearborn Stem Academy Boston, MA





Relevant Experience - Winthrop High School





Relevant Experience – Elbridge Gerry Elementary Marblehead





Relevant Experience – Quincy High School





Relevant Experience – Wilmington High School





Safety – COVID 19

- Daily Sanitary Cleaning and Disinfecting throughout project spaces
- Warm water hand washing stations
- Onsite Medic for Wellness Screening
- Wearing Approved Face coverings while working inside or within 6' of others
- No Trade Car Pooling
- Keep trades separated by 6' while working

GILBANE CARES YOUR HEALTH & SAFETY IS OUR #1 PRIORITY

Before you enter the jobsite, please read these questions: If you answer YES to any of them, please do NOT come to work and contact your supervisor.



Are you currently feeling sick?

Did you take your temperature before arriving at work this morning and is your temperature 100.4° F [37.8° C] or more? If you do not have the means to take your temperature, discuss any current symptoms of fever with your superviso



Are you having any breathing issues?

Have you traveled outside of your local government's current travel restrictions for any reason?

Have you been in close contact with anyone that is being tested for COVID-19 because they have symptoms consistent with COVID-19?



Have you tested positive or been in close contact (within 6 ft. for 10 minutes) with anyone that has tested positive for COVID-19?


If you answer NO to all of the above, please come to work. We will be maintaining social distancing and following CDC and OSHA guidelines while we manage our way through the COVID-19 outbreak. Any concerns regarding the above guestions need to be brought to your supervisor's attention immediately Thank You CORONAVIRUS



Filbane

Safety

- Project Planning Planning and Execution Process
 - Job Hazard Analyses are drivers for construction operations
 - Look-a heads for school operations vs. construction related activities
 - Isolating Construction Zone from the Occupied School
 - Safety Orientation for Every Person on Site
 - Noise and Dust/Vibration Control
 - Indoor Air Quality for Existing School
 - Hazardous Materials Management
 - Site Security
 - Detailed Site Logistics- Parking & Utilities
- Gilbane and our Subcontractor Partners are Guests on Your Campus
 - Respectful of School Operations and Activities
- Gilbane Non-Negotiables Ticket of entry for subs



Safety





Safety – Worker Responsibilities

- All workers will attend site specific safety orientation
- CORI Process/SORI Process
- All Workers will participate in mandatory drug testing
- All Workers will park in designated areas offsite
- All workers will present at least an OSHA 10 Card (Foreman required OSHA 30)
- All workers will stay within construction areas only.
- All workers will conduct themselves in a respectful & positive manner representing Gilbane and their employer at the project site. Failure to do this will result in their immediate excusal from the site.
- At no time will trade workers be communicating with School staff, Gilbane will be lead in the communication process of staff if absolutely necessary.



Michael Driscoll School Project Schedule Review

	2020 2021			2022		2023			
Function	Jun Jul Aug Sept Oct Nov Dec	Jan Feb Mar Apr May Jun Jul	Aug Sept Oct Nov Dec	Jan Feb Mar Apr I	May Jun July Aug Sept Oct Nov	Dec Jan Feb Mar Apr	May Jun July Aug Sept Oct	Nov Dec	
Design	60% Drav	ving							
	90	% Drawing 100% CD							
Site Enable	4 M	onths							
Early Packages/Structure	6 Months				Top Off 8/1/21		★ Move in 1/3/23		
	FND Excavation 3 Months				S Weather Tight 2/1/22 Plant Fields 9/15/23 Image: Substantial Completion 11/4/22 Image: Substantial Completion 11/4/22				
	S	Concrete 3 Months teel Erection 4 Months							
Main Building Construction				16 Months					
		Envelope	9 Months						
			Rough In	9 Months Finishes	7 Months				
				FILIISHES	FFE and Move	*			
Demo, Wells, and Field						9	Months Y		



Michael Driscoll School Project Logistics Construction November 2020 – March 2021





Michael Driscoll School Project Logistics Temporary Play Areas During Construction





Michael Driscoll School Project Logistics Construction March 2021–October 2022







Michael Driscoll School Project Logistics Construction March 2021 – October 2022





Michael Driscoll School Project Logistics Construction March 2021 – October 2022





Michael Driscoll School Project Logistics Construction March 2021 – October 2022



Michael Driscoll School Project Logistics




Demolition, Geothermal Wells & Fields January 2023 – September 2023



Michael Driscoll School Project Dust Mitigation Processes–January 2023



Noise Mitigation



Michael Driscoll School Project




Demobilize October 2023



Michael Driscoll School Project

Preconditions Survey Area




LEFTFIELD JLA Gilbane

It starts...NOW

> Education > Listening > Police/Fire Coordination > Project Website - Neighborhood Portal » Photos » Look Aheads » NO SURPRISES

Community Engagement

Community Engagement: Up-to-Date Communications





Community Engagement: Project Newsletters

- Project Updates
- Photos
- Look Aheads
- Milestone Achievements
- Community Impacts





