

Driscoll School - Gantt Chart

Plans: Multiple Plans Selected

Start Date: Monday February 27 2023

Roles: Multiple Roles Selected

End Date: Sunday March 19 2023

Locations: Multiple Locations Selected (Not including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Feb 27					Week Of Mon Mar 06					Week Of Mon Mar 13										
								27	28	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	
Exterior/ Int. Rough	320		2022-06-13	2023-04-28				96	104	121	123	123				126	119	100	100	100				107	101	100	88	90
Bldg A	39		2023-02-13	2023-03-23				26	30	32	41	41				51	49	40	31	35				33	32	33	32	34
L2 Tectum soffit framing	7	2	2023-02-20	2023-02-28	2023-02-20	2023-02-28	Carpentry-Central Ceilings																					
drywall Skylight Soffits	5	2	2023-02-22	2023-02-28	2023-02-22	2023-02-28	Carpentry-Central Ceilings																					
L1 Boarding soffits	8	2	2023-02-22	2023-03-03			Carpentry-Central Ceilings																					
A3- Tape Drywall	5	4	2023-02-23	2023-03-01	2023-02-23	2023-03-01	Carpentry-Central Ceilings																					
A0- drywall bottoms	5	2	2023-02-23	2023-03-01	2023-02-23	2023-03-01	Carpentry-Central Ceilings																					
Frame Hard Ceiling- L1 high area	3	2	2023-02-23	2023-02-27	2023-02-23	2023-02-27	Carpentry-Central Ceilings																					
Atrium framing 4th soffits and sloped ceilings	5	2	2023-02-23	2023-03-01			Carpentry-Central Ceilings																					
Spray and fire tape	4	2	2023-02-28	2023-03-03	2023-02-28	2023-03-03	Carpentry-Central Ceilings																					
A4- Tape Drywall	5	4	2023-03-01	2023-03-07			Carpentry-Central Ceilings																					
L1 Taping soffits	5	2	2023-03-01	2023-03-07			Carpentry-Central Ceilings																					
Atrium frame soffits and walls 2nd	5	2	2023-03-01	2023-03-07			Carpentry-Central Ceilings																					
A3- Tape Drywall- late	5	4	2023-03-02	2023-03-08			Carpentry-Central Ceilings																					
A4- Hang Drywall	3	4	2023-03-02	2023-03-06			Carpentry-Central Ceilings																					

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon Feb 27							Week Of Mon Mar 06					Week Of Mon Mar 13								
								27	28	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	
		206		0 (0%)	150 (73%)	56 (27%)	<div style="display: inline-block; width: 10px; height: 10px; background-color: #c8e6c9; border: 1px solid #000;"></div> Storefront/ Metal Panels- Salem	9	9	16	14	14			9	9	7	14	14			21	21	21	14	14		

Generated on: March 02, 2023 08:24:45 AM EST

Italic indicates a constraint.

