



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(May 9 – May 13)

- The final foundation wall at Area A was completed.
- Waterproofing, backfilling and compaction continued at several locations on site.
- Underground electrical and plumbing work was ongoing, with a partial plumbing inspection achieved.
- Core AB 3rd floor was formed.
- Structural steel installation was completed in Area C up to the roof level.
- Work is planned for Saturday 5/14/22.

PROJECT TRACKING:

Area C concrete slabs: 9%
Area C steel: 90%

ANTICIPATING NEXT WEEK

(May 16 – May 20)

- Steel decking at the roof level will be complete.
- The 3rd floor of Core AB will be poured, along with the mezzanine floor.
- Geopier installation will begin along Washington Street.
- Underground electrical and plumbing work will continue.
- **Site construction over the next 3 weeks will include work that will create some ground vibration which may be noticeable when adjacent to the site.**
- **We do expect some work on Saturday May 21st.**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>