



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 13 – June 17)

- Steel erection in Area A began
- Footings and foundation walls in Area B were poured.
- Core B forms and rebar were started.
- Floor slabs at levels 3 and 4 in Area C were poured.
- Exterior framing in Area C was started.
- **No work is planned for Saturday 6/18/22.**

PROJECT TRACKING:

Area C concrete slabs: 48%
Area C steel: 100%
Area A steel: 10%

ANTICIPATING NEXT WEEK

(June 20 – June 24)

- Steel erection in Area A will continue.
- Concrete floors in Area C will be completed.
- Footings, foundations, and the Core in Area B will continue.
- **Work is tentatively scheduled for Saturday 6/25/22**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>